

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

Monthly Progress Report

September - 2025



Authority		National Highways Infrastructure Development Corporation Limited
Independent Engineer		M/s Technocrafts Advisory Services Private Limited in association with M/s MAV Associates LLP
Concessionaire		MKC Badarpur Churaibari Kamakhya (PKG-7) Highways Pvt. Ltd.

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

TABLE OF CONTENTS


CHAPTERS	DESCRIPTIONS	PAGES
	TABLE OF CONTENTS	
	Project Road Location Map / Index Map	
	EXECUTIVE SUMMARY	
	1. The Project Road	
	2. Mobilization	
	3. Pre-Construction Activity	
	4. EPC Contractor	
	5. Design & Drawing	
	6. Work Program	
	7. Quality Control & Material	
	8. Supervision and Monitoring of Project works	
	9. Site Visit and Meeting	
	10. Schedule Completion Date	
	11. Operation and Maintenance (O&M)	
	12. Area of Concern	
	13. Current Issues	
1	INTRODUCTION	
	General	
2	CONTRACT DATA	
3	SALIENT FEATURES OF PROJECT HIGHWAY	
	3.1 Pavement Composition (MCW)	
	3.2 Details of New/ Widening of Structures and Project Facilities	
4	SCOPE OF WORKS AND PROJECT FACILITIES	
	4.1 Scope of Works	
	4.2 Project Facilities	
5	PRE-CONSTRUCTION ACTIVITY	
	5.1 Obligations	
	5.2 Shifting of Utilities	
	5.3 Tree Cutting	
	5.4 Land Acquisition	

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

	5.5 Hindrance, Payment Status and LA Status	
6	MOBILIZATION	
	6.1 Manpower Mobilization of Concessionaire	
	6.2 Organization Chart of Concessionaire	
7	DEPLOYMENT OF PLANTS AND EQUIPMENT / PROJECT SET UP PLAN	
	7.1 Plants and Equipment Deployed	
8	DESIGN AND DRAWING	
	8.1 Design	
	8.2 Drawing	
	8.3 Status of Drawings	
9	PROJECT WORK PROGRESS	
	9.1 Work Progress	
	9.2 Structure work Progress	
	9.3 Weightages of Components	
	9.4 S Curve of Project	
	9.5 Detailed Highway & Structure Works Progress	
10	QUALITY CONTROL AND MATERIAL	
	10.1 Quality Control	
	10.2 Site Laboratory	
	10.3 Material Testing	
	10.3.1 Soli and Aggregates	
	10.3.2 Cement	
	10.3.3 Reinforcement Steel	
	10.3.4 Status of Material Sources Approvals & Mix Designs	
	10.3.5 Details of QC Test conducted during the month	
11	CORRESPONDENCE	
12	NON-CONFORMANCE REPORT	
13	WEATHER REPORT	
14	ACCIDENT REPORT	
15	ROAD MAINTENANCE AND SAFETY REPORT	
16	PROJECT PROGRESS PHOTOGRAPHS	

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

PROJECT ROAD LOCATION MAP / INDEX MAP



4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

EXECUTIVE SUMMARY

The Concessionaire has signed the Concession Agreement with National Highway Infrastructure Development Corporation Limited (NHIDCL) on dated September 17, 2024. This Executive Summary presents the works progress of the Project Highway during the construction period from February 28, 2025 to February 27, 2027.

1. The Project Road:

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

2. Mobilization:

The Concessionaire has mobilized the required Engineers/ Staff Personnel, Machineries/Equipment's, Plants and established main Base Camp at CH: - 5+600 LHS (Darakona).

The details of Key staff personnel deployed are highlighted in the Chapter-6 of this report. The details of deployed Plants and Machineries are included in Chapter-7 of this report.

3. Pre-Construction Activity:

The Details of pre-construction activities have been included in Chapter-5 of this report.

4. EPC Contractor:

MKC Infrastructure Limited The Details of project highway works have been included in Chapter-09 of this report.

5.Design and Drawing

The status of approval of Working Drawings for road works and structures submitted to Authority as on dated 30-09-2025 is given below.

Sr. No.	Description	UoM	Scope	Submitted	Approved	Balance	Remarks
1.	Plan & Profile (MCW)	Km.	14.380	14.380	2.38	12.00	Patially approved only 2.380 kms
2.	Plan & Profile (SR)	Km.	4.16	4.16	0.00	4.16	
3.	RE Wall	SqM.	24984	0.00	0.00	0.000	
4.	ROB	Nos.	1.00	1.0	1.00	0.00	

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

5.	Major Bridge	Nos.	3.00	2.00	0.00	0.00	
6.	Minor Bridge	Nos.	8.00	6.00	0.00	6.00	
7.	Underpasses	Nos.	16.00	13.00	12.00	1.00	
8.	Culvert	Nos.	32.00	30.00	25.00	5.00	

The details of design and drawing status have been included in this report on Chapter 8.

7. Work Program:

At the time of commencement of works, the Concessionaire submitted the Stage wise completion schedule Work Program Vide Letter No. MKCIL/ASSAM/PKG-07/162, dated 17.04.2025 for Authority/IE's approval. Based on the monthly works plan, the works is being carried out by the Concessionaire.

8. Quality Control and Material:

The works is being carried out by the Concessionaire as per Quality Assurance Plan submitted to Authority Vide Letter MKCIL/ASSAM/PKG-07/139 on dated 07.04.2025. Each construction activity is being checked/verified as per the RFI's submitted to Authority/ IE by the Concessionaire.

9. Supervision and Monitoring of Project works:

The Authority/ IE along with the concessionaire is supervising and monitoring the execution of works as per requirements of Standard/ Specifications. The monitoring of works is being carried out through the RFI submitted by the Concessionaire and its approval/ rejection after necessary checking/ verification by the Authority/ IE.

10. Site Visit and Meeting:

The Authority/ IE Engineers are regularly visiting the Project Highway.

11. Schedule Completion Date:

As per Schedule-G of the Concession Agreement shall occur on the 730th day from the Appointed Date. The declared Appointed Date being February 28, 2025, the Scheduled completion Date shall occur on February 27, 2027.

12. Operation and Maintenance (O&M):

O&M Obligations – During Operation Period, the Concessionaire shall operate and maintain the project in accordance with this Agreement either by itself, or through the O&M Contractor and if required, modify repair or otherwise make improvements to the Project to comply with the provisions of this Agreement, Applicable Laws and Applicable Permits, and conform to Specifications and Standards and Good industry Practice. The obligations of the concessionaire shall be as per Article 17.

13. Area of Concern/ Availability of site for work:

Procurement of ROW- The existing ROW and the stretches of 11.510 km. are subjected to following:

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

a) Stretches/ Hindered Free Land 11.51 Km out of 14.36 Km:

Stretches/ Hindered Free Land				Encumbrances/ Hindered Land		
Sr. No.	Side	Length (Km)	%	Side	Length (Km)	%
1.	BHS	11.510	80.20%	BHS	2.850	19.80%

b) Hindered due to Tree Cutting:

Description	Total Nos.	Impacted Length (km)	Remarks
Total Trees	407	7.0	

c) Encumbrances due to Religious Structure:

Sr. No.	Types	Chainage	Side	Remarks
1.	Small Temple	2+750	RHS	
2.	Temple	4+150	LHS	
3.	Kabristan	4+300	BHS	
4.	Masjid	4+500	BHS	
5.	Kabristan	7+300	BHS	

d) Details of Hidered Land:

DETAILS OF ENCUMBRANCES WITHIN ROW					
Sr. No	Chainage		Side	Total Length (KM)	Description
	From	To			
1	0+300	0+450	BHS	150.00	Brick Industry
2	2+600	3+000	BHS	400.00	Residential Houses
3	3+450	4+500	BHS	1050.00	Assam Type House Shade
4	5+300	5+650	BHS	350.00	Assam Type residential houses
5	6+500	6+600	BHS	100.00	RCC & Assam Type Houses
6	7+200	7+300	BHS	100.00	Assam/RCC Type Houses
7	9+100	9+400	BHS	300.00	Assam Type residential houses
8	10+700	10+800	BHS	100.00	Assam Type residential houses
9	10+850	10+900	BHS	50.00	Assam Type residential houses

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

10	11+250	11+400	BHS	150.00	Assam Type residential houses
11	11+900	12+300	BHS	400.00	Assam Type residential houses
12	12+400	14+000	BHS	1600.00	Assam Type residential houses
Total Hindered Length				4750.00	

Current Issues:-

- a) **Non-availability of land:-** As per the Concession Agreement, 100% of the land is to be handed over to the Concessionaire within 90 days from the Appointed Date. However, only approximately 67% of the land is currently free from encumbrances.
- b) **Water logging in PROW :-** Due to heavy rainfall, water has accumulated along almost the entire length of the project within the ROW, which has hampered construction activities.
- c) **Approval of Material Source:-** Approval from the Independent Engineer is still pending for the proposed material sources, including aggregates, admixtures, cement, and GFRP bars.

CHAPTER-1

INTRODUCTION

General

The NHIDCL proposes to implement the development, maintenance, and management of the Spur from NH-8 near Karimganj to Sutarkandi (India-Bangladesh border) Km. 0.020 to Km. 14.380 into 4-lane access controlled corridor. The proposed project road has been selected to improve connectivity and reduce travel time from Assam to Tripura. Also, this connectivity will improve international road connectivity between India and Bangladesh. To achieve the above task, NHIDCL has appointed M/s. Aarvee Associates Architects Engineers and Consultants Pvt. Ltd. The Letter of Acceptance was communicated vide letter No. NHIDCL / Assam / DPR / SilcharChuraibari /222542/2581 and the agreement was signed on September 1st, 2023.

This executive summary is submitted along with the Final detailed project report to cover the key aspects of the project.

Project Overview

As described earlier the project road is a spur to NH-8 near Karimganj and ends at Sutarkandi. The proposed alignment passes through Karimganj district in the state of Assam connecting villages Karimganj, Fakirabazar, Jarpata and Sutarkandi.

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-2

CONTRACT DATA

Sr. No.	Items	Description
1.	Name of Project	4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.
2.	Project Length	14.250 km
3.	Project Bid Cost	380.26 Cr.
4.	Authority	National Highways & Infrastructure Development Corporation Limited
5.	Independent Engineer	M/s Technocrats Advisory Services Private Limited in association with M/s MAV Associates LLP
6.	Concessionaire	MKC Badarpur Churaibari Kamakhya (PKG-7) Highways Private Limited
7.	Design Consultant	Geo Designs & Research Pvt. Ltd.
8.	DPR Consultant	Aarvee Associates Architects Engineers & Consultants Pvt. Ltd.
9.	LOA No. & Date	NHIDCL/ Assam/ NH-37/ Sil-Churai/ Pkg-VII/ 233357/ 3087 dated 11.03.2024
10.	Date of Concession Agreement	September 17, 2024
11.	Appointed Date	February 28, 2025
12.	Construction Period	730 days (from Appointed Date) [24-Months]
13.	Schedule Completion Date	February 27, 2027
14.	O&M Period	15 Years from the date of COD

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

14	Project Milestone	
	Milestone- I	The Project Milestone-I shall occur on the date falling on the 256th (two hundred and fifty sixth) day from the Appointed Date (i.e., November 11, 2025)- (The concessionaire shall have expended not less than 20% of the total capital cost set forth in the Financial Package and the Concessionaire shall have commenced construction of the Project and achieved 20% Physical Progress)
	Milestone- II	438th Day from Appointed Date (i.e., May 12, 2026)- (Prior to the occurrence of Project Milestone-II, the Concessionaire shall have expended not less than 35% of the total capital cost set forth in the Financial Package. Provided, however, that at least 70% of the expenditure referred to hereinabove shall have been incurred on physical works which shall not include advances of any kind to any person or expenditure of any kind on plant and machinery and the concessionaire shall have commenced construction of the project and achieved 35% Physical Progress.).
	Milestone- III	620th Day from Appointed Date (i.e., November 10, 2026) (The concessionaire shall have commenced construction of all Project Facilities and expended not less than 75% of the total capital cost set forth in the Financial Package and the concessionaire shall have commenced construction of the Project and achieved 75% Physical Progress).
	Scheduled Completion Date	730th Day from Appointed Date (i.e., February 27, 2027) The concessionaire shall have completed the Project in accordance with the Concession Agreement.

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER -3

SALIENT FEATURES OF PROJECT HIGHWAY

3.1 Pavement Composition (For Main Carriage Way/ Service Road)

Section	Design Chainage		Stretch in Km.	Pavement Composition in mm.						
	From	To		Sub-Grade	R-GSB	R-WMM	DBM	BC	DLC	PQC
MCW	00+020	12+900	12.880	500.00	200.00	190.00	50.00	30.00	-	-
	12+900	14+380	1.480	500.00	150	-	-	-	150	180
				Sub-Grade	GSB	R-WMM	BC	-		
Service Road				500.00	200.00	185.00	30.00	-		

3.2 Details of New/ Widening of Structures and Project Facilities to be constructed along the project Highway:

Sr. No.	Description		Unit	As per CA	Remarks
1.	Railway over Bridge	New Construction	Nos.	1	
2.	Major Bridge	New Construction	Nos.	3	
3.	Minor Bridge	New Construction	Nos.	7	
		Reconstruction	Nos.	1	
4.	VUP	New Construction	Nos.	2	
5.	LVUP	New Construction	Nos.	9	
6.	SVUP	New Construction	Nos.	1	
7.	Box Underpass	New Construction	Nos.	4	
8.	Box Culvert	New Construction	Nos.	28	
		Reconstruction	Nos.	4	
9.	Hume Pipe Culvert	New Construction	Nos.	20	
10.	Bus Bay		Nos.	2	
11.	Major Junction		Nos.	2	
12.	Minor Junction		Nos.	4	
13.	W-beam Single faced metal crash barrier		Rmt.	17602	
14.	Drain (covered)		Rmt.	2960	

CHAPTER -4

SCOPE OF THE WORKS AND PROJECT FACILITIES

4.1 Scope of Works

The Schedule-B of the Concession Agreement specifies the scope of works. The broad scope of the works includes the following:

- Reconstruction of existing 2 lane carriageway to 4 lane divided carriageway including strengthening existing carriageway by providing bituminous overlays in accordance with the Specifications and Standards.
- Construction of 1- ROB, 3- Major Bridge, 8- Minor Bridge, 16- Underpasses, 52- Culverts.
- Construction of Slip Road of 4.16 Km

4.2 Project Facilities

The Schedule-C of the Concession Agreement specifies the project facilities to be constructed for the project highway. The project facilities include the following:

- a) Toll Plaza
- b) Roadside Furniture
 - i. Kilometer and Hectometer Stones
 - ii. Traffic Signs
 - iii. Overhead Sign
 - iv. Road Marking
 - v. Road Delineators
 - vi. Reflective Pavement Markers & Solar Studs
 - vii. Traffic Impact Attenuators
 - viii. Boundary wall and Fencing
- c) Operation and Maintenance centres
- d) Way side Amenities/ Service Areas
- e) Truck Lay-byes
- f) Bus Bay and Bus Shelter
- g) Pedestrian Facilities
- h) Highway Lighting
- i) Rainwater Harvesting
- j) Environmental Management Plan
- k) Land Scaping and Tree Plantation
- l) Advanced Traffic Management System (ATMS)
- m) Highway Petrol Unit
- n) Emergency Medical Services
- o) Crane Services

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER -5

PRE-CONSTRUCTION ACTIVITIES

5.1 Obligations

Obligations of Authority-

Sr. No.	Clause No.	Obligation	Status	Remark/ Reference
1	Clause 4.1.2	Condition Precedent	Done	MKCIL/ASSAM/PKG-07/261
2	Article 11	Utilities, Associated Roads and Trees	In Progress	
3	Clause 18.1.2	Safety Consultant	Not done	
4	Article 21	Appointment of Independent Engineer	Done	Partially Mobilized
5	Clause 10.3	Joint Memorandum	Done	

Obligations of Concessionaire-

Sr. No.	Clause No.	Obligation	Status	Remark/ Reference
1	Clause 9.1	Performance Security	Done	
2	Article 11	Shifting and Relocation Electrical Utilities	In Progress	
3	Article 26	Insurance	Done	
4	Clause 4.1.3 (Schedule-E)	Applicable Permits	Done	
5		A permission of State Govt. for boulders extraction	Done	
6		Permission of Village Panchayet and Pollution Board for installation of crushers	Done	
7		License for use of explosives	N/A	
8		Permission of the State Govt. from drawing water from river/ reservoir	N/A	
9		Labour Licence	Done	
10	Clause 12.1	Quality Assurance Plan	Done	MKCIL/ASSAM/PKG-07/139 dt. 07.04.2025
11		Construction Methodology	Done	MKCIL/ASSAM/PKG-07/150 dt. 14.04.2025

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

5.2 Shifting of Utilities

The project works includes shifting/relocation of various utility services along the project road. The details of the utilities/ Hindrances are required to be shifted/ relocated/ removed along the Project Highway is summarized below:

Sl. No.	Utility/ Hindrance Type	Unit	Nos.	Remarks
1.	HT/LT Lines (including Transformer if any)	Nos.	88.00	In progress
2.	HT/ LT crossing	Nos.	65.00	In progress
3.	Water Pipelines	Kms	4.00	In progress
4.	Water Pipeline Crossing	Nos.	14.00	In progress

5.3 Tree Cutting

The tree cutting status is given below for the project highway.

Sr. No.	Description	Total	Remarks
1.	Total Number of Trees	407.00	
2.	Total Felling of Trees	47.00	
3.	Balance Trees	360.00	

5.4 Land Acquisition

The detailed working of Existing ROW, Proposed ROW and Land to be Acquired along the project highway are submitted by NHIDCL vide Joint Handover Memorandum on dated 28th of February ,2025.

The detail of affected area for construction of the project road including various project facilities which requires prime attention to accelerate the work progress is given below.

HINDRANCE LIST – CHAINAGE WISE DETAILS

DETAILS OF ENCUMBRANCES WITHIN ROW					
Sr. No	Chainage		Side	Total Length (KM)	Description
	From	To			
1	0+300	0+450	BHS	150.00	Brick Industry
2	2+600	3+000	BHS	400.00	Residential Houses
3	3+450	4+500	BHS	1050.00	Assam Type House Shade
4	5+300	5+650	BHS	350.00	Assam Type residential houses
5	6+500	6+600	BHS	100.00	RCC & Assam Type Houses

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

6	7+200	7+300	BHS	100.00	Assam/RCC Type Houses
7	9+100	9+400	BHS	300.00	Assam Type residential houses
8	10+700	10+800	BHS	100.00	Assam Type residential houses
9	10+850	10+900	BHS	50.00	Assam Type residential houses
10	11+250	11+400	BHS	150.00	Assam Type residential houses
11	11+900	12+300	BHS	400.00	Assam Type residential houses
12	12+400	14+000	BHS	1600.00	Assam Type residential houses
Total Hindered Length				4750.00	

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER -6

MOBILIZATION

6.1 Manpower Mobilization of Concessionaire

Sr. No.	Name of Employee	Designation	Department
1	Satish Kumar Pandey	Sr. GM	HQ
2	Manoj Kumar Singh	Sr. Project Manager	Project
3	Ashish Kumar Pandey	Project Manager	Project
4	Dhirendra Thapa	Asst. Manager	HR/Admin
5	Saurabh Kumar	Sr. Executive	HR/Admin
6	Manoj Kumar Dixit	Executive	HR/Admin
7	Golu Meena	Supervisor (Mess)	HR/Admin
8	Shyam babu Singh	Manager	Liaison
9	Deepak Sharma	Executive	Liaison
10	Jagdish Pandey	Asst. Manager	Billing & Planning
11	Ranjan Akash Jha	Sr. Engineer	Billing & Planning
12	Surajit Samanta	Engineer	Billing & Planning
13	Santosh Singh	Dy. Manager	Structure
14	Vageesh Tripathi	Senior Engineer	Structure
15	Ranjan Kumar	Senior Engineer	Structure
16	Souvik Paul	Engineer	Structure
17	Deepak Chauhan	Engineer	Structure
18	Sujit Kumar Ray	Sr. Supervisor	Structure
19	Ankit Chaurasia	Supervisor	Structure
20	Narayan Kumar	Supervisor	Structure
21	Ankit Solanki	Supervisor	Structure
22	Avneesh Kumar Pandey	Dy. Manager	Highway
23	Samarjeet Singh	Engineer	Highway
24	Rishab Pal	Senior Engineer	Highway
25	Tapas Basak	Engineer	Highway
26	Arya Yadav	Engineer	Highway
27	Subhash Kumar	Jr. Engineer	Highway
28	Jay Prakash Singh	Senior Supervisor	Highway
29	Anmol	Supervisor	Highway
30	Md. Mohbub Ahmed	Supervisor	Highway
31	Imrat Ahirwar	Supervisor	Highway
32	Yogendra Rai	Supervisor	Highway
33	Ratan Thakur	Supervisor	Highway
34	Krishna Singh	Supervisor	Highway
35	Chandrakant	Supervisor	Highway
36	Ashish Koley	Dy. Manager	Survey
37	Jayanta Mallick	Sr. Surveyor	Survey
38	Koushik Rout	Sr. Surveyor	Survey
39	Ram Poojan	Surveyor	Survey
40	Amit Singh	Surveyor	Survey
41	Subrata Dinda	Sr. Manager	P & M
42	Amit Bhaduria	Executive	P & M
43	Ramkaran Sahu	Engineer	P & M
44	Deepak Thakur	Executive	P & M
45	Amit Tiwari	Supervisor	P & M
46	Indrajit Majumder	Supervisor	P & M
47	Prabhakar Kumar	Jr. Engineer	P & M
48	Subham Kar	Supervisor	P & M
49	Surajit Das	Asst. Manager	Store

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

50	Amit Sikarwar	Sr. Executive	Store
51	Deepak Purty	Jr. Executive	Store
52	Sujeet Sharma	Supervisor	Store
53	Sumanta Datta	Supervisor	Store
54	Milan Samanta	Supervisor	Store
55	Ravi Shankar Tripathi	Sr. Manager	QA/QC
56	Ranjan Kumar	Engineer	QA/QC
57	Sujay De Sarkar	Engineer	QA/QC
58	Subham Singh	Asst. Engineer	QA/QC
59	Daya Shankar	Lab Tech.	QA/QC
60	Ramprakash Mishra	Lab Tech.	QA/QC
61	Karan Kumar	Lab Tech.	QA/QC
62	Amit Pathak	Lab Tech.	QA/QC
63	Pankaj Baser	Jr. Engineer	Electrical
64	Kapil Sharma	Executive	Accounts

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-7

DEPLOYMENT OF PLANTS AND EQUIPMENT / PROJECT SET UP PLAN

7.1 Plants and Equipment Deployed

S.no	Equipment type	UNIT	QTY	Remarks
1	LMV	Nos.	7	
2	TIPPER	Nos.	28	
3	MOBILE CRANE	Nos.	2	
4	SOIL COMPACTOR	Nos.	5	
5	EXCAVATOR	Nos.	10	
6	BACK HOE LOADER	Nos.	4	
7	DIESEL DISPENCER	Nos.	2	
8	TRANSIT MIXER	Nos.	10	
9	TRACTOR	Nos.	2	
10	GRADER	Nos.	3	
11	BABY ROLLER	Nos.	1	
12	HM PLANT	Nos.	1	
13	BATCHING PLANT	Nos.	1	
14	RE BLOCK PLANT	Nos.	1	
15	DG	Nos.	2	
16	TRAILER	Nos.	1	
17	CRUSHER	Nos.	1	
18	WATER TANKER	Nos.	1	
19	LOADER	Nos.	1	

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-8

DESIGN AND DRAWING

The project highway has been designed for four lane divided carriageway facility with provision of central raised median of 1.6m. The Concession Agreement envisages design of the project highway by the Concessionaire. The scope of design includes the design for road works, structure works and other project facilities. The drawings need to be prepared and approved for execution of each component of the project highway.

8.1 Design

The design of road works e.g., plans and profiles, cross sections and other miscellaneous items are being prepared by the Concessionaire for approval and execution of works accordingly. Similarly, the design of various structures e.g., Major bridge, Minor bridges, Vehicular Underpasses, Box Culverts, Hume Pipe Culverts etc. are also being prepared by the Concessionaire for review by Authority/ IE.

8.2 Drawings

As per requirement of the Contract Agreement various drawings are being prepared for execution and completion of the works. The working drawings of road works and structure works are being prepared by the Concessionaire and submitted to the Authority/ Independent Engineer prior to execution of works at site.

8.3 Status of Approval of Drawings

The status of drawing submission and approval of GAD for road and structure works as on August-31, 2025, is enclosed in this chapter of the report.

Road Works

S N	Description	Unit	Total	Submitted	Approval	Balance	Remarks
1.	Plan & Profile MCW	Km	14.360	14.360	2.380	12.000	
2.	Plan & Profile SR	Km	4.164	4.164	0.000	0.000	
3.	Typical Cross Section	Nos	1.00	1.00	0.00	0.00	
4.	Pavement Design Report	Nos	1.00	1.00	1.00	0.00	
5.	RE Wall	Nos	20820.00	-	-	-	
6.	Major Junction	Nos	2.00	-	-	-	
7.	Minor Junction	Nos	4.00	-	-	-	
8.	Bus Bay Drawing	Nos	2.00	-	-	-	
9.	Road Signage Plan	Km	14.360	-	-	-	

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

Structure Works:-

Structure				
Description	Total Nos	Submitted	Approved	Balance
Box Underpass	4	4	4	0.00
SVUP	1	1	0	1.00
LVUP	9	8	8	0.00
VUP	2	0	0	0.00
MNB	8	6	1	5.00
MJB	3	2	0	2.00
ROB	1	1	1	0.00
Box Culvert	32	30	29	5.00

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-9
PROJECT WORK PROGRESS

9.1 Work Progress:


Progress as per Schedule G for the month September-2025.

Item	Stage for measurement of Physical Progress	Unit	Qty.	Weightage in percentage to the contract price	Physical Progress	% of Physical Progress	Value of Physical Progress
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROH/RUB/ Major Bridges/ Structures (but excluding service roads)	A - Widening and strengthening of existing road						
	(1) Earthwork upto top of Sub-grade	L-Km	3.27	0.46%	1.00	31%	0.14%
	(2) Granular work (Sub-base, base, shoulder)						
	(a) GSB	L-Km	3.27	0.43%	1.00	31%	0.13%
	(b) WMM	L-Km	0.34	0.03%			
	(3) Shoulders	L-Km	0.34	0.01%			
	(4) Bituminous Work						
	(a) DBM	L-Km	0.34	0.06%			
	(b) BC	L-Km	0.34	0.02%			
	(5) Rigid Pavement						
	Concrete Work	L-Km	2.93	1.55%			
	Sub Total-A						
	B- New 4 Lane Realignment/Bypass						
	(1) Earthwork upto top of Sub-grade	L-Km	23.77	26.87%			
	(2) Granular work (Sub-base, base, shoulder)						
	(a) GSB	L-Km	23.77	4.07%			
	(b) WMM	L-Km	23.77	2.76%			
	(3) Shoulder	L-Km	23.77	0.67%			
	(4) Bituminous Work						
	(a) DBM	L-Km	23.77	1.78%			
	(b) BC	L-Km	23.77	1.15%			
	Sub Total-B						
	C- New Culverts, Minor Bridges, underpasses, overpasses on existing road, realignment, bypasses:						
	1) Culverts	No.	64.00	4.55%	4.00	6%	0.28%
	2) Minor Bridge						
	a) Foundation	No.	22.00	2.76%	2.00	9%	0.25%
	b) Sub-Structure	No.	22.00	1.27%	2.00	9%	0.12%
	c) Super-Structure (including Crash Barrier etc. Complete) If pre-cast girders/ segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments.						
	c-i) Precast Girder - On Casting (40%)	No.	6.00	0.72%			
	c-ii) Slab - after Completion of Slab (60%)	No.	16.00	1.07%			
	5) Grade Separated Structures						
	a) Underpasses (Box Underpass, SVUP, LVUP, VUP)						
	i) Foundation	No.	38.00	5.31%	14.00	37%	1.96%
	ii) Sub-Structure	No.	38.00	3.61%	8.00	21%	0.76%
	iii) Super-Structure (including Crash Barrier, Wearing coat etc. Complete) If pre-cast girders/ segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments.						
	- Girder Type - Precast Girder (40%)	No.	6.00	1.41%			
	- Girder Type - Cast in situ superstructure (60%)	No.	32.00	2.12%	8.00	25%	0.53%
Major Bridge works and ROH/RUB	C- New Major Bridges						
	(1) Foundation						
	(b) Pile Foundation / Well Foundation	No.	24.00	5.91%			
	(2) Sub-structure	No.	24.00	1.61%			
	(3) Super-structure (including crash barriers etc. complete) If pre-cast girders/ segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments.						
	-Super-structure - Precast Girder (40%)	No.	18.00	1.09%			
	-Super-structure - Cast in situ superstructure (60%)	No.	18.00	1.64%			
	D- New rail-road bridges						
	(a) ROH						
	(1) Foundation	No.	10.00	2.50%			
	(2) Sub-structure	No.	10.00	1.06%			
	(3) Super-structure (including crash barriers etc. complete) If pre-cast girders/ segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments.						
Structures (Elevated Section, Reinforced earth)	4) Reinforced Earth Wall (includes Approaches of ROH, Underpasses, Over passes, Flyover etc.)						
	i) Re Block Casting (5%)	Sq.m	24,984.00	0.03%			
	ii) Re Block Erection (95%)	Sq.m	24,984.00	0.63%			
Electrical and Public Health Utilities	UTILITY SHIFTING						
	HT/LT lines (including Transformers if any)	Km	4.36	0.04%			
	HT/LT crossings	No.	65.00	1.03%			
	Water pipeline	Km	4.65	0.03%			
Other Works	Water pipeline crossings	No.	14.00	0.06%			
	OTHER WORKS						
	i) Service Road / Slip Road	L-Km	4.164	1.78%			
	ii) Road Side Drain	L-Km	2.96	0.44%	0.50	17%	0.07%
Other Works	(a) Road signs, markings, Km Stone, Safety devices	L-Km	14.36	0.30%			
	(b) Concrete Crash Barrier/W Beam Crash Barrier in Road work	L-Km	30.96	2.42%			
	v) - Project Facilities						
	viii) Protection Work	No.	2.00	0.08%			
	(a) Boulder Pitching on Slope / Slope Protection Work	L-Km	4.32	2.32%			
	(b) Precast Tee Wall/ Retaining Wall	L-Km	13.81	10.94%	1.50	11%	1.19%
	s) Miscellaneous						
	(a) Street Lighting	No.	188.00	0.09%			
	(b) Junction/Interchange	No.	6.00	0.18%			
	(c) Precast Boundary Wall	L-Km	27.04	0.42%			
	(d) ATMS, HTMS, Traffic Aid Posts, Medical aid Posts, Vehicle Rescue Posts, Telecom System	L-Km	28.72	0.34%			
	(e) Rain Water Harvesting	No.	28.00	0.17%			
Grand Total >>>				100.00%			5.43%

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

9.2 S Curve


Chart Title



4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

9.3 Weightages

Work Description	% of Each sub components	Amount (Cr.)
Sub Grade (Widening)	0.46%	1,74,53,022.65
Sub Grade (Realingment)	26.87%	1,02,16,12,534.28
Granular Work (Widening)	0.45%	1,72,09,798.08
Granular Work(Realingment)	6.83%	25,98,64,509.53
Shoulders (Widening)	0.01%	4,35,548.17
Shoulders(Realingment)	0.67%	2,55,71,801.44
Bituminous Work (Widening)	0.08%	29,21,782.50
Bituminous Work(Realingment)	2.93%	11,14,33,175.27
Rigid Pavement	1.55%	5,88,72,256.97
Culverts	4.55%	17,29,23,189.37
Minor Bridges	5.82%	22,11,46,247.50
Grade Separated Structures	12.44%	47,30,64,553.90
New Major Bridge	10.26%	39,00,36,025.21
ROB	5.80%	22,05,58,687.60
RE Wall	0.66%	2,51,75,738.98
Utility Shifting	1.16%	4,40,51,237.94
Service Road	1.78%	6,76,44,292.48
Road Side Drain & Median Drain	0.44%	1,65,70,738.05
Road Signs, Marking, Km Stone, & etc.	2.72%	10,34,28,175.09
Project Facilities	0.08%	30,05,740.41
Protection Work	13.25%	50,40,11,518.71
Miscellaneous Work	1.20%	4,56,09,425.86
Total	100.00%	3,80,26,00,000.00



9.4 Highway Progress:-

RHS		LHS	
Chainage	BC	Chainage	BC
2+030	C&G	0+020	BC
2+040	Embarkment	0+030	DBM
2+050	Sub-Grade	0+040	R-WMM
2+060	R-GSB	0+050	R-GSB
2+070	R-WMM	0+060	Sub-Grade
2+080	Embarkment	0+070	Embarkment
2+090	C&G	0+080	C&G
2+100		0+090	
2+110		0+100	
2+120		0+110	
2+130		0+120	
2+140	BC 2+143	0+130	
2+150		0+140	
2+160		0+150	
2+170		0+160	
2+180		0+170	
2+190		0+180	
2+200		0+190	
2+210		0+200	
2+220		0+210	BC 0+207
2+230		0+220	
2+240		0+230	
2+250		0+240	
2+260		0+250	
2+270		0+260	
2+280		0+270	
2+290		0+280	
2+300		0+290	
2+310		0+300	
2+320		0+310	
2+330		0+320	
2+340		0+330	
2+350		0+340	BC 0+340
2+360		0+350	
2+370		0+360	
2+380		0+370	
2+390		0+380	
2+400		0+390	
2+410		0+400	
2+420		0+410	
2+430		0+420	
2+440	BC 2+440	0+430	
2+450		0+440	
2+460		0+450	
2+470		0+460	
2+480		0+470	
2+490		0+480	
2+500		0+490	
2+510		0+500	
2+520		0+510	
2+530		0+520	
2+540		0+530	
2+550		0+540	
2+560		0+550	
2+570		0+560	
2+580		0+570	
2+590		0+580	
2+600		0+590	
2+610		0+600	
2+620		0+610	
2+630		0+620	
2+640		0+630	
2+650		0+640	
2+660		0+650	
2+670		0+660	
2+680		0+670	
2+690		0+680	
2+700		0+690	
2+710		0+700	
2+720		0+710	
2+730		0+720	
2+740		0+730	
2+750		0+740	
2+760		0+750	
2+770		0+760	
2+780		0+770	
2+790		0+780	
2+800		0+790	
2+810		0+800	
2+820		0+810	
2+830		0+820	
2+840		0+830	
2+850		0+840	
2+860		0+850	
2+870		0+860	
2+880		0+870	
2+890		0+880	
2+900		0+890	
2+910		0+900	
2+920		0+910	
2+930		0+920	
2+940		0+930	
2+950		0+940	
2+960		0+950	
2+970		0+960	
2+980		0+970	
2+990		0+980	
3+000	VUP 2+999 (120.0)	0+990	
3+010		1+000	
3+020		1+10	

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

RHS		Chainage		LHS	
BC	3+030	BC	3+418	BC	3+418
DBM	3+040		3+420	DBM	
R-WMM	3+050		3+440	R-WMM	
R-GB	3+060		3+440	R-GB	
Sub-Grade	3+070		3+450	Sub-Grade	
Embankment	3+080		3+460	Embankment	
C&G	3+090		3+470	C&G	
	3+100		3+480		
	3+110		3+490		
	3+120		3+500		
	3+130		3+510		
	3+140		3+520		
	3+150		3+530		
	3+160		3+540		
	3+170		3+550		
	3+180		3+560		
	3+190		3+570		
	3+200		3+580		
	3+210		3+590		
	3+220		3+600		
	3+230		3+610		
	3+240		3+620		
	3+250		3+630		
	3+260		3+640		
	3+270		3+650		
	3+280		3+660		
	3+290		3+670		
	3+300		3+680		
	3+310		3+690		
	3+320		3+700		
	3+330		3+710		
	3+340		3+720		
	3+350		3+730		
	3+360		3+740		
	3+370		3+750		
	3+380		3+760		
	3+390		3+770		
	3+400		3+780		
	3+410		3+790		
			3+800		
			3+810		
			3+820		
			3+830		
			3+840		
			3+850		
			3+860		
			3+870		
			3+880		
			3+890		
			3+900		
			3+910		
			3+920		
			3+930		
			3+940		
			3+950		
			3+960		
			3+970		
			3+980		
			3+990		
			4+000		
			4+010		
			4+020		

RHS		Chainage		LHS	
BC			44030	BC	
DBM			44040	DBM	
R-WMM			44050	R-WMM	
R-GSB			44060	R-GSB	
Sub-Grade			44070	Sub-Grade	
Embankment			44080	Embankment	
C&G			44090	C&G	
			44100		
			44110		
			44120		
			44130		
			44140		
			44150		
			44160		
			44170		
			44180		
			44190		
			44200		
			44210		
			44220		
			44230		
			44240		
			44250		
			44260		
			44270		
			44280		
			44290		
			44300		
			44310		
			44320		
			44330		
			44340		
			44350		
			44360		
			44370		
			44380		
			44390		
			44400		
			44410		
			44420		
			44430		
			44440		
			44450		
			44460		
			44470		
			44480		
			44490		
			44500		
			44510		
			44520		
			44530		
			44540		
			44550		
			44560		
			44570		
			44580		
			44590		
			44600		
			44610		
			44620		
			44630		
			44640		
			44650		
			44660		
			44670		
			44680		
			44690		
			44700		
			44710		
			44720		
			44730		
			44740		
			44750		
			44760		
			44770		
			44780		
			44790		
			44800		
			44810		
			44820		
			44830		
			44840		
			44850		
			44860		
			44870		
			44880		
			44890		
			44900		
			44910		
			44920		
			44930		
			44940		
			44950		

		LUS	
RHS	BC		
	DBM		
	R-WMM		
	R-GSB		
	Sub-Grade		
	Embankment		
	C&G		
	Chainage	5+030	
	C&G	5+040	
	Embankment	5+050	
	Sub-Grade	5+060	
	R-GSB	5+070	
	R-WMM	5+080	
	DBM	5+090	
	BC	5+100	
		5+110	
		5+120	
		BC 5+126	BC 5+126
		5+140	
		5+150	
	5+160		
	5+170		
	5+180		
	5+190		
	5+200		
	5+210		
	5+220		
	5+230		
	5+240		
	5+250		
	5+260		
	5+270		
	5+280		
	5+290		
	5+300		
	5+310		
	5+320		
	5+330		
	5+340		
	5+350		
	5+360		
	5+370		
	5+380		
	5+390		
	5+400		
	5+410		
	5+420		
	5+430		
	5+440		
	5+450		
	5+460		
	5+470		
	5+480		
	5+490		
	5+500		
	5+510		
	5+520		
	5+530		
	5+540		
	5+550		
	5+560		
	5+570		
	5+580		
	5+590		
	5+600		
	5+610		
	5+620		
	5+630		
	5+640		
	5+650		
	5+660		
	5+670		
	5+680		
	5+690		
	5+700		
	5+710		
	5+720		
	5+730		
	5+740		
	5+750		
	5+760		
	5+770		
	5+780		
	5+790		
	5+800		
	5+810		
	5+820		
	5+830		
	5+840		
	5+850		
	5+860		
	5+870		
	5+880		
	5+890		
	5+900		
	5+910		
	BC 5+920	BC 5+920	
	5+930		
	5+940		
	5+950		
	5+960		
	5+970		
	5+980		
	5+990		
	6+000		
	6+010		
	6+020		

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

[illegible][illegible]

RHS	Chainage	LHS					
		BC	DBM	R-WMM	R-GSB	Sub-Grade	Embankment
BC							
DBM							
R-WMM							
R-GSB							
Sub-Grade							
Embankment							
C&G							
	8+030						
	8+040						
	8+050						
	8+060						
	8+070						
	8+080						
	8+090						
	8+100						
	8+110						
	8+120						
	8+130						
	8+140						
	8+150						
	8+160						
	8+170						
	8+180						
	8+190	BC 8+188				BC 8+188	
	8+200						
	8+210						
	8+220						
	8+230						
	8+240						
	8+250						
	8+260						
	8+270						
	8+280						
	8+290						
	8+300						
	8+310						
	8+320						
	8+330						
	8+340						
	8+350						
	8+360						
	8+370						
	8+380						
	8+390						
	8+400						
	8+410						
	8+420						
	8+430						
	8+440						
	8+450						
	8+460						
	8+470						
	8+480						
	8+490						
	8+500						
	8+510						
	8+520						
	8+530						
	8+540						
	8+550						
	8+560						
	8+570						
	8+580	BC 8+576				BC 8+576	
	8+590						
	8+600						
	8+610						
	8+620						
	8+630						
	8+640						
	8+650						
	8+660						
	8+670						
	8+680						
	8+690						
	8+700						
	8+710						
	8+720						
	8+730						
	8+740						
	8+750						
	8+760						
	8+770						
	8+780						
	8+790						
	8+800						
	8+810						
	8+820						
	8+830						
	8+840						
	8+850						
	8+860						
	8+870						
	8+880						
	8+890						
	8+900						
	8+910						
	8+920						
	8+930						
	8+940						
	8+950						
	8+960						
	8+970						
	8+980						
	8+990						
	9+000	MNB 9+003 (166.0)				MNB 9+003 (166.0)	
	9+010						
	9+020						
	9+030						
	9+040						

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

	LHS						RHS					
	BC	DBM	R-WMM	R-GSB	Sub-Grade	Embment	BC	DBM	R-WMM	R-GSB	Sub-Grade	Embment
Chainage	9+030	9+040	9+050	9+060	9+070	9+080	9+090	9+100	9+110	9+120	9+130	9+140
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	9+150	9+160	9+170	9+180	9+190	9+200	9+210	9+220	9+230	9+240	9+250	9+260
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	9+270	9+280	9+290	9+300	9+310	9+320	9+330	9+340	9+350	9+360	9+370	9+380
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	9+390	9+400	9+410	9+420	9+430	9+440	9+450	9+460	9+470	9+480	9+490	9+500
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	9+510	9+520	9+530	9+540	9+550	9+560	9+570	9+580	9+590	9+600	9+610	9+620
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	9+630	9+640	9+650	9+660	9+670	9+680	9+690	9+700	9+710	9+720	9+730	9+740
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	9+750	9+760	9+770	9+780	9+790	9+800	9+810	9+820	9+830	9+840	9+850	9+860
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	9+870	9+880	9+890	9+900	9+910	9+920	9+930	9+940	9+950	9+960	9+970	9+980
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	9+990	10+000	10+010	10+020	10+030	10+040	10+050	10+060	10+070	10+080	10+090	10+100
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	10+110	10+120	10+130	10+140	10+150	10+160	10+170	10+180	10+190	10+200	10+210	10+220
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	10+230	10+240	10+250	10+260	10+270	10+280	10+290	10+300	10+310	10+320	10+330	10+340
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	10+350	10+360	10+370	10+380	10+390	10+400	10+410	10+420	10+430	10+440	10+450	10+460
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	10+470	10+480	10+490	10+500	10+510	10+520	10+530	10+540	10+550	10+560	10+570	10+580
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	10+590	10+600	10+610	10+620	10+630	10+640	10+650	10+660	10+670	10+680	10+690	10+700
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	10+710	10+720	10+730	10+740	10+750	10+760	10+770	10+780	10+790	10+800	10+810	10+820
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	10+830	10+840	10+850	10+860	10+870	10+880	10+890	10+900	10+910	10+920	10+930	10+940
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	10+950	10+960	10+970	10+980	10+990	11+000	11+010	11+020	11+030	11+040	11+050	11+060
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	11+070	11+080	11+090	11+100	11+110	11+120	11+130	11+140	11+150	11+160	11+170	11+180
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	11+190	11+200	11+210	11+220	11+230	11+240	11+250	11+260	11+270	11+280	11+290	11+300
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	11+310	11+320	11+330	11+340	11+350	11+360	11+370	11+380	11+390	11+400	11+410	11+420
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	11+430	11+440	11+450	11+460	11+470	11+480	11+490	11+500	11+510	11+520	11+530	11+540
C&G												
Embment												
R-GSB												
Sub-Grade												
R-WMM												
DBM												
BC												
Chainage	11+550	11+560	11+570	11+580	11+590	11+600</						

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

RHS	Chainage	LHS				
		BC	DBM	R-WMM	R-GSB	Sub-Grade
		12+630				
		12+640				
		12+650				
		12+660				
		12+670				
		12+680				
		12+690				
		12+700				
		12+710				
		12+720				
		12+730				
		12+740				
		12+750				
		12+760				
		12+770				
		12+780				
		12+790				
		12+800				
		12+810				
		12+820				
		12+830				
		12+840				
		12+850				
		12+860				
		12+870				
		12+880				
		12+890				
		12+900				
		12+910				
		12+920				
		12+930				
		12+940				
		12+950				
		12+960				
		12+970				
		12+980				
		12+990				
		13+000				
		13+010				
		13+020				

RHS	Chainage	LHS				
		BC	DBM	R-WMM	R-GSB	Sub-Grade
		13+030				
		13+040				
		13+050				
		13+060				
		13+070				
		13+080				
		13+090				
		13+100				
		13+110				
		13+120				
		13+130				
		13+140				
		13+150				
		13+160				
		13+170				
		13+180				
		13+190				
		13+200				
		13+210				
		13+220				
		13+230				
		13+240				
		13+250				
		13+260				
		13+270				
		13+280				
		13+290				
		13+300				
		13+310				
		13+320				
		13+330				
		13+340				
		13+350				
		13+360				
		13+370				
		13+380				
		13+390				
		13+400				
		13+410				
		13+420				
		13+430				
		13+440				
		13+450				
		13+460				
		13+470				
		13+480				
		13+490				
		13+500				
		13+510				
		13+520				
		13+530				
		13+540				
		13+550				
		13+560				
		13+570				
		13+580				
		13+590				
		13+600				
		13+610				
		13+620				
		13+630				
		13+640				
		13+650				
		13+660				
		13+670				
		13+680				
		13+690				
		13+700				
		13+710				
		13+720				
		13+730				
		13+740				
		13+750				
		13+760				
		13+770				
		13+780				
		13+790				
		13+800				
		13+810				
		13+820				
		13+830				
		13+840				
		13+850				
		13+860				
		13+870				
		13+880				
		13+890				
		13+900				
		13+910				
		13+920				
		13+930				
		13+940				
		13+950				
		13+960				
		13+970				
		13+980				
		13+990				
		14+000				
		14+010				
		14+020				

RHS	Chainage	LHS				
		BC	DBM	R-WMM	R-GSB	Sub-Grade
		14+030				
		14+040				
		14+050				
		14+060				
		14+070				
		14+080				
		14+090				
		14+100				
		14+110				
		14+120				
		14+130				
		14+140				
		14+150				
		14+160				
		14+170				
		14+180				
		14+190				
		14+200				
		14+210				
		14+220				
		14+230				
		14+240				
		14+250				

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

9.5.1 Status of Box Culvert: -

S N	LHS											Box Culvert Chainage	RHS											
	Protection Work	Parapet Wall	Top Slab	Top Haunch	Wall Final Lift	Wall 2nd Lift	Wall 1st Lift	Haunch	Raft	PCC/Granular Bed	Layout & Excavation		Abutment	Layout & Excavation	PCC/Granular Bed	Raft	Haunch	Wall 1st Lift	Wall 2nd Lift	Wall Final Lift	Top Haunch	Top Slab	Parapet Wall	Protection Work
1												A1 A2	00+043	A1 A2										
2												A1 A2	00+207	A1 A2										
3												A1 A2	00+341	A1 A2										
4												A1 A2	01+254	A1 A2										
5												A1 A2	01+652	A1 A2										
6												A1 A2	01+973	A1 A2										
7												A1 A2	02+143	A1 A2										
8												A1 A2	02+340	A1 A2										
9												A1 A2	02+440	A1 A2										
10												A1 A2	03+418	A1 A2										
11												A1 A2	03+646	A1 A2										
12												A1 A2	03+925	A1 A2										
13												A1 A2	04+018	A1 A2										
14												A1 A2	04+340	A1 A2										
15												A1 A2	04+534	A1 A2										
16												A1 A2	04+847	A1 A2										
17												A1 A2	05+126	A1 A2										
18												A1 A2	05+920	A1 A2										
19												A1 A2	06+190	A1 A2										
20												A1 A2	06+642	A1 A2										
21												A1 A2	07+668	A1 A2										
22												A1 A2	07+832	A1 A2										
23												A1 A2	07+906	A1 A2										
24												A1 A2	08+188	A1 A2										
25												A1 A2	08+926	A1 A2										
26												A1 A2	08+576	A1 A2										
27												A1 A2	09+543	A1 A2										
28												A1 A2	09+779	A1 A2										
29												A1 A2	10+529	A1 A2										
30												A1 A2	11+073	A1 A2										
31												A1 A2	11+921	A1 A2										
32												A1 A2	12+223	A1 A2										
33												A1 A2	12+663	A1 A2										
34												A1 A2	13+065	A1 A2										
35												A1 A2	13+380	A1 A2										
36												A1 A2	13+740	A1 A2										

1	Not Available	1
2	In Progress	
3	Completed	

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

9.5.2 Status of Minor Bridge: -

SN	LHS											Minor BridgeChainage																
	Miscellaneous Item	Protection Work	Parapet Wall	Top Slab	Top Haunch	Wall Final Lift	Wall 2nd Lift	Wall 1st Lift	Haunch	Raft	PCC/Granular Bed	Layout & Excavation	Abutment		Abutment	Layout & Excavation	PCC/Granular Bed	Raft	Haunch	Wall 1st Lift	Wall 2nd Lift	Wall Final Lift	Top Haunch	Top Slab	Parapet Wall	Protection Work	Miscellaneous Item	
1													A1	00+742	A1													
													A2		A2													
2													A1	01+768	A1													
													A2		A2													
3													A1	06+313	A1													
													A2		A2													
4													A1	07+306	A1													
													A2		A2													
5													A1	09+003	A1													
													A2		A2													
6													A1	09+293	A1													
													A2		A2													
7													A1	11+363	A1													
													A2		A2													
8													A1	14+195	A1													
													A2		A2													

1	Not Available	1
2	In Progress	
3	Completed	

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

9.5.3 Status of Major Bridge: -

SN	LHS											RHS												
	Miscellaneous Item	Crash Barrier	Approach Slab	Desk Slab	RCC Girder	Dirt Wall	Abutment Cap	Abutment Shaft	Abutment Pile Cap	Abutment Pile	Layout & Excavation	Abutment		Layout & Excavation	Abutment Pile	Abutment Pile Cap	Abutment Shaft	Abutment Cap	Dirt Wall	RCC Girder	Desk Slab	Approach Slab	Crash Barrier	Miscellaneous Item
1												A1	00+526	A1										
												A2		A2										
2												A1	02+880	A1										
												A2		A2										
3												A1	05+322	A1										
												A2		A2										
1	Not Available	1																						
2	In Progress																							
3	Completed																							

9.5.4 Status of ROB:-

[illegible]

1	Not Available	1
2	In Progress	
3	Completed	

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

9.5.5 Status of Underpass:-

SN	LHS												LVUP Chainage	RHS											
	Protection Work	Parapet Wall	Top Slab	Top Haunch	Wall Final Lift	Wall 2nd Lift	Wall 1st Lift	Haunch	Raft	PCC/Granular Bed	Layout & Excavation	Abutment		Layout & Excavation	PCC/Granular Bed	Haunch	Wall 1st Lift	Wall 2nd Lift	Wall Final Lift	Top Haunch	Top Slab	Parapet Wall	Protection Work		
1												A1	01+142	A1											
												A2		A2											
2												A1	03+886	A1											
												A2		A2											
3												A1	04+212	A1											
												A2		A2											
4												A1	05+414	A1											
												A2		A2											
5												A1	07+213	A1											
												A2		A2											
6												A1	09+332	A1											
												A2		A2											
7												A1	10+098	A1											
												A2		A2											
8												A1	10+834	A1											
												A2		A2											
9												A1	12+310	A1											
												A2		A2											
1												A1	03+728	A1											
												A2		SVUP	A2										

1	Not Available	
2	In Progress	
3	Completed	

CHAPTER-10

QUALITY CONTROL AND MATERIAL

10.1 Quality Control

The execution of works is mainly governed by the specified Technical Specifications for the project. The quality control of the works is required to be monitored on daily basis both at site and in the laboratory. Standard formats have been devised to control the required quality of the works. The Concessionaire Engineers are monitoring the required quality control works and maintaining the records accordingly for each item of works being executed.

10.2 Site Laboratory

The Site Laboratory is established at Base Camp located at CH: -5+600. All the required material tests are being conducted in the laboratory for the project road.

10.3 Materials Testing & Third Party Test

The testing to be carried out in the site laboratory includes tests of soil, aggregates, cement, steel, sand, embankment fill, sub grade, granular subbase and cement concrete. The details of test conducted up to 31 August, 2025 are enclosed.

10.3.1 Soil and Aggregates

The test reports for borrow area earth for available borrow area are approved & test reports for Aggregates are also approved for the available Quarry. Test reports for new borrow area earth are submitted to IE for approval.

10.3.2 Cement

The Concessionaire is using approved sources of Cement as Black Tiger (OPC 53 Grade), Dalmia Cement (OPC 53 Grade), Star Cement (OPC 53 Grade), Amrit Cement (OPC 53 Grade) & Max Cement (OPC 53 Grade) for the project work.

10.3.3 Reinforcement Steel

The Concessionaire is using approved sources of TMT from M/s Rashmi Metaliks Limited, M/s Shyam Steel Industries limited, M/s SRMB Srijan Private Limited, M/s Shyam Metalics and Energy Limited.

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

10.3.4 Status of materials source approval & Mix Design

Cement				
Sr. No.	Brand Name	Letter No.	Status	IE Letter No.
1.	Black Tiger Cement	MKCIL/ASSAM/PKG-07/106 dt. 24.03.2025		
2.	Dalmia Cement	MKCIL/ASSAM/PKG-07/107 dt. 24.03.2025	Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/34
3.	Max Cement	MKCIL/ASSAM/PKG-07/108 dt. 24.03.2025		
4.	Star Cement	MKCIL/ASSAM/PKG-07/109 dt. 24.03.2025		
5.	Amrit Cement	MKCIL/ASSAM/PKG-07/110 dt. 24.03.2025		

Reinforcement Steel				
Sr. No.	Brand Name	Letter No.	Status	IE Letter No.
1.	Rashmi Metaliks Limited	MKCIL/ASSAM/PKG-07/111 dt. 24.03.2025	Principle Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/27
2.	Shyam Steel industries Ltd.	MKCIL/ASSAM/PKG-07/112 dt. 24.03.2025	Principle Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/26
3.	SRMB Srijan Pvt. Ltd.	MKCIL/ASSAM/PKG-07/113 dt. 24.03.2025	Principle Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/32
4.	Shyam Metalics & Energy Ltd.	MKCIL/ASSAM/PKG-07/132 dt. 04.04.2025		
5.	Elegant steel	MKCIL/ASSAM/PKG-07/167 dt. 19.04.2025	Approved	TASPL-MAV/NH-37/MKICL/2025/AUG/59

Admixture				
Sr. No.	Brand Name	Letter No.	Status	IE Letter No.
1.	Berger Paints Pvt. Ltd.	MKCIL/ASSAM/PKG-07/101 dt. 24.03.2025		
2.	CHRYSO India Pvt. Ltd	MKCIL/ASSAM/PKG-07/102 dt. 24.03.2025		
3.	CICO Technologies Ltd.	MKCIL/ASSAM/PKG-07/103 dt. 24.03.2025	Approved	TASPL-MAV/NH-37/MKICL/2025/SEPT/71
4.	FOSROC Chemicals (India) Ltd.	MKCIL/ASSAM/PKG-07/104 dt. 24.03.2025	Approved	TASPL-MAV/NH-37/MKICL/2025/SEPT/70
5.	Vista Chemtech Pvt. Ltd.	MKCIL/ASSAM/PKG-07/105 dt. 24.03.2025		

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

Monthly Laboratory Report

Summary of Quality Control Test For The Month of September-2025

Sr.No.	Name of test	Reference as per IS/ MoRT&H	Frequency of Tests	Total Tests Conducted upto Previous Month			No. of TsIs Conducted during this Month			No. of Tests Conducted upto this Month			No. of Tests cCecked by IE			% Checked by IE	Remarks
				Tested	Passed	Failed	Tested	Passed	Failed	Tested	Passed	Failed	Tested	Passed	Failed		
LAB & FIELD TEST'S																	
(I). OGL Samples		IRC:36-2010															
1.1	Free Swelling Index (FSI)	IS: 2720 (P-40)	1 Test / Every 500 m Interval's	58	58	0	0	0	0	58	58	0	0	0	0	0.00	
1.2	Grain size analysis	IS: 2720 (P-4)	1 Test / Every 500 m Interval's	58	58	0	0	0	0	58	58	0	0	0	0	0.00	
1.3	Liquid limits (LL)	IS: 2720 (P-5)	1 Test / Every 500 m Interval's	58	58	0	0	0	0	58	58	0	0	0	0	0.00	
1.4	Plasticity Index (PI)	IS: 2720 (P-5)	1 Test / Every 500 m Interval's	58	58	0	0	0	0	58	58	0	0	0	0	0.00	
1.5	Proctor test (MDD & OMC)	IS: 2720 (P-8)	1 Test / Every 500 m Interval's	58	58	0	0	0	0	58	58	0	0	0	0	0.00	
1.6	California Bearing Ratio Test (CBR)	IS: 2720 (P-16)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
1.7	Field Compaction Test (OGL)	IS: 2720 (P-28)	1 Set / 3000 Sqm. (1Set = 10 Pit's)	503	485	18	13	13	0	516	498	18	2	2	0	15.38	
(II). Borrow area Samples (EMB/SG)		MoRT&H (Clause-305)															
2.1	Free Swelling Index (FSI)	IS: 2720 (P-40)	2 Test's / 3000 Cum.	200	200	0	6	6	0	206	206	0	3	3	0	50.00	
2.2	Grain size analysis (GSA)	IS: 2720 (P-4)	2 Test's / 3000 Cum.	200	200	0	6	6	0	206	206	0	3	3	0	50.00	
2.3	Liquid limits (LL)	IS: 2720 (P-5)	2 Test's / 3000 Cum.	200	200	0	6	6	0	206	206	0	3	3	0	50.00	
2.4	Plasticity Index (PI)	IS: 2720 (P-5)	2 Test's / 3000 Cum.	200	200	0	6	6	0	206	206	0	3	3	0	50.00	
2.5	Proctor test (MDD & OMC)	IS: 2720 (P-8)	2 Test's / 3000 Cum.	200	200	0	6	6	0	206	206	0	3	3	0	50.00	
2.6	California Bearing Ratio Test (CBR)	IS: 2720 (P-16)	1 Test's / 3000 Cum.	100	100	0	4	4	0	104	104	0	2	2	0	50.00	
2.7	Field Compaction Test (Emb)	IS: 2720 (P-28)	1 Set / 3000 Sqm. (1Set = 10 Pit's)	2834	2766	68	136	133	3	2970	2899	71	42	42	0	30.88	
2.8	Field Compaction Test (Subgrade)	IS: 2720 (P-28)	1 Set / 2000 Sqm. (1Set = 10 Pit's)	592	560	32	9	9	0	601	569	32	4	4	0	44.44	
(III). Coarse Agg. for Concrete Work's		MoRT&H Table -900-6															
3.1	Gradation of Coarse Aggregate	IS: 2386 (P-1)	1 Test / Every day's work	176	176	0	30	30	0	206	206	0	4	4	0	13.33	
3.2	Flakiness Index (FI)	IS: 2386 (P-1)	1 Test for source / Weekly	23	23	0	4	4	0	27	27	0	1	1	0	25.00	
3.3	Aggregate Impact Value (A.I.V)	IS: 2386 (P-4)	1 Test for source / Weekly	23	23	0	4	4	0	27	27	0	1	1	0	25.00	
3.4	Specific Gravity	IS: 2386 (P-3)	1 Test / Source	4	4	0	0	0	0	4	4	0	0	0	0	0.00	
3.5	Water Absorption	IS: 2386 (P-3)	1 Test / Source	4	4	0	0	0	0	4	4	0	0	0	0	0.00	
3.6	Deleterious Constituents	IS: 2386 (P-2)	1 Test / As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
3.7	Moisture correction	IS: 2386 (P-3)	1 Test / Day	176	176	0	30	30	0	206	206	0	6	6	0	20.00	
3.8	Soundness	IS: 2386 (P-5)	1 Test / Source	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
3.9	Alkali Aggregate Reactivity	IS: 2386 (P-7)	1 Test / Source	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
(IV). Fine Agg. for Concrete		MoRT&H Table -900-6															
4.1	Gradation	IS: 383	1 Test / Every day's work	176	176	0	30	30	0	206	206	0	8	8	0.0	26.67	
4.2	Specific Gravity	IS: 2386 (P-3)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0.0	0.00	
4.3	Water Absorption	IS: 2720 (P-3)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0.0	0.00	
4.4	Silt Content	IS: 383	1 Test / Weekly	16	16	0	6	6	0	22	22	0	2	2	0.0	33.33	
4.5	Moisture correction	IS: 2386 (P-3)	1 Test / Every day's work	176	176	0	30	30	0	206	206	0	6	6	0.0	20.00	
(V). Concrete Cube's Compressive Strength Test		IS: 516															
Grade of Concrete : M-10 PCC																	
5.1	for 7 days	IS: 516	As per Frequency MoRT&H Table 1700-09	26	26	0	3	3	0	29	29	0	1	1	0	33.33	
5.2	for 28 days	IS: 516	As per Frequency MoRT&H Table 1700-09	63	63	0	7	7	0	70	70	0	2	2	0	28.57	
Grade of Concrete : M-15 PCC																	
5.3	for 7 days	IS: 516	As per Frequency MoRT&H Table 1700-09	1	1	0	17	17	0	18	18	0	4	4	0	23.53	
5.4	for 28 days	IS: 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
Grade of Concrete : M-20 PCC																	
5.5	for 7 days	IS: 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
5.6	for 28 days	IS: 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
Grade of Concrete : M-20 RCC																	
5.7	for 7 days	IS: 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
5.8	for 28 days	IS: 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
Grade of Concrete : M-20 for KERB																	
5.9	for 7 days	IS: 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
5.10	for 28 days	IS: 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
Grade of Concrete : M-25 RCC																	
5.11	for 7 days	IS: 516	As per Frequency MoRT&H Table 1700-09	0	0	0	11	11	0	11	11	0	5	5	0	45.45	
5.12	for 28 days	IS: 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00	

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

Grade of Concrete : M-30 RCC																
5.13	for 7 days	IS : 516	As per Frequency MoRT&H Table 1700-09	129	129	0	34	34	0	163	163	0	10	4	0	29.41
5.14	for 28 days	IS : 516	As per Frequency MoRT&H Table 1700-09	299	299	0	89	89	0	388	388	0	40	10	0	44.94
Grade of Concrete : M-35 RCC																
5.15	for 7 days	IS : 516	As per Frequency MoRT&H Table 1700-09	53	53	0	15	15	0	68	68	0	3	3	0	20.00
5.16	for 28 days	IS : 516	As per Frequency MoRT&H Table 1700-09	109	109	0	44	44	0	153	153	0	30	30	0	68.18
Grade of Concrete : M-35 Pile																
5.17	for 7 days	IS : 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00
5.18	for 28 days	IS : 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00
Grade of Concrete : M-35 REBLOCK																
5.19	for 7 days	IS : 516	As per Frequency MoRT&H Table 1700-09	58	58	0	24	24	0	82	82	0	5	5	0	20.83
5.20	for 28 days	IS : 516	As per Frequency MoRT&H Table 1700-09	130	130	0	66	66	0	196	196	0	35	35	0	53.03
Grade of Concrete : M-40 RCC																
5.21	for 7 days	IS : 516	As per Frequency MoRT&H Table 1700-09	18	18	0	20	20	0	38	38	0	5	5	0	25.00
5.22	for 28 days	IS : 516	As per Frequency MoRT&H Table 1700-09	19	19	0	34	34	0	53	53	0	20	20	0	58.82
Grade of Concrete : M-45 RCC/PSC																
5.23	for 7 days	IS : 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00
5.24	for 28 days	IS : 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00
Grade of Concrete : M-50 RCC/PSC																
5.25	for 7 days	IS : 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00
5.26	for 28 days	IS : 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00
Grouting of PSC Girders																
5.27	for 7 days	IS : 516	As per Frequency MoRT&H	0	0	0	0	0	0	0	0	0	0	0	0	0.00
5.28	for 28 days	IS : 516	As per Frequency MoRT&H	0	0	0	0	0	0	0	0	0	0	0	0	0.00
(VI). Cement tests																
6.1	Fineness of Cement	IS : 4031 (P-1)	1 Test Every Batch of Cement	25	25	0	8	8	0	33	33	0	4	4	0	50.00
6.2	Normal Consistency	IS : 4031 (P-4)	1 Test Every Batch of Cement	25	25	0	8	8	0	33	33	0	4	4	0	50.00
6.3	Initial Setting Time	IS : 4031 (P-5)	1 Test Every Batch of Cement	25	25	0	8	8	0	33	33	0	4	4	0	50.00
6.4	Final Setting time	IS : 4031 (P-5)	1 Test Every Batch of Cement	25	25	0	8	8	0	33	33	0	4	4	0	50.00
6.5	Compressive Strength (03 Days)	IS : 516	1 Test Every Batch of Cement	27	27	0	8	8	0	35	35	0	4	4	0	50.00
6.6	Compressive Strength (07 Days)	IS : 516	1 Test Every Batch of Cement	29	29	0	9	9	0	38	38	0	5	5	0	55.56
6.7	Compressive Strength (28 Days)	IS : 516	1 Test Every Batch of Cement	27	27	0	6	6	0	33	33	0	4	4	0	66.67
6.8	Soundness	IS : 4031 (P-3)	1 Test Every Batch of Cement	0	0	0	0	0	0	0	0	0	0	0	0	0.0
6.9	Specific Gravity	IS : 4031 (P-11)	1 Test Every Batch of Cement	0	0	0	0	0	0	0	0	0	0	0	0	0.0
(VII). Granular Sub-Base (GSB)			MoRT&H Clause - 401													
7.1	Gradation	Table 400-2	1 Test /400 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
7.2	Liquid limits (LL)	IS : 2720 (P-5)	1 Test /400 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
7.3	Plasticity Index (PI)	IS : 2720 (P-5)	1 Test /400 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
7.4	Moisture Prior to Compaction Test	IS : 2720 (P-2)	1 Test /400 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
7.5	Proctor test (MDD & OMC)	IS : 2720 (P-8)	1 Test Per Source / As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
7.6	California Bearing Ratio Test (CBR)	IS : 2720 (P-16)	1 Test Per Source / As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
7.7	Water Absorption	IS : 2720 (P-3)	1 Test Per Source / As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
7.8	Aggregate Impact Value (AIV)	IS : 2386 (P-4)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
7.9	Field Compaction Test (GSB)	IS : 2720 (P-28)	1 Set / 1000 Sqm. (1Set = 3 Pit's)	0	0	0	0	0	0	0	0	0	0	0	0	0.00
(VIII). Wet Mix Macadam (WMM)			MoRT&H-406													
8.1	Gradation	Table 400-13	1 Test /200 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
8.2	Atterberg limits (LL & PI)	IS : 2720 (P-5)	1 Test /200 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
8.3	Proctor test (MDD Vs OMC)	IS : 2720 (P-8)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
8.4	Aggregate Impact Value (A.I.V)	IS : 2386 (P-4)	1 Test/ 1000 Cum	0	0	0	0	0	0	0	0	0	0	0	0	0.00
8.5	Combined Flakiness & Elongation (FI & EL)	IS : 2386 (P-1)	1 Test /500 Cum	0	0	0	0	0	0	0	0	0	0	0	0	0.00
8.6	Water Absorption	IS : 2386 (P-3)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
8.7	Soundness	IS : 2386 (P-3)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
8.8	Field Compaction Test (WMM)	IS : 2720 (P-28)	1 Set / 1000 Sqm. (1Set = 3 Pit's)	0	0	0	0	0	0	0	0	0	0	0	0	0.00

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

(IX). Dense Bituminous Macadam (DBM)																
		MoRT&H-500														
9.1	Binder Content & Gradation	As per MoRT&H	1 Test / 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.2	Mix Combined Gradation	As per MoRT&H	1 Test / 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.3	Marshall Test (In Sets)	ASTM-D-1559	1 Set/ 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.4	Aggregate Impact Value (A.I.V)	IS : 2386 (P-4)	1 Test / 350 Cum	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.5	Combined Flakiness & Elongation (FI & EI)	IS : 2386 (P-1)	1 Test / 350 Cum	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.6	Water Absorption & Specific Gravity	IS : 2386 (P-3)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.7	Stripping Value	IS : 6241	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.8	Maximum Sp.Gravity(Gmm)	ASTM D 2041	1 Set/ 400 MTMix	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.9	Density of compacted layer	MoRT&H Sec.900	1 Test / 700 Sq.m	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.10	Soundness	IS : 2386 (P-3)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.11	Sand equivalent test	IS : 2720 (P-37)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.12	plasticity Index	MoRT&H Sec.900	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.13	percentage of Fractured face	MoRT&H Sec.900	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.14	Polished Stone Value	BS: 812 (P-114)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
(X). Bituminous Concrete (BC)																
		MoRTH-500														
10.1	Binder Content & Gradation	As per MoRT&H	1 Test / 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.2	Mix Combined Gradation	As per MoRT&H	1 Test / 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.3	Marshall Test (In Sets)	ASTM-D-1559	1 Test/ 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.4	Aggregate Impact Value (A.I.V)	IS : 2386 (P-4)	1 Test / 350 Cum	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.5	Combined Flakiness & Elongation (FI & EI)	IS : 2386 (P-1)	1 Test / 350 Cum	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.6	Water Absorption & Specific Gravity	IS : 2386 (P-3)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.7	Stripping Value	IS : 6241	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.8	Maximum Sp.Gravity(Gmm)	ASTM D 2041	1 set/ 400 MTMix	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.9	Density of Compacted Layer	MoRT&H Sec.900	1 test / 700 Sq.m	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.10	Soundness	IS : 2386 (P-3)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.11	Sand equivalent test	IS : 2720 (P-37)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.12	plasticity Index	MoRT&H Sec.900	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.13	percentage of Fractured face	MoRT&H Sec.900	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.14	Polished Stone Value	BS: 812 (P-114)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
(XI). Bitumen (VG-40)																
11.1	Softening Point(°C)	IS : 1205	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.2	Penetration at 25°C 100gm 5 Sec	IS : 1203	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.3	Ductility at 25°C	IS : 1208	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.4	Absolute Viscosity at 60°/135°C (CST)	IS : 1206 (P-2)	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.5	Kinematic Viscosity at 135°C (CST)	IS : 1206 (P-3)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0
11.6	Specific Gravity at 27°C	IS : 2380 (P-4)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.7	Flash Pint	IS : 1209 (IS: 1448 P-69)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0
11.8	Solubility Test	IS : 1216	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0
(XII). MODIFIED BITUMEN (PMB 76E-10)																
12.1	Specific Gravity at 27°C	IS : 2380 (P-4)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
12.2	Softening Point (°C)	IS : 1205	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0.00
12.3	Seperation, Difference in Softening Point (0°C)	IS : 15462: 2019	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0.00
12.4	Elastic Recovery at 15°C	IS : 15462: 2019	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0.00
(XIII). Emulsion (SS-1)																
13.1	Viscosity @ 25°C	IS : 8887:2004	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0
13.2	Water Content	IS : 8887:2004	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0
13.3	Prime coat	IS : 8887:2004	3 test / Day	0	0	0	0	0	0	0	0	0	0	0	0	0.00
(XIV). Emulsion (RS-1)																
14.1	Viscosity @ 50°C	IS : 8887:2004	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0
14.2	Water Content	IS : 8887:2004	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0
14.3	Tack Coat	IS : 8887:2004	3 test / Day	0	0	0	0	0	0	0	0	0	0	0	0	0.00

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

THIRD PARTY TESTS (NABL ACCREDITED LABORATORY)																	
(XV). Coarse Aggregates																	
15.1	Gradation	IS : 2386 (P-1)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
15.2	Fl & El	IS : 2386 (P-1)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
15.3	Aggregate Impact Value	IS : 2386 (P-4)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
15.4	Specific Gravity	IS : 2386 (P-3)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
15.5	Water Absorption	IS : 2386 (P-3)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
15.6	Deleterious Content	IS : 2386 (P-1)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
15.7	L.A.V.	IS : 2386 (P-4)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
15.8	Alkali Aggregate Reactivity	IS : 2386 (P-7)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
15.9	Soundness	IS : 2386(P-5)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
15.10	Petrographic Examination	IS : 2386 (P-8)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0	0.00	
15.11	Stone Polished Value	BS-812 (P-114)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0	0.00	
(XVI). Fine Aggregates																	
16.1	Gradation	IS : 383	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
16.2	Specific Gravity	IS : 2386 (P-3)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
16.3	Water Absorption	IS : 2386 (P-3)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
16.4	Deleterious Content	IS : 2386 (P-1)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
16.5	Silt Content	IS : 2386 (P-4)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
16.6	Alkali Aggregate Reactivity	IS : 2386 (P-7)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
16.7	Soundness	IS : 2386(P-5)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
16.8	Organic Impurities	IS : 2386 (P-8)	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
16.9	Fineness Modulus	IS : 383	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
(XVII). TMT Bar's (Steel)																	
17.1	Physical properties	IS : 1786	< 10mm - 1 sample/25 MT, 10-16mm-1sample/35 MT,	11	11	0	0	0	0	11	11	0	0	0	0	0.00	
17.2	Chemical properties	IS : 1786	> 16mm - 1 sample/45 MT	11	11	0	0	0	0	11	11	0	0	0	0	0.00	
(XVIII). Construction Water																	
18.1	Suitability for construction	IS : 456	1 Test Per Source / As Required	1	1	0	0	0	0	1	1	0	0	0	0	0.00	
(XIX). Chemical Admixture																	
19.1	Physical & Chemical properties	IS : 9103	1 Test/ Per Lot	1	1	0	0	0	0	1	1	0	0	0	0	0.00	
(XX). Cement (OPC-53 Grade)																	
20.1	Physical & Chemical properties	IS : 8112	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
(XXI). Soil - Borrow Area																	
21.1	Mechanical	IS : 2720 (P-39)	1 Test / Source	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
(XXII). NP-4 Hume Pipe Test																	
22.1	600 MM	IS : 458	1 test per Lot /of 50 Pipes	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
(XXIII). Bitumen (Emulsion)																	
23.1	Bitumen Emulsion SS-1	IS : 8887	1 Test/ Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
23.2	Bitumen Emulsion RS-1	IS : 8887	1 Test/ Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
(XXIV). Bitumen (VG-40)																	
24.1	Bitumen VG-40	IS : 73	1 Test/ Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
(XXV). Bitumen (PMB)																	
25.1	Bitumen PMB	IS : 15462-2019	1 Test/ Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
(XXVI). Curing Compound																	
26.1	Physical & Chemical properties	ASTM C309	1 Test/ Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
(XXVII). Soil																	
26.1	Direct Shear Test	ASTM C309	As per Source 1 Test/ As Required	3	3	0	0	0	0	3	3	0	0	0	0	0.00	
	Remarks:																

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

**CHAPTER-11
CORRESPONDENCE**

11.1 Outward Letter

Sr. No.	Letter No.	Date	Subject	To
1	MKCIL/ASSAM/P KG-07/351	02.09.2025	"Regarding Compliance Submission of Observation on Design & Drawings at CH. CH-0+207, CH-0+341, CH.1+768, CH 2+893 & CH-4+340."	TL (TASPL)
2	MKCIL/ASSAM/P KG-07/352	03.09.2025	" Regarding Submission of IIT Vetted Drawings for ROB at Ch.04+624 for further railway approval. "	TL (TASPL)
3	MKCIL/ASSAM/P KG-07/353	03.09.2025	Regarding Submission of list of laboratory equipment.	TL (TASPL)
4	MKCIL/ASSAM/P KG-07/355	06.09.2025	Notification of Force Majeure event under clause 28.5 of Concession Agreement	TL (TASPL)
5	MKCIL/ASSAM/P KG-07/356	06.09.2025	Notification of Force Majeure event under clause 28.5 of Concession Agreement"	TL (TASPL)
6	MKCIL/ASSAM/P KG-07/362	08.09.2025	Submission of Monthly Progress Report for the month of August-2025	TL (TASPL)
7	MKCIL/ASSAM/P KG-07/364	09.09.2025	Request for Forwarding Application for Dredging Permission to Concerned State Authority.	GM (NHIDCL)
8	MKCIL/ASSAM/P KG-07/365	09.09.2025	Regarding Submission of Design and Drawing for Major Bridge at Ch. 00+526 (3x35m)	TL (TASPL)
9	MKCIL/ASSAM/P KG-07/368	11.09.2025	"Reminder for the clearance of hindrance of standing structure as per Article 10, Clause 10.3.4 of Concession Agreement."	TL (TASPL)
10	MKCIL/ASSAM/P KG-07/370	12.09.2025	Notification of Force Majeure event under clause 28.5 of Concession Agreement-Reg.	TL (TASPL)
11	MKCIL/ASSAM/P KG-07/371	12.09.2025	Proposal for Change of Scope (COS) Potholes Repairing in Karimganj Town & Fakirabazar Section-Reg.	TL (TASPL)
12	MKCIL/ASSAM/P KG-07/372	12.09.2025	Regarding Design & Drawing of ROB at Ch. 04+624 (Span-1x20+2x37.28+1x20).	TL (TASPL)
13	MKCIL/ASSAM/P KG-07/374	13.09.2025	Regarding Submission of Revised Plan and Profile with TCS for the approval.	TL (TASPL)
14	MKCIL/ASSAM/P KG-07/376	15.09.2025	Notifiction of Force Majeure event Regarding Thunderstorm & Heavy Rain in Sribhumi (Karimganj), Assam as per Article 28 of Concession Agreement.	TL (TASPL)
15	MKCIL/ASSAM/P KG-07/380	20.09.2025	Regarding Submission of Typical Design and Drawing for Retaining Wall with Embankment.	TL (TASPL)
16	MKCIL/ASSAM/P KG-07/382	23.09.2025	Regarding Submission of Line Drain Profile & Line Drain Drawing for Approval.	TL (TASPL)
17	MKCIL/ASSAM/P KG-07/385	25.09.2025	Submission of Project Video Recording.	TL (TASPL)
18	MKCIL/ASSAM/P KG-07/387	27.09.2025	Regarding Compliance Submission of Observation on Design & Drawings at CH. CH-0+207, CH-0+341, CH.1+768, CH 2+893 & CH-4+340.	TL (TASPL)

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

11.2 Inward Letter (NHIDCL & TASPL)

Sr. No.	Letter No.	Date	Subject	From
1	TASPL-MAV/NH-37/PMU/2025/SEPT/67	03.09.2025	Forwarding of ROB GAD Drawing after Vetting by IIT. Reg	TASPL
2	TASPL-MAV/NH-37/PMU/2025/SEPT/69	06.09.2025	Reg:- Construction of ROB at Ch.04+624.	TASPL
3	TASPL-MAV/NH-37/MKCIL/2025/SEPT/69 A	08.09.2025	Reply to Notification of Force Majeure Event under Clause 28.5 of Concession Agreement. Reg.	TASPL
4	TASPL-MAV/NH-37/MKCIL/2025/SEPT/70	11.09.2025	Approval of FOSROC Admixture. - Reg.	TASPL
5	TASPL-MAV/NH-37/MKCIL/2025/SEPT/71	11.09.2025	Approval of CICO Admixture. - Reg.	TASPL
6	TASPL-MAV/NH-37/MKCIL/2025/SEPT/72	11.09.2025	Response to Notification of Force Majeure Event under Clause 28.5 of the Concession Agreement. - Reg.	TASPL
7	TASPL-MAV/NH-37/MKCIL/2025/SEPT/73	11.09.2025	Reply to Proposal for Change of Scope (COS) – Pothole Repairs in Karimganj Town & Fakirabazar Sections. -Reg.	TASPL
8	TASPL-MAV/NH-37/MKCIL/2025/SEPT/74	14.09.2025	Reg. Submission of Substructure Design & Drawings, Soil Investigation Report, QAP, WPSS and Other Related Documents for Forwarding to Railway Authority	TASPL
9	TASPL-MAV/NH-37/MKCIL/2025/SEPT/76	18.09.2025	Observation on submission for Finalization of Annexure of Schedule G (Contract Price Weightages)- Reg.	TASPL
10	TASPL-MAV/NH-37/MKCIL/2025/SEPT/77	18.09.2025	Review on Compliances on Design & Drawings at CH. CH-0+207, CH-0+341, CH.1+768, CH 2+893 & CH-4+340. -Reg	TASPL
11	TASPL-MAV/NH-37/MKCIL/2025/SEPT/78	19.09.2025	Reg: - Observation on monthly progress report for the month of Aug 2025	TASPL
12	TASPL-MAV/NH-37/MKCIL/2025/SEPT/82	20.09.2025	Reply to Notification of Force Majeure Event under Clause 28.5 of the Concession Agreement. - Reg	TASPL
13	TASPL-MAV/NH-37/MKCIL/2025/SEPT/83	21.09.2025	Observation on Design & Drawings of MNB Ch. 6+313, 7+306, 9+003, 9+293. Reg.	TASPL
14	TASPL-MAV/NH-37/MKCIL/2025/SEPT/84	21.09.2025	Observation on Design & Drawings of Box Culverts Ch. 0+043 & Ch. 6+642. Reg.	TASPL
15	TASPL-MAV/NH-37/MKCIL/2025/SEPT/85	26.09.2025	Reg- Road maintenance work of Karimganj town area.	TASPL

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-12
NON-CONFORMANCE REPORT

NIL

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

**CHAPTER-13
WEATHER REPORT**

Sl no.	Date	Temperature (In °c)		Humidity (In %)		Rainfall (mm)	Weather Condition	Remarks
		Minimum	Maximum	Minimum	Maximum			
1	01-09-2025	29.1	31.2	81.0	90.0	0.0	Sunny	
2	02-09-2025	28.2	30.8	76.0	88.0	15.0	Rainy	
3	03-09-2025	28.6	30.5	78.0	86.0	58.6	Sunny/Rainy	
4	04-09-2025	29	31.2	78.0	87.0	26.0	Rainy	
5	05-09-2025	28.7	30.9	76.0	84.0	0.0	Sunny	
6	06-09-2025	28.1	30.8	79.0	88.0	78.0	Rainy	
7	07-09-2025	29	31.2	81.0	89.0	18.2	Cloudy/Rainy	
8	08-09-2025	28.8	30.9	78.0	88.0	0.0	Sunny	
9	09-09-2025	28.9	30.4	83.0	92.0	16.0	Cloudy/Rainy	
10	10-09-2025	30	30.7	82.0	90.0	15.2	Cloudy/Rainy	
11	11-09-2025	28.7	30.2	80.0	91.0	49.0	Cloudy/Rainy	
12	12-09-2025	28.2	30.0	81.0	91.0	18.2	Cloudy/Rainy	
13	13-09-2025	27.5	29.8	86.0	92.0	45.6	Cloudy/Rainy	
14	14-09-2025	27.3	29.4	81.0	92.0	59.0	Cloudy/Rainy	
15	15-09-2025	27.5	29.1	83.0	91.0	77.2	Cloudy/Rainy	
16	16-09-2025	28.1	30.2	84.0	90.0	23.0	Cloudy/Rainy	
17	17-09-2025	27.4	29.8	85.0	91.0	38.8	Cloudy/Rainy	
18	18-09-2025	27.9	29.5	83.0	90.0	22.2	Sunny/Rainy	
19	19-09-2025	28.5	30.7	87.0	92.0	0.0	Sunny	
20	20-09-2025	29.2	31.6	85.0	91.0	0.0	Sunny	
21	21-09-2025	28.8	30.2	81.0	87.0	0.0	Sunny	
22	22-09-2025	28.5	30.4	80.0	89.0	15.4	Sunny/Rainy	
23	23-09-2025	27.6	29.8	79.0	85.0	29.0	Sunny/Rainy	
24	24-09-2025	28.5	30.8	78.0	85.0	0.0	Sunny	
25	25-09-2025	29.4	31.9	77.0	86.0	0.0	Sunny	
26	26-09-2025	28.9	30.8	76.0	82.0	0.0	Sunny	
27	27-09-2025	28.1	30.2	78.0	84.0	18.0	Sunny/Rainy	
28	28-09-2025	29.1	30.8	77.0	83.0	12.6	Sunny/Rainy	
29	29-09-2025	29.2	31.9	78.0	83.0	0.0	Sunny	
30	30-09-2025	28.4	30.2	77.0	85.0	59.6	Sunny/Rainy	

Rainfall Data				
Sr.no.	Description	Total Rainfall	Up to previous month	This month
1	Rainfall	4044.1	3349.5	694.6

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

The maximum & minimum weather records are summarized below:

TEMPERATURE/ RAINFALL PERIOD: 1st September, 2025 to 30th September, 2025				
Temperature		Rainfall		
Maximum (in °C)	Minimum (in °C)	Maximum (in mm)	Minimum (in mm)	Total Days
31.9	27.3	78	0	19

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-14
ACCIDENT REPORT

NIL

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-15

ROAD MAINTENANCE & SAFETY REPORT

The Traffic Safety Arrangements during the execution of works is being carried out by the Concessionaire for safe movement of vehicles on the project highway. The Concessionaire has provided sufficient road signs, temporary barriers, gunny bags filled with soil with reflective stickers etc. at the construction sites.

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-16
PROJECT PROGRESS PHOTOGRAPHS



1. Concrete work at Ch.12+310 (LVUP)



2. Concrete pouring work for Toe wall Ch. 10+050

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.




3. Reinforcement work at Ch.4+212 (LVUP)



4. Level Checking work for SG top at Ch.- 12+900 to 13+200

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.



5.Slab work Done at Ch.10+098 (LVUP)



6. A2 Pile No. 03 Cage Lowering work at Ch. 2+893

4-L of NH 37 from design Ch 0+000 on NH-8 near Karimganj to design Chainage 14+250 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.



6. Utility shifting work at Ch. 13+380