

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

Monthly Progress Report

FEBRUARY - 2026



| | | |
|------------------------------------|---|---|
| <p>Authority</p> |  | <p>National Highways Infrastructure Development Corporation Limited</p> |
| <p>Independent Engineer</p> |  | <p>M/s Agnitio Infrastructure Projects Pvt. Ltd. in JV with M/s Ayoleeza Consultants Pvt. Ltd.</p> |
| <p>Concessionaire</p> |  | <p>MKC Badarpur Churaibari Kamakhya (PKG-4) Highways Pvt. Ltd.</p> |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

TABLE OF CONTENTS




| CHAPTERS | DESCRIPTIONS | PAGES |
|-----------------|---|--------------|
| | TABLE OF CONTENTS | |
| | Project Road Location Map / Index Map | |
| | EXECUTIVE SUMMARY | |
| | 1. The Project Road | |
| | 2. Mobilization | |
| | 3. Pre-Construction Activity | |
| | 4. EPC Contractor | |
| | 5. Design & Drawing | |
| | 6. Work Program | |
| | 7. Quality Control & Material | |
| | 8. Supervision and Monitoring of Project works | |
| | 9. Site Visit and Meeting | |
| | 10. Schedule Completion Date | |
| | 11. Operation and Maintenance (O&M) | |
| | 12. Area of Concern | |
| | 13. Current Issues | |
| 1 | INTRODUCTION | |
| | General | |
| 2 | CONTRACT DATA | |
| 3 | SALIENT FEATURES OF PROJECT HIGHWAY | |
| | 3.1 Pavement Composition (MCW) | |
| | 3.2 Details of New/ Widening of Structures and Project Facilities | |
| 4 | SCOPE OF WORKS AND PROJECT FACILITIES | |
| | 4.1 Scope of Works | |
| | 4.2 Project Facilities | |
| 5 | PRE-CONSTRUCTION ACTIVITY | |
| | 5.1 Obligations | |
| | 5.2 Shifting of Utilities | |
| | 5.3 Tree Cutting | |
| | 5.4 Land Acquisition | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | |
|-----------|---|--|
| | 5.5 Hindrance, Payment Status and LA Status | |
| 6 | MOBILIZATION | |
| | 6.1 Manpower Mobilization of Concessionaire | |
| | 6.2 Organization Chart of Concessionaire | |
| 7 | DEPLOYMENT OF PLANTS AND EQUIPMENT / PROJECT SET UP PLAN | |
| | 7.1 Plants and Equipment Deployed | |
| 8 | DESIGN AND DRAWING | |
| | 8.1 Design | |
| | 8.2 Drawing | |
| | 8.3 Status of Drawings | |
| 9 | PROJECT WORK PROGRESS | |
| | 9.1 Work Progress | |
| | 9.2 Structure work Progress | |
| | 9.3 Weightages of Components | |
| | 9.4 S Curve of Project | |
| | 9.5 Detailed Highway & Structure Works Progress | |
| 10 | QUALITY CONTROL AND MATERIAL | |
| | 10.1 Quality Control | |
| | 10.2 Site Laboratory | |
| | 10.3 Material Testing | |
| | 10.3.1 Soli and Aggregates | |
| | 10.3.2 Cement | |
| | 10.3.3 Reinforcement Steel | |
| | 10.3.4 Status of Material Sources Approvals & Mix Designs | |
| | 10.3.5 Details of QC Test conducted during the month | |
| 11 | CORRESPONDENCE | |
| 12 | NON-CONFORMANCE REPORT | |
| 13 | WEATHER REPORT | |
| 14 | ACCIDENT REPORT | |
| 15 | ROAD MAINTENANCE AND SAFETY REPORT | |
| 16 | PROJECT PROGRESS PHOTOGRAPHS | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

PROJECT LOCATION MAP / INDEX MAP



Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

EXECUTIVE SUMMARY

The Concessionaire has signed the Concession Agreement with National Highway Infrastructure Development Corporation Limited (NHIDCL) on dated September 17, 2024. This Executive Summary presents the works progress of the Project Highway during the construction period from August 18, 2025 to August 18, 2027.

1. The Project Road:

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

2. Mobilization:

The Concessionaire has mobilized the required Engineers/ Staff Personnel, Machineries/Equipment's, Plants and established main Base Camp at CH: - 55+200 RHS (Sharifnagar).

The details of Key staff personnel deployed are highlighted in the Chapter-6 of this report. The details of deployed Plants and Machineries are included in Chapter-7 of this report.

3. Pre-Construction Activity:

The Details of pre-construction activities have been included in Chapter-5 of this report.

4. EPC Contractor:

MKC Infrastructure Limited

5. Design and Drawing

The details of design and drawing status have been included in this report on Chapter 8.

7. Work Program:

At the time of commencement of works, the Concessionaire submitted the Stage wise completion schedule Work Program Vide Letter No. MKCIL/ASSAM/PKG-04/414, dated 18.12.2025 for Authority/ IE's approval. Based on the monthly works plan, the works is being carried out by the Concessionaire.

8. Quality Control and Material:

The works is being carried out by the Concessionaire as per Quality Assurance Plan submitted to Authority Vide Letter MKCIL/ASSAM/PKG-04/167 on dated 05.08.2025. Each construction activity is being checked/verified as per the RFI's submitted to Authority/ IE by the Concessionaire.

9. Supervision and Monitoring of Project works:

The Authority/ IE along with the concessionaire is supervising and monitoring the execution of works as per requirements of Standard/ Specifications. The monitoring of works is being

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

carried out through the RFI submitted by the Concessionaire and its approval/ rejection after necessary checking/ verification by the Authority/ IE.

10. Site Visit and Meeting:

The Authority/ IE are regularly visiting the Project Highway.

11. Schedule Completion Date:

As per Schedule-G of the Concession Agreement shall occur on the 730th day from the Appointed Date. The declared Appointed Date being August 18, 2025, the Scheduled completion Date shall occur on August 18, 2027.

12. Operation and Maintenance (O&M):

O&M Obligations – During Operation Period, the Concessionaire shall operate and maintain the project in accordance with this Agreement either by itself, or through the O&M Contractor and if required, modify repair or otherwise make improvements to the Project to comply with the provisions of this Agreement, Applicable Laws and Applicable Permits, and conform to Specifications and Standards and Good industry Practice. The obligations of the concessionaire shall be as per Article 17.

13. Area of Concern/ Availability of site for work:

Procurement of ROW- The existing ROW and the stretches of 24.20 km. are subjected to following:

a) Stretches/ Hindered Free Land 19.50 Km out of 24.20 Km:

| Stretches/ Hindered Free Land | | | | Encumbrances/ Hindered Land | | |
|-------------------------------|------|-------------|--------|-----------------------------|-------------|--------|
| Sr. No. | Side | Length (Km) | % | Side | Length (Km) | % |
| 1. | BHS | 19.85 | 82.02% | BHS | 4.350 | 17.97% |

b) Hindered due to Tree Cutting:

| Description | Total Nos. | Total Tree Cutting | Balance | Impacted Length (km) | Remarks |
|-------------|------------|--------------------|---------|----------------------|---------|
| Total Trees | 648 | 20 | 628 | 7.0 | |

c) Encumbrances due to Religious Structure:

| Sr. No. | Types | Chainage | Side | Village | Remarks |
|---------|-------------------|----------|------|-------------------|---------|
| 1 | Tree Tample | 40+000 | RHS | Kankalesh Part-I | |
| 2 | Masjid | 50+800 | RHS | Nathupur Part-I | |
| 3 | Danptra (masjid) | 55+200 | RHS | Saidambor Part-I | |
| 4 | Sani Mandir (ROW) | 56+200 | LHS | Saidambor Part-II | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | | |
|----|----------------------|--------|-----|-------------------|--|
| 5 | Danpra (Kali Mandir) | 56+550 | LHS | Saidambor Part-II | |
| 6 | Kali Mandir | 56+800 | RHS | Saidambor Part-II | |
| 7 | Kali Mandir | 57+800 | RHS | Umarpur Part-I | |
| 8 | Sahid Smark | 58+875 | LHS | Umarpur Part-II | |
| 9 | Sani mandir & Pipal | 58+975 | RHS | Umarpur Part-II | |
| 10 | Kali Mandir | 59+750 | RHS | Umarpur Part-III | |
| 11 | Satsang bhawan | 60+030 | RHS | Umarpur Part-III | |
| 12 | Hajrat ali Masjid | 61+800 | RHS | Berajal | |
| 13 | Kali Mandir | 62+800 | LHS | Bhuja | |

d) Details of Hidered Land:

| DETAILS OF ENCUMBRANCES WITHIN ROW | | | | | |
|------------------------------------|----------|--------|------|-------------------|-------------------------------|
| Sr. No | Chainage | | Side | Total Length (KM) | Description |
| | From | To | | | |
| 1. | 40+000 | 40+200 | BHS | 200.000 | Residencial & Boundary Wall |
| 2. | 40+550 | 40+650 | BHS | 100.000 | Building and other Zirats |
| 3. | 41+400 | 41+700 | RHS | 300.000 | House and Boundary Wall |
| 4. | 43+000 | 43+200 | BHS | 200.000 | Pond/ shades |
| 5. | 48+350 | 48+900 | BHS | 550.000 | Residential Building |
| 6. | 50+800 | 50+850 | RHS | 50.000 | Residential Building |
| 7. | 52+920 | 53+000 | BHS | 80.000 | Office Building |
| 8. | 53+700 | 53+900 | RHS | 200.000 | Assam Type House |
| 9. | 54+360 | 54+400 | RHS | 40.000 | Assam Type House/ Tin Shade |
| 10. | 54+700 | 55+100 | LHS | 400.000 | Assam Type House/RCC Building |
| 11. | 55+000 | 55+050 | LHS | 50.000 | Assam Type House/RCC Building |
| 12. | 55+220 | 55+270 | BHS | 50.000 | Assam Type House/RCC Building |
| 13. | 55+540 | 55+580 | RHS | 40.000 | Assam Type House/RCC Building |
| 14. | 55+670 | 55+700 | RHS | 30.000 | Assam Type House/RCC Building |
| 15. | 56+120 | 56+200 | BHS | 80.000 | Assam Type House/RCC Building |
| 16. | 56+510 | 56+550 | BHS | 40.000 | Assam Type House/RCC Building |
| 17. | 56+800 | 56+900 | RHS | 100.000 | Assam Type House/RCC Building |
| 18. | 57+100 | 57+130 | BHS | 30.000 | Assam Type House/RCC Building |
| 19. | 57+600 | 57+660 | RHS | 60.000 | Assam Type House/RCC Building |
| 20. | 57+950 | 58+000 | BHS | 50.000 | Assam Type House/RCC Building |
| 21. | 58+030 | 58+080 | BHS | 50.000 | Assam Type House/RCC Building |
| 22. | 59+400 | 60+250 | BHS | 850.000 | Assam Type House/RCC Building |
| 23. | 60+300 | 60+550 | RHS | 250.000 | Assam Type House/RCC Building |
| 24. | 60+580 | 60+610 | RHS | 30.000 | Assam Type House/RCC Building |
| 25. | 60+780 | 60+880 | RHS | 100.000 | Assam Type House/RCC Building |
| 26. | 60+980 | 61+000 | RHS | 20.000 | Assam Type House/RCC Building |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | | |
|------------------------------|--------|--------|-----|----------------|-------------------------------|
| 27. | 61+400 | 61+550 | RHS | 150.000 | Assam Type House/RCC Building |
| 28. | 61+780 | 61+810 | RHS | 30.000 | Assam Type House/RCC Building |
| 29. | 62+030 | 62+060 | RHS | 30.000 | Assam Type House/RCC Building |
| 30. | 62+080 | 62+110 | RHS | 30.000 | Assam Type House/RCC Building |
| 31. | 62+250 | 62+400 | RHS | 150.000 | Assam Type House/RCC Building |
| 32. | 62+500 | 62+560 | RHS | 60.000 | Assam Type House/RCC Building |
| 33. | 57+800 | 58+000 | BHS | 200.000 | Assam Type House/RCC Building |
| 34. | 58+030 | 58+080 | BHS | 50.000 | Assam Type House/RCC Building |
| 35. | 58+950 | 59+100 | BHS | 150.000 | Assam Type House/RCC Building |
| 36. | 59+400 | 60+250 | BHS | 850.000 | Assam Type House/RCC Building |
| 37. | 60+300 | 60+550 | RHS | 125.000 | Assam Type House/RCC Building |
| 38. | 60+580 | 60+610 | RHS | 15.000 | Assam Type House/RCC Building |
| 39. | 60+780 | 60+880 | RHS | 50.000 | Assam Type House/RCC Building |
| 40. | 60+980 | 61+000 | RHS | 10.000 | Assam Type House/RCC Building |
| 41. | 61+400 | 61+550 | RHS | 75.000 | Assam Type House/RCC Building |
| 42. | 61+780 | 61+810 | RHS | 15.000 | Assam Type House/RCC Building |
| 43. | 62+030 | 62+060 | RHS | 15.000 | Assam Type House/RCC Building |
| 44. | 62+080 | 62+110 | RHS | 15.000 | Assam Type House/RCC Building |
| 45. | 62+250 | 62+400 | RHS | 75.000 | Assam Type House/RCC Building |
| 46. | 62+500 | 62+560 | RHS | 30.000 | Assam Type House/RCC Building |
| Total Hindered Length | | | | 4350.00 | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

14. Current Issues:-

The reference and notice issues mentioned below have been considered as hinderances that are directly affecting the Concessionaire's progress, achievement of various milestones, and cash flow:

- a) **Pavement Design:-** The pavement design is yet to be finalized by the IE/Authority, which has resulted in a gradual slowdown in the overall progress of the project.
- b) **Non-availability of land:** - As per the Concession Agreement, 100% of the land is to be handed over to the Concessionaire within 90 days from the Appointed Date. However, only approximately 80.58% of the land is currently free from encumbrances(refer the Concessionaire's letter no. MKCIL/ASSAM/PKG-04/574 dated 28.02.2026)
- c) **As per Joint Handover Memorandum (Appendix-I) dated 18.08.2025**

SUMMARY OF LAND ACQUISITION & CLEARANCES

| Sl. No | Total Land Required (in Ha) | Available Land (in Ha) | Remaining Land (In Ha) | % Available Land | Hindrance free length (in Km) | % Available Hindrance free length |
|--------|-----------------------------|------------------------|---|------------------|--------------------------------|-----------------------------------|
| 1 | 138.06 | 113.78 | <ul style="list-style-type: none"> • 3A- 19.37 Ha • 3G- 4.91 Ha | 82.41% | 19.500 Km | 80.58% |

Note: The hindrance free length is calculated based on the right of way required against construction zone. M/s MKC Badarpur Churaibari Kamakhya (Pkg-4) Highways Pvt. Ltd. will not claim any damages from the Authority as specified in Cl 4.2 of Concession Agreement for the period delay and time extension in accordance with Cl 4.1.2 of Concession Agreement.

Authorized Representative:



Ashura Kumar Pemby

M/s MKC Badarpur Churaibari Kamakhya (Pkg-4) Highways Pvt. Ltd.

Date: 18/08/25

Place: Karimganj.

General Manager(P)

A. J.
18.8.2025

PMU-Karimganj
NHIDCL
General Manager (P)
NHIDCL, PMU-Karimganj
Karimganj, Assam

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

- d) Existing Road Maintenance:** One time tender floatation decision for maintenance of the existing road is pending by the end of the Authority.

The Concessionaire has submitted its concern regarding the deteriorated condition of the existing road and clarified that it has only a limited scope of work, which includes only pothole repairs. During the meeting held at HQ, NHIDCL, New Delhi under the chairmanship of the MD (NHIDCL), this issue was acknowledged by the Hon'ble MD (NHIDCL), who directed the PMU and RO to float a one-time tender for the maintenance of the existing road.

- e) Non-Permission from PWD Authorities:** - The Concessionaire has submitted its concern regarding the permission for using the PWD rural roads for carrying of forest materials under Bharat Mala Project vide letter no. MKCIL/ASSAM/PKG-04/056 dated 26.02.2025.

It is essential to transport forest materials such as aggregates, soil, sand, and other construction materials from the designated quarry and borrow areas to the project site.

These materials are to be transported through certain PWD rural roads, as these routes form the only available access between the material sources and the construction stretch.

However, the Karimganj PWD Divisional Officer has restricted the movement of construction vehicles carrying these materials through the said rural roads, which has caused a significant hindrance to the ongoing project works and may adversely affect the overall project timeline.

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER-1

INTRODUCTION

General

The NHIDCL proposes to implement the development, maintenance, and management of National Highway No. 37 & NH-8 stretch from end of Badarpur Bypass to Nilambazar/Cheragi Bypass Km. 38.600 to Km. 62.800 into 4-lane access controlled corridor. The proposed project road has been selected to improve connectivity and reduce travel time from Assam to Tripura. Also, this connectivity will improve international road connectivity between India and Bangladesh. To achieve the above task, NHIDCL has appointed M/s. Aarvee Associates Architects Engineers and Consultants Pvt. Ltd. The Letter of Acceptance was communicated vide letter No. NHIDCL / Assam / DPR / SilcharChuraibari /222542/ 2581 and the agreement was signed on September 1, 2023. The entire project is divided into 5 packages.

This executive summary is submitted along with the Final detailed project report to cover the key aspects of the project.

Project Overview

As described earlier the project road stretch from end of Badarpur Bypass to Nilambazar/Cheragi Bypass. The proposed alignment passes through Karimganj district in the state of Assam connecting villages Kandigram, Sharifnagar, Nagkapan, Ranigram, Loharpara, Etc.

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER-2

CONTRACT DATA

| Sr. No. | Items | Description |
|----------------|-------------------------------------|---|
| 1. | Name of Project | Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode. |
| 2. | Project Length | 24.200 km |
| 3. | Project Bid Cost | 554.16 Cr. |
| 4. | Authority | National Highways & Infrastructure Development Corporation Limited |
| 5. | Independent Engineer | Agnitio Infrastructure Projects Pvt. Ltd. In JV with Ayoleeza Consultant Pvt Ltd. |
| 6. | Concessionaire | MKC Badarpur Churaibari Kamakhya (PKG-4) Highways Private Limited |
| 7. | Design Consultant | MKC Infrastructure Ltd. |
| 8. | DPR Consultant | Aarvee Associates Architects Engineers & Consultants Pvt. Ltd. |
| 9. | LOA No. & Date | NHIDCL/Procurement/Assam/2023-24/228965/3085 dated 11.03.2024 |
| 10. | Date of Concession Agreement | September 17, 2024 |
| 11. | Appointed Date | August 18, 2025 |
| 12. | Construction Period | 730 days (from Appointed Date) [24-Months] |
| 13. | Schedule Completion Date | August 18, 2027 |
| 14. | O&M Period | 15 Years from the date of COD |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | |
|-----|----------------------------------|---|
| 15. | Project Milestone | |
| | Milestone- I | <p>The Project Milestone-I shall occur on the date falling on the 256th (two hundred and fifty sixth) day from the Appointed Date (i.e., May 01, 2026)-</p> <p>(The concessionaire shall have expended not less than 20% of the total capital cost set forth in the Financial Package and the Concessionaire shall have commenced construction of the Project and achieved 20% Physical Progress)</p> |
| | Milestone- II | <p>438th Day from Appointed Date (i.e., October 30, 2026)- (Prior to the occurrence of Project Milestone-II, the Concessionaire shall have expended not less than 35% of the total capital cost set forth in the Financial Package. Provided, however, that at least 70% of the expenditure referred to hereinabove shall have been incurred on physical works which shall not include advances of any kind to any person or expenditure of any kind on plant and machinery and the concessionaire shall have commenced construction of the project and achieved 35% Physical Progress.).</p> |
| | Milestone- III | <p>620th Day from Appointed Date (i.e., April 30, 2027) (The concessionaire shall have commenced construction of all Project Facilities and expended not less than 75% of the total capital cost set forth in the Financial Package and the concessionaire shall have commenced construction of the Project and achieved 75% Physical Progress).</p> |
| | Scheduled Completion Date | <p>730th Day from Appointed Date (i.e., August 18, 2027)</p> <p>The concessionaire shall have completed the Project in accordance with the Concession Agreement.</p> |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER -3

SALIENT FEATURES OF PROJECT HIGHWAY

3.1 Pavement Composition (For Main Carriage Way/ Service Road)

| Section | Design Chainage | | Stretch in Km. | Pavement Composition in mm. | | | | | | |
|--------------|-----------------|--------|----------------|-----------------------------|--------|--------|-------|-------|-----|-----|
| | From | To | | Sub-Grade | R-GSB | R-WMM | DBM | BC | DLC | PQC |
| MCW | 38+600 | 62+800 | 24.200 | 500.00 | 200.00 | 190.00 | 50.00 | 30.00 | - | - |
| | | | | Sub-Grade | GSB | R-WMM | BC | - | | |
| Service Road | | | | 500.00 | 200.00 | 185.00 | 30.00 | - | | |

3.2 Details of New/ Widening of Structures and Project Facilities to be constructed along the project Highway:

| Sr. No. | Description | | Unit | As per CA | Remarks |
|---------|---|-----------------------|------|-----------|---------|
| 1. | Railway over Bridge | New Construction | Nos. | 2 | |
| 2. | Major Bridge | New Construction | Nos. | 2 | |
| 3. | Minor Bridge | New Construction | Nos. | 10 | |
| | | Widening and Retained | Nos. | 3 | |
| 4. | VUP | New Construction | Nos. | 5 | |
| 5. | LVUP | New Construction | Nos. | 4 | |
| 6. | SVUP | New Construction | Nos. | 0 | |
| 7. | Box Underpass | New Construction | Nos. | 7 | |
| 8. | Box Culvert | New Construction | Nos. | 43 | |
| | | Reconstruction | Nos. | 0 | |
| 9. | Hume Pipe Culvert | New Construction | Nos. | 0 | |
| 10. | Bus Bay | | Nos. | 1 | |
| 11. | Major Junction | | Nos. | 3 | |
| 12. | Minor Junction | | Nos. | 7 | |
| 13. | Cross Road | | Nos. | 30 | |
| 14. | W-beam Single faced metal crash barrier | | Rmt. | 31092 | |
| 15. | Drain (covered) | | Rmt. | 5300 | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER -4

SCOPE OF THE WORKS AND PROJECT FACILITIES

4.1 Scope of Works

The Schedule-B of the Concession Agreement specifies the scope of works. The broad scope of the works includes the following:

- Reconstruction of existing 2 lane carriageway to 4 lane divided carriageway including strengthening existing carriageway by providing bituminous overlays in accordance with the Specifications and Standards.
- Construction of 2- ROB, 2- Major Bridge, 13- Minor Bridge, 16- Underpasses, 43- Culverts.
- Construction of Slip Road of 6.290 Km
- Construction of Service Road of 0.860 Km

4.2 Project Facilities

The Schedule-C of the Concession Agreement specifies the project facilities to be constructed for the project highway. The project facilities include the following:

- a) Toll Plaza
- b) Roadside Furniture
 - i. Kilometer and Hectometer Stones
 - ii. Traffic Signs
 - iii. Overhead Sign
 - iv. Road Marking
 - v. Road Delineators
 - vi. Reflective Pavement Markers & Solar Studs
 - vii. Traffic Impact Attenuators
 - viii. Boundary wall and Fencing
- c) Operation and Maintenance centres
- d) Way side Amenities/ Service Areas
- e) Bus Bay and Bus Shelter
- f) Pedestrian Facilities
- g) Highway Lighting
- h) Rainwater Harvesting
- i) Environmental Management Plan
- j) Advanced Traffic Management System (ATMS)
- k) Highway Petrol Unit
- l) Emergency Medical Services
- m) Crane Services

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER -5

PRE-CONSTRUCTION ACTIVITIES

5.1 Obligations

Obligations of Authority-

| Sr. No. | Clause No. | Obligation | Status | Remark/ Reference |
|---------|---------------|---------------------------------------|-------------|-------------------|
| 1 | Clause 4.1.2 | Condition Precedent | Completed | |
| 2 | Article 11 | Utilities, Associated Roads and Trees | In Progress | |
| 3 | Clause 18.1.2 | Safety Consultant | Not Done | |
| 4 | Article 21 | Appointment of Independent Engineer | Appointed | |
| 5 | Clause 10.3 | Joint Memorandum | Executed | |

Obligations of Concessionaire-

| Sr. No. | Clause No. | Obligation | Status | Remark/ Reference |
|---------|---------------------------|--|----------------|------------------------|
| 1 | Clause 9.1 | Performance Security | Submitted | |
| 2 | Article 11 | Shifting and Relocation Electrical Utilities | In-Progress | |
| 3 | Article 26 | Insurance | Done | |
| 4 | Clause 4.1.3 (Schedule-E) | Applicable Permits | Done | |
| 5 | | A permission of State Govt. for boulders extraction | Done | |
| 6 | | Permission of Village Panchayet and Pollution Board for installation of crushers | Done | |
| 7 | | License for use of explosives | N.A | |
| 8 | | Permission of the State Govt. from drawing water from river/ reservoir | Done | |
| 9 | | | Labour Licence | Done |
| 10 | Clause 12.1 | Quality Assurance Plan | Done | MKCIL/ASSAM/PKG-04/168 |
| 11 | | Construction Methodology | Done | MKCIL/ASSAM/PKG-04/168 |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

5.2 Shifting of Utilities

The project works includes shifting/relocation of various utility services along the project road. The details of the utilities/ Hindrances are required to be shifted/ relocated/ removed along the Project Highway is summarized below:

| Sl. No. | Utility/ Hindrance Type | Unit | Scope Qty. | Status | Remarks |
|----------------|---|-------------|-------------------|---------------|----------------|
| 1. | HT/ LT Lines (including Transformer if any) | Kms | 24.20 | In Progress | |
| 2. | HT/ LT crossing | Nos. | 85 | In Progress | |
| 3. | Water Pipelines | Kms | 9.07 | In Progress | |
| 4. | Water Pipeline Crossing | Nos. | 11 | In Progress | |

5.3 Tree Cutting

The tree cutting status is given below for the project highway.

| Sr. No. | Description | Total | Remarks |
|----------------|------------------------|--------------|----------------|
| 1. | Total Number of Trees | 648 | |
| 2. | Total Felling of Trees | 20 | |
| 3. | Balance Trees | 628 | |

5.4 Land Acquisition

As appended above in executive summary, Serial no. 13.

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER -6

MOBILIZATION

6.1 Manpower Mobilization of Concessionaire

| Sr. No. | Name of Employee | Designation | Department |
|----------------|---------------------------|--------------------|-------------------|
| 1 | Satish Kumar Pandey | Sr. GM | HQ |
| 2 | Manoj Kumar Singh | SPM | Project |
| 3 | Manoj Singh Rawat | Deputy Manager | Highway |
| 4 | Navin Kumar | Sr. Engineer | Highway |
| 5 | Prabir Samanta | Asst. Manager | Highway |
| 6 | Amar deep Chaudhary | Supervisor | Highway |
| 7 | Sujit Pramanik | DY MANAGER | Survey |
| 8 | Jaibhan Pratap | Surveyor | Survey |
| 9 | VIMLESH TAILOR | Sr. Engineer | BILLING/PLANNING |
| 10 | Sudheer Raturi | Sr. Engineer | BILLING/PLANNING |
| 11 | Surajit Samanta | Engineer | BILLING/PLANNING |
| 12 | ROBIN CHAUHAN | Lab tech | QA/QC |
| 13 | Vinay Kumar Tripathi | Manager | QA/QC |
| 14 | Viplob | Sr. Engineer | QA/QC |
| 15 | ARVIND KUMAR | HSD SUPERVISOR | Store |
| 16 | Dinesh Gehlot | Manager | structure |
| 17 | Manmotha Mondal | Dy. Manager | structure |
| 18 | Rahul Kumar | Supervisor | structure |
| 19 | Lokesh Sahu | Sr. Engineer | structure |
| 20 | Manish Dixit | EXECUTIVE | HR/Admin |
| 21 | Deepak Sharma | Executive | Liaising |
| 22 | Ram Niranjana Vishwakarma | Manager | Liaising |
| 23 | Jakir Hussain | GM | Project |
| 24 | Kishore Pejjayi | Project Manager | Project |
| 25 | Prashant Gangwar | Project Manager | Project |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | |
|----|------------------------|--------------------|-----------|
| 26 | Debasish Sinha | Project Manager | Project |
| 27 | Adan Khan | Sr. STR Engineer | Structure |
| 28 | Pradip Kumar Das | Site Engineer | Structure |
| 29 | Prasenjit Sinha | STR Engineer | Structure |
| 30 | Sonu Paswan | STR Supervisor | Structure |
| 31 | Bhupen Gogoi | STR Supervisor | Structure |
| 32 | Biswajit Das | STR Supervisor | Structure |
| 33 | Ashok Kumar Mondal | Material Engineer | QA/QC |
| 34 | Govinda Pashi | Sr. Lab Technician | QA/QC |
| 35 | Arun Kumar Mondal | Lab Technician | QA/QC |
| 36 | Jay Kumar Pashi | Lab Technician | QA/QC |
| 37 | Abhijit Paul | Lab Helper | QA/QC |
| 38 | shuvam Das | Lab Helper | QA/QC |
| 39 | Biplob Das | Lab Helper | QA/QC |
| 40 | Parvez Hussain | Lab Helper | QA/QC |
| 41 | Pranjal Deory | Site Engineer | Highway |
| 42 | Manas Protim Laskar | Senior Supervisor | Highway |
| 43 | Gitartha Goutam Saikia | Senior Supervisor | Highway |
| 44 | Ajit Tanti | Supervisor | Highway |
| 45 | Rituraj Bora | Supervisor | Highway |
| 46 | Pranab Mohanta | Supervisor | Highway |
| 47 | Jamil Uddin Tapadar | Supervisor | Highway |
| 48 | Kamrul Hussain | Supervisor | Highway |
| 49 | Anuj Tanti | Supervisor | Highway |
| 50 | Vinayak Choudhury | Supervisor | Highway |
| 51 | Ruhul Amin | Supervisor | Highway |
| 52 | Joinal uddin | Supervisor | Highway |
| 53 | Rana Sinha | Supervisor | Highway |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | |
|----|-----------------------|--------------------------|----------|
| 54 | Nirmalendu Roy | Supervisor | Highway |
| 55 | Bapan Namasudra | Safety supervisor | Highway |
| 56 | Enamul Islam Tapadar | Safety Helper | Highway |
| 57 | Iftehad Hussain | Safety Supervisor | Highway |
| 58 | Shamim Ahmed | QS (Manager) | QS |
| 59 | Partha Protim Phukan | HR/Admin Manager | HR/Admin |
| 60 | Sora Tama | Supervisor | HR/Admin |
| 61 | Bishal Bikram Dey | Computer Operator | QS |
| 62 | Shakil Ahmed | Office Boy | HR/Admin |
| 63 | Satyam Dey | Liasoning | Liaising |
| 64 | Ruhul Amin | Supervisor (borrow area) | Highway |
| 65 | Jainal Ahmed | Supervisor (borrow area) | Highway |
| 66 | Md Taufique Ahmed | camp In-Charge | HR/Admin |
| 67 | Tahmid Al Zaman | office asst | HR/Admin |
| 68 | Md Mehboob | Mess In-Charge | HR/Admin |
| 69 | KH Sanjib sinha | Store Manager | Store |
| 70 | KH Iboton Singha | Store Asst /Purchaser | Store |
| 71 | Bipul Sinha | Store Helper | Store |
| 72 | Biswajit Dhara | Survey Manager | Survey |
| 73 | Rajesh Mallik | Surveyor | Survey |
| 74 | Sudip Bhowmik | Senior Surveyor | Survey |
| 75 | Bitupan Bora | Assitant Surveyor | Survey |
| 76 | Ajay Namasudra | Survey Helper | Survey |
| 77 | Debabrata Namasudra | Survey Helper | Survey |
| 78 | Yogeswara Reddy | Mechanical Head | P&M |
| 79 | H Bishal Singh | Diesel Mechanic | P&M |
| 80 | Ajmal Hussain Laskar | Mechanical Foreman | P&M |
| 81 | Robin Singh | Mechanical Foreman | P&M |
| 82 | Karan Rajbonshi | Diesel Mechanic | P&M |
| 83 | Sunadhan Singha | Diesel Mechanic | P&M |
| 84 | Maruf Ahmed Tapadar | Electrician | P&M |
| 85 | Mustafa Kamal | Diesel Helper | P&M |
| 86 | Nurul Islam Borbhuyan | Plumber | P&M |
| 87 | Karan Rajbonshi | Store Asst /Purchaser | Store |
| 88 | Sunadhan Singha | Store Helper | Store |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER-7

DEPLOYMENT OF PLANTS AND EQUIPMENT / PROJECT SET UP PLAN

7.1 Plants and Equipment Deployed

| S.no | Equipment type | Unit | Qty | Remarks |
|-------------|-----------------------|-------------|------------|-------------------|
| 1 | LMV | Nos. | 20 | |
| 2 | TIPPER | Nos. | 55 | |
| 3 | MOBILE CRANE | Nos. | 02 | |
| 4 | SOIL COMPACTOR | Nos. | 5 | |
| 5 | EXCAVATOR | Nos. | 11 | |
| 6 | BACK HOE LOADER | Nos. | 07 | |
| 7 | DIESEL DISPENCER | Nos. | 02 | |
| 8 | TRANSIT MIXER | Nos. | 10 | |
| 9 | TRACTOR | Nos. | 01 | |
| 10 | GRADER | Nos. | 5 | |
| 11 | BABY ROLLER | Nos. | 0 | |
| 12 | HM PLANT | Nos. | 0 | |
| 13 | BATCHING PLANT | Nos. | 3 | 30CPH |
| 14 | RE BLOCK PLANT | Nos. | 0 | |
| 15 | DG | Nos. | 8 | 25KV |
| 16 | TRAILER | Nos. | 3 | |
| 17 | CRUSHER | Nos. | 2 | Kalain, Karimganj |
| 18 | WATER TANKER | Nos. | 4 | |
| 19 | FARANA | Nos | 02 | |
| 20 | LOADER | Nos. | 2 | |
| 21 | JCB | Nos | 7 | |
| 22 | DOZER | Nos | 02 | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER-8

DESIGN AND DRAWING

The project highway has been designed for four lane divided carriageway facility with provision of central raised median of 1.6m. The Concession Agreement envisages design of the project highway by the Concessionaire. The scope of design includes the design for road works, structure works and other project facilities. The drawings need to be prepared and approved for execution of each component of the project highway.

8.1 Design

The design of road works e.g., plans and profiles, cross sections and other miscellaneous items are being prepared by the Concessionaire for approval and execution of works accordingly. Similarly, the design of various structures e.g., Major bridge, Minor bridges, Vehicular Underpasses, Box Culverts, Hume Pipe Culverts etc. are also being prepared by the Concessionaire for review by Authority/ IE.

8.2 Drawings

As per requirement of the Contract Agreement various drawings are being prepared for execution and completion of the works. The working drawings of road works and structure works are being prepared by the Concessionaire and submitted to the Authority/ Independent Engineer prior to execution of works at site.

8.3 Status of Approval of Drawings

The status of drawing submission and approval of GAD for road and structure works as on January 31st, 2026, is enclosed in this chapter of the report.

Road Works

| S N | Description | Unit | Total | Submitted | Approval | Balance | Remarks |
|-----|--------------------------|------|----------|-----------|----------|---------|---------|
| 1. | Plan & Profile MCW | Km | 24.20 | 24.20 | 24.20 | 0.000 | |
| 2. | Plan & Profile Slip Road | Km | 6.29 | 0.00 | 0.000 | 0.000 | |
| 3. | Typical Cross Section | Nos | 1.00 | 1.00 | 1.00 | 0.00 | |
| 4. | Pavement Design Report | Nos | 1.00 | 1.00 | 1.00 | 0.00 | |
| 5. | RE Wall | Sqm. | 46480.00 | - | - | - | |
| 6. | Major Junction | Nos | 3.00 | - | - | - | |
| 7. | Minor Junction | Nos | 7.00 | - | - | - | |
| 8. | Bus Bay Drawing | Nos | 1.00 | - | - | - | |
| 9. | Road Signage Plan | Km | 24.20 | - | - | - | |
| 10 | Boundry Wall | NOS | 01 | 1.00 | 1.00 | 0.00 | |
| 11 | FSCB | NOS | 01 | 1.00 | 1.00 | 0.00 | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

Structure Works:-

| Structure | | | | |
|----------------------|------------------|------------------|-----------------|----------------|
| Description | Total Nos | Submitted | Approved | Balance |
| Box Underpass | 7 | 7 | 7 | 0.00 |
| LVUP | 4 | 4 | 4 | 0.00 |
| VUP | 5 | 5 | 5 | 0.00 |
| MNB | 13 | 13 | 13 | 0.00 |
| MJB | 2 | 2 | 2 | 0.00 |
| ROB | 2 | 2 | 2 | 0.00 |
| Box Culvert | 43 | 43 | 43 | 0.00 |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER-9

PROJECT WORK PROGRESS

9.1 Work Progress:

9.1.1 Progress Summary

| Key reporting metrics | Value/ %/ Amount |
|---|-----------------------------|
| Scheduled Physical Progress (%) | 13.96% |
| Cumulative Physical Progress up to current month (%) | 16.50% |
| Physical Progress during current month (%) | 3.7% |
| Financial progress (%) | 4.00% |
| Cumulative Expenditure against Financial till February Progress date (Rs Cr) | 22.17 |
| Cumulative Expenditure against Physical till Progress date (Rs Cr) | 91.41 |
| Test passed as % of total tests witnessed by AE | 10.00% |
| Test passed as % of total tests conducted by AE | 10.00% |
| Number of pending COS proposals | 0 |
| Amount for pending COS (Rs Cr) | 0 |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

9.1.1 Progress With Proposed Sch-G

| Project Name :- | Four Laning of Badarpur – Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of proposed Badarpur Bypass) to Km. 62.800 (Start of proposed Nilambazar/Cheragi Bypass) in the state of Assam (Package-IV) | | | | | | |
|--|--|-------------|-----------------|------------------------|--|-----------------------------|-----------------------------------|
| Authority :- | National Highways & Infrastructure Development Corporation Limited | | | | | | |
| Independent Engineer :- | M/s Agnitio Infrastructure Projects Pvt. Ltd. in JV with M/s Ayoleeza Consultants Pvt. Ltd. | | | | | | |
| Concessionaire :- | MKC BADARPUR CHURAIBARI KAMAKHYA (PKG-4) HIGHWAYS PRIVATE LIMITED | | | | | | |
| Bid Project Cost :- | 5,54,16,00,000.00 | | | | | | |
| SCHEDULE - G | | | | | | | |
| Item | Stage for measurement of Physical Progress | Unit | Quantity | Unit Rate (INR) | Weightage in percentage to the contract Price | Physical progres Qty | Over All Physical Progress |
| Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads) | A - Widening and strengthening of existing road | | | | | | |
| | (1) Earthwork up to top of Sub-grade | | | | | | |
| | (1.a) Earthwork up to 50% of Embankment Height | L-Km | 18.68 | 1,15,00,668.22 | 3.88% | 6.73 | 1.40% |
| | (1.b) Earthwork up to top of Embankment | L-Km | 18.68 | 1,15,00,668.22 | 3.88% | 5.99 | 1.24% |
| | (1.c) Earthwork up to top of Sub-grade | L-Km | 18.68 | 57,50,334.11 | 1.94% | 3.94 | 0.41% |
| | (2) Granular work (Sub-base, base, shoulder) | | | | | | |
| | (a) R-GSB | L-Km | 18.68 | 1,00,73,098.90 | 3.40% | | - |
| | (b) R-WMM | L-Km | 18.68 | 66,33,141.46 | 2.24% | | - |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | | | |
|--|------|-------|----------------|--------|-------|-------|
| (3) Shoulders | L-Km | 18.68 | 8,00,757.34 | 0.27% | | - |
| (4) Bituminous Work | | | | | | |
| (a) DBM | L-Km | 18.68 | 34,08,469.24 | 1.15% | | - |
| (b) BC | L-Km | 18.68 | 21,22,782.62 | 0.72% | | - |
| (7) Widening and repair of Minor Bridges | No. | 6.00 | 43,86,794.28 | 0.47% | | - |
| B- New Realignment/Bypass | | | | | | |
| (1) Earthwork up to top of Sub-grade | | | | | | |
| (1.a) Earthwork up to 50% of Embankment Height | L-Km | 28.16 | 2,33,05,805.73 | 11.84% | 11.04 | 4.64% |
| (1.b) Earthwork up to top of Embankment | L-Km | 28.16 | 2,33,05,805.73 | 11.84% | 7.02 | 2.95% |
| (1.c) Earthwork up to top of Sub-grade | L-Km | 28.16 | 1,16,52,902.87 | 5.92% | 4.74 | 1.00% |
| (2) Granular work (sub- base, base, shoulders) | | | | | | |
| (a) R-GSB | L-Km | 28.16 | 1,05,89,777.32 | 5.38% | | - |
| (b) R-WMM | L-Km | 28.16 | 65,93,042.18 | 3.35% | | - |
| (3) Shoulders | L-Km | 28.16 | 10,26,158.61 | 0.52% | | - |
| (4) Bituminous work | | | | | | |
| (a) DBM | L-Km | 28.16 | 33,37,717.24 | 1.70% | | - |
| (b) BC | L-Km | 28.16 | 20,78,718.53 | 1.06% | | - |
| C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses: | | | | | | |
| (1) Culverts | No. | 86.00 | 32,45,592.34 | 5.04% | 38.00 | 2.23% |
| (2) Minor bridges | | | | | | |
| (a) Foundation | No. | 33.00 | 47,77,010.13 | 2.84% | 5.00 | 0.43% |
| (b) Sub-structure | No. | 33.00 | 28,08,051.17 | 1.67% | 2.00 | 0.10% |
| (c) Super-structure (including crash barriers etc. complete) If Pre-cast girders/segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments. | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | | | | |
|---------------------------------------|--|-----|-------|----------------|-------|-------|-------|
| | (i) Pre-cast girders/segments - Casting | No. | 8.00 | 26,11,012.22 | 0.38% | | - |
| | (ii) Deck Slab including crash barriers etc. complete | No. | 25.00 | 12,53,285.87 | 0.57% | | - |
| | (5) Grade separated structures | | | | | | |
| | (a) Underpasses | | | | | | |
| | (i) Foundation | No. | 44.00 | 49,19,347.83 | 3.91% | 10.00 | 0.89% |
| | (ii) Sub-structure | No. | 44.00 | 19,88,786.84 | 1.58% | 3.00 | 0.11% |
| | (iii) Super-structure (including crash barriers etc. complete) If Pre-cast girders/segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments. | | | | | | |
| | (a) Pre-cast girders/segments - Casting | No. | 12.00 | 24,34,804.50 | 0.53% | | - |
| | (b) Deck Slab including crash barriers etc. complete | No. | 32.00 | 13,69,577.53 | 0.79% | | - |
| Major Bridge works and ROB/RUB | A- Widening and repairs of Major Bridges | | | | | | |
| | (1) Foundation | | | | | | |
| | (b) Pile Foundation/Well Foundation | No. | 3.00 | 1,26,97,092.70 | 0.69% | 3.00 | 0.69% |
| | (2) Sub-structure | No. | 3.00 | 27,78,351.74 | 0.15% | | 0.00% |
| | (3) Super-structure (including crash barriers etc. complete) If Pre-cast girders/segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments. | | | | | | |
| | (a) Pre-cast girders/segments - Casting | No. | 2.00 | 47,67,325.32 | 0.17% | | - |
| | (b) Deck Slab including crash barriers etc. complete | No. | 2.00 | 71,50,987.98 | 0.26% | | - |
| | B- Widening and repair of ROB | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | | | |
|--|-----|------|----------------|-------|------|-------|
| (a) ROB | | | | | | |
| (1) Foundation | No. | 4.00 | 1,78,87,787.65 | 1.29% | | - |
| (2) Sub-structure | No. | 4.00 | 52,15,670.35 | 0.38% | | - |
| (3) Super-structure (including crash barriers etc. complete) If Pre-cast girders/segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments. | | | | | | |
| (a) Pre-cast girders/segments - Casting | No. | 3.00 | 12,64,851.97 | 0.07% | | 0.00% |
| (b) Deck Slab including crash barriers etc. complete | No. | 3.00 | 18,97,277.95 | 0.10% | | 0.00% |
| C- New Major Bridges | | | | | | |
| (1) Foundation | | | | | | |
| (b) Pile Foundation/Well Foundation | No. | 8.00 | 1,14,87,311.87 | 1.66% | 2.00 | 0.41% |
| (2) Sub-structure | No. | 8.00 | 25,60,786.03 | 0.37% | | - |
| (3) Super-structure (including crash barriers etc. complete) If Pre-cast girders/segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments. | | | | | | |
| (a) Pre-cast girders/segments - Casting | No. | 6.00 | 23,95,808.14 | 0.26% | | - |
| (b) Deck Slab including crash barriers etc. complete | No. | 6.00 | 35,93,712.21 | 0.39% | | - |
| D- New Rail road Bridges | | | | | | |
| (a) ROB | | | | | | |
| (1) Foundation | Nos | 8.00 | 1,72,80,617.22 | 2.49% | | - |
| (2) Sub-structure | No. | 8.00 | 61,02,786.17 | 0.88% | | - |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | | | | |
|---|--|------|-------------|----------------|-------|---|---|
| | (3) Super-structure (including crash barriers etc. complete) If Pre-cast girders/segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments. | | | | | | |
| | (a) Pre-cast girders/segments - Casting | No. | 6.00 | 18,77,606.31 | 0.20% | | - |
| | (b) Deck Slab including crash barriers etc. complete | No. | 6.00 | 28,16,409.47 | 0.30% | | - |
| Structures (elevated sections, reinforced earth) | (4) Reinforced Earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc. If RE-wall is used with facia panels/blocks, 5% of weightage of the stage in percentage to bid project cost is assigned to the casting of such facia panels/blocks for one complete approach.) | | | | | | |
| | i) Re Block/Pannel Casting (5%) | Sqm | 39840.00 | 49.41 | 0.04% | | - |
| | ii) Re Block/Pannel Erection (95%) | Sqm | 39840.00 | 938.82 | 0.67% | | - |
| Electrical and Public Health Utilities | HT/LT lines (including Transformers if any) | Km | 24.20 | 37,33,814.72 | 1.63% | - | - |
| | HT/LT crossings | No. | 85.00 | 4,55,588.15 | 0.70% | - | - |
| | Water pipeline | L-Km | 9.07 | 4,27,735.99 | 0.07% | | - |
| | Water pipeline crossings | No. | 11.00 | 1,51,068.57 | 0.03% | | - |
| Other Works | (i) Service roads/ Slip Roads | L-Km | 7.15 | 1,42,86,490.20 | 1.84% | | - |
| | (ii) Toll Plaza | No. | 1.00 | 1,64,65,387.74 | 0.30% | | - |
| | (iii) Road side drains | L-Km | 5.30 | 54,90,178.90 | 0.53% | | - |
| | (iv) Road signs, markings, km stones, safety devices. | | | | | | |
| | (a) Road signs, markings, km stones, .. | Km | 24.20 | 8,23,896.60 | 0.36% | | - |
| | (b) Concrete crash Barrier/W-Beam Crash Barrier in Road work | L-Km | 34.27 | 26,29,461.89 | 1.63% | | - |
| | (v) Project facilities | | | | | | |
| (a) Bus bays | No. | 2.00 | 1,47,386.54 | 0.01% | | - | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | | | |
|---|------|--------|----------------|-------------|--|---------------|
| (c) Rest Area | No. | 2.00 | 42,00,516.45 | 0.15% | | - |
| (viii) Protection Works | | | | | | |
| (a) Boulder Pitching on Slopes | L-Km | 1.32 | 1,01,21,033.84 | 0.24% | | - |
| (b) Toe / Retaining / Breast wall | L-Km | 6.51 | 2,27,99,351.25 | 2.68% | | - |
| (x) Miscellaneous | | | | | | |
| (a) Street Lightning | No. | 849.00 | 18,386.81 | 0.28% | | - |
| (b) Junction/Interchange | No. | 45.00 | 5,47,883.05 | 0.44% | | - |
| (c) Precast Boundary Wall | L-Km | 48.40 | 11,49,615.03 | 1.00% | | - |
| (d) ATMS, HTMS, Traffic Aid Posts, Medical aid Posts, Vehicle Recue Posts, Telecom System | Km | 24.20 | 14,07,380.09 | 0.61% | | - |
| (e) Rain Water Harvesting | No. | 48.00 | 1,06,750.60 | 0.09% | | - |
| (f) Pedestrian Guardrails | L-Km | 5.30 | 19,85,296.72 | 0.19% | | - |
| GRAND TOTAL >>> | | | | 100% | | 16.50% |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.


9.2 S - Curve

S- CURVE:-(As per Project Milestone) (Target Vs. Achievement)

❖ Financial Progress with S Curve

Four Laning of Badarpur – Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of proposed Badarpur Bypass) to Km. 62.800 (Start of proposed Nilambazar/Cheragi Bypass) in the state of Assam (Package-IV)

S Curve



| Months | Aug-25 | Sep-25 | Oct-25 | Nov-25 | Dec-25 | Jan-26 | Feb-26 | Mar-26 | Apr-26 | May-26 | Jun-26 | Jul-26 | Aug-26 | Sep-26 | Oct-26 | Nov-26 | Dec-26 | Jan-27 | Feb-27 | Mar-27 | Apr-27 | May-27 | Jun-27 | Jul-27 | Aug-27 |
|----------------------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| MonthlyTarget in (%) | 0.00% | 1.80% | 3.61% | 3.61% | 5.80% | 6.47% | 2.71% | 2.71% | 1.80% | 0.90% | 0.90% | 0.90% | 1.80% | 1.80% | 3.61% | 6.32% | 6.32% | 6.32% | 6.32% | 6.32% | 6.32% | 4.51% | 6.32% | 6.32% | 7.28% |
| Monthly Targets In (Cr) | 0.00 | 10.00 | 20.00 | 20.00 | 28.00 | 35.83 | 15.00 | 15.00 | 10.00 | 5.00 | 5.00 | 5.00 | 10.00 | 10.00 | 20.00 | 35.00 | 35.00 | 35.00 | 35.00 | 35.00 | 35.00 | 25.00 | 35.00 | 35.00 | 40.33 |
| Monthly Archive In (%) | 0.00% | 0.49% | 1.29% | 3.09% | 3.28% | 4.69% | 3.7% | | | | | | | | | | | | | | | | | | |
| Monthly Achieved (In Crs) | 0.00 | 2.72 | 7.15 | 17.12 | 18.18 | 25.99 | 20.28 | | | | | | | | | | | | | | | | | | |
| Cumalative Targets In (Cr) | 0.00 | 10.00 | 30.00 | 50.00 | 78.00 | 113.83 | 128.83 | 143.83 | 153.83 | 158.83 | 163.83 | 168.83 | 178.83 | 188.83 | 208.83 | 243.83 | 278.83 | 313.83 | 348.83 | 383.83 | 418.83 | 443.83 | 478.83 | 513.83 | 554.16 |
| Cumalative Achieved (Cr) | 0.00 | 2.72 | 9.86 | 26.99 | 45.16 | 71.15 | 91.44 | | | | | | | | | | | | | | | | | | |

Four Lining of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

9.3 Highway Progress:

| LHS | Chainage | C&G | Embankment | Sub-Grade | GSB | WMM | O | DBM | BC | RHS | Chainage | C&G | Embankment | Sub-Grade | GSB | WMM | O | DBM | BC | | |
|-----|----------|-----|------------|-----------|-----|-----|---|-----|----|-----|----------|-----|------------|-----------|-----|-----|---|-----|----|----|-----|
| | | | | | | | | | | | | | | | | | | | | BC | DBM |
| | 38+600 | | | | | | | | | | 38+600 | | | | | | | | | | |
| | 38+610 | | | | | | | | | | 38+610 | | | | | | | | | | |
| | 38+620 | | | | | | | | | | 38+620 | | | | | | | | | | |
| | 38+630 | | | | | | | | | | 38+630 | | | | | | | | | | |
| | 38+640 | | | | | | | | | | 38+640 | | | | | | | | | | |
| | 38+650 | | | | | | | | | | 38+650 | | | | | | | | | | |
| | 38+660 | | | | | | | | | | 38+660 | | | | | | | | | | |
| | 38+670 | | | | | | | | | | 38+670 | | | | | | | | | | |
| | 38+680 | | | | | | | | | | 38+680 | | | | | | | | | | |
| | 38+690 | | | | | | | | | | 38+690 | | | | | | | | | | |
| | 38+700 | | | | | | | | | | 38+700 | | | | | | | | | | |
| | 38+710 | | | | | | | | | | 38+710 | | | | | | | | | | |
| | 38+720 | | | | | | | | | | 38+720 | | | | | | | | | | |
| | 38+730 | | | | | | | | | | 38+730 | | | | | | | | | | |
| | 38+740 | | | | | | | | | | 38+740 | | | | | | | | | | |
| | 38+750 | | | | | | | | | | 38+750 | | | | | | | | | | |
| | 38+760 | | | | | | | | | | 38+760 | | | | | | | | | | |
| | 38+770 | | | | | | | | | | 38+770 | | | | | | | | | | |
| | 38+780 | | | | | | | | | | 38+780 | | | | | | | | | | |
| | 38+790 | | | | | | | | | | 38+790 | | | | | | | | | | |
| | 38+800 | | | | | | | | | | 38+800 | | | | | | | | | | |
| | 38+810 | | | | | | | | | | 38+810 | | | | | | | | | | |
| | 38+820 | | | | | | | | | | 38+820 | | | | | | | | | | |
| | 38+830 | | | | | | | | | | 38+830 | | | | | | | | | | |
| | 38+840 | | | | | | | | | | 38+840 | | | | | | | | | | |
| | 38+850 | | | | | | | | | | 38+850 | | | | | | | | | | |
| | 38+860 | | | | | | | | | | 38+860 | | | | | | | | | | |
| | 38+870 | | | | | | | | | | 38+870 | | | | | | | | | | |
| | 38+880 | | | | | | | | | | 38+880 | | | | | | | | | | |
| | 38+890 | | | | | | | | | | 38+890 | | | | | | | | | | |
| | 38+900 | | | | | | | | | | 38+900 | | | | | | | | | | |
| | 38+910 | | | | | | | | | | 38+910 | | | | | | | | | | |
| | 38+920 | | | | | | | | | | 38+920 | | | | | | | | | | |
| | 38+930 | | | | | | | | | | 38+930 | | | | | | | | | | |
| | 38+940 | | | | | | | | | | 38+940 | | | | | | | | | | |
| | 38+950 | | | | | | | | | | 38+950 | | | | | | | | | | |
| | 38+960 | | | | | | | | | | 38+960 | | | | | | | | | | |
| | 38+970 | | | | | | | | | | 38+970 | | | | | | | | | | |
| | 38+980 | | | | | | | | | | 38+980 | | | | | | | | | | |
| | 38+990 | | | | | | | | | | 38+990 | | | | | | | | | | |
| | 39+000 | | | | | | | | | | 39+000 | | | | | | | | | | |
| | 39+010 | | | | | | | | | | 39+010 | | | | | | | | | | |
| | 39+020 | | | | | | | | | | 39+020 | | | | | | | | | | |
| | 39+030 | | | | | | | | | | 39+030 | | | | | | | | | | |
| | 39+040 | | | | | | | | | | 39+040 | | | | | | | | | | |
| | 39+050 | | | | | | | | | | 39+050 | | | | | | | | | | |
| | 39+060 | | | | | | | | | | 39+060 | | | | | | | | | | |
| | 39+070 | | | | | | | | | | 39+070 | | | | | | | | | | |
| | 39+080 | | | | | | | | | | 39+080 | | | | | | | | | | |
| | 39+090 | | | | | | | | | | 39+090 | | | | | | | | | | |
| | 39+100 | | | | | | | | | | 39+100 | | | | | | | | | | |
| | 39+110 | | | | | | | | | | 39+110 | | | | | | | | | | |
| | 39+120 | | | | | | | | | | 39+120 | | | | | | | | | | |
| | 39+130 | | | | | | | | | | 39+130 | | | | | | | | | | |
| | 39+140 | | | | | | | | | | 39+140 | | | | | | | | | | |
| | 39+150 | | | | | | | | | | 39+150 | | | | | | | | | | |
| | 39+160 | | | | | | | | | | 39+160 | | | | | | | | | | |
| | 39+170 | | | | | | | | | | 39+170 | | | | | | | | | | |
| | 39+180 | | | | | | | | | | 39+180 | | | | | | | | | | |
| | 39+190 | | | | | | | | | | 39+190 | | | | | | | | | | |
| | 39+200 | | | | | | | | | | 39+200 | | | | | | | | | | |
| | 39+210 | | | | | | | | | | 39+210 | | | | | | | | | | |
| | 39+220 | | | | | | | | | | 39+220 | | | | | | | | | | |
| | 39+230 | | | | | | | | | | 39+230 | | | | | | | | | | |
| | 39+240 | | | | | | | | | | 39+240 | | | | | | | | | | |
| | 39+250 | | | | | | | | | | 39+250 | | | | | | | | | | |
| | 39+260 | | | | | | | | | | 39+260 | | | | | | | | | | |
| | 39+270 | | | | | | | | | | 39+270 | | | | | | | | | | |
| | 39+280 | | | | | | | | | | 39+280 | | | | | | | | | | |
| | 39+290 | | | | | | | | | | 39+290 | | | | | | | | | | |
| | 39+300 | | | | | | | | | | 39+300 | | | | | | | | | | |
| | 39+310 | | | | | | | | | | 39+310 | | | | | | | | | | |
| | 39+320 | | | | | | | | | | 39+320 | | | | | | | | | | |
| | 39+330 | | | | | | | | | | 39+330 | | | | | | | | | | |
| | 39+340 | | | | | | | | | | 39+340 | | | | | | | | | | |
| | 39+350 | | | | | | | | | | 39+350 | | | | | | | | | | |
| | 39+360 | | | | | | | | | | 39+360 | | | | | | | | | | |
| | 39+370 | | | | | | | | | | 39+370 | | | | | | | | | | |
| | 39+380 | | | | | | | | | | 39+380 | | | | | | | | | | |
| | 39+390 | | | | | | | | | | 39+390 | | | | | | | | | | |
| | 39+400 | | | | | | | | | | 39+400 | | | | | | | | | | |
| | 39+410 | | | | | | | | | | 39+410 | | | | | | | | | | |
| | 39+420 | | | | | | | | | | 39+420 | | | | | | | | | | |
| | 39+430 | | | | | | | | | | 39+430 | | | | | | | | | | |
| | 39+440 | | | | | | | | | | 39+440 | | | | | | | | | | |
| | 39+450 | | | | | | | | | | 39+450 | | | | | | | | | | |
| | 39+460 | | | | | | | | | | 39+460 | | | | | | | | | | |
| | 39+470 | | | | | | | | | | 39+470 | | | | | | | | | | |
| | 39+480 | | | | | | | | | | 39+480 | | | | | | | | | | |
| | 39+490 | | | | | | | | | | 39+490 | | | | | | | | | | |
| | 39+500 | | | | | | | | | | 39+500 | | | | | | | | | | |
| | 39+510 | | | | | | | | | | 39+510 | | | | | | | | | | |
| | 39+520 | | | | | | | | | | 39+520 | | | | | | | | | | |
| | 39+530 | | | | | | | | | | 39+530 | | | | | | | | | | |
| | 39+540 | | | | | | | | | | 39+540 | | | | | | | | | | |
| | 39+550 | | | | | | | | | | 39+550 | | | | | | | | | | |
| | 39+560 | | | | | | | | | | 39+560 | | | | | | | | | | |
| | 39+570 | | | | | | | | | | 39+570 | | | | | | | | | | |
| | 39+580 | | | | | | | | | | 39+580 | | | | | | | | | | |
| | 39+590 | | | | | | | | | | 39+590 | | | | | | | | | | |
| | 39+600 | | | | | | | | | | 39+600 | | | | | | | | | | |
| | 40+610 | | | | | | | | | | 40+610 | | | | | | | | | | |
| | 40+620 | | | | | | | | | | 40+620 | | | | | | | | | | |
| | 40+630 | | | | | | | | | | 40+630 | | | | | | | | | | |
| | 40+640 | | | | | | | | | | 40+640 | | | | | | | | | | |
| | 40+650 | | | | | | | | | | 40+650 | | | | | | | | | | |
| | 40+660 | | | | | | | | | | 40+660 | | | | | | | | | | |
| | 40+670 | | | | | | | | | | 40+670 | | | | | | | | | | |
| | 40+680 | | | | | | | | | | 40+680 | | | | | | | | | | |
| | 40+690 | | | | | | | | | | 40+690 | | | | | | | | | | |
| | 40+700 | | | | | | | | | | 40+700 | | | | | | | | | | |

Four Lining of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | LHS | | | | | | | | | | RHS | | | | | | | | | | | | | | | | | | | | | | |
|--|--|-----|-----|-----|-----|-----------|------------|-----|----------|-----|------------|-----------|-----|-----|---|--------|--------|--------|-----|-----|-----|-----------|------------|--------|----------|--------|------------|-----------|-----|-----|---|-----|----|--|
| | | BC | DBM | WMM | GSB | Sub-Grade | Embankment | C&G | Chainage | C&G | Embankment | Sub-Grade | GSB | WMM | 0 | DBM | BC | BC | DBM | WMM | GSB | Sub-Grade | Embankment | C&G | Chainage | C&G | Embankment | Sub-Grade | GSB | WMM | 0 | DBM | BC | |
| | | | | | | | | | 40+610 | | | | | | | | | 40+610 | | | | | | | | 41+610 | | | | | | | | |
| | | | | | | | | | 40+620 | | | | | | | | 40+620 | | | | | | | | 41+620 | | | | | | | | | |
| | | | | | | | | | 40+630 | | | | | | | 40+630 | | | | | | | | 41+630 | | | | | | | | | | |
| | | | | | | | | | 40+640 | | | | | | | 40+640 | | | | | | | | 41+640 | | | | | | | | | | |
| | | | | | | | | | 40+650 | | | | | | | 40+650 | | | | | | | | 41+650 | | | | | | | | | | |
| | | | | | | | | | 40+660 | | | | | | | 40+660 | | | | | | | | 41+660 | | | | | | | | | | |
| | | | | | | | | | 40+670 | | | | | | | 40+670 | | | | | | | | 41+670 | | | | | | | | | | |
| | | | | | | | | | 40+680 | | | | | | | 40+680 | | | | | | | | 41+680 | | | | | | | | | | |
| | | | | | | | | | 40+690 | | | | | | | 40+690 | | | | | | | | 41+690 | | | | | | | | | | |
| | | | | | | | | | 40+700 | | | | | | | 40+700 | | | | | | | | 41+700 | | | | | | | | | | |
| | | | | | | | | | 40+710 | | | | | | | 40+710 | | | | | | | | 41+710 | | | | | | | | | | |
| | | | | | | | | | 40+720 | | | | | | | 40+720 | | | | | | | | 41+720 | | | | | | | | | | |
| | | | | | | | | | 40+730 | | | | | | | 40+730 | | | | | | | | 41+730 | | | | | | | | | | |
| | | | | | | | | | 40+740 | | | | | | | 40+740 | | | | | | | | 41+740 | | | | | | | | | | |
| | | | | | | | | | 40+750 | | | | | | | 40+750 | | | | | | | | 41+750 | | | | | | | | | | |
| | | | | | | | | | 40+760 | | | | | | | 40+760 | | | | | | | | 41+760 | | | | | | | | | | |
| | | | | | | | | | 40+770 | | | | | | | 40+770 | | | | | | | | 41+770 | | | | | | | | | | |
| | | | | | | | | | 40+780 | | | | | | | 40+780 | | | | | | | | 41+780 | | | | | | | | | | |
| | | | | | | | | | 40+790 | | | | | | | 40+790 | | | | | | | | 41+790 | | | | | | | | | | |
| | | | | | | | | | 40+800 | | | | | | | 40+800 | | | | | | | | 41+800 | | | | | | | | | | |
| | | | | | | | | | 40+810 | | | | | | | 40+810 | | | | | | | | 41+810 | | | | | | | | | | |
| | | | | | | | | | 40+820 | | | | | | | 40+820 | | | | | | | | 41+820 | | | | | | | | | | |
| | | | | | | | | | 40+830 | | | | | | | 40+830 | | | | | | | | 41+830 | | | | | | | | | | |
| | | | | | | | | | 40+840 | | | | | | | 40+840 | | | | | | | | 41+840 | | | | | | | | | | |
| | | | | | | | | | 40+850 | | | | | | | 40+850 | | | | | | | | 41+850 | | | | | | | | | | |
| | | | | | | | | | 40+860 | | | | | | | 40+860 | | | | | | | | 41+860 | | | | | | | | | | |
| | | | | | | | | | 40+870 | | | | | | | 40+870 | | | | | | | | 41+870 | | | | | | | | | | |
| | | | | | | | | | 40+880 | | | | | | | 40+880 | | | | | | | | 41+880 | | | | | | | | | | |
| | | | | | | | | | 40+890 | | | | | | | 40+890 | | | | | | | | 41+890 | | | | | | | | | | |
| | | | | | | | | | 40+900 | | | | | | | 40+900 | | | | | | | | 41+900 | | | | | | | | | | |
| | | | | | | | | | 40+910 | | | | | | | 40+910 | | | | | | | | 41+910 | | | | | | | | | | |
| | | | | | | | | | 40+920 | | | | | | | 40+920 | | | | | | | | 41+920 | | | | | | | | | | |
| | | | | | | | | | 40+930 | | | | | | | 40+930 | | | | | | | | 41+930 | | | | | | | | | | |
| | | | | | | | | | 40+940 | | | | | | | 40+940 | | | | | | | | 41+940 | | | | | | | | | | |
| | | | | | | | | | 40+950 | | | | | | | 40+950 | | | | | | | | 41+950 | | | | | | | | | | |
| | | | | | | | | | 40+960 | | | | | | | 40+960 | | | | | | | | 41+960 | | | | | | | | | | |
| | | | | | | | | | 40+970 | | | | | | | 40+970 | | | | | | | | 41+970 | | | | | | | | | | |
| | | | | | | | | | 40+980 | | | | | | | 40+980 | | | | | | | | 41+980 | | | | | | | | | | |
| | | | | | | | | | 40+990 | | | | | | | 40+990 | | | | | | | | 41+990 | | | | | | | | | | |
| | | | | | | | | | 41+000 | | | | | | | 41+000 | | | | | | | | 42+000 | | | | | | | | | | |
| | | | | | | | | | 41+010 | | | | | | | 41+010 | | | | | | | | 42+010 | | | | | | | | | | |
| | | | | | | | | | 41+020 | | | | | | | 41+020 | | | | | | | | 42+020 | | | | | | | | | | |
| | | | | | | | | | 41+030 | | | | | | | 41+030 | | | | | | | | 42+030 | | | | | | | | | | |
| | | | | | | | | | 41+040 | | | | | | | 41+040 | | | | | | | | 42+040 | | | | | | | | | | |
| | | | | | | | | | 41+050 | | | | | | | 41+050 | | | | | | | | 42+050 | | | | | | | | | | |
| | | | | | | | | | 41+060 | | | | | | | 41+060 | | | | | | | | 42+060 | | | | | | | | | | |
| | | | | | | | | | 41+070 | | | | | | | 41+070 | | | | | | | | 42+070 | | | | | | | | | | |
| | | | | | | | | | 41+080 | | | | | | | 41+080 | | | | | | | | 42+080 | | | | | | | | | | |
| | | | | | | | | | 41+090 | | | | | | | 41+090 | | | | | | | | 42+090 | | | | | | | | | | |
| | | | | | | | | | 41+100 | | | | | | | 41+100 | | | | | | | | 42+100 | | | | | | | | | | |
| | | | | | | | | | 41+110 | | | | | | | 41+110 | | | | | | | | 42+110 | | | | | | | | | | |
| | | | | | | | | | 41+120 | | | | | | | 41+120 | | | | | | | | 42+120 | | | | | | | | | | |
| | | | | | | | | | 41+130 | | | | | | | 41+130 | | | | | | | | 42+130 | | | | | | | | | | |
| | | | | | | | | | 41+140 | | | | | | | 41+140 | | | | | | | | 42+140 | | | | | | | | | | |
| | | | | | | | | | 41+150 | | | | | | | 41+150 | | | | | | | | 42+150 | | | | | | | | | | |
| | | | | | | | | | 41+160 | | | | | | | 41+160 | | | | | | | | 42+160 | | | | | | | | | | |
| | | | | | | | | | 41+170 | | | | | | | 41+170 | | | | | | | | 42+170 | | | | | | | | | | |
| | | | | | | | | | 41+180 | | | | | | | 41+180 | | | | | | | | 42+180 | | | | | | | | | | |
| | | | | | | | | | 41+190 | | | | | | | 41+190 | | | | | | | | 42+190 | | | | | | | | | | |
| | | | | | | | | | 41+200 | | | | | | | 41+200 | | | | | | | | 42+200 | | | | | | | | | | |
| | | | | | | | | | 41+210 | | | | | | | 41+210 | | | | | | | | 42+210 | | | | | | | | | | |
| | | | | | | | | | 41+220 | | | | | | | 41+220 | | | | | | | | 42+220 | | | | | | | | | | |
| | | | | | | | | | 41+230 | | | | | | | 41+230 | | | | | | | | 42+230 | | | | | | | | | | |
| | | | | | | | | | 41+240 | | | | | | | 41+240 | | | | | | | | 42+240 | | | | | | | | | | |
| | | | | | | | | | 41+250 | | | | | | | 41+250 | | | | | | | | 42+250 | | | | | | | | | | |
| | | | | | | | | | 41+260 | | | | | | | 41+260 | | | | | | | | 42+260 | | | | | | | | | | |
| | | | | | | | | | 41+270 | | | | | | | 41+270 | | | | | | | | 42+270 | | | | | | | | | | |
| | | | | | | | | | 41+280 | | | | | | | 41+280 | | | | | | | | 42+280 | | | | | | | | | | |
| | | | | | | | | | 41+290 | | | | | | | 41+290 | | | | | | | | 42+290 | | | | | | | | | | |
| | | | | | | | | | 41+300 | | | | | | | 41+300 | | | | | | | | 42+300 | | | | | | | | | | |
| | | | | | | | | | 41+310 | | | | | | | 41+310 | | | | | | | | 42+310 | | | | | | | | | | |
| | | | | | | | | | 41+320 | | | | | | | 41+320 | | | | | | | | 42+320 | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Four Lining of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| LHS | Chainage | RHS | | | | | | | | |
|------------|----------|-----|------------|-----------|-----|-----|---|-----|----|--|
| | | C&G | Embankment | Sub-Grade | GSB | WMM | 0 | DBM | BC | |
| BC | 46+610 | | | | | | | | | |
| DBM | 46+620 | | | | | | | | | |
| WMM | 46+630 | | | | | | | | | |
| GSB | 46+640 | | | | | | | | | |
| Sub-Grade | 46+650 | | | | | | | | | |
| Embankment | 46+660 | | | | | | | | | |
| C&G | 46+670 | | | | | | | | | |
| | 46+680 | | | | | | | | | |
| | 46+690 | | | | | | | | | |
| | 46+700 | | | | | | | | | |
| | 46+710 | | | | | | | | | |
| | 46+720 | | | | | | | | | |
| | 46+730 | | | | | | | | | |
| | 46+740 | | | | | | | | | |
| | 46+750 | | | | | | | | | |
| | 46+760 | | | | | | | | | |
| | 46+770 | | | | | | | | | |
| | 46+780 | | | | | | | | | |
| | 46+790 | | | | | | | | | |
| | 46+800 | | | | | | | | | |
| | 46+810 | | | | | | | | | |
| | 46+820 | | | | | | | | | |
| | 46+830 | | | | | | | | | |
| | 46+840 | | | | | | | | | |
| | 46+850 | | | | | | | | | |
| | 46+860 | | | | | | | | | |
| | 46+870 | | | | | | | | | |
| | 46+880 | | | | | | | | | |
| | 46+890 | | | | | | | | | |
| | 46+900 | | | | | | | | | |
| | 46+910 | | | | | | | | | |
| | 46+920 | | | | | | | | | |
| | 46+930 | | | | | | | | | |
| | 46+940 | | | | | | | | | |
| | 46+950 | | | | | | | | | |
| | 46+960 | | | | | | | | | |
| | 46+970 | | | | | | | | | |
| | 46+980 | | | | | | | | | |
| | 46+990 | | | | | | | | | |
| | 47+000 | | | | | | | | | |
| | 47+010 | | | | | | | | | |
| | 47+020 | | | | | | | | | |
| | 47+030 | | | | | | | | | |
| | 47+040 | | | | | | | | | |
| | 47+050 | | | | | | | | | |
| | 47+060 | | | | | | | | | |
| | 47+070 | | | | | | | | | |
| | 47+080 | | | | | | | | | |
| | 47+090 | | | | | | | | | |
| | 47+100 | | | | | | | | | |
| | 47+110 | | | | | | | | | |
| | 47+120 | | | | | | | | | |
| | 47+130 | | | | | | | | | |
| | 47+140 | | | | | | | | | |
| | 47+150 | | | | | | | | | |
| | 47+160 | | | | | | | | | |
| | 47+170 | | | | | | | | | |
| | 47+180 | | | | | | | | | |
| | 47+190 | | | | | | | | | |
| | 47+200 | | | | | | | | | |
| | 47+210 | | | | | | | | | |
| | 47+220 | | | | | | | | | |
| | 47+230 | | | | | | | | | |
| | 47+240 | | | | | | | | | |
| | 47+250 | | | | | | | | | |
| | 47+260 | | | | | | | | | |
| | 47+270 | | | | | | | | | |
| | 47+280 | | | | | | | | | |
| | 47+290 | | | | | | | | | |
| | 47+300 | | | | | | | | | |
| | 47+310 | | | | | | | | | |
| | 47+320 | | | | | | | | | |
| | 47+330 | | | | | | | | | |
| | 47+340 | | | | | | | | | |
| | 47+350 | | | | | | | | | |
| | 47+360 | | | | | | | | | |
| | 47+370 | | | | | | | | | |
| | 47+380 | | | | | | | | | |
| | 47+390 | | | | | | | | | |
| | 47+400 | | | | | | | | | |
| | 47+410 | | | | | | | | | |
| | 47+420 | | | | | | | | | |
| | 47+430 | | | | | | | | | |
| | 47+440 | | | | | | | | | |
| | 47+450 | | | | | | | | | |
| | 47+460 | | | | | | | | | |
| | 47+470 | | | | | | | | | |
| | 47+480 | | | | | | | | | |
| | 47+490 | | | | | | | | | |
| | 47+500 | | | | | | | | | |
| | 47+510 | | | | | | | | | |
| | 47+520 | | | | | | | | | |
| | 47+530 | | | | | | | | | |
| | 47+540 | | | | | | | | | |
| | 47+550 | | | | | | | | | |
| | 47+560 | | | | | | | | | |
| | 47+570 | | | | | | | | | |
| | 47+580 | | | | | | | | | |
| | 47+590 | | | | | | | | | |
| | 47+600 | | | | | | | | | |

| LHS | Chainage | RHS | | | | | | | | |
|------------|----------|-----|------------|-----------|-----|-----|---|-----|----|--|
| | | C&G | Embankment | Sub-Grade | GSB | WMM | 0 | DBM | BC | |
| BC | 47+610 | | | | | | | | | |
| DBM | 47+620 | | | | | | | | | |
| WMM | 47+630 | | | | | | | | | |
| GSB | 47+640 | | | | | | | | | |
| Sub-Grade | 47+650 | | | | | | | | | |
| Embankment | 47+660 | | | | | | | | | |
| C&G | 47+670 | | | | | | | | | |
| | 47+680 | | | | | | | | | |
| | 47+690 | | | | | | | | | |
| | 47+700 | | | | | | | | | |
| | 47+710 | | | | | | | | | |
| | 47+720 | | | | | | | | | |
| | 47+730 | | | | | | | | | |
| | 47+740 | | | | | | | | | |
| | 47+750 | | | | | | | | | |
| | 47+760 | | | | | | | | | |
| | 47+770 | | | | | | | | | |
| | 47+780 | | | | | | | | | |
| | 47+790 | | | | | | | | | |
| | 47+800 | | | | | | | | | |
| | 47+810 | | | | | | | | | |
| | 47+820 | | | | | | | | | |
| | 47+830 | | | | | | | | | |
| | 47+840 | | | | | | | | | |
| | 47+850 | | | | | | | | | |
| | 47+860 | | | | | | | | | |
| | 47+870 | | | | | | | | | |
| | 47+880 | | | | | | | | | |
| | 47+890 | | | | | | | | | |
| | 47+900 | | | | | | | | | |
| | 47+910 | | | | | | | | | |
| | 47+920 | | | | | | | | | |
| | 47+930 | | | | | | | | | |
| | 47+940 | | | | | | | | | |
| | 47+950 | | | | | | | | | |
| | 47+960 | | | | | | | | | |
| | 47+970 | | | | | | | | | |
| | 47+980 | | | | | | | | | |
| | 47+990 | | | | | | | | | |
| | 48+000 | | | | | | | | | |
| | 48+010 | | | | | | | | | |
| | 48+020 | | | | | | | | | |
| | 48+030 | | | | | | | | | |
| | 48+040 | | | | | | | | | |
| | 48+050 | | | | | | | | | |
| | 48+060 | | | | | | | | | |
| | 48+070 | | | | | | | | | |
| | 48+080 | | | | | | | | | |
| | 48+090 | | | | | | | | | |
| | 48+100 | | | | | | | | | |
| | 48+110 | | | | | | | | | |
| | 48+120 | | | | | | | | | |
| | 48+130 | | | | | | | | | |
| | 48+140 | | | | | | | | | |
| | 48+150 | | | | | | | | | |
| | 48+160 | | | | | | | | | |
| | 48+170 | | | | | | | | | |
| | 48+180 | | | | | | | | | |
| | 48+190 | | | | | | | | | |
| | 48+200 | | | | | | | | | |
| | 48+210 | | | | | | | | | |
| | 48+220 | | | | | | | | | |
| | 48+230 | | | | | | | | | |
| | 48+240 | | | | | | | | | |
| | 48+250 | | | | | | | | | |
| | 48+260 | | | | | | | | | |
| | 48+270 | | | | | | | | | |
| | 48+280 | | | | | | | | | |
| | 48+290 | | | | | | | | | |
| | 48+300 | | | | | | | | | |
| | 48+310 | | | | | | | | | |
| | 48+320 | | | | | | | | | |
| | 48+330 | | | | | | | | | |
| | 48+340 | | | | | | | | | |
| | 48+350 | | | | | | | | | |
| | 48+360 | | | | | | | | | |
| | 48+370 | | | | | | | | | |
| | 48+380 | | | | | | | | | |
| | 48+390 | | | | | | | | | |
| | 48+400 | | | | | | | | | |
| | 48+410 | | | | | | | | | |
| | 48+420 | | | | | | | | | |
| | 48+430 | | | | | | | | | |
| | 48+440 | | | | | | | | | |
| | 48+450 | | | | | | | | | |
| | 48+460 | | | | | | | | | |
| | 48+470 | | | | | | | | | |
| | 48+480 | | | | | | | | | |
| | 48+490 | | | | | | | | | |
| | 48+500 | | | | | | | | | |
| | 48+510 | | | | | | | | | |
| | 48+520 | | | | | | | | | |
| | 48+530 | | | | | | | | | |
| | 48+540 | | | | | | | | | |
| | 48+550 | | | | | | | | | |
| | 48+560 | | | | | | | | | |
| | 48+570 | | | | | | | | | |
| | 48+580 | | | | | | | | | |
| | 48+590 | | | | | | | | | |
| | 48+600 | | | | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| LHS | Chainage | Cross-section | | | | | | Chainage | Cross-section | | | | | | RHS | | | |
|-----|----------|---------------|------------|-----------|-----|-----|---|----------|---------------|----|-----|------------|-----------|-----|-----|-----|---|-----|
| | | C&G | Embankment | Sub-Grade | GSB | WMM | O | | DBM | BC | C&G | Embankment | Sub-Grade | GSB | | WMM | O | DBM |
| | 50+610 | | | | | | | 50+610 | | | | | | | | | | |
| | 50+620 | | | | | | | 50+620 | | | | | | | | | | |
| | 50+630 | | | | | | | 50+630 | | | | | | | | | | |
| | 50+640 | | | | | | | 50+640 | | | | | | | | | | |
| | 50+650 | | | | | | | 50+650 | | | | | | | | | | |
| | 50+660 | | | | | | | 50+660 | | | | | | | | | | |
| | 50+670 | | | | | | | 50+670 | | | | | | | | | | |
| | 50+680 | | | | | | | 50+680 | | | | | | | | | | |
| | 50+690 | | | | | | | 50+690 | | | | | | | | | | |
| | 50+700 | | | | | | | 50+700 | | | | | | | | | | |
| | 50+710 | | | | | | | 50+710 | | | | | | | | | | |
| | 50+720 | | | | | | | 50+720 | | | | | | | | | | |
| | 50+730 | | | | | | | 50+730 | | | | | | | | | | |
| | 50+740 | | | | | | | 50+740 | | | | | | | | | | |
| | 50+750 | | | | | | | 50+750 | | | | | | | | | | |
| | 50+760 | | | | | | | 50+760 | | | | | | | | | | |
| | 50+770 | | | | | | | 50+770 | | | | | | | | | | |
| | 50+780 | | | | | | | 50+780 | | | | | | | | | | |
| | 50+790 | | | | | | | 50+790 | | | | | | | | | | |
| | 50+800 | | | | | | | 50+800 | | | | | | | | | | |
| | 50+810 | | | | | | | 50+810 | | | | | | | | | | |
| | 50+820 | | | | | | | 50+820 | | | | | | | | | | |
| | 50+830 | | | | | | | 50+830 | | | | | | | | | | |
| | 50+840 | | | | | | | 50+840 | | | | | | | | | | |
| | 50+850 | | | | | | | 50+850 | | | | | | | | | | |
| | 50+860 | | | | | | | 50+860 | | | | | | | | | | |
| | 50+870 | | | | | | | 50+870 | | | | | | | | | | |
| | 50+880 | | | | | | | 50+880 | | | | | | | | | | |
| | 50+890 | | | | | | | 50+890 | | | | | | | | | | |
| | 50+900 | | | | | | | 50+900 | | | | | | | | | | |
| | 50+910 | | | | | | | 50+910 | | | | | | | | | | |
| | 50+920 | | | | | | | 50+920 | | | | | | | | | | |
| | 50+930 | | | | | | | 50+930 | | | | | | | | | | |
| | 50+940 | | | | | | | 50+940 | | | | | | | | | | |
| | 50+950 | | | | | | | 50+950 | | | | | | | | | | |
| | 50+960 | | | | | | | 50+960 | | | | | | | | | | |
| | 50+970 | | | | | | | 50+970 | | | | | | | | | | |
| | 50+980 | | | | | | | 50+980 | | | | | | | | | | |
| | 50+990 | | | | | | | 50+990 | | | | | | | | | | |
| | 51+000 | | | | | | | 51+000 | | | | | | | | | | |
| | 51+010 | | | | | | | 51+010 | | | | | | | | | | |
| | 51+020 | | | | | | | 51+020 | | | | | | | | | | |
| | 51+030 | | | | | | | 51+030 | | | | | | | | | | |
| | 51+040 | | | | | | | 51+040 | | | | | | | | | | |
| | 51+050 | | | | | | | 51+050 | | | | | | | | | | |
| | 51+060 | | | | | | | 51+060 | | | | | | | | | | |
| | 51+070 | | | | | | | 51+070 | | | | | | | | | | |
| | 51+080 | | | | | | | 51+080 | | | | | | | | | | |
| | 51+090 | | | | | | | 51+090 | | | | | | | | | | |
| | 51+100 | | | | | | | 51+100 | | | | | | | | | | |
| | 51+110 | | | | | | | 51+110 | | | | | | | | | | |
| | 51+120 | | | | | | | 51+120 | | | | | | | | | | |
| | 51+130 | | | | | | | 51+130 | | | | | | | | | | |
| | 51+140 | | | | | | | 51+140 | | | | | | | | | | |
| | 51+150 | | | | | | | 51+150 | | | | | | | | | | |
| | 51+160 | | | | | | | 51+160 | | | | | | | | | | |
| | 51+170 | | | | | | | 51+170 | | | | | | | | | | |
| | 51+180 | | | | | | | 51+180 | | | | | | | | | | |
| | 51+190 | | | | | | | 51+190 | | | | | | | | | | |
| | 51+200 | | | | | | | 51+200 | | | | | | | | | | |
| | 51+210 | | | | | | | 51+210 | | | | | | | | | | |
| | 51+220 | | | | | | | 51+220 | | | | | | | | | | |
| | 51+230 | | | | | | | 51+230 | | | | | | | | | | |
| | 51+240 | | | | | | | 51+240 | | | | | | | | | | |
| | 51+250 | | | | | | | 51+250 | | | | | | | | | | |
| | 51+260 | | | | | | | 51+260 | | | | | | | | | | |
| | 51+270 | | | | | | | 51+270 | | | | | | | | | | |
| | 51+280 | | | | | | | 51+280 | | | | | | | | | | |
| | 51+290 | | | | | | | 51+290 | | | | | | | | | | |
| | 51+300 | | | | | | | 51+300 | | | | | | | | | | |
| | 51+310 | | | | | | | 51+310 | | | | | | | | | | |
| | 51+320 | | | | | | | 51+320 | | | | | | | | | | |
| | 51+330 | | | | | | | 51+330 | | | | | | | | | | |
| | 51+340 | | | | | | | 51+340 | | | | | | | | | | |
| | 51+350 | | | | | | | 51+350 | | | | | | | | | | |
| | 51+360 | | | | | | | 51+360 | | | | | | | | | | |
| | 51+370 | | | | | | | 51+370 | | | | | | | | | | |
| | 51+380 | | | | | | | 51+380 | | | | | | | | | | |
| | 51+390 | | | | | | | 51+390 | | | | | | | | | | |
| | 51+400 | | | | | | | 51+400 | | | | | | | | | | |
| | 51+410 | | | | | | | 51+410 | | | | | | | | | | |
| | 51+420 | | | | | | | 51+420 | | | | | | | | | | |
| | 51+430 | | | | | | | 51+430 | | | | | | | | | | |
| | 51+440 | | | | | | | 51+440 | | | | | | | | | | |
| | 51+450 | | | | | | | 51+450 | | | | | | | | | | |
| | 51+460 | | | | | | | 51+460 | | | | | | | | | | |
| | 51+470 | | | | | | | 51+470 | | | | | | | | | | |
| | 51+480 | | | | | | | 51+480 | | | | | | | | | | |
| | 51+490 | | | | | | | 51+490 | | | | | | | | | | |
| | 51+500 | | | | | | | 51+500 | | | | | | | | | | |
| | 51+510 | | | | | | | 51+510 | | | | | | | | | | |
| | 51+520 | | | | | | | 51+520 | | | | | | | | | | |
| | 51+530 | | | | | | | 51+530 | | | | | | | | | | |
| | 51+540 | | | | | | | 51+540 | | | | | | | | | | |
| | 51+550 | | | | | | | 51+550 | | | | | | | | | | |
| | 51+560 | | | | | | | 51+560 | | | | | | | | | | |
| | 51+570 | | | | | | | 51+570 | | | | | | | | | | |
| | 51+580 | | | | | | | 51+580 | | | | | | | | | | |
| | 51+590 | | | | | | | 51+590 | | | | | | | | | | |
| | 51+600 | | | | | | | 51+600 | | | | | | | | | | |

| LHS | Chainage | Cross-section | | | | | | Chainage | Cross-section | | | | | | RHS | | | |
|-----|----------|---------------|------------|-----------|-----|-----|---|----------|---------------|----|-----|------------|-----------|-----|-----|-----|---|-----|
| | | C&G | Embankment | Sub-Grade | GSB | WMM | O | | DBM | BC | C&G | Embankment | Sub-Grade | GSB | | WMM | O | DBM |
| | 51+610 | | | | | | | 51+610 | | | | | | | | | | |
| | 51+620 | | | | | | | 51+620 | | | | | | | | | | |
| | 51+630 | | | | | | | 51+630 | | | | | | | | | | |
| | 51+640 | | | | | | | 51+640 | | | | | | | | | | |
| | 51+650 | | | | | | | 51+650 | | | | | | | | | | |
| | 51+660 | | | | | | | 51+660 | | | | | | | | | | |
| | 51+670 | | | | | | | 51+670 | | | | | | | | | | |
| | 51+680 | | | | | | | 51+680 | | | | | | | | | | |
| | 51+690 | | | | | | | 51+690 | | | | | | | | | | |
| | 51+700 | | | | | | | 51+700 | | | | | | | | | | |
| | 51+710 | | | | | | | 51+710 | | | | | | | | | | |
| | 51+720 | | | | | | | 51+720 | | | | | | | | | | |
| | 51+730 | | | | | | | 51+730 | | | | | | | | | | |
| | 51+740 | | | | | | | 51+740 | | | | | | | | | | |
| | 51+750 | | | | | | | 51+750 | | | | | | | | | | |
| | 51+760 | | | | | | | 51+760 | | | | | | | | | | |
| | 51+770 | | | | | | | 51+770 | | | | | | | | | | |
| | 51+780 | | | | | | | 51+780 | | | | | | | | | | |
| | 51+790 | | | | | | | 51+790 | | | | | | | | | | |
| | 51+800 | | | | | | | 51+800 | | | | | | | | | | |
| | 51+810 | | | | | | | 51+810 | | | | | | | | | | |
| | 51+820 | | | | | | | 51+820 | | | | | | | | | | |
| | 51+830 | | | | | | | 51+830 | | | | | | | | | | |
| | 51+840 | | | | | | | 51+840 | | </ | | | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| LHS | Chainage | RHS | Cross-section | | | | | |
|-----|----------|-----|---------------|-----|-----|-----|-----------|------------|
| | | | BC | DBM | WMM | GSB | Sub-Grade | Embankment |
| | 52+610 | | | | | | | |
| | 52+620 | | | | | | | |
| | 52+630 | | | | | | | |
| | 52+640 | | | | | | | |
| | 52+650 | | | | | | | |
| | 52+660 | | | | | | | |
| | 52+670 | | | | | | | |
| | 52+680 | | | | | | | |
| | 52+690 | | | | | | | |
| | 52+700 | | | | | | | |
| | 52+710 | | | | | | | |
| | 52+720 | | | | | | | |
| | 52+730 | | | | | | | |
| | 52+740 | | | | | | | |
| | 52+750 | | | | | | | |
| | 52+760 | | | | | | | |
| | 52+770 | | | | | | | |
| | 52+780 | | | | | | | |
| | 52+790 | | | | | | | |
| | 52+800 | | | | | | | |
| | 52+810 | | | | | | | |
| | 52+820 | | | | | | | |
| | 52+830 | | | | | | | |
| | 52+840 | | | | | | | |
| | 52+850 | | | | | | | |
| | 52+860 | | | | | | | |
| | 52+870 | | | | | | | |
| | 52+880 | | | | | | | |
| | 52+890 | | | | | | | |
| | 52+900 | | | | | | | |
| | 52+910 | | | | | | | |
| | 52+920 | | | | | | | |
| | 52+930 | | | | | | | |
| | 52+940 | | | | | | | |
| | 52+950 | | | | | | | |
| | 52+960 | | | | | | | |
| | 52+970 | | | | | | | |
| | 52+980 | | | | | | | |
| | 52+990 | | | | | | | |
| | 53+000 | | | | | | | |
| | 53+010 | | | | | | | |
| | 53+020 | | | | | | | |
| | 53+030 | | | | | | | |
| | 53+040 | | | | | | | |
| | 53+050 | | | | | | | |
| | 53+060 | | | | | | | |
| | 53+070 | | | | | | | |
| | 53+080 | | | | | | | |
| | 53+090 | | | | | | | |
| | 53+100 | | | | | | | |
| | 53+110 | | | | | | | |
| | 53+120 | | | | | | | |
| | 53+130 | | | | | | | |
| | 53+140 | | | | | | | |
| | 53+150 | | | | | | | |
| | 53+160 | | | | | | | |
| | 53+170 | | | | | | | |
| | 53+180 | | | | | | | |
| | 53+190 | | | | | | | |
| | 53+200 | | | | | | | |
| | 53+210 | | | | | | | |
| | 53+220 | | | | | | | |
| | 53+230 | | | | | | | |
| | 53+240 | | | | | | | |
| | 53+250 | | | | | | | |
| | 53+260 | | | | | | | |
| | 53+270 | | | | | | | |
| | 53+280 | | | | | | | |
| | 53+290 | | | | | | | |
| | 53+300 | | | | | | | |
| | 53+310 | | | | | | | |
| | 53+320 | | | | | | | |
| | 53+330 | | | | | | | |
| | 53+340 | | | | | | | |
| | 53+350 | | | | | | | |
| | 53+360 | | | | | | | |
| | 53+370 | | | | | | | |
| | 53+380 | | | | | | | |
| | 53+390 | | | | | | | |
| | 53+400 | | | | | | | |
| | 53+410 | | | | | | | |
| | 53+420 | | | | | | | |
| | 53+430 | | | | | | | |
| | 53+440 | | | | | | | |
| | 53+450 | | | | | | | |
| | 53+460 | | | | | | | |
| | 53+470 | | | | | | | |
| | 53+480 | | | | | | | |
| | 53+490 | | | | | | | |
| | 53+500 | | | | | | | |
| | 53+510 | | | | | | | |
| | 53+520 | | | | | | | |
| | 53+530 | | | | | | | |
| | 53+540 | | | | | | | |
| | 53+550 | | | | | | | |
| | 53+560 | | | | | | | |
| | 53+570 | | | | | | | |
| | 53+580 | | | | | | | |
| | 53+590 | | | | | | | |
| | 53+600 | | | | | | | |

| LHS | Chainage | RHS | Cross-section | | | | | |
|-----|----------|-----|---------------|-----|-----|-----|-----------|------------|
| | | | BC | DBM | WMM | GSB | Sub-Grade | Embankment |
| | 53+610 | | | | | | | |
| | 53+620 | | | | | | | |
| | 53+630 | | | | | | | |
| | 53+640 | | | | | | | |
| | 53+650 | | | | | | | |
| | 53+660 | | | | | | | |
| | 53+670 | | | | | | | |
| | 53+680 | | | | | | | |
| | 53+690 | | | | | | | |
| | 53+700 | | | | | | | |
| | 53+710 | | | | | | | |
| | 53+720 | | | | | | | |
| | 53+730 | | | | | | | |
| | 53+740 | | | | | | | |
| | 53+750 | | | | | | | |
| | 53+760 | | | | | | | |
| | 53+770 | | | | | | | |
| | 53+780 | | | | | | | |
| | 53+790 | | | | | | | |
| | 53+800 | | | | | | | |
| | 53+810 | | | | | | | |
| | 53+820 | | | | | | | |
| | 53+830 | | | | | | | |
| | 53+840 | | | | | | | |
| | 53+850 | | | | | | | |
| | 53+860 | | | | | | | |
| | 53+870 | | | | | | | |
| | 53+880 | | | | | | | |
| | 53+890 | | | | | | | |
| | 53+900 | | | | | | | |
| | 53+910 | | | | | | | |
| | 53+920 | | | | | | | |
| | 53+930 | | | | | | | |
| | 53+940 | | | | | | | |
| | 53+950 | | | | | | | |
| | 53+960 | | | | | | | |
| | 53+970 | | | | | | | |
| | 53+980 | | | | | | | |
| | 53+990 | | | | | | | |
| | 54+000 | | | | | | | |
| | 54+010 | | | | | | | |
| | 54+020 | | | | | | | |
| | 54+030 | | | | | | | |
| | 54+040 | | | | | | | |
| | 54+050 | | | | | | | |
| | 54+060 | | | | | | | |
| | 54+070 | | | | | | | |
| | 54+080 | | | | | | | |
| | 54+090 | | | | | | | |
| | 54+100 | | | | | | | |
| | 54+110 | | | | | | | |
| | 54+120 | | | | | | | |
| | 54+130 | | | | | | | |
| | 54+140 | | | | | | | |
| | 54+150 | | | | | | | |
| | 54+160 | | | | | | | |
| | 54+170 | | | | | | | |
| | 54+180 | | | | | | | |
| | 54+190 | | | | | | | |
| | 54+200 | | | | | | | |
| | 54+210 | | | | | | | |
| | 54+220 | | | | | | | |
| | 54+230 | | | | | | | |
| | 54+240 | | | | | | | |
| | 54+250 | | | | | | | |
| | 54+260 | | | | | | | |
| | 54+270 | | | | | | | |
| | 54+280 | | | | | | | |
| | 54+290 | | | | | | | |
| | 54+300 | | | | | | | |
| | 54+310 | | | | | | | |
| | 54+320 | | | | | | | |
| | 54+330 | | | | | | | |
| | 54+340 | | | | | | | |
| | 54+350 | | | | | | | |
| | 54+360 | | | | | | | |
| | 54+370 | | | | | | | |
| | 54+380 | | | | | | | |
| | 54+390 | | | | | | | |
| | 54+400 | | | | | | | |
| | 54+410 | | | | | | | |
| | 54+420 | | | | | | | |
| | 54+430 | | | | | | | |
| | 54+440 | | | | | | | |
| | 54+450 | | | | | | | |
| | 54+460 | | | | | | | |
| | 54+470 | | | | | | | |
| | 54+480 | | | | | | | |
| | 54+490 | | | | | | | |
| | 54+500 | | | | | | | |
| | 54+510 | | | | | | | |
| | 54+520 | | | | | | | |
| | 54+530 | | | | | | | |
| | 54+540 | | | | | | | |
| | 54+550 | | | | | | | |
| | 54+560 | | | | | | | |
| | 54+570 | | | | | | | |
| | 54+580 | | | | | | | |
| | 54+590 | | | | | | | |
| | 54+600 | | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| LHS | Chainage | RHS | Cross-section | |
|------------|----------|------------|---------------|------------|
| | | | Left Side | Right Side |
| BC | 54+610 | BC | BC | BC |
| DBM | 54+620 | DBM | DBM | DBM |
| WMM | 54+630 | WMM | WMM | WMM |
| GSB | 54+640 | GSB | GSB | GSB |
| Sub-Grade | 54+650 | Sub-Grade | Sub-Grade | Sub-Grade |
| Embankment | 54+660 | Embankment | Embankment | Embankment |
| C&G | 54+670 | C&G | C&G | C&G |
| | 54+680 | | | |
| | 54+690 | | | |
| | 54+700 | | | |
| | 54+710 | | | |
| | 54+720 | | | |
| | 54+730 | | | |
| | 54+740 | | | |
| | 54+750 | | | |
| | 54+760 | | | |
| | 54+770 | | | |
| | 54+780 | | | |
| | 54+790 | | | |
| | 54+800 | | | |
| | 54+810 | | | |
| | 54+820 | | | |
| | 54+830 | | | |
| | 54+840 | | | |
| | 54+850 | | | |
| | 54+860 | | | |
| | 54+870 | | | |
| | 54+880 | | | |
| | 54+890 | | | |
| | 54+900 | | | |
| | 54+910 | | | |
| | 54+920 | | | |
| | 54+930 | | | |
| | 54+940 | | | |
| | 54+950 | | | |
| | 54+960 | | | |
| | 54+970 | | | |
| | 54+980 | | | |
| | 54+990 | | | |
| | 55+000 | | | |
| | 55+010 | | | |
| | 55+020 | | | |
| | 55+030 | | | |
| | 55+040 | | | |
| | 55+050 | | | |
| | 55+060 | | | |
| | 55+070 | | | |
| | 55+080 | | | |
| | 55+090 | | | |
| | 55+100 | | | |
| | 55+110 | | | |
| | 55+120 | | | |
| | 55+130 | | | |
| | 55+140 | | | |
| | 55+150 | | | |
| | 55+160 | | | |
| | 55+170 | | | |
| | 55+180 | | | |
| | 55+190 | | | |
| | 55+200 | | | |
| | 55+210 | | | |
| | 55+220 | | | |
| | 55+230 | | | |
| | 55+240 | | | |
| | 55+250 | | | |
| | 55+260 | | | |
| | 55+270 | | | |
| | 55+280 | | | |
| | 55+290 | | | |
| | 55+300 | | | |
| | 55+310 | | | |
| | 55+320 | | | |
| | 55+330 | | | |
| | 55+340 | | | |
| | 55+350 | | | |
| | 55+360 | | | |
| | 55+370 | | | |
| | 55+380 | | | |
| | 55+390 | | | |
| | 55+400 | | | |
| | 55+410 | | | |
| | 55+420 | | | |
| | 55+430 | | | |
| | 55+440 | | | |
| | 55+450 | | | |
| | 55+460 | | | |
| | 55+470 | | | |
| | 55+480 | | | |
| | 55+490 | | | |
| | 55+500 | | | |
| | 55+510 | | | |
| | 55+520 | | | |
| | 55+530 | | | |
| | 55+540 | | | |
| | 55+550 | | | |
| | 55+560 | | | |
| | 55+570 | | | |
| | 55+580 | | | |
| | 55+590 | | | |
| | 55+600 | | | |
| | 55+610 | | | |
| | 55+620 | | | |
| | 55+630 | | | |
| | 55+640 | | | |
| | 55+650 | | | |
| | 55+660 | | | |
| | 55+670 | | | |
| | 55+680 | | | |
| | 55+690 | | | |
| | 55+700 | | | |
| | 55+710 | | | |
| | 55+720 | | | |
| | 55+730 | | | |
| | 55+740 | | | |
| | 55+750 | | | |
| | 55+760 | | | |
| | 55+770 | | | |
| | 55+780 | | | |
| | 55+790 | | | |
| | 55+800 | | | |
| | 55+810 | | | |
| | 55+820 | | | |
| | 55+830 | | | |
| | 55+840 | | | |
| | 55+850 | | | |
| | 55+860 | | | |
| | 55+870 | | | |
| | 55+880 | | | |
| | 55+890 | | | |
| | 55+900 | | | |
| | 55+910 | | | |
| | 55+920 | | | |
| | 55+930 | | | |
| | 55+940 | | | |
| | 55+950 | | | |
| | 55+960 | | | |
| | 55+970 | | | |
| | 55+980 | | | |
| | 55+990 | | | |
| | 56+000 | | | |
| | 56+010 | | | |
| | 56+020 | | | |
| | 56+030 | | | |
| | 56+040 | | | |
| | 56+050 | | | |
| | 56+060 | | | |
| | 56+070 | | | |
| | 56+080 | | | |
| | 56+090 | | | |
| | 56+100 | | | |
| | 56+110 | | | |
| | 56+120 | | | |
| | 56+130 | | | |
| | 56+140 | | | |
| | 56+150 | | | |
| | 56+160 | | | |
| | 56+170 | | | |
| | 56+180 | | | |
| | 56+190 | | | |
| | 56+200 | | | |
| | 56+210 | | | |
| | 56+220 | | | |
| | 56+230 | | | |
| | 56+240 | | | |
| | 56+250 | | | |
| | 56+260 | | | |
| | 56+270 | | | |
| | 56+280 | | | |
| | 56+290 | | | |
| | 56+300 | | | |
| | 56+310 | | | |
| | 56+320 | | | |
| | 56+330 | | | |
| | 56+340 | | | |
| | 56+350 | | | |
| | 56+360 | | | |
| | 56+370 | | | |
| | 56+380 | | | |
| | 56+390 | | | |
| | 56+400 | | | |
| | 56+410 | | | |
| | 56+420 | | | |
| | 56+430 | | | |
| | 56+440 | | | |
| | 56+450 | | | |
| | 56+460 | | | |
| | 56+470 | | | |
| | 56+480 | | | |
| | 56+490 | | | |
| | 56+500 | | | |
| | 56+510 | | | |
| | 56+520 | | | |
| | 56+530 | | | |
| | 56+540 | | | |
| | 56+550 | | | |
| | 56+560 | | | |
| | 56+570 | | | |
| | 56+580 | | | |
| | 56+590 | | | |
| | 56+600 | | | |

Four Lining of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| LHS | Chainage | RHS | Chainage | | | | | | | | | | |
|-----|----------|-----|----------|----|-----|-----|-----|-----------|------------|-----|----|-----|-----|
| | | | | BC | DBM | WMM | GSB | Sub-Grade | Embankment | C&G | BC | DBM | WMM |
| | 58+610 | | 58+610 | | | | | | | | | | |
| | 58+620 | | 58+620 | | | | | | | | | | |
| | 58+630 | | 58+630 | | | | | | | | | | |
| | 58+640 | | 58+640 | | | | | | | | | | |
| | 58+650 | | 58+650 | | | | | | | | | | |
| | 58+660 | | 58+660 | | | | | | | | | | |
| | 58+670 | | 58+670 | | | | | | | | | | |
| | 58+680 | | 58+680 | | | | | | | | | | |
| | 58+690 | | 58+690 | | | | | | | | | | |
| | 58+700 | | 58+700 | | | | | | | | | | |
| | 58+710 | | 58+710 | | | | | | | | | | |
| | 58+720 | | 58+720 | | | | | | | | | | |
| | 58+730 | | 58+730 | | | | | | | | | | |
| | 58+740 | | 58+740 | | | | | | | | | | |
| | 58+750 | | 58+750 | | | | | | | | | | |
| | 58+760 | | 58+760 | | | | | | | | | | |
| | 58+770 | | 58+770 | | | | | | | | | | |
| | 58+780 | | 58+780 | | | | | | | | | | |
| | 58+790 | | 58+790 | | | | | | | | | | |
| | 58+800 | | 58+800 | | | | | | | | | | |
| | 58+810 | | 58+810 | | | | | | | | | | |
| | 58+820 | | 58+820 | | | | | | | | | | |
| | 58+830 | | 58+830 | | | | | | | | | | |
| | 58+840 | | 58+840 | | | | | | | | | | |
| | 58+850 | | 58+850 | | | | | | | | | | |
| | 58+860 | | 58+860 | | | | | | | | | | |
| | 58+870 | | 58+870 | | | | | | | | | | |
| | 58+880 | | 58+880 | | | | | | | | | | |
| | 58+890 | | 58+890 | | | | | | | | | | |
| | 58+900 | | 58+900 | | | | | | | | | | |
| | 58+910 | | 58+910 | | | | | | | | | | |
| | 58+920 | | 58+920 | | | | | | | | | | |
| | 58+930 | | 58+930 | | | | | | | | | | |
| | 58+940 | | 58+940 | | | | | | | | | | |
| | 58+950 | | 58+950 | | | | | | | | | | |
| | 58+960 | | 58+960 | | | | | | | | | | |
| | 58+970 | | 58+970 | | | | | | | | | | |
| | 58+980 | | 58+980 | | | | | | | | | | |
| | 58+990 | | 58+990 | | | | | | | | | | |
| | 59+000 | | 59+000 | | | | | | | | | | |
| | 59+010 | | 59+010 | | | | | | | | | | |
| | 59+020 | | 59+020 | | | | | | | | | | |
| | 59+030 | | 59+030 | | | | | | | | | | |
| | 59+040 | | 59+040 | | | | | | | | | | |
| | 59+050 | | 59+050 | | | | | | | | | | |
| | 59+060 | | 59+060 | | | | | | | | | | |
| | 59+070 | | 59+070 | | | | | | | | | | |
| | 59+080 | | 59+080 | | | | | | | | | | |
| | 59+090 | | 59+090 | | | | | | | | | | |
| | 59+100 | | 59+100 | | | | | | | | | | |
| | 59+110 | | 59+110 | | | | | | | | | | |
| | 59+120 | | 59+120 | | | | | | | | | | |
| | 59+130 | | 59+130 | | | | | | | | | | |
| | 59+140 | | 59+140 | | | | | | | | | | |
| | 59+150 | | 59+150 | | | | | | | | | | |
| | 59+160 | | 59+160 | | | | | | | | | | |
| | 59+170 | | 59+170 | | | | | | | | | | |
| | 59+180 | | 59+180 | | | | | | | | | | |
| | 59+190 | | 59+190 | | | | | | | | | | |
| | 59+200 | | 59+200 | | | | | | | | | | |
| | 59+210 | | 59+210 | | | | | | | | | | |
| | 59+220 | | 59+220 | | | | | | | | | | |
| | 59+230 | | 59+230 | | | | | | | | | | |
| | 59+240 | | 59+240 | | | | | | | | | | |
| | 59+250 | | 59+250 | | | | | | | | | | |
| | 59+260 | | 59+260 | | | | | | | | | | |
| | 59+270 | | 59+270 | | | | | | | | | | |
| | 59+280 | | 59+280 | | | | | | | | | | |
| | 59+290 | | 59+290 | | | | | | | | | | |
| | 59+300 | | 59+300 | | | | | | | | | | |
| | 59+310 | | 59+310 | | | | | | | | | | |
| | 59+320 | | 59+320 | | | | | | | | | | |
| | 59+330 | | 59+330 | | | | | | | | | | |
| | 59+340 | | 59+340 | | | | | | | | | | |
| | 59+350 | | 59+350 | | | | | | | | | | |
| | 59+360 | | 59+360 | | | | | | | | | | |
| | 59+370 | | 59+370 | | | | | | | | | | |
| | 59+380 | | 59+380 | | | | | | | | | | |
| | 59+390 | | 59+390 | | | | | | | | | | |
| | 59+400 | | 59+400 | | | | | | | | | | |
| | 59+410 | | 59+410 | | | | | | | | | | |
| | 59+420 | | 59+420 | | | | | | | | | | |
| | 59+430 | | 59+430 | | | | | | | | | | |
| | 59+440 | | 59+440 | | | | | | | | | | |
| | 59+450 | | 59+450 | | | | | | | | | | |
| | 59+460 | | 59+460 | | | | | | | | | | |
| | 59+470 | | 59+470 | | | | | | | | | | |
| | 59+480 | | 59+480 | | | | | | | | | | |
| | 59+490 | | 59+490 | | | | | | | | | | |
| | 59+500 | | 59+500 | | | | | | | | | | |
| | 59+510 | | 59+510 | | | | | | | | | | |
| | 59+520 | | 59+520 | | | | | | | | | | |
| | 59+530 | | 59+530 | | | | | | | | | | |
| | 59+540 | | 59+540 | | | | | | | | | | |
| | 59+550 | | 59+550 | | | | | | | | | | |
| | 59+560 | | 59+560 | | | | | | | | | | |
| | 59+570 | | 59+570 | | | | | | | | | | |
| | 59+580 | | 59+580 | | | | | | | | | | |
| | 59+590 | | 59+590 | | | | | | | | | | |
| | 59+600 | | 59+600 | | | | | | | | | | |

| LHS | Chainage | RHS | Chainage | | | | | | | | | | |
|-----|----------|-----|----------|----|-----|-----|-----|-----------|------------|-----|----|-----|-----|
| | | | | BC | DBM | WMM | GSB | Sub-Grade | Embankment | C&G | BC | DBM | WMM |
| | 59+610 | | 59+610 | | | | | | | | | | |
| | 59+620 | | 59+620 | | | | | | | | | | |
| | 59+630 | | 59+630 | | | | | | | | | | |
| | 59+640 | | 59+640 | | | | | | | | | | |
| | 59+650 | | 59+650 | | | | | | | | | | |
| | 59+660 | | 59+660 | | | | | | | | | | |
| | 59+670 | | 59+670 | | | | | | | | | | |
| | 59+680 | | 59+680 | | | | | | | | | | |
| | 59+690 | | 59+690 | | | | | | | | | | |
| | 59+700 | | 59+700 | | | | | | | | | | |
| | 59+710 | | 59+710 | | | | | | | | | | |
| | 59+720 | | 59+720 | | | | | | | | | | |
| | 59+730 | MNB | 59+730 | | | | | | | | | | |
| | 59+740 | MNB | 59+740 | | | | | | | | | | |
| | 59+750 | | 59+750 | | | | | | | | | | |
| | 59+760 | | 59+760 | | | | | | | | | | |
| | 59+770 | | 59+770 | | | | | | | | | | |
| | 59+780 | | 59+780 | | | | | | | | | | |
| | 59+790 | | 59+790 | | | | | | | | | | |
| | 59+800 | | 59+800 | | | | | | | | | | |
| | 59+810 | | 59+810 | | | | | | | | | | |
| | 59+820 | | 59+820 | | | | | | | | | | |
| | 59+830 | | 59+830 | | | | | | | | | | |
| | 59+840 | | 59+840 | | | | | | | | | | |
| | 59+850 | | 59+850 | | | | | | | | | | |
| | 59+860 | | 59+860 | | | | | | | | | | |
| | 59+870 | | 59+870 | | | | | | | | | | |
| | 59+880 | | 59+880 | | | | | | | | | | |
| | 59+890 | | 59+890 | | | | | | | | | | |
| | 59+900 | | 59+900 | | | | | | | | | | |
| | 59+910 | | 59+910 | | | | | | | | | | |
| | 59+920 | | 59+920 | | | | | | | | | | |
| | 59+930 | | 59+930 | | | | | | | | | | |
| | 59+940 | | 59+940 | | | | | | | | | | |
| | 59+950 | | 59+950 | | | | | | | | | | |
| | 59+960 | | 59+960 | | | | | | | | | | |
| | 59+970 | | 59+970 | | | | | | | | | | |
| | 59+980 | VUP | 59+980 | | | | | | | | | | |
| | 59+990 | VUP | 59+990 | | | | | | | | | | |
| | 60+000 | | 60+000 | | | | | | | | | | |
| | 60+010 | | 60+010 | | | | | | | | | | |
| | 60+020 | | 60+020 | | | | | | | | | | |
| | 60+030 | | 60+030 | | | | | | | | | | |
| | 60+040 | | 60+040 | | | | | | | | | | |
| | 60+050 | | 60+050 | | | | | | | | | | |
| | 60+060 | | 60+060 | | | | | | | | | | |
| | 60+070 | | 60+070 | | | | | | | | | | |
| | 60+080 | | 60+080 | | | | | | | | | | |
| | 60+090 | | 60+090 | | | | | | | | | | |
| | 60+100 | | 60+100 | | | | | | | | | | |
| | 60+110 | | 60+110 | | | | | | | | | | |
| | 60+120 | | 60+120 | | | | | | | | | | |
| | 60+130 | | 60+130 | | | | | | | | | | |
| | 60+140 | | 60+140 | | | | | | | | | | |
| | 60+150 | | 60+150 | | | | | | | | | | |
| | 60+160 | | 60+160 | | | | | | | | | | |
| | 60+170 | | 60+170 | | | | | | | | | | |
| | 60+180 | | 60+180 | | | | | | | | | | |
| | 60+190 | | 60+190 | | | | | | | | | | |
| | 60+200 | | 60+200 | | | | | | | | | | |
| | 60+210 | | 60+210 | | | | | | | | | | |
| | 60+220 | | 60+220 | | | | | | | | | | |
| | 60+230 | | 60+230 | | | | | | | | | | |
| | 60+240 | | 60+240 | | | | | | | | | | |
| | 60+250 | | 60+250 | | | | | | | | | | |
| | 60+260 | | 60+260 | | | | | | | | | | |
| | 60+270 | | 60+270 | | | | | | | | | | |
| | 60+280 | | 60+280 | | | | | | | | | | |
| | 60+290 | | 60+290 | | | | | | | | | | |
| | 60+300 | | 60+300 | | | | | | | | | | |
| | 60+310 | | 60+310 | | | | | | | | | | |
| | 60+320 | | 60+320 | | | | | | | | | | |
| | 60+330 | | 60+330 | | | | | | | | | | |
| | 60+340 | | 60+340 | | | | | | | | | | |
| | 60+350 | | 60+350 | | | | | | | | | | |
| | 60+360 | | 60+360 | | | | | | | | | | |
| | 60+370 | | 60+370 | | | | | | | | | | |
| | 60+380 | | 60+380 | | | | | | | | | | |
| | 60+390 | | 60+390 | | | | | | | | | | |
| | 60+400 | | 60+400 | | | | | | | | | | |
| | 60+410 | | 60+410 | | | | | | | | | | |
| | 60+420 | | 60+420 | | | | | | | | | | |
| | 60+430 | | 60+430 | | | | | | | | | | |
| | 60+440 | | 60+440 | | | | | | | | | | |
| | 60+450 | | 60+450 | | | | | | | | | | |
| | 60+460 | | 60+460 | | | | | | | | | | |
| | 60+470 | | 60+470 | | | | | | | | | | |
| | 60+480 | | 60+480 | | | | | | | | | | |
| | 60+490 | | 60+490 | | | | | | | | | | |
| | 60+500 | | 60+500 | | | | | | | | | | |
| | 60+510 | | 60+510 | | | | | | | | | | |
| | 60+520 | | 60+520 | | | | | | | | | | |
| | 60+530 | | 60+530 | | | | | | | | | | |
| | 60+540 | | 60+540 | | | | | | | | | | |
| | 60+550 | | 60+550 | | | | | | | | | | |
| | 60+560 | | 60+560 | | | | | | | | | | |
| | 60+570 | | 60+570 | | | | | | | | | | |
| | 60+580 | | 60+580 | | | | | | | | | | |
| | 60+590 | | 60+590 | | | | | | | | | | |
| | 60+600 | | 60+600 | | | | | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

9.5.1 Status of Box Culvert

| S Z | LHS | | | | | | | | | | | Box Culvert Chainage | RHS | | | | | | | | | | | | |
|--------|-----------------|--------------|----------|------------|-----------------|---------------|---------------|--------|------|------------------|---------------------|----------------------------|----------|----------|---------------------|------------------|------|--------|---------------|---------------|-----------------|------------|----------|--------------|-----------------|
| | Protection Work | Parapet Wall | Top Slab | Top Haunch | Wall Final Lift | Wall 2nd Lift | Wall 1st Lift | Haunch | Raft | PCC/Granular Bed | Layout & Excavation | | Abutment | Abutment | Layout & Excavation | PCC/Granular Bed | Raft | Haunch | Wall 1st Lift | Wall 2nd Lift | Wall Final Lift | Top Haunch | Top Slab | Parapet Wall | Protection Work |
| 1 | | | | | | | | | | | | A1 A2 | 38+823 | A1 A2 | | | | | | | | | | | |
| 2 | | | | | | | | | | | | A1 A2 | 39+194 | A1 A2 | | | | | | | | | | | |
| 3 | | | | | | | | | | | | A1 A2 | 39+726 | A1 A2 | | | | | | | | | | | |
| 4 | | | | | | | | | | | | A1 A2 | 40+040 | A1 A2 | | | | | | | | | | | |
| 5 | | | | | | | | | | | | A1 A2 | 40+240 | A1 A2 | | | | | | | | | | | |
| 6 | | | | | | | | | | | | A1 A2 | 40+780 | A1 A2 | | | | | | | | | | | |
| 7 | | | | | | | | | | | | A1 A2 | 41+166 | A1 A2 | | | | | | | | | | | |
| 8 | | | | | | | | | | | | A1 A2 | 41+300 | A1 A2 | | | | | | | | | | | |
| 9 | | | | | | | | | | | | A1 A2 | 41+666 | A1 A2 | | | | | | | | | | | |
| 10 | | | | | | | | | | | | A1 A2 | 41+903 | A1 A2 | | | | | | | | | | | |
| 11 | | | | | | | | | | | | A1 A2 | 42+300 | A1 A2 | | | | | | | | | | | |
| 12 | | | | | | | | | | | | A1 A2 | 42+577 | A1 A2 | | | | | | | | | | | |
| 13 | | | | | | | | | | | | A1 A2 | 43+028 | A1 A2 | | | | | | | | | | | |
| 14 | | | | | | | | | | | | A1 A2 | 43+165 | A1 A2 | | | | | | | | | | | |
| 15 | | | | | | | | | | | | A1 A2 | 43+506 | A1 A2 | | | | | | | | | | | |
| 16 | | | | | | | | | | | | A1 A2 | 43+872 | A1 A2 | | | | | | | | | | | |
| 17 | | | | | | | | | | | | A1 A2 | 43+959 | A1 A2 | | | | | | | | | | | |
| 18 | | | | | | | | | | | | A1 A2 | 44+105 | A1 A2 | | | | | | | | | | | |
| 19 | | | | | | | | | | | | A1 A2 | 44+488 | A1 A2 | | | | | | | | | | | |
| 20 | | | | | | | | | | | | A1 A2 | 44+670 | A1 A2 | | | | | | | | | | | |
| 21 | | | | | | | | | | | | A1 A2 | 44+945 | A1 A2 | | | | | | | | | | | |
| 22 | | | | | | | | | | | | A1 A2 | 45+184 | A1 A2 | | | | | | | | | | | |
| 23 | | | | | | | | | | | | A1 A2 | 45+340 | A1 A2 | | | | | | | | | | | |
| 24 | | | | | | | | | | | | A1 A2 | 45+606 | A1 A2 | | | | | | | | | | | |
| 25 | | | | | | | | | | | | A1 A2 | 45+855 | A1 A2 | | | | | | | | | | | |
| 26 | | | | | | | | | | | | A1 A2 | 46+195 | A1 A2 | | | | | | | | | | | |
| 27 | | | | | | | | | | | | A1 A2 | 46+406 | A1 A2 | | | | | | | | | | | |
| 28 | | | | | | | | | | | | A1 A2 | 46+980 | A1 A2 | | | | | | | | | | | |
| 29 | | | | | | | | | | | | A1 A2 | 47+211 | A1 A2 | | | | | | | | | | | |
| 30 | | | | | | | | | | | | A1 A2 | 47+483 | A1 A2 | | | | | | | | | | | |
| 31 | | | | | | | | | | | | A1 A2 | 47+714 | A1 A2 | | | | | | | | | | | |
| 32 | | | | | | | | | | | | A1 A2 | 48+232 | A1 A2 | | | | | | | | | | | |
| 33 | | | | | | | | | | | | A1 A2 | 48+930 | A1 A2 | | | | | | | | | | | |
| 34 | | | | | | | | | | | | A1 A2 | 49+364 | A1 A2 | | | | | | | | | | | |
| 35 | | | | | | | | | | | | A1 A2 | 49+635 | A1 A2 | | | | | | | | | | | |
| 36 | | | | | | | | | | | | A1 A2 | 50+288 | A1 A2 | | | | | | | | | | | |
| 37 | | | | | | | | | | | | A1 A2 | 50+471 | A1 A2 | | | | | | | | | | | |
| 38 | | | | | | | | | | | | A1 A2 | 50+700 | A1 A2 | | | | | | | | | | | |
| 39 | | | | | | | | | | | | A1 A2 | 51+045 | A1 A2 | | | | | | | | | | | |
| 40 | | | | | | | | | | | | A1 A2 | 51+294 | A1 A2 | | | | | | | | | | | |
| 41 | | | | | | | | | | | | A1 A2 | 52+130 | A1 A2 | | | | | | | | | | | |
| 42 | | | | | | | | | | | | A1 A2 | 52+390 | A1 A2 | | | | | | | | | | | |
| 43 | | | | | | | | | | | | A1 A2 | 53+804 | A1 A2 | | | | | | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

9.5.5 Status of Underpass

| SN | LHS | | | | | | | | BUP Chainage | RHS | | | | | | | | | | | | | | | | |
|----|-----------------|--------------|----------|------------|-----------------|---------------|---------------|--------|--------------|------|------------------|---------------------|----------|----------|---------------------|------------------|------|--------|---------------|---------------|-----------------|------------|----------|--------------|-----------------|--|
| | Protection Work | Parapet Wall | Top Slab | Top Haunch | Wall Final Lift | Wall 2nd Lift | Wall 1st Lift | Haunch | | Raft | PCC/Granular Bed | Layout & Excavation | Abutment | Abutment | Layout & Excavation | PCC/Granular Bed | Raft | Haunch | Wall 1st Lift | Wall 2nd Lift | Wall Final Lift | Top Haunch | Top Slab | Parapet Wall | Protection Work | |
| 1 | | | | | | | | | | A1 | 39+123 | A1 | | | | | | | | | | | | | | |
| | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | | |
| 2 | | | | | | | | | | A1 | 39+360 | A1 | | | | | | | | | | | | | | |
| | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | | |
| 3 | | | | | | | | | | A1 | 43+430 | A1 | | | | | | | | | | | | | | |
| | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | | |
| 4 | | | | | | | | | | A1 | 51+725 | A1 | | | | | | | | | | | | | | |
| | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | | |

9.5.2 Status of Minor Bridge

| SN | LHS | | | | | | | | | | Minor Bridge Chainage | | | | | | | | | | | | | | | | | |
|----|--------------------|-----------------|--------------|----------|------------|-----------------|---------------|---------------|--------|------|-----------------------|---------------------|----------|----------|---------------------|------------------|------|--------|---------------|---------------|-----------------|------------|----------|--------------|-----------------|--------------------|--|--|
| | Miscellaneous Item | Protection Work | Parapet Wall | Top Slab | Top Haunch | Wall Final Lift | Wall 2nd Lift | Wall 1st Lift | Haunch | Raft | PCC/Granular Bed | Layout & Excavation | Abutment | Abutment | Layout & Excavation | PCC/Granular Bed | Raft | Haunch | Wall 1st Lift | Wall 2nd Lift | Wall Final Lift | Top Haunch | Top Slab | Parapet Wall | Protection Work | Miscellaneous Item | | |
| 1 | | | | | | | | | | | | | A1 | 40+344 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 2 | | | | | | | | | | | | | A1 | 42+120 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 3 | | | | | | | | | | | | | A1 | 44+798 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 4 | | | | | | | | | | | | | A1 | 46+572 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 5 | | | | | | | | | | | | | A1 | 49+807 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 6 | | | | | | | | | | | | | A1 | 51+988 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 7 | | | | | | | | | | | | | A1 | 53+067 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 8 | | | | | | | | | | | | | A1 | 53+200 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 9 | | | | | | | | | | | | | A1 | 55+742 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 10 | | | | | | | | | | | | | A1 | 56+998 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 11 | | | | | | | | | | | | | A1 | 58+103 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 12 | | | | | | | | | | | | | A1 | 59+732 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |
| 13 | | | | | | | | | | | | | A1 | 61+029 | A1 | | | | | | | | | | | | | |
| | | | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

9.5.2 Status of Major Bridge

| SN | LHS | | | | | | | | | | Span | RHS | | | | | | | | | | | | |
|----|--------------------|---------------|---------------|-----------|------------|-----------|----------|------------|----------|------|--------|---------------------|----------|---------------------|------|----------|------------|----------|-----------|------------|-----------|---------------|---------------|--------------------|
| | Miscellaneous Item | Crash Barrier | Approach Slab | Desk Slab | RCC Girder | Dirt Wall | Pier Cap | Pier Shaft | Pile Cap | Pile | | Layout & Excavation | Span | Layout & Excavation | Pile | Pile Cap | Pier Shaft | Pier Cap | Dirt Wall | RCC Girder | Desk Slab | Approach Slab | Crash Barrier | Miscellaneous Item |
| 1 | | | | | | | | | | | 48+557 | A1 | | | | | | | | | | | | |
| | | | | | | | | | | P1 | | | | | | | | | | | | | | |
| | | | | | | | | | | | | P2 | | | | | | | | | | | | |
| | | | | | | | | | | | | A2 | | | | | | | | | | | | |
| 2 | | | | | | | | | | | 54+460 | A1 | Existing | | | | | | | | | | | |
| | | | | | | | | | | P1 | | | | | | | | | | | | | | |
| | | | | | | | | | | A2 | | | | | | | | | | | | | | |

9.5.3 Status of Vehicle Underpass

| SN | LHS | | | | | | | | | | VUP Chainage | RHS | | | | | | | | | | | |
|----|--------------------|---------------|---------------|-----------|------------|-----------|--------------|----------------|-------------------|---------------|--------------|---------------------|----------|---------------------|---------------|----------------|--------------|-----------|------------|-----------|---------------|---------------|--------------------|
| | Miscellaneous Item | Crash Barrier | Approach Slab | Desk Slab | RCC Girder | Dirt Wall | Abutment Cap | Abutment Shaft | Abutment Pile Cap | Abutment Pile | | Layout & Excavation | Abutment | Layout & Excavation | Abutment Pile | Abutment Shaft | Abutment Cap | Dirt Wall | RCC Girder | Desk Slab | Approach Slab | Crash Barrier | Miscellaneous Item |
| 1 | | | | | | | | | | | A1 | 40+522 | A1 | | | | | | | | | | |
| | | | | | | | | | | | A2 | | A2 | | | | | | | | | | |
| 2 | | | | | | | | | | | A1 | 52+750 | A1 | | | | | | | | | | |
| | | | | | | | | | | | A2 | | A2 | | | | | | | | | | |
| 3 | | | | | | | | | | | A1 | 54+117 | A1 | | | | | | | | | | |
| | | | | | | | | | | | A2 | | A2 | | | | | | | | | | |
| 4 | | | | | | | | | | | A1 | 55+046 | A1 | | | | | | | | | | |
| | | | | | | | | | | | A2 | | A2 | | | | | | | | | | |
| 5 | | | | | | | | | | | A1 | 59+983 | A1 | | | | | | | | | | |
| | | | | | | | | | | | A2 | | A2 | | | | | | | | | | |

9.5.3 Status of Light Vehicle Underpass

| SN | LHS | | | | | | | | | | LVUP Chainage | RHS | | | | | | | | | | | |
|----|-----------------|--------------|----------|------------|-----------------|---------------|---------------|--------|------|------------------|---------------|---------------------|----------|---------------------|------------------|------|--------|---------------|---------------|-----------------|------------|----------|--------------|
| | Protection Work | Parapet Wall | Top Slab | Top Haunch | Wall Final Lift | Wall 2nd Lift | Wall 1st Lift | Haunch | Raft | PCC/Granular Bed | | Layout & Excavation | Abutment | Layout & Excavation | PCC/Granular Bed | Raft | Haunch | Wall 1st Lift | Wall 2nd Lift | Wall Final Lift | Top Haunch | Top Slab | Parapet Wall |
| 1 | | | | | | | | | | | A1 | 41+468 LVUP | A1 | | | | | | | | | | |
| | | | | | | | | | | | A2 | | A2 | | | | | | | | | | |
| 2 | | | | | | | | | | | A1 | 42+811 LVUP | A1 | | | | | | | | | | |
| | | | | | | | | | | | A2 | | A2 | | | | | | | | | | |
| 3 | | | | | | | | | | | A1 | 46+878 LVUP | A1 | | | | | | | | | | |
| | | | | | | | | | | | A2 | | A2 | | | | | | | | | | |
| 4 | | | | | | | | | | | A1 | 50+858 LVUP | A1 | | | | | | | | | | |
| | | | | | | | | | | | A2 | | A2 | | | | | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

9.5.4 Status of ROB

| SN | LHS | | | | | | | | | | | RHS | | | | | | | | | | | | | |
|----|--------------------|---------------|---------------|-----------|------------|-----------|--------------|----------------|-------------------|---------------|---------------------|----------|----------|---------------------|---------------|-------------------|----------------|--------------|-----------|------------|-----------|---------------|---------------|--------------------|--|
| | Miscellaneous Item | Crash Barrier | Approach Slab | Desk Slab | RCC Girder | Dirt Wall | Abutment Cap | Abutment Shaft | Abutment Pile Cap | Abutment Pile | Layout & Excavation | Abutment | Abutment | Layout & Excavation | Abutment Pile | Abutment Pile Cap | Abutment Shaft | Abutment Cap | Dirt Wall | RCC Girder | Desk Slab | Approach Slab | Crash Barrier | Miscellaneous Item | |
| 1 | | | | | | | | | | | A1 | 40+978 | A1 | | | | | | | | | | | | |
| | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | |
| 2 | | | | | | | | | | | A1 | 53+328 | A1 | | | | | | | | | | | | |
| | | | | | | | | | | | A2 | | A2 | | | | | | | | | | | | |
| 1 | Not Available | | | | | | | | | | | | | | | | | | | | | | | | |
| 2 | In Progress | | | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Completed | | | | | | | | | | | | | | | | | | | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER-10

QUALITY CONTROL AND MATERIAL

10.1 Quality Control

The execution of works is mainly governed by the specified Technical Specifications for the project. The quality control of the works is required to be monitored on daily basis both at site and in the laboratory. Standard formats have been devised to control the required quality of the works. The Concessionaire Engineers are monitoring the required quality control works and maintaining the records accordingly for each item of works being executed.

10.2 Site Laboratory

The Site Laboratory is established at Base Camp located at CH: -55+200. All the required material tests are being conducted in the laboratory for the project road.

10.3 Materials Testing & Third Party Test

The testing to be carried out in the site laboratory includes tests of soil, aggregates, cement, steel, sand, embankment fill, sub grade, granular subbase and cement concrete. The details of test conducted up to 31st January, 2026 are enclosed.

10.3.1 Soil and Agreegates

The test reports for borrow area earth for available borrow area are approved & test reports for Aggregates are also approved for the available Quarry. Test reports for new borrow area earth are submitted to IE for approval.

10.3.2 Cement

The Concessionaire is using approved sources of Cement as Dalmia Cement (OPC 53 Grade), Star Cement (OPC 53 Grade), & Max Cement (OPC 53 Grade) for the project work.

10.3.3 Reinforcement Steel

The Concessionaire is using approved sources of TMT from M/s Rashmi Metaliks Limited, M/s Shyam Steel Industries limited, M/s SRMB Srijan Private Limited.

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

10.3.4 Status of materials source approval & Mix Design

| Cement | | | | |
|----------------|-------------------|------------------------|---------------|---|
| Sr. No. | Brand Name | Letter No. | Status | IE Letter No. |
| 1. | Dalmia Cement | MKCIL/ASSAM/PKG-04/192 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/037 |
| 2. | Max Cement | MKCIL/ASSAM/PKG-04/199 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/039 |
| 3. | Star Cement | MKCIL/ASSAM/PKG-04/198 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/038 |

| Reinforcement Steel | | | | |
|----------------------------|-----------------------------|------------------------|---------------|--|
| Sr. No. | Brand Name | Letter No. | Status | IE Letter No. |
| 1. | Rashmi Metaliks Limited | MKCIL/ASSAM/PKG-04/196 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/045A |
| 2. | Shyam Steel industries Ltd. | MKCIL/ASSAM/PKG-04/195 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/040 |
| 3. | SRMB Srijan Pvt. Ltd. | MKCIL/ASSAM/PKG-04/197 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/046 |
| 4. | Elegant steel | MKCIL/ASSAM/PKG-04/214 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/047 |
| 5. | Tata Steel (GFRP) | MKCIL/ASSAM/PKG-04/213 | | |

| Admixture | | | | |
|------------------|-------------------------------|------------------------|---------------|---|
| Sr. No. | Brand Name | Letter No. | Status | IE Letter No. |
| 1. | Berger Paints Pvt. Ltd. | MKCIL/ASSAM/PKG-04/200 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/045 |
| 2. | CHRYSO India Pvt. Ltd | MKCIL/ASSAM/PKG-04/201 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/042 |
| 3. | CICO Technologies Ltd. | MKCIL/ASSAM/PKG-04/202 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/043 |
| 4. | FOSROC Chemicals (India) Ltd. | MKCIL/ASSAM/PKG-04/203 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/044 |
| 5. | Vista Chemtech Pvt. Ltd. | MKCIL/ASSAM/PKG-04/204 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/045 |
| 6. | TP Buildtech Limited | MKCIL/Assam/Pkg-4/400 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/168 |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | |
|----|-----------------------------|-----------------------|----------|---|
| 7. | HEXATRON INDUSTRIES LIMITED | MKCIL/Assam/Pkg-4/403 | Approved | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/Pkg-04/169 |
|----|-----------------------------|-----------------------|----------|---|

Other

| Sr. No. | Brand Name | Description | Letter No. | Status | IE Letter No. |
|---------|---------------------------------|-------------|------------------------|--------|---------------|
| 1. | Z-TECH (INDIA) PRIVATE LIMITED | Re-Wall | MKCIL/ASSAM/PKG-04/332 | | |
| 2. | MAURER SANFIELD (INDIA) LIMITED | Bearing | MKCIL/ASSAM/PKG-04/333 | | |

Lab Mix Design & Other

| Sr. No. | Grade Of Concrete | Submission Letter No. | Status | Approval IE Letter No. |
|---------|-------------------|------------------------|----------|--|
| 1. | M-10 PCC | MKCIL/Assam/Pkg-4/475 | Approved | AIPPL-AY0LEEZA/IE/NHIDCL/Karimganj/PKG04/475 |
| 2. | M-15 PCC | MKCIL/Assam/Pkg-4/337 | Approved | AIPPL-AY0LEEZA/IE/NHIDCL/Karimganj/PKG04/124 |
| 3. | M-20PCC | MKCIL/Assam/Pkg-4/475 | Approved | AIPPL-AY0LEEZA/IE/NHIDCL/Karimganj/PKG04/475 |
| 4. | M-20RCC | MKCIL/Assam/Pkg-4/475 | Approved | AIPPL-AY0LEEZA/IE/NHIDCL/Karimganj/PKG04/475 |
| 5. | M-30 RCC | MKCIL/Assam/Pkg-4/337 | Approved | AIPPL-AY0LEEZA/IE/NHIDCL/Karimganj/PKG04/124 |
| 6. | M-35 RCC | MKCIL/Assam/Pkg-4/465 | Approved | AIPPL-AY0LEEZA/IE/NHIDCL/Karimganj/PKG04/201 |
| 7. | M-35 Pile | MKCIL/Assam/Pkg-4/418 | Approved | AIPPL-AY0LEEZA/IE/NHIDCL/Karimganj/PKG04/173 |
| 8. | M-40 RCC | MKCIL/Assam/Pkg-4/465 | Approved | AIPPL-AY0LEEZA/IE/NHIDCL/Karimganj/PKG04/201 |
| 9. | M-40 Pile | MKCIL/Assam/Pkg-4/465 | Approved | AIPPL-AY0LEEZA/IE/NHIDCL/Karimganj/PKG04/212 |
| 10 | M-55 PSC | MKCIL/ASSAM/PKG-04/573 | Pending | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

Monthly Laboratory Report

| Name of the Project | | :- Four Laning of Badarpur - Churaibari Section of NH-37 & NH-8 from Design chainage 38.600(End of proposed Badarpur Bypass) to Km.62.800 (Start of proposed Nilambazar/Cheragi Bypass)in the state of Assam (Package-iv) | | | | | | | | | | | | | | | |
|---|--------------------------------|---|--|---|--------|--------|---|--------|--------|--|--------|--------|----------------------------|--------|--------|-----------------|---------|
| Client | | :- National Highways & Infrastructure Development Corporation Limited | | | | | | | | | | | | | | | |
| Independent Engineer | | :-Agnitio Infrastructure Projects Private Limited(AIPPL) | | | | | | | | | | | | | | | |
| Contractor | | :-MKC Infrastructure Ltd | | | | | | | | | | | | | | | |
| Concessionaire | | :-MKC Badarpur Churaibari Kamakhya Highways Private Limited | | | | | | | | | | | | | | | |
| Monthly Progress Report month of February-2026 | | | | | | | | | | | | | | | | | |
| Sr.No. | Name of test | Reference as per IS/ MORTH | Frequency of Tests | Total Tests Conducted upto previous Month | | | No. of Tsts Conducted during this Month | | | No. of Tests Conducted upto this Month | | | No. of tests checked by IE | | | % Checked by AE | Remarks |
| | | | | Tested | Passed | Failed | Tested | Passed | Failed | Tested | Passed | Failed | Tested | Passed | Failed | | |
| LAB & FIELD TESTS | | | | | | | | | | | | | | | | | |
| (I) OGL samples | | MORTH 305 | | | | | | | | | | | | | | | |
| 1.1 | Free Swell Index (FSI) | IS: 2720 (P-40) | 1 test / every 250 m interval | 194 | 194 | 0 | 0 | 0 | 0 | 194 | 194 | 0 | 20 | 20 | 0 | 10.31 | |
| 1.2 | Grain size analysis | IS: 2720 (P-4) | 1 test / every 250 m interval | 194 | 194 | 0 | 0 | 0 | 0 | 194 | 194 | 0 | 20 | 20 | 0 | 10.31 | |
| 1.3 | Atterberg limits (LL & PI) | IS: 2720 (P-5) | 1 test / every 250 m interval | 194 | 194 | 0 | 0 | 0 | 0 | 194 | 194 | 0 | 20 | 20 | 0 | 10.31 | |
| 1.4 | Proctor test (MDD Vs OMC) | IS: 2720 (P-8) | 1 test / every 250 m interval | 194 | 194 | 0 | 0 | 0 | 0 | 194 | 194 | 0 | 20 | 20 | 0 | 10.31 | |
| 1.5 | 4 days soaked CBR | IS: 2720 (P-16) | as required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.00 | |
| (II) Borrow area samples | | MORTH 305 | | | | | | | | | | | | | | | |
| 2.1 | Free Swell Index (FSI) | IS: 2720 (P-40) | 2 test / 3000 m3 | 288 | 288 | 0 | 134 | 134 | 0 | 422 | 422 | 0 | 43 | 43 | 0 | 10.19 | |
| 2.2 | Grain size analysis | IS: 2720 (P-4) | 2 tests / 3000 m3 | 288 | 288 | 0 | 134 | 134 | 0 | 422 | 422 | 0 | 43 | 43 | 0 | 10.19 | |
| 2.3 | Atterberg limits (LL & PI) | IS: 2720 (P-5) | 2 tests / 3000 m3 | 288 | 288 | 0 | 134 | 134 | 0 | 422 | 422 | 0 | 43 | 43 | 0 | 10.19 | |
| 2.4 | Proctor test (MDD Vs OMC) | IS: 2720 (P-8) | 2 tests / 3000 m3 | 288 | 288 | 0 | 134 | 134 | 0 | 422 | 422 | 0 | 43 | 43 | 0 | 10.19 | |
| 2.5 | CBR | IS: 2720 (P-16) | One Set of three spcimen tests As required by Engineer | 58 | 58 | 0 | 42 | 42 | 0 | 100 | 100 | 0 | 11 | 11 | 0 | 11.00 | |
| 2.6 | Soluble sulphate content | IS: 2720 (P-16) | 1 test / 3000 m3 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.00 | |
| (III) Field Density Tests | | MORTH 305 | | | | | | | | | | | | | | | |
| 3.1 | Field density test on OGL | IS: 2720 (P-28) | 1 set of tests / 3000m2 | 60 | 60 | 0 | 8 | 8 | 0 | 68 | 68 | 1 | 7 | 7 | 0 | 10.29 | |
| 3.2 | Field density test on Emb. | IS: 2720 (P-28) | 1 set of tests / 3000m2 | 192 | 192 | 10 | 118 | 118 | 0 | 310 | 310 | 2 | 31 | 31 | 0 | 10.00 | |
| 3.3 | Field density test on Subgrade | IS: 2720 (P-28) | 1 set of tests / 2000 m2 | 10 | 9 | 1 | 2 | 2 | 0 | 12 | 11 | 0 | 2 | 2 | 0 | 18.18 | |
| 3.4 | Field density test on GSB | IS: 2720 (P-28) | 1 tests / 1000m2 | | | | | | | | | | | | | | |
| 3.5 | Field density test on WMM | IS: 2720 (P-28) | 1 set(3 pit) of tests / 1000 m2 | | | | | | | | | | | | | | |
| 3.6 | Field density test on AIL | IS: 2720 (P-28) | 1 set(3 pit) of tests / 1000 m2 | | | | | | | | | | | | | | |
| 3.7 | Field density test on Shoulder | IS: 2720 (P-28) | 1 set of tests /2000 m2 | | | | | | | | | | | | | | |
| 3.8 | Field density test on Median | IS: 2720 (P-28) | 1 set of tests /3000 m2 | | | | | | | | | | | | | | |
| (IV) Coarse Agg. for Concrete | | MORTH 1000 | | | | | | | | | | | | | | | |
| 4.1 | Gradation | IS: 2386 (P-1) | 1 test / day | 91 | 91 | 0 | 28 | 28 | 0 | 119 | 119 | 0 | 13 | 13 | 0 | 10.92 | |
| 4.2 | FI & EI | IS: 2386 (P-1) | 1 test for source / month | 10 | 10 | 0 | 5 | 5 | 0 | 15 | 15 | 0 | 2 | 2 | 0 | 13.33 | |
| 4.3 | Aggregate Impact Value | IS: 2386 (P-4) | 1 test for source / month | 17 | 17 | 0 | 5 | 5 | 0 | 22 | 22 | 0 | 3 | 3 | 0 | 13.64 | |
| 4.4 | Specific Gravity | IS: 2386 (P-3) | 1 test for source / month | 5 | 5 | 0 | 0 | 0 | 0 | 5 | 5 | 0 | 0 | 0 | 0 | 0.00 | |
| 4.5 | Water Absorption | IS: 2386 (P-3) | 1 test for source / month | 5 | 5 | 0 | 0 | 0 | 0 | 5 | 5 | 0 | 0 | 0 | 0 | 0.00 | |
| 4.6 | Deleterious Content | IS: 2386 (P-1) | 1 test / Source | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.00 | |
| 4.7 | Moisture correction | IS: 2386 (P-3) | 1 test / Day | 91 | 91 | 0 | 0 | 0 | 0 | 91 | 91 | 0 | 10 | 10 | 0 | 10.99 | |
| (V) Fine Agg. for Concrete | | 0 | | | | | | | | | | | | | | | |
| 5.1 | Gradation | IS: 383 | 1 test / day | 91 | 72 | 0 | 28 | 28 | 0 | 119 | 100 | 0 | 13 | 13 | 0 | 13.00 | |
| 5.2 | Specific Gravity | IS: 2386 (P-3) | 1 test for source / month | 5 | 5 | 0 | 0 | 0 | 0 | 5 | 5 | 0 | 0 | 0 | 0 | 0.00 | |
| 5.3 | Water Absorption | IS: 2720 (P-3) | 1 test for source / month | 5 | 5 | 0 | 0 | 0 | 0 | 5 | 5 | 0 | 0 | 0 | 0 | 0.00 | |
| 5.4 | Silt Content | IS: 383 | 1 test / day | 38 | 35 | 3 | 28 | 28 | 0 | 66 | 63 | 3 | 7 | 7 | 0 | 11.11 | |
| 5.5 | Moisture correction | IS: 2386 (P-3) | 1 test / day | 91 | 72 | 0 | 28 | 28 | 0 | 119 | 100 | 0 | 13 | 13 | 0 | 13.00 | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| (VI) Site Concrete Cube Compressive strength Tests | | | | | | | | | | | | | | | | |
|---|--------------------------------|-----------------|---------------------------------|-----|-----|---|----|----|---|-----|-----|---|----|----|---|-------|
| 5.6 | For M 10 Grade | | | | | | | | | | | | | | | |
| 5.7 | for 7 days | | for 7 days | 4 | 4 | 0 | 4 | 4 | 0 | 8 | 8 | 0 | 2 | 2 | 0 | 25.0 |
| 5.8 | for 28 days | | for 28 days | 2 | 2 | 0 | 2 | 2 | 0 | 4 | 4 | 0 | 1 | 1 | 0 | 25.0 |
| For M 15 Grade | | | | | | | | | | | | | | | | |
| 6.1 | for 7 days | IS: 516 | for 7 days | 38 | 38 | 0 | 13 | 13 | 0 | 51 | 51 | 0 | 6 | 6 | 0 | 11.76 |
| 6.2 | for 28 days | IS: 516 | for 28 days | 43 | 43 | 0 | 7 | 7 | 0 | 50 | 50 | 0 | 6 | 6 | 0 | 12.00 |
| For M 20Grade | | | | | | | | | | | | | | | | |
| 6.3 | for 7 days | IS: 516 | for 7 days | | | | | | | | | | | | | |
| 6.4 | for 28 days | IS: 516 | for 28 days | | | | | | | | | | | | | |
| For M 20Grade for KERB | | | | | | | | | | | | | | | | |
| 6.5 | for 7 days | IS: 516 | for 7 days | | | | | | | | | | | | | |
| 6.6 | for 28 days | IS: 516 | for 28 days | | | | | | | | | | | | | |
| For M 25 Grade | | | | | | | | | | | | | | | | |
| 6.7 | for 7 days | IS: 516 | for 7 days | 3 | 3 | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 0 | 0 | 0 | 0.00 |
| 6.8 | for 28 days | IS: 516 | for 28 days | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.00 |
| For M 30 Grade | | | | | | | | | | | | | | | | |
| 6.9 | for 7 days | IS: 516 | for 7 days | 95 | 95 | 0 | 51 | 51 | 0 | 146 | 146 | 0 | 15 | 15 | 0 | 10.27 |
| 6.10 | for 28 days | IS: 516 | for 28 days | 107 | 107 | 0 | 41 | 41 | 0 | 148 | 148 | 0 | 15 | 15 | 0 | 10.14 |
| For M 35 Grade | | | | | | | | | | | | | | | | |
| 6.11 | for 7 days | IS: 516 | for 7 days | 0 | 0 | 0 | 4 | 4 | 0 | 4 | 4 | 0 | 1 | 1 | 0 | 25.00 |
| 6.12 | for 28 days | IS: 516 | for 28 days | 3 | 3 | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 1 | 1 | 0 | 33.33 |
| For M 35 Pile | | | | | | | | | | | | | | | | |
| 6.13 | for 7 days | IS: 516 | for 7 days | 6 | 6 | 0 | 6 | 6 | 0 | 12 | 12 | 0 | 2 | 2 | 0 | 16.67 |
| 6.14 | for 28 days | IS: 516 | for 28 days | 3 | 3 | 0 | 7 | 7 | 0 | 10 | 10 | 0 | 1 | 1 | 0 | 10.00 |
| For M 40 Pile Grade | | | | | | | | | | | | | | | | |
| 6.15 | for 7 days | IS: 516 | for 7 days | 20 | 20 | 0 | 28 | 28 | 0 | 48 | 48 | 0 | 5 | 5 | 0 | 10.42 |
| 6.16 | for 28 days | IS: 516 | for 28 days | 23 | 23 | 0 | 15 | 15 | 0 | 38 | 38 | 0 | 4 | 4 | 0 | 10.53 |
| For M 40 RCC Grade | | | | | | | | | | | | | | | | |
| 6.17 | for 7 days | IS: 516 | for 7 days | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.00 |
| 6.18 | for 28 days | IS: 516 | for 28 days | 3 | 3 | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 0 | 0 | 0 | 0.00 |
| For M 45 Grade | | | | | | | | | | | | | | | | |
| 6.19 | for 7 days | IS: 516 | for 7 days | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 | 0 | 0 | 0 | 0.00 |
| 6.2 | for 28 days | IS: 516 | for 28 days | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0.00 |
| For Grouting of PSC Girders | | | | | | | | | | | | | | | | |
| 6.21 | for 7 days | MORTH | for 7 days | | | | | | | | | | | | | |
| 6.22 | for 28 days | MORTH | for 28 days | | | | | | | | | | | | | |
| (VII) Cement tests | | | | | | | | | | | | | | | | |
| 7.1 | Fineness of cement | IS: 4031 (P-1) | 1 test / lot of cement | 11 | 11 | 0 | 0 | 0 | 0 | 11 | 11 | 0 | 2 | 2 | 0 | 18.18 |
| 7.2 | Normal consistency | IS: 4031 (P-4) | 1 test / lot of cement | 11 | 11 | 0 | 0 | 0 | 0 | 11 | 11 | 0 | 2 | 2 | 0 | 18.18 |
| 7.3 | Initial, final setting times | IS: 4031 (P-5) | 1 test / lot of cement | 11 | 11 | 0 | 0 | 0 | 0 | 11 | 11 | 0 | 2 | 2 | 0 | 18.18 |
| 7.4 | Compressive strength - 03 days | IS: 516 | for 3 days | 16 | 16 | 0 | 0 | 0 | 0 | 16 | 16 | 0 | 2 | 2 | 0 | 12.50 |
| 7.5 | - 7 days | " | for 7 days | 13 | 13 | 0 | 0 | 0 | 0 | 13 | 13 | 0 | 2 | 2 | 0 | 15.38 |
| 7.6 | - 28 days | " | for 28 days | 24 | 24 | 0 | 0 | 0 | 0 | 24 | 24 | 0 | 3 | 3 | 0 | 12.50 |
| (VIII) SUB-BASE (GSB) MORTH 401 | | | | | | | | | | | | | | | | |
| 8.1 | Gradation | Table 400-2 | 1 test /400 m3 | | | | | | | | | | | | | |
| 8.2 | Atterberg limits (LL & PI) | IS: 2720 (P-5) | 1 test /400 m3 | | | | | | | | | | | | | |
| 8.3 | 4 days soaked CBR | IS: 2720 (P-16) | 1 test per source & as required | | | | | | | | | | | | | |
| 8.4 | Water Absorption | IS: 2720 (P-3) | 1 test per source & as required | | | | | | | | | | | | | |
| 8.5 | AIV | IS: 2386 (P-4) | 1 test per source & as required | | | | | | | | | | | | | |
| 8.6 | Proctor test (MDD Vs OMC) | IS: 2720 (P-8) | 1 test per source & as required | | | | | | | | | | | | | |
| (IX) BASE (WMM) MORTH 406 | | | | | | | | | | | | | | | | |
| 9.1 | Gradation | Table 400-13 | 1 test / 200 m3 | | | | | | | | | | | | | |
| 9.2 | Atterberg limits (LL & PI) | IS: 2720 (P-5) | 1 test / 200 m3 | | | | | | | | | | | | | |
| 9.3 | Proctor test (MDD Vs OMC) | IS: 2720 (P-8) | As required | | | | | | | | | | | | | |
| 9.4 | A.I.V | IS: 2386 (P-4) | 1 test / 1000 m3 | | | | | | | | | | | | | |
| 9.5 | PI & EI | IS: 2386 (P-1) | 1 test /500 m3 | | | | | | | | | | | | | |
| 9.6 | Water Absorption | IS: 2386 (P-3) | As required | | | | | | | | | | | | | |
| 9.7 | L.A.V. | IS: 2386 (P-4) | as required | | | | | | | | | | | | | |
| 9.8 | Soundness | IS: 2386 (P-3) | As required | | | | | | | | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | | | | | | | | |
|---|-------------------------------------|---------------------|---------------------------------|--|--|--|--|--|--|--|--|
| (X) DRY LEAN CONCRETE | | MORTH 600 | | | | | | | | | |
| 10.1 | Gradation | Table 600-1 | 1 test / 200 m3 | | | | | | | | |
| 10.2 | Field density test (FDD) | IS: 2720 (P-28) | 1 set(3 pit) of tests / 1000 m2 | | | | | | | | |
| 10.3 | Proctor test (MDD Vs OMC) | IS: 2720 (P-8) | As required | | | | | | | | |
| 10.4 | A.I.V | IS: 2386 (P-4) | 1 test / 1000 m3 | | | | | | | | |
| 10.5 | FI & EI | IS: 2386 (P-1) | 1 test /500 m3 | | | | | | | | |
| 10.6 | Water Absorption | IS: 2386 (P-3) | As required | | | | | | | | |
| 10.7 | Moisture correction | IS: 2386 (P-3) | 1 test / Day | | | | | | | | |
| 10.8 | for 7 days (Cube) | IS: 516 | for 7 days | | | | | | | | |
| 10.9 | for 28 days (Cube) | IS: 516 | for 28 days | | | | | | | | |
| (XI) PAVEMENT QUALITY | | MORTH 600 | | | | | | | | | |
| 11.1 | Gradation | Table 600-1 | 1 test / 200 m3 | | | | | | | | |
| 11.4 | A.I.V | IS: 2386 (P-4) | 1 test / 1000 m3 | | | | | | | | |
| 11.5 | FI & EI | IS: 2386 (P-1) | 1 test /500 m3 | | | | | | | | |
| 11.6 | Water Absorption | IS: 2386 (P-3) | As required | | | | | | | | |
| 11.7 | Slump Test | IS: 1199 | 1 test each dumper | | | | | | | | |
| 11.8 | for 7 days (Cube) | IS: 516 | for 7 days | | | | | | | | |
| 11.9 | for 28 days (Cube) | IS: 516 | for 7 days | | | | | | | | |
| 11.10 | for 7 days (Beams) | IS: 516 | for 7 days | | | | | | | | |
| 11.11 | for 28 days (Beams) | IS: 516 | for 7 days | | | | | | | | |
| (XII) DENSE BITUMINOUS MACADAM (DBM) | | | | | | | | | | | |
| 12.1 | Binder Content & Gradation | As per MORST & H | 1 test / 400 MT Mix | | | | | | | | |
| 12.2 | Combined Gradation | As per MORST & H | 1 test / 400 MT Mix | | | | | | | | |
| 12.3 | Marshall Test (in Sets) | ASTM D 1559 | 1set/ 400 MT Mix | | | | | | | | |
| 12.4 | A.I.V | IS: 2386 (P-4) | 1 test / 350 m3 of Agg. | | | | | | | | |
| 12.5 | FI & EI | IS: 2386 (P-1) | 1 test / 350 m3 of Agg. | | | | | | | | |
| 12.6 | Water Absorption & Specific Gravity | IS: 2386 (P-3) | 1 test per source & as required | | | | | | | | |
| 12.7 | L.A.V. | IS: 2386 (P-4) | 1 test per source & as required | | | | | | | | |
| 12.8 | Stripping Value | IS: 6241 | 1 test per source & as required | | | | | | | | |
| 12.9 | Density of compacted layer | MoRT&H Sec.900 | 1 test / 700 Sq.m | | | | | | | | |
| 12.10 | Soundness | IS: 2386 (P-3) | 1 test per source & as required | | | | | | | | |
| 12.11 | Sand equivalent test | IS: 2720(P-37) | 1 test per source & as required | | | | | | | | |
| 12.12 | plasticity Index | MoRT&H Sec.900 | 1 test per source & as required | | | | | | | | |
| 12.13 | percentage of Fractured face | MoRT&H Sec.900 | 1 test per source & as required | | | | | | | | |
| 12.14 | Polished stone value | BS: 812 (P-114) | 1 test per source & as required | | | | | | | | |
| (XIII) BITUMINOUS CONCRETE (BC) | | | | | | | | | | | |
| 13.1 | Binder Content & Gradation | As per MORST & H | 1 test / 400 MT Mix | | | | | | | | |
| 13.2 | Combined Gradation | As per MORST & H | 1 test / 400 MT Mix | | | | | | | | |
| 13.3 | Individual Gradation | As per MORST & H | 1 test day | | | | | | | | |
| 13.4 | Marshall Test (in Sets) | ASTM D 1559 | 1set/ 400 MT Mix | | | | | | | | |
| 13.5 | Maximum Sp.Gravity(Gmm) | ASTM D 2041 | 1set/ 400 MT Mix | | | | | | | | |
| 13.6 | A.I.V | IS: 2386 (P-4) | 1 test / 350 m3 of Agg. | | | | | | | | |
| 13.7 | FI & EI | IS: 2386 (P-1) | 1 test / 350 m3 of Agg. | | | | | | | | |
| 13.8 | Water Absorption & Specific Gravity | IS: 2386 (P-3) | As required | | | | | | | | |
| 13.9 | L.A.A.V | IS: 2386 (P-4) | As required | | | | | | | | |
| 14.0 | Stripping Value | IS: 6241 | As required | | | | | | | | |
| 14.1 | Core Density Test | MoRT&H Sec.900 | 1 test / 700 Sq.m | | | | | | | | |
| 14.2 | Soundness | IS: 2386 (P-3) | 1 test per source & as required | | | | | | | | |
| 14.3 | Sand equivalent test | IS: 2720(P-37) | 1 test per source & as required | | | | | | | | |
| 14.4 | plasticity Index | MoRT&H Sec.900 | 1 test per source & as required | | | | | | | | |
| (XIV) Cement Treated Sub | | IRC-37: 2018 | | | | | | | | | |
| 14.1 | Gradation | Table 400-1 | 1 test / 200 m3 | | | | | | | | |
| 14.2 | Atterberg limits (LL & PI) | IS: 2720 (P-5) | 1 test / 200 m3 | | | | | | | | |
| 14.3 | Proctor test (MDD Vs OMC) | IS: 2720 (P-8) | As required | | | | | | | | |
| 14.4 | A.I.V | IS: 2386 (P-4) | 1 test / 1000 m3 | | | | | | | | |
| 14.5 | UCS Test | is: 516 | One Set day (03 nos) | | | | | | | | |
| 14.6 | Field density test on CTSB | IS: 2720 (P-28) | 1 set(3 pit) of tests / 1000 m2 | | | | | | | | |
| (XV) BITUMEN-VG-40 | | | | | | | | | | | |
| 15.1 | Specific Gravity at 27°C | IS: 2380 (P-4) | As required | | | | | | | | |
| 15.2 | Softening Point(°c) | IS: 1205 | 1 test per Lot | | | | | | | | |
| 15.3 | Penetration at 25°C 100gm 5 Sec | IS: 1203 | 1 test per Lot | | | | | | | | |
| 15.4 | Ductility at 27°C | IS: 1208 | 1 test per Lot | | | | | | | | |
| 15.5 | Viscosity at 60°/135°C (CST) | IS: 1206 | As required | | | | | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| (XVI) MODIFIED BITUMEN (PMB 76E-10) | | | | | | | | | | | | |
|--|--|-----------------|---|-------------------------------|---|---|---|-------------------|---|---|---|---|
| 16.1 | Specific Gravity at 27 ^o C | IS: 2380 (P-4) | As required | | | | | | | | | |
| 16.2 | Softening Point (^o C) | IS: 1205 | 1 test per Lot | | | | | | | | | |
| 16.3 | Seperation, difference in softening point (0 ^o C) | IS: 15462: 2019 | 1 test per Lot | | | | | | | | | |
| 16.4 | Elastic Recovery at 15 ^o C | IS: 15462: 2019 | 1 test per Lot | | | | | | | | | |
| (XVII) RATE OF SPRAY | | | | | | | | | | | | |
| 17.1 | Prime coat | IS: 8887 | 1 test / 500 sqm | | | | | | | | | |
| 17.2 | Tack Coat | IS: 8887 | 1 test / 500 sqm | | | | | | | | | |
| THIRD PARTY TESTS | | | | | | | | | | | | |
| (XVIII) COARSE AGGREGATE MORTH 1000 | | | | | | | | | | | | |
| 18.1 | Gradation | IS: 2386 (P-1) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 18.2 | Fl & El | IS: 2386 (P-1) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 18.3 | Aggregate Impact Value | IS: 2386 (P-4) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 18.4 | Specific Gravity | IS: 2386 (P-3) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 18.5 | Water Absorption | IS: 2386 (P-3) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 18.6 | Deleterious Content | IS: 2386 (P-1) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 18.7 | L.A.V. | IS: 2386 (P-4) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 18.8 | Alkali Aggregate Reactivity | IS: 2386 (P-7) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 18.9 | Soundness | IS: 2386(P-5) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 18.10 | Petrographic Examination | IS: 2386 (P-8) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 18.11 | Stone Polished Value | BS-812 (P-114) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| (XIX) FINE AGGREGATE | | | | | | | | | | | | |
| 19.1 | Gradation | IS: 383 | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 19.2 | Specific Gravity | IS: 2386 (P-3) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 19.3 | Water Absorption | IS: 2386 (P-3) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 19.4 | Deleterious Content | IS: 2386 (P-1) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 19.5 | Silt Content | IS: 2386 (P-4) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 19.6 | Alkali Aggregate Reactivity | IS: 2386 (P-7) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 19.7 | Soundness | IS: 2386(P-5) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 19.8 | Organic Impurities | IS: 2386 (P-8) | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| 19.9 | Fineness Modulus | IS: 383 | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| (XX) STEEL -MORTH 1000 | | | | | | | | | | | | |
| 20.1 | Physical properties | IS: 1786 | < 10mm - 1 sample/25 MT, 10-16mm-1sample/35 MT, | 1 | 1 | 0 | 8 | 8 | 0 | 9 | 9 | 0 |
| 20.2 | Chemical properties | IS: 1786 | > 16mm - 1 sample/45 MT | 1 | 1 | 0 | 8 | 8 | 0 | 9 | 9 | 0 |
| (XXI) WATER -MORTH 1000 | | | | | | | | | | | | |
| 21.1 | Suitability for construction | IS: 456 | 1 test per source & as required | 1 | 1 | 0 | 1 | 1 | 0 | 2 | 2 | 0 |
| (XXII) ADMIXTURE -MORTH 1000 | | | | | | | | | | | | |
| 22.1 | Physical & Chemical properties | IS: 9103 | 1 test per Lot | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| (XXIII) CEMENT 53 GRADE OPC -MORTH 1000 | | | | | | | | | | | | |
| 23.1 | Physical & Chemical | IS: 8112 | 1 test / source | 1 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 |
| (XXIV) SOIL - Borrow Area | | | | | | | | | | | | |
| 24.1 | Mechanical | IS: 2720 (P-39) | 1 test / source | | | | | | | | | |
| (XXV) NP-4 HUME PIPE TEST | | | | | | | | | | | | |
| 25.1 | 600 MM | IS: 458 | 1 test per Lot of 50 Pipes | | | | | | | | | |
| (XXVI) BITUMEN & BITUMEN EMULSION | | | | | | | | | | | | |
| 26.1 | Bitumen | IS: 73 | 1 test per Lot | | | | | | | | | |
| 26.2 | Bitumen Emulsion SS-1 | IS: 8887 | 1 test per Lot | | | | | | | | | |
| 26.3 | Bitumen Emulsion RS-1 | IS: 8887 | 1 test per Lot | | | | | | | | | |
| (XXVII) CURING COMPOUND | | | | | | | | | | | | |
| 27.1 | Physical & Chemical properties | | 1 test per Lot | | | | | | | | | |
| Contractor,s Representative | | | | Concessionaire Representative | | | | IE Representative | | | | |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

**CHAPTER-11
CORRESPONDENCE**

11.1 Outward Letter

| Sr. No. | Letter No. | Date | Subject | To |
|----------------|----------------------------|-------------|--|-----------|
| 1. | MKCIL/ASSAM/P KG-04/495 | 02-02-2026 | Submission of Revision-2 of Contract Price Weightage as per Annexure – I of Schedule – G of the Concession Agreement”. | AIPPL |
| 2. | MKCIL/ASSAM/P KG-04/499 | 04-02-2026 | Regarding Submission of Borrow area No 03 (Extensions-01) for source approval. | AIPPL |
| 3. | MKCIL/ASSAM/P KG-04/500 | 04-02-2026 | Submission of raw material for mix design of M-50 RCC & M-55 PSC grade of concrete. | AIPPL |
| 4. | MKCIL/ASSAM/P KG-04/503 | 05-02-2026 | Reg: - “Undertaking for casting of pile cap” | AIPPL |
| 5. | MKCIL/ASSAM/P KG-04/504 | 05-02-2026 | Regarding Submission of Test Results & Agreement papers of Borrow Area No-7 for approval | AIPPL |
| 6. | MKCIL/ASSAM/P KG-04/505 | 05-02-2026 | Request for New Electrical Connection 100KW)”. | AIPPL |
| 7. | MKCIL/ASSAM/P KG-04/508 | 06-02-2026 | Reg: Submission of Monthly Progress Report for the Month of January 2026. | AIPPL |
| 8. | MKCIL/ASSAM/P KG-04/511 | 09-02-2026 | Permission required for layout, excavation & starting of Pile Foundation work at ROB CH.40+978 /Railway Km.176+150 & CH 53+328 /Railway Km 2+07”. | AIPPL |
| 9. | MKCIL/ASSAM/P KG-04/513 | 07-02-2026 | Non-Conformance observed at Ch-58+103 LHS-MNB Haunch (NCR Issuance) | AIPPL |
| 10. | MKCIL/ASSAM/P KG-04/514 | 07-02-2026 | NCR-For PCC OF MIB at Ch- 44+798 BHS | AIPPL |
| 11. | MKCIL/ASSAM/P KG-04/515 | 07-02-2026 | Non-Compliance observed during pile concreting at Ch48+557 (MJB A-1 Side) | AIPPL |
| 12. | MKCIL/ASSAM/P KG-04/516 | 10-02-2026 | Notification for Occurrence of Major Delays in shifting of Electrical Utility due to Hindrances at Project Site & non-availability of encumbrance free right of way as per Article 10 and Clause 10.3 & 10.4”. | AIPPL |
| 13. | MKCIL/ASSAM/P KG-04/518 | 11-02-2026 | Reimbursement of 50% of IE Expenses - Reg” | AIPPL |
| 14. | MKCIL/ASSAM/P KG-04/519 | 11-02-2026 | Regarding Submission of QAP, WPSS & Temporary Arrangement Drawings/Launching Scheme for ROB at Ch. 40+981 & 53+328 | AIPPL |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | |
|-----|----------------------------|------------|---|-------|
| 15. | MKCIL/ASSAM/P KG-04/522 | 12-02-2026 | Submission of company profile and credentials of Maccaferri for Source approval of Geogrid/Geo composite Material. | AIPPL |
| 16. | MKCIL/ASSAM/P KG-04/525 | 13-02-2026 | Permission required for layout, excavation & starting of Pile Foundation work at ROB CH.40+978 /Railway Km.176+150 & CH 53+328 /Railway Km 2+07". | AIPPL |
| 17. | MKCIL/ASSAM/P KG-04/526 | 13-02-2026 | Renewal/Extension of Performance Bank | AIPPL |
| 18. | MKCIL/ASSAM/P KG-04/528 | 14-02-2026 | Submission of company profile and credentials of Geotechno Engineering for Source approval of Third-Party Testing Agency. | AIPPL |
| 19. | MKCIL/ASSAM/P KG-04/532 | 16-02-2026 | Submission of steel samples of Shyam Metalics (SEL-Tiger) for physical and chemical test. | AIPPL |
| 20. | MKCIL/ASSAM/P KG-04/533 | 16-02-2026 | Submission of company profile and credentials of TESTNCAL LABORATORY for Source approval of Third-Party Testing Agency | AIPPL |
| 21. | MKCIL/ASSAM/P KG-04/534 | 16-02-2026 | Reminder regarding Delay in Providing Encumbrance-Free Right of Way (RoW) as per Article 10 and Clauses 10.3 & 10.4". | AIPPL |
| 22. | MKCIL/ASSAM/P KG-04/539 | 17-02-2026 | Submission of Work Zone Traffic Management Plan (WTMP)". – Reg. | AIPPL |
| 23. | MKCIL/ASSAM/P KG-04/541 | 17-02-2026 | Regarding Submission of Borrow area No 01 (Extensions-01) for source approval. | AIPPL |
| 24. | MKCIL/ASSAM/P KG-04/544 | 18-02-2026 | Submission of company profile and credentials of TESTNCAL LABORATORY for Source approval of Third-Party Testing Agency. | AIPPL |
| 25. | MKCIL/ASSAM/P KG-04/545 | 18-02-2026 | Regarding Submission of Revised Design and Drawing for MNB at Ch. 46+565. | AIPPL |
| 26. | MKCIL/ASSAM/P KG-04/548 | 19-02-2026 | Submission of Third-Party Test Report of Steel (M/s Shyam Metalics -SEL Tiger) for Closing of NCR & Source approval of steel. | AIPPL |
| 27. | MKCIL/ASSAM/P KG-04/549 | 19-02-2026 | Regarding Submission of Geogrid Installation Methodology in Pavement Layers. | AIPPL |
| 28. | MKCIL/ASSAM/P KG-04/551 | 21-02-2026 | Reg: Submission of closure of Non-Compliance in Embankment Construction at CH-45-000 to 45+500 (BHS) & CH-47-400 to 47+900 (BHS). | AIPPL |
| 29. | MKCIL/ASSAM/P KG-04/552 | 21-02-2026 | Submission of Extended Performance Security in the form of Surety Bond | AIPPL |
| 30. | MKCIL/ASSAM/P KG-04/554 | 21-02-2026 | "Reg: Submission of closure of Non-Compliance in Embankment Construction at CH-45-000 to 45+500 (BHS) & CH-47-400 to 47+900 (BHS). | AIPPL |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | |
|-----|----------------------------|------------|---|-------|
| 31. | MKCIL/ASSAM/P KG-04/556 | 22-02-2026 | Submission of Profile and Credentials of Landmark Material testing and research laboratory Pvt. Ltd. For Approval | AIPPL |
| 32. | MKCIL/ASSAM/P KG-04/557 | 22-02-2026 | "Regarding - Compliance over Non-Satisfactory Borehole Cleaning & Flushing with Bentonite Slurry during Pile Concreting (as per MoRTH Specifications. | AIPPL |
| 33. | MKCIL/ASSAM/P KG-04/559 | 22-02-2026 | Reimbursement of 50% of IE Expenses - Reg. | AIPPL |
| 34. | MKCIL/ASSAM/P KG-04/560 | 22-02-2026 | Reg. Completion of Ongoing Highway stretches and Ongoing Structure Works Onl | AIPPL |
| 35. | MKCIL/ASSAM/P KG-04/561 | 23-02-2026 | Reg. Joint Verification of submitted bill and work done quantities with our site representative. | AIPPL |
| 36. | MKCIL/ASSAM/P KG-04/564 | 23-02-2026 | Regarding Submission of Revised Design and Drawing of MNB at Ch. 42+120 (1x6). | AIPPL |
| 37. | MKCIL/ASSAM/P KG-04/567 | 23-02-2026 | Submission of company profile and credentials of National Wire Products for approval of Geo synthetic material | AIPPL |
| 38. | MKCIL/ASSAM/P KG-04/568 | 24-02-2026 | Clouser of NCR Non-compliance with MNB Hunch at 58+103 | AIPPL |
| 39. | MKCIL/ASSAM/P KG-04/569 | 25-02-2026 | Clouser of NCR Non-compliance with MNB PCC at 44+798 | AIPPL |
| 40. | MKCIL/ASSAM/P KG-04/571 | 25-02-2026 | Reg: Regarding Submission of Credential of M/s E TTL for third party lab testing for Approval. | AIPPL |
| 41. | MKCIL/ASSAM/P KG-04/573 | 25-02-2026 | Regarding Submission of Concrete mix design of Grade- M-55 PSC (Third Party) grade for provisional approval. | AIPPL |
| 42. | MKCIL/ASSAM/P KG-04/574 | 26-02-2026 | Reminder regarding Delay in Providing Encumbrance-Free Right of Way (RoW) as per Article 10 and Clause 10.3 & 10.4". | AIPPL |

11.2 Inward Letter (NHIDCL & AIPPL)

| Sr. No. | Letter No. | Date | Subject | From |
|---------|--|------------|--|--------|
| 1. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/210 | 02-02-2026 | Reg: - Submission of Contract Weightage as per Annexures-I of Schedule-G of Concessionaire Agreement (Revision-1 dated 31.01.2026) | NHIDCL |
| 2. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/211 | 03-02-2026 | Reg: - Submission of Contract Weightage as per Annexures-I of Schedule-G of Concessionaire Agreement (Revision -2) | NHIDCL |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | |
|-----|--|------------|--|--------|
| 4. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/213 | 03-02-2026 | Regarding; Approval of Test Results of OGL Soil Sampling, Ch-45+000 to 53+250 BHS | NHIDCL |
| 5. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/214 | 04-02-2026 | Regarding - Submission of Revised CRL of LVUP and VUP as per IRC:84-2019 Clause 2.10.1 | NHIDCL |
| 6. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/215 | 04-02-2026 | Regarding: - Non-compliance observed during pile concreting at CH-48+557 (Major Bridge – A1 Side) | AIPPL |
| 7. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/216 | 05-02-2026 | Regarding - Abutment A1 Reinforcement Work without Completion of Pile Load Testing at CH-54+460 (LHS) Major Bridge | AIPPL |
| 8. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/217 | 06-02-2026 | Regarding Review and Approval of Borrow Area No 07 for Embankment. | AIPPL |
| 9. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/218 | 06-02-2026 | Regarding Approval of Test Results of OGL Soil Sampling, Ch-38+600 to 41+000 BHS | AIPPL |
| 10. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/219 | 06-02-2026 | Regarding Approval of Test Results of OGL Soil Sampling, Ch-41+000 to 45+000 BHS. | AIPPL |
| 11. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/220 | 06-02-2026 | Reg: -Review and Approval of Borrow area No 03 (Extension-01) for Embankment and Subgrade. | AIPPL |
| 12. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/221 | 10-02-2026 | Reg: - Non-Compliance in Embankment Construction at CH-45+000 to 45+500 (BHS) & CH-47+400 to 47+900 (BHS) | AIPPL |
| 13. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/222 | 10-02-2026 | Payment during Construction period on Achievement of Payment Milestone-I). | AIPPL |
| 15. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/224 | 14-02-2026 | Regarding - Monthly Progress Reports for the month of January 2026 | AIPPL |
| 17. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/226 | 16-02-2026 | Reminder regarding Routine central initial Pile load Testing and Reinforcement Work. | AIPPL |
| 18. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/227 | 16-02-2026 | Regarding Submission of Design and Drawing for LVUP at Ch. 50+858. | AIPPL |
| 19. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/228 | 16-02-2026 | Regarding Submission of Revised D&D for VUP at Ch. 40+522, 52+750 & 59+983 | AIPPL |
| 20. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/229 | 17-02-2026 | Rejection of proposed Third-Party Testing Agency (Geotechno Engineering) – Not NABL | AIPPL |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| | | | | |
|-----|--|------------|---|-------|
| 21. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/230 | 17-02-2026 | Regarding - Rejection of submitted Profile of M/s TESTNCAL Laboratory for Third-Party Testing Agency due to address mismatch with NABL certificat | AIPPL |
| 22. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/231 | 17-02-2026 | "Permission required for Layout, Excavation & starting of Pile Foundation Work at ROB Ch.40+978/Railway Km. 176+150 & Ch 53+328/Railway Km 2+07 | AIPPL |
| 23. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/232 | 19-02-2026 | Regarding - Non-Satisfactory Borehole Cleaning & Flushing with Bentonite Slurry during Pile Concreting (as per MoRTH Specifications | AIPPL |
| 24. | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/233 | 21-02-2026 | Regarding - Instruction improper curing arrangement at CH-54+100 (Box Culvert Segment) | AIPPL |
| 25 | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/234 | 21-02-2026 | Regarding - Instruction Use of Ply wooden Shuttering Plate Instead of MS Plate at CH- 51+294 (Box Culvert, 1st Lift A2 Side) | AIPPL |
| 26 | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/235 | 21-02-2026 | Reg: -Review and Approval of Borrow area No 01 (Extension-01) for Embankment and Subgrade | AIPPL |
| 27 | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/236 | 23-02-2026 | Regarding - Construction of Trial Patch using Geogrid for Subgrade Stabilization – Directions to Concessionaire | AIPPL |
| 29 | AIPPL-AYOLEEZA/IE/NHIDCL/Karimganj/PKG04/238 | 25-02-2026 | Payment during Construction period on Achievement of Payment Milestone-II). | AIPPL |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER-12

NON-CONFORMANCE REPORT

| Sr No | Letter No | Date | Clouser Letter No | Remarks |
|--------------|---|-------------|---|----------------|
| 1 | AIPPL-AYOLEEZA/IE/NHIDCL/ Karimganj/PKG04/183 | 02.01.2026 | MKCIL/Assam/Pkg-4/568 Dated 25.02.2026 | Closed |
| 2 | AIPPL-AYOLEEZA/IE/NHIDCL/ Karimganj/PKG04/184 | 03.01.2026 | MKCIL/Assam/Pkg-4/548 Dated 19.02.2026 | Closed |
| 3 | Assam-04 Letter File\Assam-04 AIPPL File\Letter No-207-pdf | 30.01.2026 | MKCIL/Assam/Pkg-4/569 Dated 25.02.2026 | Closed |
| 4 | AIPPL- AYOLEEZA/IE/NHIDCL/Karim ganj/ PKG04/215 | 04.02.2026 | MKCIL/Assam/Pkg-4/515 Dated 07.02.2026 | Closed |
| 5 | AIPPL- AYOLEEZA/IE/NHIDCL/Karim ganj /PKG04/221 | 10.02.2026 | (Reg: - Non-Compliance in Embankment Construction at CH- 45+000 to 45+500 (BHS) & CH- 47+400 to 47+900 (BHS) | Pending |

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER-13

WEATHER REPORT

| Weather Report Month of January 2026 | | | | | | | | |
|---|------------|-------------------|---------------|-----------------|------|--------------|------|---------|
| SI No | Date | Weather condition | Rain fall(mm) | Temperature(°C) | | Humidity (%) | | Remarks |
| | | | | Min. | Max. | Min. | Max. | |
| 1 | 01.02.2026 | Sunny | 0 | 14.8 | 29.3 | 52 | 82 | |
| 2 | 02.02.2026 | Sunny | 0 | 14.9 | 29.5 | 57 | 85 | |
| 3 | 03.02.2026 | Sunny | 0 | 15.2 | 30.1 | 59 | 83 | |
| 4 | 04.02.2026 | Sunny | 0 | 15.0 | 29.8 | 54 | 82 | |
| 5 | 05.02.2026 | Sunny | 0 | 17.2 | 29.2 | 58 | 80 | |
| 6 | 06.02.2026 | Sunny | 0 | 15.5 | 29.3 | 50 | 81 | |
| 7 | 07.02.2026 | Sunny | 0 | 15.8 | 29.5 | 52 | 80 | |
| 8 | 08.02.2026 | Sunny | 0 | 15.1 | 29.2 | 53 | 78 | |
| 9 | 09.02.2026 | Sunny | 0 | 14.6 | 29.8 | 52 | 79 | |
| 10 | 10.02.2026 | Sunny | 0 | 15.3 | 30.1 | 53 | 80 | |
| 11 | 11.02.2026 | Sunny | 0 | 15.6 | 29.8 | 51 | 78 | |
| 12 | 12.02.2026 | Sunny | 0 | 16.2 | 30.4 | 52 | 81 | |
| 13 | 13.02.2026 | Sunny | 0 | 17.6 | 30.7 | 53 | 85 | |
| 14 | 14.02.2026 | Sunny | 0 | 16.8 | 29.6 | 51 | 83 | |
| 15 | 15.02.2026 | Sunny | 0 | 17.2 | 30.4 | 52 | 86 | |
| 16 | 16.02.2026 | Sunny | 0 | 16.8 | 29.5 | 51 | 84 | |
| 17 | 17.02.2026 | Sunny | 0 | 16.8 | 30.2 | 52 | 85 | |
| 18 | 18.02.2026 | Sunny | 0 | 17.2 | 30.6 | 51 | 84 | |
| 19 | 19.02.2026 | Sunny | 0 | 17.7 | 31.1 | 53 | 86 | |
| 20 | 20.02.2026 | Sunny | 0 | 14.8 | 30.6 | 52 | 83 | |
| 21 | 21.02.2026 | Sunny | 0 | 15.9 | 30.8 | 51 | 81 | |
| 22 | 22.02.2026 | Sunny | 0 | 16.7 | 31.3 | 53 | 83 | |
| 23 | 23.02.2026 | Sunny | 0 | 17.4 | 30.8 | 51 | 80 | |
| 24 | 24.02.2026 | Sunny | 0 | 16.8 | 29.7 | 53 | 82 | |
| 25 | 25.02.2026 | Sunny | 0 | 17.2 | 31.3 | 56 | 84 | |
| 26 | 26.02.2026 | Sunny | 0 | 16.9 | 30.7 | 54 | 83 | |
| 27 | 27.02.2026 | Sunny | 0 | 17.2 | 31.4 | 57 | 85 | |
| 28 | 28.02.2026 | Sunny | 0 | 16.8 | 30.4 | 52 | 83 | |

| Rainfall Data | | | | |
|----------------------|-------------|----------------|----------------------|------------|
| Sr.no. | Description | Total Rainfall | Up to previous month | This month |
| 1 | Rainfall | 1,670.60 | 1,670.60 | 00.00 |

The maximum & minimum weather records are summarized below:

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

| TEMPERATURE/ RAINFALL PERIOD: 1st JANUARY, 2026 to 31st JANUARY, 2026 | | | | |
|--|----------------------------|----------------------------|----------------------------|-------------------|
| Temperature | | Rainfall | | |
| Maximum (in °C) | Minimum (in °C) | Maximum (in mm) | Minimum (in mm) | Total Days |
| 31.4 | 14.6 | 0 | 0 | 0 |

**CHAPTER-14
ACCIDENT REPORT**

NIL

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER-15

ROAD MAINTENANCE & SAFETY REPORT

The Traffic Safety Arrangements during the execution of works is being carried out by the Concessionaire for safe movement of vehicles on the project highway. The Concessionaire has provided sufficient road signs, temporary barriers, gunny bags filled with soil with reflective stickers etc. at the construction sites.

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.

CHAPTER-16

PROJECT PROGRESS PHOTOGRAPHS



EMB TOP LAYER GRADING WORK IN PROGRESS AT CH. 44+500 LHS



EMB TOP LAYER ROLLING AT CH. 44+000 TO 44+600 RHS

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.



EMB TOP LAYER ROLLING AT CH. 57+300 TO 57+500 LHS



Geogrid laying at 39+600 to 39+700

Four Laning of Badarpur-Churaibari section of NH-37 & NH-8 from Design chainage 38.600 (End of Proposed Badarpur Bypass) to Km. 62.800 (Start of Proposed Nilambazar/ Cheragi Bypass) in the state of Assam (Package-IV) on HAM mode.



Toe wall raft concrete pouring work in progress AT 55+600 to 55+640 RHS



PILE CAP CASTING COMPLETE AT 48+557 P2 RHS