




4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

Monthly Progress Report

March - 2026



<p>Authority</p>		<p>National Highways Infrastructure Development Corporation Limited</p>
<p>Independent Engineer</p>		<p>M/s Technocrafts Advisory Services Private Limited in association with M/s MAV Associates LLP</p>
<p>Concessionaire</p>		<p>MKC Badarpur Churaibari Kamakhya (PKG-7) Highways Pvt. Ltd.</p>

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

TABLE OF CONTENTS


CHAPTERS	DESCRIPTIONS	PAGES
	TABLE OF CONTENTS	
	Project Road Location Map / Index Map	
	EXECUTIVE SUMMARY	
	1. The Project Road	
	2. Mobilization	
	3. Pre-Construction Activity	
	4. EPC Contractor	
	5. Design & Drawing	
	6. Work Program	
	7. Quality Control & Material	
	8. Supervision and Monitoring of Project works	
	9. Site Visit and Meeting	
	10. Schedule Completion Date	
	11. Operation and Maintenance (O&M)	
	12. Area of Concern	
	13. Current Issues	
1	INTRODUCTION	
	General	
2	CONTRACT DATA	
3	SALIENT FEATURES OF PROJECT HIGHWAY	
	3.1 Pavement Composition (MCW)	
	3.2 Details of New/ Widening of Structures and Project Facilities	
4	SCOPE OF WORKS AND PROJECT FACILITIES	
	4.1 Scope of Works	
	4.2 Project Facilities	
5	PRE-CONSTRUCTION ACTIVITY	
	5.1 Obligations	
	5.2 Shifting of Utilities	
	5.3 Tree Cutting	
	5.4 Land Acquisition	

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

	5.5 Hindrance, Payment Status and LA Status	
6	MOBILIZATION	
	6.1 Manpower Mobilization of Concessionaire	
	6.2 Organization Chart of Concessionaire	
7	DEPLOYMENT OF PLANTS AND EQUIPMENT / PROJECT SET UP PLAN	
	7.1 Plants and Equipment Deployed	
8	DESIGN AND DRAWING	
	8.1 Design	
	8.2 Drawing	
	8.3 Status of Drawings	
9	PROJECT WORK PROGRESS	
	9.1 Work Progress	
	9.2 Structure work Progress	
	9.3 Weightages of Components	
	9.4 S Curve of Project	
	9.5 Detailed Highway & Structure Works Progress	
10	QUALITY CONTROL AND MATERIAL	
	10.1 Quality Control	
	10.2 Site Laboratory	
	10.3 Material Testing	
	10.3.1 Soli and Aggregates	
	10.3.2 Cement	
	10.3.3 Reinforcement Steel	
	10.3.4 Status of Material Sources Approvals & Mix Designs	
	10.3.5 Details of QC Test conducted during the month	
11	CORRESPONDENCE	
12	NON-CONFORMANCE REPORT	
13	WEATHER REPORT	
14	ACCIDENT REPORT	
15	ROAD MAINTENANCE AND SAFETY REPORT	
16	PROJECT PROGRESS PHOTOGRAPHS	

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border)
Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

PROJECT LOCATION MAP / INDEX MAP



4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

EXECUTIVE SUMMARY

The Concessionaire has signed the Concession Agreement with National Highway Infrastructure Development Corporation Limited (NHIDCL) on dated September 17, 2024. This Executive Summary presents the works progress of the Project Highway during the construction period from February 28, 2025 to February 27, 2027.

1. The Project Road:

4-L of NH 37 from design Ch 00+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

2. Mobilization:

The Concessionaire has mobilized the required Engineers/ Staff Personnel, Machineries/Equipment's, Plants and established main Base Camp at CH: - 5+600 LHS (Darakona).

The details of Key staff personnel deployed are highlighted in the Chapter-6 of this report. The details of deployed Plants and Machineries are included in Chapter-7 of this report.

3. Pre-Construction Activity:

The Details of pre-construction activities have been included in Chapter-5 of this report.

4. EPC Contractor:

MKC Infrastructure Limited the details of project highway works have been included in Chapter-09 of this report.

5. Design and Drawing

The details of design and drawing status have been included in this report on Chapter 8.

7. Work Program:

At the time of commencement of works, the Concessionaire submitted the Stage wise completion schedule Work Program Vide Letter No. MKCIL/ASSAM/PKG-07/162, dated 17.04.2025 for Authority/IE's approval. Based on the monthly works plan, the works is being carried out by the Concessionaire.

8. Quality Control and Material:

The works is being carried out by the Concessionaire as per Quality Assurance Plan submitted to Authority Vide Letter MKCIL/ASSAM/PKG-07/139 on dated 07.04.2025. Each construction activity is being checked/verified as per the RFI's submitted to Authority/ IE by the Concessionaire.

9. Supervision and Monitoring of Project works:

The Authority/ IE along with the concessionaire is supervising and monitoring the execution of works as per requirements of Standard/ Specifications. The monitoring of works is being carried out through the RFI submitted by the Concessionaire and its approval/ rejection after necessary checking/ verification by the Authority/ IE.

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

10. Site Visit and Meeting:

The Authority/ IE Engineers are regularly visiting the Project Highway.

11. Schedule Completion Date:

As per Schedule-G of the Concession Agreement shall occur on the 730th day from the Appointed Date. The declared Appointed Date being February 28, 2025, the Scheduled completion Date shall occur on February 27, 2027.

12. Operation and Maintenance (O&M):

O&M Obligations – During Operation Period, the Concessionaire shall operate and maintain the project in accordance with this Agreement either by itself, or through the O&M Contractor and if required, modify repair or otherwise make improvements to the Project to comply with the provisions of this Agreement, Applicable Laws and Applicable Permits, and conform to Specifications and Standards and Good industry Practice. The obligations of the concessionaire shall be as per Article 17.

13. Area of Concern/ Availability of site for work:

Procurement of ROW- The existing ROW and the stretches of 14.360 km. are subjected to following:

a) Stretches/ Hindered Free Land 11.51 Km out of 14.36 Km:

Stretches/ Hindered Free Land				Encumbrances/ Hindered Land		
Sr. No.	Side	Length (Km)	%	Side	Length (Km)	%
1.	BHS	12.200	90.20%	BHS	2.180	10.80%

b) Hindered due to Tree Cutting:

Description	Total Nos.	Cutting Tree	Balance	Impacted Length (km)	Remarks
Total Trees	407	256	151	1.0	

c) Encumbrances due to Religious Structure:


Sr. No.	Types	Chainage	Side	Status	Remarks
1.	Small Temple	2+750	RHS	Done	
2.	Temple	4+150	LHS	Shifting in Progress	
3.	Kabristan	4+300	BHS	Done	
4.	Masjid	4+500	BHS		Delay by CALA
5.	Kabristan	7+300	BHS	Done	

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

d) Details of Hidered Land:

DETAILS OF ENCUMBRANCES WITHIN ROW							
Sr. No	Chainage		Side	Total Length (KM)	Description	Work Affected	Remarks
	From	To					
1	0+250	0+350	BHS	100.00	Brick Industry	Earth Work	
2	2+700	2+850	BHS	150.00	Residential Houses	RE Wall	
3	3+650	3+700	BHS	50.00	Residential Houses	Earth work	
4	3+900	3+980	BHS	80.00	Assam Type House & Shade	Earth Work	
4	4+080	4+180	LHS	100.00	Assam Type House& Temple	Earth Work	
5	4+200	4+300	BHS	100.00	Assam Type House	Earth Work	
5	4+420	4+550	RHS	130.00	Masjid & Kabristan	Earth Work	
6	4+650	4+700	RHS	50.00	Assam Type House	Earth Work	
6	5+400	5+450	BHS	50.00	Assam Type House	Earth Work	
7	5+450	5+480	BHS	30.00	Assam Type residential houses	Earth work	
7	5+550	5+650	BHS	100.00	Assam Type residential houses	VUP	
8	6+600	6+650	BHS	50.00	RCC & Assam Type Houses	Box-culvert	
8	7+250	7+300	BHS	50.00	Assam/RCC Type Houses & Kabristan	Box-culvert	
9	9+280	9+400	BHS	120.00	Assam Type residential houses	Toe Wall and earth work	
9	10+900	10+950	BHS	50.00	Assam Type residential houses	Earth work	
10	11+250	11+400	BHS	150.00	Assam Type residential houses	Earth Work	
10	12+250	12+450	BHS	200.00	Assam Type residential houses	Earth Work	
11	12+590	12+620	BHS	30.00	Assam Type residential houses	Earth Work	
11	12+800	12+900	BHS	100.00	Assam Type residential houses	Earth Work	
12	13+100	13+200	RHS	100.00	Assam Type residential houses	Earth Work	
12	13+400	13+500	BHS	100.00	Assam Type residential houses	Earth Work	
13	13+650	13+680	LHS	30.00	Assam Type residential houses	Earth Work	
13	13+800	13+900	BHS	100.00	Assam Type residential houses	Earth Work	
14	13+950	14+050	LHS	100.00	LPAI Boundary wall and Gate	Earth Work	
14	14+150	14+200	BHS	50.00	ICP-BSF Gate	Minor Bridge	
15	14+240	14+250	RHS	10.00	ICP-BSF Vehicles Scanning Machine	Earth Work	
Total Hindered Length				2180.00			

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.



Current Issues:-

- a) **Non-availability of land:-** As per the Concession Agreement, 100% of the land is to be handed over to the Concessionaire within 90 days from the Appointed Date. However, only approximately 80.20% of the land is currently free from encumbrances (refer the Concessionaire’s letter no. MKCIL/ASSAM/PKG-07/490 dated 29.11.2025)

As per Joint Handover Memorandum (Appendix-I) dated 28.02.2025

SUMMARY OF LAND ACQUISITION & CLEARANCES

Sl. No	Total Land Required (in Ha)	Available Land (in Ha)	Remaining Land (In Ha)	% Available Land	Hindrance free length (in Km)	% Available hindrance free length %
1	63.59	56.17	7.42	88.33%	11.510 Km	80.20%


Note: The hindrance free length is calculated based on the right of way required against construction zone. M/s MKC Badarpur Churaibari Kamakhya (Pkg-7) Highways Pvt. Ltd will not claim any damages from the Authority as specified in Cl 4.2 of Concession Agreement for the period delay and time extension in accordance with Cl 4.1.2 of Concession Agreement.

Authorized Representative:



M/s MKC Badarpur Churaibari Kamakhya (Pkg-7) Highways Pvt. Ltd.

General Manager(P)



Date: 28/02/25

Place: Karimganj

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

b) Approval of Material Source:- Approval from the Independent Engineer is still pending for the proposed material sources, and admixtures (refer the Concessionaire's Chapter no._10 & Table no 10.3.4)

c) Existing Road Maintenance: One time tender flotating decision for maintenance of the existing road is pending by the end of the Authority.

The Concessionaire has submitted its concern regarding the deteriorated condition of the existing road and clarified that it has only a limited scope of work, which includes only pothole repairs. During the meeting held at HQ, NHIDCL, New Delhi under the chairmanship of the MD (NHIDCL), this issue was acknowledged by the Hon'ble MD (NHIDCL), who directed the PMU and RO to float a one-time tender for the maintenance of the existing road.

d) Non-Permission from PWD Authorities: - The Concessinaire has submit it concern regaiding the permission for using the PWD rural roads for carrying of forest materials under Bharat Mala Project vide letter no. MKCIL/ASSAM/PKG-07/176 dated 24.04.2025.

It is essential to transport forest materials such as aggregates, soil, sand, and other construction materials from the designated quarry and borrow areas to the project site.

These materials are to be transported through certain PWD rural roads, as these routes form the only available access between the material sources and the construction stretch.

However, the Karimganj PWD Divisional Officer has restricted the movement of construction vehicles carrying these materials through the said rural roads, which has caused a significant hindrance to the ongoing project works and may adversely affect the overall project timeline.

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-1

INTRODUCTION

General

The NHIDCL proposes to implement the development, maintenance, and management of the Spur from NH-8 near Karimganj to Sutarkandi (India-Bangladesh border) Km. 0.020 to Km. 14.380 into 4-lane access controlled corridor. The proposed project road has been selected to improve connectivity and reduce travel time from Assam to Tripura. Also, this connectivity will improve international road connectivity between India and Bangladesh. To achieve the above task, NHIDCL has appointed M/s. Aarvee Associates Architects Engineers and Consultants Pvt. Ltd. The Letter of Awarded was communicated vide letter No. NHIDCL / Assam / DPR / Silchar-Churaibari /222542/2581 and the agreement was signed on September 1st, 2023.

This executive summary is submitted along with the Final detailed project report to cover the key aspects of the project.

Project Overview

As described earlier the project road is a spur to NH-8 near Karimganj and ends at Sutarkandi. The proposed alignment passes through Karimganj district in the state of Assam connecting villages Karimganj, Fakirabazar, Jarpata and Sutarkandi.

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-2

CONTRACT DATA

Sr. No.	Items	Description
1.	Name of Project	4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.
2.	Project Length	14.360 km
3.	Project Bid Cost	380.26 Cr.
4.	Authority	National Highways & Infrastructure Development Corporation Limited
5.	Independent Engineer	M/s Technocrats Advisory Services Private Limited in association with M/s MAV Associates LLP
6.	Concessionaire	MKC Badarpur Churaibari Kamakhya (PKG-7) Highways Private Limited
7.	Design Consultant	Geo Designs & Research Pvt. Ltd.
8.	DPR Consultant	Aarvee Associates Architects Engineers & Consultants Pvt. Ltd.
9.	LOA No. & Date	NHIDCL/ Assam/ NH-37/ Sil-Churai/ Pkg-VII/ 233357/ 3087 dated 11.03.2024
10.	Date of Concession Agreement	September 17, 2024
11.	Appointed Date	February 28, 2025
12.	Construction Period	730 days (from Appointed Date) [24-Months]
13.	Schedule Completion Date	February 27, 2027
14.	O&M Period	15 Years from the date of COD

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

15.	Project Milestone	
	Milestone- I	<p>The Project Milestone-I shall occur on the date falling on the 256th (two hundred and fifty sixth) day from the Appointed Date (i.e., November 11, 2025)-</p> <p>(The concessionaire shall have expended not less than 20% of the total capital cost set forth in the Financial Package and the Concessionaire shall have commenced construction of the Project and achieved 20% Physical Progress)</p>
	Milestone- II	<p>438th Day from Appointed Date (i.e., May 12, 2026)- (Prior to the occurrence of Project Milestone-II, the Concessionaire shall have expended not less than 35% of the total capital cost set forth in the Financial Package. Provided, however, that at least 70% of the expenditure referred to hereinabove shall have been incurred on physical works which shall not include advances of any kind to any person or expenditure of any kind on plant and machinery and the concessionaire shall have commenced construction of the project and achieved 35% Physical Progress.).</p>
	Milestone- III	<p>620th Day from Appointed Date (i.e., November 10, 2026) (The concessionaire shall have commenced construction of all Project Facilities and expended not less than 75% of the total capital cost set forth in the Financial Package and the concessionaire shall have commenced construction of the Project and achieved 75% Physical Progress).</p>
	Scheduled Completion Date	<p>730th Day from Appointed Date (i.e., February 27, 2027)</p> <p>The concessionaire shall have completed the Project in accordance with the Concession Agreement.</p>

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER -3

SALIENT FEATURES OF PROJECT HIGHWAY

3.1 Pavement Composition (For Main Carriage Way/ Service Road)

Section	Design Chainage		Stretch in Km.	Pavement Composition in mm.						
	From	To		Sub-Grade	R-GSB	R-WMM	DBM	BC	DLC	PQC
MCW	00+020	12+900	12.880	500.00	200.00	190.00	50.00	30.00	-	-
	12+900	14+380	1.480	500.00	150.00	-	-	-	150.00	180.00
				Sub-Grade	GSB	R-WMM	BC	-		
Service Road				500.00	200.00	185.00	30.00	-		

3.2 Details of New/ Widening of Structures and Project Facilities to be constructed along the project Highway:

Sr. No.	Description	Unit	As per CA	Remarks
1.	Railway over Bridge	New Construction	Nos.	1
2.	Major Bridge	New Construction	Nos.	3
3.	Minor Bridge	New Construction	Nos.	7
		Reconstruction	Nos.	1
4.	VUP	New Construction	Nos.	2
5.	LVUP	New Construction	Nos.	9
6.	SVUP	New Construction	Nos.	1
7.	Box Underpass	New Construction	Nos.	4
8.	Box Culvert	New Construction	Nos.	28
		Reconstruction	Nos.	4
		Additional	Nos.	20
9.	Pipe Culvert	Additional	Nos.	20
10.	Bus Bay		Nos.	2
11.	Major Junction		Nos.	2
12.	Minor Junction		Nos.	4
13.	W-beam Single faced metal crash barrier		Rmt.	17602
14.	Drain (covered)		Rmt.	2960

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER -4

SCOPE OF THE WORKS AND PROJECT FACILITIES

4.1 Scope of Works

The Schedule-B of the Concession Agreement specifies the scope of works. The broad scope of the works includes the following:

- Reconstruction of existing 2 lane carriageway to 4 lane divided carriageway including strengthening existing carriageway by providing bituminous overlays in accordance with the Specifications and Standards.
- Construction of 1- ROB, 3- Major Bridge, 8- Minor Bridge, 16- Underpasses, 52- Culverts.
- Construction of Slip Road of 4.16 Km

4.2 Project Facilities

The Schedule-C of the Concession Agreement specifies the project facilities to be constructed for the project highway. The project facilities include the following:

- a) Roadside Furniture
 - i. Kilometer and Hectometer Stones
 - ii. Traffic Signs
 - iii. Overhead Sign
 - iv. Road Marking
 - v. Road Delineators
 - vi. Reflective Pavement Markers & Solar Studs
 - vii. Traffic Impact Attenuators
 - viii. Boundary wall and Fencing
- b) Operation and Maintenance centres
- c) Way side Amenities/ Service Areas
- d) Bus Bay and Bus Shelter
- e) Pedestrian Facilities
- f) Highway Lighting
- g) Rainwater Harvesting
- h) Environmental Management Plan
- i) Advanced Traffic Management System (ATMS)
- j) Highway Petrol Unit
- k) Emergency Medical Services
- l) Crane Services

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER -5

PRE-CONSTRUCTION ACTIVITIES

5.1 Obligations

Obligations of Authority-

Sr. No.	Clause No.	Obligation	Status	Remark/ Reference
1	Clause 4.1.2	Condition Precedent	Done	MKCIL/ASSAM/PKG-07/261
2	Article 11	Utilities, Associated Roads and Trees	In Progress	
3	Clause 18.1.2	Safety Consultant	Awaited	
4	Article 21	Appointment of Independent Engineer	Done	Partially Mobilized
5	Clause 10.3	Joint Memorandum	Done	

Obligations of Concessionaire-

Sr. No.	Clause No.	Obligation	Status	Remark/ Reference
1	Clause 9.1	Performance Security	Submitted	
2	Article 11	Shifting and Relocation Electrical Utilities	In Progress	
3	Article 26	Insurance	Done	
4	Clause 4.1.3 (Schedule-E)	Applicable Permits	Done	
5		A permission of State Govt. for boulders extraction	Done	
6		Permission of Village Panchayet and Pollution Board for installation of crushers	Done	
7		License for use of explosives	Done	
8		Permission of the State Govt. from drawing water from river/ reservoir	Done	
9			Labour Licence	Done
10	Clause 12.1	Quality Assurance Plan	Submitted	MKCIL/ASSAM/PKG-07/139 dt. 07.04.2025
11		Construction Methodology	Submitted	MKCIL/ASSAM/PKG-07/150 dt. 14.04.2025

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

5.2 Shifting of Utilities

The project works includes shifting/relocation of various utility services along the project road. The details of the utilities/ Hindrances are required to be shifted/ relocated/ removed along the Project Highway is summarized below:

Sl. No.	Utility/ Hindrance Type	Unit	Nos.	Remarks
1.	HT/LT Lines (including Transformer if any)	Kms	4.36	In progress
2.	HT/ LT crossing	Nos.	8	50% Done
3.	Water Pipelines	Kms	4.65	Done
4.	Water Pipeline Crossing	Nos.	14.00	Done

5.3 Tree Cutting

The tree cutting status is given below for the project highway.

Sr. No.	Description	Total	Remarks
1.	Total Number of Trees	407.00	
2.	Total Felling of Trees	256.00	
3.	Balance Trees	151.00	

5.4 Land Acquisition

As appended above in executive summary, Serial no. 13.

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

**CHAPTER -6
MOBILIZATION**

6.1 Manpower Mobilization of Concessionaire

Sr. No.	Name of Employee	Designation	Department
1	Satish Chandra Pandeya	Sr. GM	HQ
2	Vinay Kumar Pandey	GM (Projects)	Project
3	Gaijianpov Gonmei	Asst. Manager	Accounts
4	Sambasiva Rao Chilla	Deputy Manager	HR/Admin
5	Sanjeev Kumar Pandey	Executive	HR/Admin
6	Tupidhar Das	Executive	HR/Admin
7	Golu Meena	Supervisor	HR/Admin
8	Rituraj Gop	Sr. Engineer	Billing/Planning
9	Shubham Kumar	Engineer	Billing/Planning
10	Surajit Samanta	Engineer	Billing/Planning
11	Pankaj Baser	Jr. Engineer	Electrical
12	Alok Kumar Choudhary	Deputy Manager	Highway
13	Vishal Mishra	Asst. Manager	Highway
14	Janmejay Kar	Asst. Manager	Highway
15	Sansar Chander	Sr. Engineer	Highway
16	Tapas Basak	Engineer	Highway
17	Dinesh Kumar	Engineer	Highway
18	Arya Yadav	Jr.Engineer	Highway
19	Pawan Kumar	Jr.Engineer	Highway
20	Krishna Singh	Supervisor	Highway
21	Chandrakant	Supervisor	Highway
22	Md Mohbub Ahmed	Supervisor	Highway
23	Joga Ram	Supervisor	Highway
24	Saurav Singh	Supervisor	Highway
25	Amardeep Chaudhary	Supervisor	Highway
26	Shyambabu Singh	Manager	Liaison
27	Sahil	Sr. Executive	Liaison
28	Subrata Dinda	Senior Manager	P&M
29	Sandeep Kumar Gejwal	Senior Manager	P&M
30	Deepak Tiwari	Sr. Engineer	P&M
31	Amit Bhadauriya	Executive	P&M
32	Indrajit Majumdar	Supervisor	P&M
33	Prabhakar Kumar	Jr. Engineer	P&M
34	Joy Kanoo	Supervisor	P&M
35	Priyesh Kumar Sharma	Supervisor	P&M
36	Alok Kumar Ghadai	Engineer	P&M
37	Ranjit Kumar Prajapati	Exective	P&M
38	Lakshman Shil	Fleet Supervisor	P&M
39	Sachin	Engineer	P&M
40	Ravi Shanker Tripathi	Sr. Manager	QA/QC

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

41	Ankit Kumar	Sr. Engineer	QA/QC
42	Vivek Kumar Singh	Sr.Lab Tec	QA/QC
43	Shubham Singh	Assistant Engineer	QA/QC
44	Ram Prakash	Technician	QA/QC
45	Sujay De Sarkar	Engineer	QA/QC
46	Amit Pathak	Technician	QA/QC
47	Deepak Kumar Pandey	Executive	QA/QC
48	Manish Kumar Mandal	Lab tech	QA/QC
49	Shiv Shankhadhar	Lab tech	QA/QC
50	Debabrata Nath	Engineer	QA/QC
51	Abhishek Raj	Lab Asst	QA/QC
52	Chandan Kumar Dash	Sr. Manager	Store
53	Bipin Kumar Mohapatra	Manager	Store
54	Neeraj Kumar	Sr. Engineer	Store
55	Pradip Kumar Saha	Sr. Exective	Store
56	Amit Kumar	Jr. Engineer	Store
57	Abhishek Dwivedi	Jr. Engineer	Store
58	Amit Sikarwar	Executive	Store
59	Jainendra Pratap Singh	Executive	Store
60	Sujeet Kumar	Supervisor	Store
61	Sumanta Datta	Supervisor	Store
62	Milan Samantha	Supervisor	Store
63	Mohit	Supervisor	Store
64	Pawan Kumar	Safety Asst.	Safety
65	Santosh Singh	Dy Manager	Structure
66	Anjanay Awasthi	Asst. Manager	Structure
67	Jaydeep Bhattacharya	Sr. Engineer	Structure
68	Vageesh Tripathi	Sr. Engineer	Structure
69	Indrajit Samanta	Engineer	Structure
70	Souvik Paul	Engineer	Structure
71	Rakesh Kumar Singh	Engineer	Structure
72	Brijesh Kumar	Engineer	Structure
73	Narayan Kumar	Supervisor	Structure
74	Sujit Kumar Ray	Sr. Supervisor	Structure
75	Omprakash	Foreman	Structure
76	Ankit Solanki	Supervisor	Structure
77	Ankit Chaurasiya	Supervisor	Structure
78	Deepak Chahuan	Jr. Engineer	Structure
79	Ratan Thakur	Supervisor	Structure
80	Sandeep Kumar	Supervisor	Structure
81	Ashis Koley	Deputy Manager	Survey
82	Koushik Routh	Sr. Surveyor	Survey
83	Amit Singh	Surveyor	Survey
84	Ram Pojan	Surveyor	Survey
85	Koushik Samanta	Surveyor	Survey

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-7

DEPLOYMENT OF PLANTS AND EQUIPMENT / PROJECT SET UP PLAN

7.1 Plants and Equipment Deployed

S.no	Equipment type	Unit	Qty	Remarks
1	LMV	Nos.	17	
2	TIPPER	Nos.	35	
3	MOBILE CRANE	Nos.	4	
4	SOIL COMPACTOR	Nos.	12	
5	EXCAVATOR	Nos.	09	
6	BACK HOE LOADER	Nos.	05	
7	DIESEL DISPENCER	Nos.	2	
8	TRANSIT MIXER	Nos.	09	
9	TRACTOR	Nos.	2	
10	GRADER	Nos.	3	
11	BABY ROLLER	Nos.	1	
12	HM PLANT	Nos.	1	
13	BATCHING PLANT	Nos.	1	
14	RE BLOCK PLANT	Nos.	1	
15	DG	Nos.	9	
16	TRAILER	Nos.	2	
17	CRUSHER	Nos.	2	
18	WATER TANKER	Nos.	05	
19	LOADER	Nos.	2	
20	BOOM PLACER	Nos	01	

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-8

DESIGN AND DRAWING

The project highway has been designed for four lane divided carriageway facility with provision of central raised median of 1.6m. The Concession Agreement envisages design of the project highway by the Concessionaire. The scope of design includes the design for road works, structure works and other project facilities. The drawings need to be prepared and approved for execution of each component of the project highway.

8.1 Design

The design of road works e.g., plans and profiles, cross sections and other miscellaneous items are being prepared by the Concessionaire for approval and execution of works accordingly. Similarly, the design of various structures e.g., Major bridge, Minor bridges, Vehicular Underpasses, Box Culverts, Hume Pipe Culverts etc. are also being prepared by the Concessionaire for review by Authority/ IE.

8.2 Drawings

As per requirement of the Contract Agreement various drawings are being prepared for execution and completion of the works. The working drawings of road works and structure works are being prepared by the Concessionaire and submitted to the Authority/ Independent Engineer prior to execution of works at site.

8.3 Status of Approval of Drawings

The status of drawing submission and approval of GAD for road and structure works as on December-31, 2025, is enclosed in this chapter of the report.

Road Works

Description	Total Nos	Submitted	Approved
Plan and Profile	1	1	1
Pavement Design Report (Flexible)	1	1	1
Pavement Design Report (Rigid)	1	1	1
RE Block Drawing	1	1	1
Boundary Wall Drawing	1	1	1
Typical Drain	1	1	0
Friction Slab CB Drawing	1	1	0
Typical Toe Wall	1	1	1
Typical Retaining Wall Flat	1	1	1
Typical Retaining Wall Emk.	1	1	0
RE Wall	4	2	0

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

Structure Works:-

Structure				
Description	Total Nos	Submitted	Approved	Remarks Assam Pkg-07
Box Underpass	4	4	4	
SVUP	1	1	1	
LVUP	9	9	9	
VUP	2	2	2	
MNB	8	8	7	
MJB	3	3	2	
ROB	1	1	1	Approved from Railway.
Box Culvert	32	30	30	20 Addi. Culvert 1x4x3 & 20 Addi. Pipe Culvert 1x1.2m

**4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border)
Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.**

CHAPTER-9

PROJECT WORK PROGRESS

Project Name :-	Four Laning of Karimganj - Sutarkandi section of NH-37 from Design chainage 0.020 (Assam-Agartala Road NH-8 near Kanisail Pt II) to Km. 14.380 (Sutarkandi, India-Bangladesh Border) in the state of Assam (Package-7)						
Authority Engineer :-	National Highways & Infrastructure Development Corporation Limited						
Independent Engineer :-	M/s Technocrats Advisory Services Pvt. Ltd. in association with M/s MAV Associates LLP						
Concessionaire :-	MKC Badarpur Churaibari Kamakhya (PKG-7) Highways Pvt. Ltd.						
Total Contract Price :-	3,802,600,000						
Schedule-G							
Item	Stage for measurement of Physical Progress	Unit	Qty.	Weightage in percentage to the contract price	Physical Progress	% of Physical Progress	Value of Physical Progress
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads)	A - Widening and strengthening of existing road						
	(1) Earthwork upto top of Sub-grade	L-Km	3.27	0.46%	1.09	33.35%	0.15%
	(2) Granular work (Sub-base, base,shoulder)						
	(a) GSB	L-Km	3.27	0.43%	1.00	30.59%	0.13%
	(b) WMM	L-Km	0.34	0.03%			
	(3) Shoulders						
		L-Km	0.34	0.01%			
	(4) Bituminous Work						
	(a) DBM	L-Km	0.34	0.06%			
	(b) BC	L-Km	0.34	0.02%			
	(5) Rigid Pavement						
	Concrete Work	L-Km	2.93	1.55%			
	B- New 4 Lane Realignment/Bypass						
	(1) Earthwork upto top of Sub-grade	L-Km	23.77	26.87%	12.29	51.69%	13.89%
	(2) Granular work (Sub-base, base,shoulder)						
	(a) GSB	L-Km	23.77	4.07%	4.10	17.25%	0.70%
	(b) WMM	L-Km	23.77	2.76%			
	(3) Shoulder						
		L-Km	23.77	0.67%			
	(4) Bituminous Work						
	(a) DBM	L-Km	23.77	1.78%			
	(b) BC	L-Km	23.77	1.15%			
	C- New Culverts, Minor Bridges, underpasses, overpasses on existing road, realignment, bypasses:						
1) Culverts	No.	64.00	4.55%	35.00	54.69%	2.49%	
2) Minor Bridge							
a) Foundation	No.	22.00	2.76%	17.00	77.27%	2.13%	
b) Sub-Structure	No.	22.00	1.27%	8.00	36.36%	0.46%	

**4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border)
Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.**


	c) Super-Structure (including Crash Barrier etc. Complete) If pre-cast girders/ segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments.						
	c-i) Precast Girder - On Casting (40%)	No.	6.00	0.72%	2.00	33.33%	0.24%
	c-ii) Slab - after Completion of Slab (60%)	No.	16.00	1.07%	4.00	25.00%	0.27%
	5) Grade Separated Structures						
	a) Underpasses (Box Underpass, SVUP, LVUP, VUP)						
	i) Foundation	No.	38.00	5.31%	24.00	63.16%	3.35%
	ii) Sub-Structure	No.	38.00	3.61%	22.00	57.89%	2.09%
	iii) Super-Structure (including Crash Barrier,Wearing coat etc. Complete) If pre-cast girders/ segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments.						
	- Girder Type - Precast Girder (40%)	No.	6.00	1.41%			
	c-ii) Slab - after Completion of Slab (60%)	No.	32.00	2.12%	12.00	37.50%	0.79%
Major Bridge works and ROB/RUB	C- New Major Bridges						
	(1)Foundation						
	(b) Pile Foundation / Well Foundation	No.	24.00	5.91%	24.00	100.00%	5.91%
	(2) Sub-structure	No.	24.00	1.61%	24.00	100.00%	1.61%
	(3)Super-structure (including crash barriers etc. complete) If pre-cast girders/ segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments.						
	-Super-structure - Precast Girder (40%)	No.	18.00	1.09%	14.00	77.78%	0.85%
	c-ii) Slab - after Completion of Slab (60%)	No.	18.00	1.64%			
	D- New rail-road bridges						
	(a) ROB						
	(1)Foundation	No.	10.00	2.50%	10.00	100.00%	2.50%
	(2) Sub-structure	No.	10.00	1.06%			
	(3)Super-structure (including crash barriers etc. complete) If pre-cast girders/ segments are used, 40% of the weightage of the stage in percentage to the bid project cost is assigned to the casting of such precast girders/ segments.						
	-Super-structure - Precast Girder (40%)	No.	8.00	0.90%	2.00	25.00%	0.22%
	c-ii) Slab - after Completion of Slab (60%)	No.	8.00	1.34%			

**4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border)
Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.**

Structures (Elevated Section, Reinforced earth)	4) Reinforced Earth Wall (includes Approaches of ROB, Underpasses, Over passes, Flyover etc.)						
	i) Re Block Casting (5%)	Sq.m	24,984.00	0.03%	13,081.45	52.36%	0.02%
	ii) Re Block Erection (95%)	Sq.m	24,984.00	0.63%			
Electrical and Public Health Utilities	UTILITY SHIFTING						
	HT/LT lines (including Transformers if any)	Km	4.36	0.04%	2.38	54.59%	0.02%
	HT/LT crossings	No.	65.00	1.03%	20.00	30.77%	0.32%
	Water pipeline	Km	4.65	0.03%	4.65	100.00%	0.03%
	Water pipeline crossings	No.	14.00	0.06%	14.00	100.00%	0.06%
Other Works	OTHER WORKS						
	i) Service Road / Slip Road	L-Km	4.164	1.78%			
	iii) Road Side Drain	L-Km	2.96	0.44%	0.50	16.89%	0.07%
	iv) - Road signs, markings, Km Stone, Safety devices						
	(a) Road signs, markings, Km Stone	L-Km	14.36	0.30%			
	(b) Concrete Crash Barrier/W Beam Crash Barrier in Road work	L-Km	30.96	2.42%			
	v) - Project Facilities						
	(a) Bus bay	No.	2.00	0.08%			
	viii) Protection Work						
	(a) Boulder Pitching on Slope / Slope Protection Work	L-Km	4.32	2.32%			
	(b) Precast Toe Wall / Retaining Wall	L-Km	13.81	10.94%	5.23	37.90%	4.15%
	x) Miscellaneous						
	(a) Street Lightning	No.	188.00	0.09%			
	(b) Junction/Interchange	No.	6.00	0.18%			
	(c) Precast Boundary Wall	L-Km	27.04	0.42%			
	(d) ATMS, HTMS, Traffic Aid Posts, Medical aid Posts, Vehicle Recue Posts, Telecom System	L-Km	28.72	0.34%			
	(e) Rain Water Harvesting	No.	28.00	0.17%			
Grand Total >>>							42.45%

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border)
 Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

9.2 S Curve




VALUES (IN CR.)	MONTH	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23
		Apr-25	May-25	Jun-25	Jul-25	Aug-25	Sep-25	Oct-25	Nov-25	Dec-25	Jan-26	Feb-26	Mar-26	Apr-26	May-26	Jun-26	Jul-26	Aug-26	Sep-26	Oct-26	Nov-26	Dec-26	Jan-27	Feb-27
CUMULATIVE PLANNED		7.34	22.13	29.24	30.88	33.08	42.74	57.57	84.30	110.09	135.90	161.38	186.67	211.77	229.60	248.42	261.16	273.60	289.87	306.53	330.86	352.58	367.64	380.26
CUMULATIVE ACHIEVED		1.10	1.94	4.56	9.73	11.29	20.65	23.08	33.81	54.03	102.52	129.71	161.42											
		0.29%	0.51%	1.20%	2.56%	2.97%	5.43%	6.07%	8.89%	14.21%	26.96%	34.11%	42.45%											

**4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border)
Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.**

9.3 Weightages (Earthwork, Granular Work, Bituminous Work, Culvert, MJB, MNB, Underpass, ROB, RE Wall, Utility Shifting, SR and Others)

Work Description	% of Each sub components	Amount (Cr.)
Sub Grade	19.59%	74,50,23,653.02
Granular Work	8.00%	30,43,19,594.30
Bituminous Work	5.71%	21,70,88,192.72
Culverts	5.52%	20,99,29,557.88
Minor Bridges	6.26%	23,80,73,489.15
Grade Separated Structures	8.25%	31,37,15,716.05
Major Bridge	11.31%	43,00,02,339.39
ROB	6.33%	24,07,16,649.18
RE Wall	0.73%	2,78,77,340.41
Utility Shifting	1.56%	5,92,90,359.01
Slip Road	2.19%	8,34,60,380.79
Protection Work& Other Work	24.54%	93,31,02,728.10
Total	100.00%	3,80,26,00,000.00



**4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border)
Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.**

RHS		LHS	
Chainage	C&G Embankment Sub-Grade R-GSB R-WMM DBM BC	Chainage	C&G Embankment Sub-Grade R-GSB R-WMM DBM BC
11+030		9+030	
11+040		9+040	
11+050		9+050	
11+060		9+060	
11+070		9+070	
11+080		9+080	
11+090		9+090	
11+100		9+100	
11+110		9+110	
11+120		9+120	
11+130		9+130	
11+140		9+140	
11+150		9+150	
11+160		9+160	
11+170		9+170	
11+180		9+180	
11+190		9+190	
11+200		9+200	
11+210		9+210	
11+220		9+220	
11+230		9+230	
11+240		9+240	
11+250		9+250	
11+260		9+260	
11+270		9+270	
11+280		9+280	
11+290		9+290	
11+300		9+300	
11+310		9+310	
11+320		9+320	
11+330		9+330	
11+340		9+340	
11+350		9+350	
11+360		9+360	
11+370		9+370	
11+380		9+380	
11+390		9+390	
11+400		9+400	
11+410		9+410	
11+420		9+420	
11+430		9+430	
11+440		9+440	
11+450		9+450	
11+460		9+460	
11+470		9+470	
11+480		9+480	
11+490		9+490	
11+500		9+500	
11+510		9+510	
11+520		9+520	
11+530		9+530	
11+540		9+540	
11+550		9+550	
11+560		9+560	
11+570		9+570	
11+580		9+580	
11+590		9+590	
11+600		9+600	
11+610		9+610	
11+620		9+620	
11+630		9+630	
11+640		9+640	
11+650		9+650	
11+660		9+660	
11+670		9+670	
11+680		9+680	
11+690		9+690	
11+700		9+700	
11+710		9+710	
11+720		9+720	
11+730		9+730	
11+740		9+740	
11+750		9+750	
11+760		9+760	
11+770		9+770	
11+780		9+780	
11+790		9+790	
11+800		9+800	
11+810		9+810	
11+820		9+820	
11+830		9+830	
11+840		9+840	
11+850		9+850	
11+860		9+860	
11+870		9+870	
11+880		9+880	
11+890		9+890	
11+900		9+900	
11+910		9+910	
11+920		9+920	
11+930		9+930	
11+940		9+940	
11+950		9+950	
11+960		9+960	
11+970		9+970	
11+980		9+980	
11+990		9+990	
12+000		10+000	
12+010		10+010	
12+020		10+020	
10+030		10+030	
10+040		10+040	
10+050		10+050	
10+060		10+060	
10+070		10+070	
10+080		10+080	
10+090		10+090	
10+100		10+100	
10+110		10+110	
10+120		10+120	
10+130		10+130	
10+140		10+140	
10+150		10+150	
10+160		10+160	
10+170		10+170	
10+180		10+180	
10+190		10+190	
10+200		10+200	
10+210		10+210	
10+220		10+220	
10+230		10+230	
10+240		10+240	
10+250		10+250	
10+260		10+260	
10+270		10+270	
10+280		10+280	
10+290		10+290	
10+300		10+300	
10+310		10+310	
10+320		10+320	
10+330		10+330	
10+340		10+340	
10+350		10+350	
10+360		10+360	
10+370		10+370	
10+380		10+380	
10+390		10+390	
10+400		10+400	
10+410		10+410	
10+420		10+420	
10+430		10+430	
10+440		10+440	
10+450		10+450	
10+460		10+460	
10+470		10+470	
10+480		10+480	
10+490		10+490	
10+500		10+500	
10+510		10+510	
10+520		10+520	
10+530		10+530	
10+540		10+540	
10+550		10+550	
10+560		10+560	
10+570		10+570	
10+580		10+580	
10+590		10+590	
10+600		10+600	
10+610		10+610	
10+620		10+620	
10+630		10+630	
10+640		10+640	
10+650		10+650	
10+660		10+660	
10+670		10+670	
10+680		10+680	
10+690		10+690	
10+700		10+700	
10+710		10+710	
10+720		10+720	
10+730		10+730	
10+740		10+740	
10+750		10+750	
10+760		10+760	
10+770		10+770	
10+780		10+780	
10+790		10+790	
10+800		10+800	
10+810		10+810	
10+820		10+820	
10+830		10+830	
10+840		10+840	
10+850		10+850	
10+860		10+860	
10+870		10+870	
10+880		10+880	
10+890		10+890	
10+900		10+900	
10+910		10+910	
10+920		10+920	
10+930		10+930	
10+940		10+940	
10+950		10+950	
10+960		10+960	
10+970		10+970	
10+980		10+980	
10+990		10+990	
11+000		11+000	
11+010		11+010	
11+020		11+020	
11+030		11+030	
11+040		11+040	
11+050		11+050	
11+060		11+060	
11+070		11+070	
11+080		11+080	
11+090		11+090	
11+100		11+100	
11+110		11+110	
11+120		11+120	
11+130		11+130	
11+140		11+140	
11+150		11+150	
11+160		11+160	
11+170		11+170	
11+180		11+180	
11+190		11+190	
11+200		11+200	
11+210		11+210	
11+220		11+220	
11+230		11+230	
11+240		11+240	
11+250		11+250	
11+260		11+260	
11+270		11+270	
11+280		11+280	
11+290		11+290	
11+300		11+300	
11+310		11+310	
11+320		11+320	
11+330		11+330	
11+340		11+340	
11+350		11+350	
11+360		11+360	
11+370		11+370	
11+380		11+380	
11+390		11+390	
11+400		11+400	
11+410		11+410	
11+420		11+420	
11+430		11+430	
11+440		11+440	
11+450		11+450	
11+460		11+460	
11+470		11+470	
11+480		11+480	
11+490		11+490	
11+500		11+500	
11+510		11+510	
11+520		11+520	
11+530		11+530	
11+540		11+540	
11+550		11+550	
11+560		11+560	
11+570		11+570	
11+580		11+580	
11+590		11+590	
11+600		11+600	
11+610		11+610	
11+620		11+620	
11+630		11+630	
11+640		11+640	
11+650		11+650	
11+660		11+660	
11+670		11+670	
11+680		11+680	
11+690		11+690	
11+700		11+700	
11+710		11+710	
11+720		11+720	
11+730		11+730	
11+740		11+740	
11+750		11+750	
11+760		11+760	
11+770		11+770	
11+780		11+780	
11+790		11+790	
11+800		11+800	
11+810		11+810	
11+820		11+820	
11+830		11+830	
11+840		11+840	
11+850		11+850	
11+860		11+860	
11+870		11+870	
11+880		11+880	
11+890		11+890	
11+900		11+900	
11+910		11+910	
11+920		11+920	
11+930		11+930	
11+940		11+940	
11+950		11+950	
11+960		11+960	
11+970		11+970	
11+980		11+980	
11+990		11+990	
12+000		12+000	
12+010		12+010	
12+020		12+020	

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

9.5.1 Status of Box Culvert: -

SN	LHS											Box Culvert Chainage	RHS												
	Protection Work	Parapet Wall	Top Slab	Top Haunch	Wall Final Lift	Wall 2nd Lift	Wall 1st Lift	Haunch	Raft	PCC/Granular Bed	Layout & Excavation		Abutment	Abutment	Layout & Excavation	PCC/Granular Bed	Raft	Haunch	Wall 1st Lift	Wall 2nd Lift	Wall Final Lift	Top Haunch	Top Slab	Parapet Wall	Protection Work
1												A1	00+043	A1											
												A2		A2											
2												A1	00+207	A1											
												A2		A2											
3												A1	00+341	A1											
												A2		A2											
4												A1	01+254	A1											
												A2		A2											
5												A1	01+652	A1											
												A2		A2											
6												A1	01+973	A1											
												A2		A2											
7												A1	02+143	A1											
												A2		A2											
8												A1	02+340	A1											
												A2		A2											
9												A1	02+440	A1											
												A2		A2											
10												A1	03+418	A1											
												A2		A2											
11												A1	03+646	A1											
												A2		A2											
12												A1	03+925	A1											
												A2		A2											
13												A1	04+018	A1											
												A2		A2											
14												A1	04+340	A1											
												A2		A2											
15												A1	04+534	A1											
												A2		A2											
16												A1	04+847	A1											
												A2		A2											
17												A1	05+126	A1											
												A2		A2											
18												A1	05+920	A1											
												A2		A2											
19												A1	06+190	A1											
												A2		A2											
20												A1	06+642	A1											
												A2		A2											
21												A1	07+668	A1											
												A2		A2											
22												A1	07+832	A1											
												A2		A2											
23												A1	07+906	A1											
												A2		A2											
24												A1	08+188	A1											
												A2		A2											
25												A1	08+926	A1											
												A2		A2											
26												A1	08+576	A1											
												A2		A2											
27												A1	09+543	A1											
												A2		A2											
28												A1	09+779	A1											
												A2		A2											
29												A1	10+529	A1											
												A2		A2											
30												A1	11+073	A1											
												A2		A2											
31												A1	11+921	A1											
												A2		A2											
32												A1	12+223	A1											
												A2		A2											
33												A1	12+663	A1											
												A2		A2											
34												A1	13+065	A1											
												A2		A2											
35												A1	13+380	A1											
												A2		A2											
36												A1	13+740	A1											
												A2		A2											

9.5.2 Status of SVUP Culvert.

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

SN	LHS										SVUP Chainage	RHS														
	Protection Work	Parapet Wall	Top Slab	Top Haunch	Wall Final Lift	Wall 2nd Lift	Wall 1st Lift	Haunch	Raft	PCC/Granular Bed		Layout & Excavation	Abutment	Abutment	Layout & Excavation	PCC/Granular Bed	Raft	Haunch	Wall 1st Lift	Wall 2nd Lift	Wall Final Lift	Top Haunch	Top Slab	Parapet Wall	Protection Work	
1											A1	03+728	A1													
											A2		A2													

9.5.3 Status of Minor Bridge: -

Sr.No	LHS										MNB Chainage	RHS														
	Miscellaneous Item	Protection Work	Parapet Wall	Top Slab	Top Haunch	Wall Final Lift	Wall 2nd Lift	Wall 1st Lift	Haunch	Raft		PCC/Granular Bed	Layout & Excavation	Abutment	Abutment	Layout & Excavation	PCC/Granular Bed	Raft	Haunch	Wall 1st Lift	Wall 2nd Lift	Wall Final Lift	Top Haunch	Top Slab	Parapet Wall	Protection Work
1												A1	00+742	A1												
												A2		A2												
2												A1	01+768	A1												
												A2		A2												
3												A1	06+213	A1												
												A2		A2												
4												A1	07+306	A1												
												A2		A2												
5												A1	09+003	A1												
												A2		A2												
6												A1	09+293	A1												
												A2		A2												
7												A1	11+363	A1												
												A2		A2												
8												A1	14+195	A1												
												A2		A2												

9.5.3 Status of Major Bridge: -

SN	LHS											RHS														
	Miscellaneous Item	Crash Barrier	Approach Slab	Desk Slab	RCC Girder	Dirt Wall	Abutment Cap	Abutment Shaft	Abutment Pile Cap	Abutment Pile		Layout & Excavation	Abutment	Abutment	Layout & Excavation	Abutment Pile	Abutment Shaft	Abutment Cap	Dirt Wall	RCC Girder	Desk Slab	Approach Slab	Crash Barrier	Miscellaneous Item		
1											A1	00+526	A1													
											P1		P1													
											P2		P2													
											A2		A2													
2											A1	02+880	A1													
											P1		P1													
											P2		P2													
											A2		A2													
3											A1	05+322	A1													
											P1		P1													
											P2		P2													
											A2		A2													

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

9.5.4 Status of ROB:-

SN	LHS											ROB Chainage	RHS												
	Miscellaneous Item	Crash Barrier	Approach Slab	Desk Slab	RCC Girder	Dirt Wall	Abutment Cap	Abutment Shaft	Abutment Pile Cap	Abutment Pile	Layout & Excavation		Abutment	Abutment	Layout & Excavation	Abutment Pile	Abutment Pile Cap	Abutment Shaft	Abutment Cap	Dirt Wall	RCC Girder	Desk Slab	Approach Slab	Crash Barrier	Miscellaneous Item
1												A1	04+624	A1											
												A2		A2											
2												P1	04+624	P1											
											P2	P2													
												P3		P3											

9.5.5 Status of Underpass:-

SN	LHS											Underpass Chainage	RHS												
	Protection Work	Parapet Wall	Top Slab	Top Haunch	Wall Final Lift	Wall 2nd Lift	Wall 1st Lift	Haunch	Raft	PCC/Granular Bed	Layout & Excavation		Abutment	Abutment	Layout & Excavation	PCC/Granular Bed	Raft	Haunch	Wall 1st Lift	Wall 2nd Lift	Wall Final Lift	Top Haunch	Top Slab	Parapet Wall	Protection Work
1												A1	1+142	A1											
												A2	LVUP	A2											
2												A1	3+886	A1											
												A2	LVUP	A2											
3												A1	4+212	A1											
												A2	LVUP	A2											
4												A1	5+414	A1											
												A2	LVUP	A2											
5												A1	7+213	A1											
												A2	LVUP	A2											
6												A1	9+332	A1											
												A2	LVUP	A2											
7												A1	10+098	A1											
												A2	LVUP	A2											
8												A1	10+834	A1											
												A2	LVUP	A2											
9												A1	12+310	A1											
												A2	LVUP	A2											
10												A1	03+728	A1											
												A2	SVUP	A2											
11												A1	2+999	A1											
												A2	VUP	A2											
12												A1	5+622	A1											
												A2	VUP	A2											

SN	LHS											VUP Chainage	RHS												
	Miscellaneous Item	Crash Barrier	Approach Slab	Desk Slab	RCC Girder	Dirt Wall	Abutment Cap	Abutment Shaft	Abutment Pile Cap	Abutment Pile	Layout & Excavation		Abutment	Abutment	Layout & Excavation	Abutment Pile	Abutment Pile Cap	Abutment Shaft	Abutment Cap	Dirt Wall	RCC Girder	Desk Slab	Approach Slab	Crash Barrier	Miscellaneous Item
1												A1	02+999	A1											
												A2		A2											
2												A1	05+622	A1											
												A2		A2											

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-10

QUALITY CONTROL AND MATERIAL

10.1 Quality Control

The execution of works is mainly governed by the specified Technical Specifications for the project. The quality control of the works is required to be monitored on daily basis both at site and in the laboratory. Standard formats have been devised to control the required quality of the works. The Concessionaire Engineers are monitoring the required quality control works and maintaining the records accordingly for each item of works being executed.

10.2 Site Laboratory

The Site Laboratory is established at Base Camp located at CH: -5+600. All the required material tests are being conducted in the laboratory for the project road.

10.3 Materials Testing & Third Party Test

The testing to be carried out in the site laboratory includes tests of soil, aggregates, cement, steel, sand, embankment fill, sub grade, granular subbase and cement concrete. The details of test conducted up to 31st December, 2025 are enclosed.

10.3.1 Soil and Agregates

The test reports for borrow area earth for available borrow area are approved & test reports for Aggregates are also approved for the available Quarry. Test reports for new borrow area earth are submitted to IE for approval.

10.3.2 Cement

The Concessionaire is using approved sources of Cement as Black Tiger (OPC 53 Grade), Dalmia Cement (OPC 53 Grade), Star Cement (OPC 53 Grade), Amrit Cement (OPC 53 Grade) & Max Cement (OPC 53 Grade) for the project work.

10.3.3 Reinforcement Steel

The Concessionaire is using approved sources of TMT from M/s Rashmi Metaliks Limited, M/s Shyam Steel Industries limited, M/s SRMB Srijan Private Limited, M/s Shyam Metalics and Energy Limited.

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

10.3.4 Status of Materials Source approval

Cement				
Sr. No.	Brand Name	Letter No.	Status	IE Letter No.
1.	Black Tiger Cement	MKCIL/ASSAM/PKG-07/106 dt. 24.03.2025		
2.	Dalmia Cement	MKCIL/ASSAM/PKG-07/107 dt. 24.03.2025	Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/34
3.	Max Cement	MKCIL/ASSAM/PKG-07/108 dt. 24.03.2025		
4.	Star Cement	MKCIL/ASSAM/PKG-07/109 dt. 24.03.2025		
5.	Amrit Cement	MKCIL/ASSAM/PKG-07/110 dt. 24.03.2025	Approved	TASPL-MAV/NH-37/MKCIL/2026/JAN/141

Reinforcement Steel				
Sr. No.	Brand Name	Letter No.	Status	IE Letter No.
1.	Rashmi Metaliks Limited	MKCIL/ASSAM/PKG-07/483 dt. 25.11.2025	Approved	TASPL-MAV/NH-37/MKCIL/2026/JAN/139
2.	Shyam Steel industries Ltd.	MKCIL/ASSAM/PKG-07/112 dt. 24.03.2025	In-Principle Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/26
3.	SRMB Srijan Pvt. Ltd.	MKCIL/ASSAM/PKG-07/113 dt. 24.03.2025	In-Principle Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/32
4.	Shyam Metalics & Energy Ltd.	MKCIL/ASSAM/PKG-07/132 dt. 04.04.2025	Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/16
5.	Elegant steel	MKCIL/ASSAM/PKG-07/167 dt. 19.04.2025	Approved	TASPL-MAV/NH-37/MKICL/2025/AUG/59
6.	M/s AMIT METALINKS LTD	MKCIL/ASSAM/PKG-07/609 dt. 18.02.2026	Submitted	
7.	M/s OCL Iron & Steel Ltd.	MKCIL/ASSAM/PKG-07/550 dt. 02.01.2026	Approved	TASPL-MAV/NH-37/MKCIL/2026/March/181

Admixture				
Sr. No.	Brand Name	Letter No.	Status	IE Letter No.
1.	Berger Paints Pvt. Ltd.	MKCIL/ASSAM/PKG-07/101 dt. 24.03.2025	Approved	TASPL-MAV/NH-37/MKCIL/2026/JAN/146
2.	CHRYSO India Pvt. Ltd	MKCIL/ASSAM/PKG-07/102 dt. 24.03.2025	Approved	TASPL-MAV/NH-37/MKCIL/2026/JAN/147
3.	CICO Technologies Ltd.	MKCIL/ASSAM/PKG-07/103 dt. 24.03.2025	Approved	TASPL-MAV/NH-37/MKICL/2025/SEPT/71
4.	FOSROC Chemicals (India) Ltd.	MKCIL/ASSAM/PKG-07/104 dt. 24.03.2025	Approved	TASPL-MAV/NH-37/MKICL/2025/SEPT/70
5.	Vista Chemtech Pvt. Ltd.	MKCIL/ASSAM/PKG-07/105 dt. 24.03.2025		
6.	Shyam Metalics & Energy Limited	MKCIL/ASSAM/PKG-07/132 Dt. 04.04.2025	Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/08

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

7.	STP Pvt Limited	MKCIL/ASSAM/PKG-07/491		
8.	TP	MKCIL/ASSAM/PKG-07/492	Approved	TASPL-MAV/NH-37/MKCIL/2026/JAN/151
9.	HEXATRON Industries Limited	MKCIL/ASSAM/PKG-07/503	Approved	TASPL-MAV/NH-37/MKCIL/2026/JAN/145
10.	CAC Pvt Limited	MKCIL/ASSAM/PKG-07/489	Approved	TASPL-MAV/NH-37/MKCIL/2026/JAN/152
11.	M/s FOSROC Chemicals (India) Ltd.	MKCIL/ASSAM/PKG-07/626 dt. 05.03.2026	Submitted	
12.	M/s OCL Bitumen (VG-40 & VG-30)	MKCIL/ASSAM/PKG-07/649 dt. 26.03.2026	Submitted	

Other				
Sr. No.	Brand Name	Letter No.	Status	IE Letter No.
1.	Titan Technovators.	MKCIL/ASSAM/PKG-07/264 dt. 04.07.2025	Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/39
2.	Abhuva innovation	MKCIL/ASSAM/PKG-07/265 dt. 04.07.2025	Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/40
3.	Elegant steel	MKCIL/ASSAM/PKG-07/167 Dt 19.04.2025	Approved	TASPL-MAV/NH-37/MKCIL/2025/MAY/28
4.	Geogrid	MKCIL/ASSAM/PKG-07/577 Dt 19.04.2025	Submitted	
5.	Expansion Joint (M/s JK Prestressing Co.)	MKCIL/ASSAM/PKG-07/578 Dt 19.04.2025	Submitted	
6.	Ms DP Wire,Usha Martin & TATA Steel	MKCIL/ASSAM/PKG-07/620 Dt 18.02.2026	Submitted	
7.	Ms HINCOL, HPCL, BITUMIX INDIA LLP & JALNIDHI BITUMEN	MKCIL/ASSAM/PKG-07/619 Dt 26.02.2026	Submitted	
8.	M/s Techfab India Industries Limited,GeoSys India & Maccaferri	MKCIL/ASSAM/PKG-07/606 Dt 18.02.2026	Submitted	
9.	OM SAI CONSULTANTS KNP PVT LTD	MKCIL/ASSAM/PKG-07/587 Dt 06.02.2026	Submitted	
10.	Shree Balaji Test House Pvt.Ltd	MKCIL/ASSAM/PKG-07/584 Dt 05.02.2026	Submitted	
11.	LRPC Cable HT Strands	MKCIL/ASSAM/PKG-07/620 dt. 26.02.2026	Approved	TASPL-MAV/NH-37/MKCIL/2026/March/175
12.	M/s TATA Steel- HT Strand Wire	MKCIL/ASSAM/PKG-07/620 dt. 26.02.2026	Approved	TASPL-MAV/NH-37/MKCIL/2026/March/178
13.	Grout Mix Design	MKCIL/ASSAM/PKG-07/658 dt. 28.03.2026	Submitted	

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

10.3.5 Monthly Laboratory Report

Sr.No.	Name of test	Reference as per IS/MoRT&H	Frequency of Tests	Total Tests Conducted upto Previous Month			No. of Tests Conducted during this Month			No. of Tests Conducted upto this Month			No. of Tests Cecked by IE			% Checked by IE	Remarks
				Tested	Passed	Failed	Tested	Passed	Failed	Tested	Passed	Failed	Tested	Passed	Failed		
LAB & FIELD TEST'S																	
(I). OGL Samples		IRC:36-2010															
1.1	Free Swelling Index (FSI)	IS: 2720 (P-40)	1 Test / Every 500 m Interval's	33	33	0	0	0	0	33	33	0	0	0	0	0.00	
1.2	Grain size analysis	IS: 2720 (P-4)	1 Test / Every 500 m Interval's	33	33	0	0	0	0	33	33	0	0	0	0	0.00	
1.3	Liquid limits (LL)	IS: 2720 (P-5)	1 Test / Every 500 m Interval's	33	33	0	0	0	0	33	33	0	0	0	0	0.00	
1.4	Plasticity Index (PI)	IS: 2720 (P-5)	1 Test / Every 500 m Interval's	33	33	0	0	0	0	33	33	0	0	0	0	0.00	
1.5	Proctor test (MDD & OMC)	IS: 2720 (P-8)	1 Test / Every 500 m Interval's	33	33	0	0	0	0	33	33	0	0	0	0	0.00	
1.6	California Bearing Ratio Test (CBR)	IS: 2720 (P-16)	As Required	33	33	0	0	0	0	33	33	0	0	0	0	0.00	
1.7	Field Compaction Test (OGL)	IS: 2720 (P-28)	1 Set / 3000 Sqm. (1Set = 10 Pit's)	333	320	13	0	0	0	333	320	13	0	0	0	0.00	
(II). Borrow area Samples (EMB/SG)		MoRT&H (Clause-305)															
2.1	Free Swelling Index (FSI)	IS: 2720 (P-40)	2 Test's / 3000 Cum.	264	264	0	36	36	0	300	300	0	4	4	0	0.11	
2.2	Grain size analysis (GSA)	IS: 2720 (P-4)	2 Test's / 3000 Cum.	264	264	0	36	36	0	300	300	0	3	3	0	0.08	
2.3	Liquid limits (LL)	IS: 2720 (P-5)	2 Test's / 3000 Cum.	264	264	0	36	36	0	300	300	0	4	4	0	0.11	
2.4	Plasticity Index (PI)	IS: 2720 (P-5)	2 Test's / 3000 Cum.	264	264	0	36	36	0	300	300	0	4	4	0	0.11	
2.5	Proctor test (MDD & OMC)	IS: 2720 (P-8)	2 Test's / 3000 Cum.	264	264	0	36	36	0	300	300	0	3	3	0	0.08	
2.6	California Bearing Ratio Test (CBR)	IS: 2720 (P-16)	1 Test's / 3000 Cum.	132	132	0	18	18	0	150	150	0	3	3	0	0.17	
2.7	Field Compaction Test (Emb)	IS: 2720 (P-28)	1 Set / 3000 Sqm. (1Set = 10 Pit's)	2276	2244	33	80	80	0	2356	2324	33	9	9	0	0.11	
2.8	Field Compaction Test (Subgrade)	IS: 2720 (P-28)	1 Set / 2000 Sqm. (1Set = 10 Pit's)	391	387	4	0	0	0	391	387	4	33	33	0	#DIV/0!	
(III). Coarse Agg. for Concrete Work's		MoRT&H Table -900-6															
4.1	Gradation of Coarse Aggregate	IS: 2386 (P-1)	1 Test / Every day's work	249	232	17	33	31	2	282	263	19	4	4	1	12.12	
4.2	Flakiness Index (FI)	IS: 2386 (P-1)	1 Test for source / Weekly	42	38	4	5	5	0	47	43	4	1	1	0	20.00	
4.3	Aggregate Impact Value (A.I.V)	IS: 2386 (P-4)	1 Test for source / Weekly	42	38	4	5	5	0	47	43	4	1	1	0	20.00	
4.4	Specific Gravity	IS: 2386 (P-3)	1 Test / Source	6	6	0	0	0	0	6	6	0	0	0	0	0.00	
4.5	Water Absorption	IS: 2386 (P-3)	1 Test / Source	6	6	0	0	0	0	6	6	0	0	0	0	0.00	
4.6	Deleterious Constituents	IS: 2386 (P-2)	1 Test / As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
4.7	Moisture correction	IS: 2386 (P-3)	1 Test / Day	281	281	0	31	31	0	312	312	0	3	3	0	9.68	
4.8	Soundness	IS: 2386 (P-5)	1 Test / Source	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
4.9	Alkali Aggregate Reactivity	IS: 2386 (P-7)	1 Test / Source	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
(IV). Fine Agg. for Concrete		MoRT&H Table -900-6															
5.1	Gradation	IS: 383	1 Test / Every day's work	226	226	0	31	31	1	257	257	1	3	3	1.0	9.68	
5.2	Specific Gravity	IS: 2386 (P-3)	1 Test / Source	6	6	0	0	0	0	6	6	0	0	0	0.00	0.00	
5.3	Water Absorption	IS: 2720 (P-3)	1 Test / Source	6	6	0	0	0	0	6	6	0	0	0	0.00	0.00	
5.4	Silt Content	IS: 383	1 Test / Weekly	42	42	0	5	5	0	47	47	0	1	1	0.00	20.00	
5.5	Moisture correction	IS: 2386 (P-3)	1 Test / Every day's work	220	220	0	31	31	0	251	251	0	4	4	0.00	12.90	
(V). Concrete Cube's Compressive Strength Test		IS: 516															
♣ Grade of Concrete : M-10 PCC																	
6.1	for 7 days	IS: 516	As per Frequency MoRT&H Table 1700-09	148	148	0	24	24	0	172	172	0	3	3	0	12.50	
6.2	for 28 days	IS: 516	As per Frequency MoRT&H Table 1700-09	263	263	0	78	78	0	341	341	0	9	9	0	11.54	
♣ Grade of Concrete : M-15 PCC																	
6.3	for 7 days	IS: 516	As per Frequency MoRT&H Table 1700-09	52	52	0	11	11	0	63	63	0	2	2	0	18.18	
6.4	for 28 days	IS: 516	As per Frequency MoRT&H Table 1700-09	66	66	0	25	25	0	91	91	0	3	3	0	12.00	
♣ Grade of Concrete : M-20 PCC																	
6.5	for 7 days	IS: 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
6.6	for 28 days	IS: 516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0	0	0.00	
♣ Grade of Concrete : M-20 RCC																	
6.7	for 7 days	IS: 516	As per Frequency MoRT&H Table 1700-09	17	17	0	0	0	0	17	17	0	0	0	0	#DIV/0!	
6.8	for 28 days	IS: 516	As per Frequency MoRT&H Table 1700-09	3	3	0	0	0	0	3	3	0	0	0	0	#DIV/0!	

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

Grade of Concrete : M-20 for KERB																
6.9	for 7 days	IS:516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0.00		
6.1	for 28 days	IS:516	As per Frequency MoRT&H Table 1700-09	0	0	0	0	0	0	0	0	0	0	0.00		
Grade of Concrete : M-25 RCC																
6.11	for 7 days	IS:516	As per Frequency MoRT&H Table 1700-09	361	361	0	125	125	0	486	486	0	14	14	0	11.20
6.12	for 28 days	IS:516	As per Frequency MoRT&H Table 1700-09	426	426	0	463	463	0	889	889	0	48	48	0	10.37
Grade of Concrete : M-30 RCC																
6.13	for 7 days	IS:516	As per Frequency MoRT&H Table 1700-09	182	182	0	17	17	0	199	199	0	2	2	0	11.76
6.14	for 28 days	IS:516	As per Frequency MoRT&H Table 1700-09	336	336	0	46	46	0	382	382	0	8	8	0	17.39
Grade of Concrete : M-35 RCC																
6.15	for 7 days	IS:516	As per Frequency MoRT&H Table 1700-09	58	58	0	37	37	0	95	95	0	4	4	0	10.81
6.16	for 28 days	IS:516	As per Frequency MoRT&H Table 1700-09	220	220	0	121	121	0	341	341	0	12	12	0	9.92
Grade of Concrete : M-35 Pile																
6.17	for 7 days	IS:516	As per Frequency MoRT&H Table 1700-09	54	54	0	8	8	0	62	62	0	1	1	0	12.50
6.18	for 28 days	IS:516	As per Frequency MoRT&H Table 1700-09	85	85	0	55	55	0	140	140	0	4	4	0	7.27
Grade of Concrete : M-35 RE BLOCK																
6.19	for 7 days	IS:516	As per Frequency MoRT&H Table 1700-09	64	64	0	16	16	0	80	80	0	5	5	0	31.25
6.2	for 28 days	IS:516	As per Frequency MoRT&H Table 1700-09	135	135	0	57	57	0	192	192	0	7	7	0	12.28
Grade of Concrete : M-40 RCC																
6.21	for 7 days	IS:516	As per Frequency MoRT&H Table 1700-09	35	35	0	14	14	0	49	49	0	2	2	0	14.29
6.22	for 28 days	IS:516	As per Frequency MoRT&H Table 1700-09	69	69	0	63	63	0	132	132	0	7	7	0	11.11
Grade of Concrete : M-40 PILE																
6.21	for 7 days	IS:516	As per Frequency MoRT&H Table 1700-09	130	130	0	0	0	0	130	130	0	0	0	0	#DIV/0!
6.22	for 28 days	IS:516	As per Frequency MoRT&H Table 1700-09	451	451	0	0	0	0	451	451	0	0	0	0	#DIV/0!
Grade of Concrete : M-55 GIRDER/PSC																
6.25	for 7 days	IS:516	As per Frequency MoRT&H	22	22	0	3	3	0	25	25	0	2	2	0	66.67
6.26	for 28 days	IS:516	As per Frequency MoRT&H	61	61	0	20	20	0	81	81	0	6	6	0	30.00
(VI). Cement tests																
7.1	Fineness of Cement	IS:4031 (P-1)	1 Test Every Batch of Cement	28	28	0	5	5	0	33	33	0	1	1	0	20.00
7.2	Normal Consistency	IS:4031 (P-4)	1 Test Every Batch of Cement	28	28	0	5	5	0	33	33	0	1	1	0	20.00
7.3	Initial Setting Time	IS:4031 (P-5)	1 Test Every Batch of Cement	28	28	0	5	5	0	33	33	0	1	1	0	20.00
7.4	Final Setting time	IS:4031 (P-5)	1 Test Every Batch of Cement	28	28	0	5	5	0	33	33	0	1	1	0	20.00
7.5	Compressive Strength (03 Days)	IS:516	1 Test Every Batch of Cement	37	37	0	4	4	0	41	41	0	1	1	0	25.00
7.6	Compressive Strength (07 Days)	IS:516	1 Test Every Batch of Cement	35	35	0	6	6	0	41	41	0	2	2	0	33.33
7.7	Compressive Strength (28 Days)	IS:516	1 Test Every Batch of Cement	31	31	0	5	5	0	36	36	0	1	1	0	20.00
7.8	Soundness	IS:4031 (P-3)	1 Test Every Batch of Cement	2	2	0	0	0	0	2	2	0	0	0	0	0.0
7.9	Specific Gravity	IS:4031 (P-11)	1 Test Every Batch of Cement	1	1	0	0	0	0	1	1	0	0	0	0	0.0

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

(VII). Granular Sub-Base (GSB)		MoRT&H Clause - 401														
8.1	Gradation	Table 400-2	1 Test /400 Cum.	30	30	0	2	2	0	32	32	0	1	1	0	50.00
8.2	Liquid limits (LL)	IS: 2720 (P-5)	1 Test /400 Cum.	2	2	0	2	2	0	4	4	0	1	1	0	50.00
8.3	Plasticity Index (PI)	IS: 2720 (P-5)	1 Test /400 Cum.	2	2	0	2	2	0	4	4	0	1	1	0	50.00
8.4	Moisture Prior to Compaction Test	IS: 2720 (P-2)	1 Test /400 Cum.	1	1	0	0	0	0	0	0	0	0	0	0	#DIV/0!
8.5	Proctor test (MDD & OMC)	IS: 2720 (P-8)	1 Test Per Source / As Required	1	1	0	0	0	0	0	0	0	0	0	0	#DIV/0!
8.6	California Bearing Ratio Test (CBR)	IS: 2720 (P-16)	1 Test Per Source / As Required	1	1	0	0	0	0	1	1	0	1	0	0	#DIV/0!
8.7	Water Absorption	IS: 2720 (P-3)	1 Test Per Source / As Required	1	1	0	0	0	0	1	1	0	0	0	0	#DIV/0!
8.8	Aggregate Impact Value (AIV)	IS: 2386 (P-4)	As Required	1	1	0	0	0	0	1	1	0	0	0	0	#DIV/0!
8.9	Field Compaction Test (GSB)	IS: 2720 (P-28)	1 Set / 1000 Sqm. (1Set = 3 Pft's)	0	0	0	9	9	0	9	9	0	2	2	0	22.22
(VIII). Cement Treated Sub Base (CTSB)		MoRT&H Clause - 403 & IRC-37: 2018														
9.1	Gradation	MoRT&H Table 400-4	1 Test 400 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.2	Liquid limits (LL)	IS: 2720 (P-5)	1 Test 400 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.3	Plasticity Index (PI)	IS: 2720 (P-5)	1 Test 400 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.4	Proctor test (MDD & OMC)	IS: 2720 (P-8)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.5	Unconfined Compressive Strength (UCS)	IS: 516	3 Specimens each 400 ton/ Minimum 2 tests per day	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.6	Cement Content	IS: 516	3 Specimens each 400 ton/ Minimum 2 tests per day	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.7	Flexural Strength	IS: 516	3 Specimens each 400 ton/ Minimum 2 tests per day	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.8	Soundness Test	BIS: 4332 (P-4)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
9.9	Field Compaction Test (CTSB)	IS: 2720 (P-28)	2 Test's 500 Sqm.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
(IX). Cement Treated Base (CTB)		MoRT&H Clause - 403 & IRC-37: 2018														
10.1	Gradation	MoRT&H Table 400-4	1 Test 400 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.2	Proctor test (MDD & OMC)	IS: 2720 (P-8)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.3	Unconfined Compressive Strength (UCS)	IS: 516	3 Specimens each 400 ton/ Minimum 2 tests per day	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.4	Cement Content	IS: 516	3 Specimens each 400 ton/ Minimum 2 Tests per day	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.5	Flexural Strength	IS: 516	3 Specimens each 400 ton/ Minimum 2 Tests per day	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.6	Soundness Test	BIS: 4332 (P-4)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
10.7	Field Compaction Test (CTSB)	IS: 2720 (P-28)	2 Test's 500 Sqm.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
(X). Wet Mix Macadam (WMM)		MoRT&H-406														
11.1	Gradation	Table 400-13	1 Test /200 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.2	Atterberg limits (LL & PI)	IS: 2720 (P-5)	1 Test /200 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.3	Proctor test (MDD Vs OMC)	IS: 2720 (P-8)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.4	Aggregate Impact Value (A.I.V)	IS: 2386 (P-4)	1 Test/ 1000 Cum	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.5	Combined Flakiness & Elongation (FI & EI)	IS: 2386 (P-1)	1 Test /500 Cum	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.6	Water Absorption	IS: 2386 (P-3)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.7	Soundness	IS: 2386 (P-3)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
11.8	Field Compaction Test (WMM)	IS: 2720 (P-28)	1 Set / 1000 Sqm. (1Set = 3 Pft's)	0	0	0	0	0	0	0	0	0	0	0	0	0.00
(XI). Aggregate Inter Layer (AIL)		MoRT&H-406														
12.1	Gradation	Table 400-13	1 Test /200 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
12.2	Atterberg limits (LL & PI)	IS: 2720 (P-5)	1 Test /200 Cum.	0	0	0	0	0	0	0	0	0	0	0	0	0.00
12.3	Proctor test (MDD & OMC)	IS: 2720 (P-8)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
12.4	Aggregate Impact Value (A.I.V)	IS: 2386 (P-4)	1 Test/ 1000 Cum	0	0	0	0	6	0	0	6	0	0	0	0	0.00
12.5	Combined Flakiness & Elongation (FI & EI)	IS: 2386 (P-1)	1 Test /500 Cum	0	0	0	0	0	0	0	0	0	0	0	0	0.00
12.6	Water Absorption	IS: 2386 (P-3)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
12.7	Soundness	IS: 2386 (P-3)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
12.8	Field Compaction Test (AIL)	IS: 2720 (P-28)	1 Set / 1000 Sqm. (1Set = 3 Pft's)	0	0	0	0	0	0	0	0	0	0	0	0	0.00
(XII). Dense Bituminous Macadam (DBM)		MoRT&H-500														
13.1	Binder Content & Gradation	As per MoRT&H	1 Test / 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.2	Mix Combined Gradation	As per MoRT&H	1 Test / 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.3	Marshall Test (In Sets)	ASTM-D-1559	1 Set/ 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.4	Aggregate Impact Value (A.I.V)	IS: 2386 (P-4)	1 Test / 350 Cum	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.5	Combined Flakiness & Elongation (FI & EI)	IS: 2386 (P-1)	1 Test / 350 Cum	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.6	Water Absorption & Specific Gravity	IS: 2386 (P-3)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.7	Stripping Value	IS: 6241	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.8	Maximum Sp.Gravity(Gmm)	ASTM D 2041	1 Set/ 400 MTMix	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.9	Density of compacted layer	MoRT&H Sec:900	1 Test / 700 Sq.m	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.10	Soundness	IS: 2386 (P-3)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.11	Sand equivalent test	IS: 2720 (P-37)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.12	plasticity Index	MoRT&H Sec:900	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.13	percentage of Fractured face	MoRT&H Sec:900	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00
13.14	Polished Stone Value	BS: 812 (P-114)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0	0.00

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

(XIII). Bituminous Concrete (BC)		MoRTH-500														
14.1	Binder Content & Gradation	As per MoRTH&H	1 Test / 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.2	Mix Combined Gradation	As per MoRTH&H	1 Test / 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.3	Marshall Test (In Sets)	ASTM-D :1559	1 Test/ 400 Tonnes	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.4	Aggregate Impact Value (A.I.V)	IS : 2386 (P-4)	1 Test / 350 Cum	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.5	Combined Flakiness & Elongation (Fl & El)	IS: 2386 (P-1)	1 Test / 350 Cum	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.6	Water Absorption & Specific Gravity	IS : 2386 (P-3)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.7	Stripping Value	IS : 6241	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.8	Maximum Sp.Gravity(Gmm)	ASTM D 2041	1 set/ 400 MTMix	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.9	Density of Compacted Layer	MoRTH&H Sec.900	1 test / 700 Sq.m	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.10	Soundness	IS : 2386 (P-3)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.11	Sand equivalent test	IS : 2720 (P-37)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.12	plasticity Index	MoRTH&H Sec.900	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.13	percentage of Fractured face	MoRTH&H Sec.900	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0.00	
14.14	Polished Stone Value	BS: 812 (P-114)	1 Test/ Source & As Required	0	0	0	0	0	0	0	0	0	0	0	0.00	
(XIV). Bitumen (VG-40)																
15.1	Softening Point(°c)	IS : 1205	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0.00	
15.2	Penetration at 25°c 100gm 5 Sec	IS : 1203	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0.00	
15.3	Ductility at 25°c	IS : 1208	As Required	0	0	0	0	0	0	0	0	0	0	0	0.00	
15.4	Absolute Viscosity at 60°/135°c (CST)	IS : 1206 (P-2)	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0.00	
15.5	Kinematic Viscosity at 135°c (CST)	IS : 1206 (P-3)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	
15.6	Specific Gravity at 27°c	IS : 2380 (P-4)	As Required	0	0	0	0	0	0	0	0	0	0	0	0.00	
15.7	Flash Point	IS : 1209 (IS: 1448 P-69)	As Required	0	0	0	0	0	0	0	0	0	0	0	0	
15.8	Solubility Test	IS : 1216	As Required	0	0	0	0	0	0	0	0	0	0	0	0	
(XV). MODIFIED BITUMEN (PMB 76E-10)																
16.1	Specific Gravity at 27°c	IS : 2380 (P-4)	As Required	0	0	0	0	0	0	0	0	0	0	0	0.00	
16.2	Softening Point (°C)	IS : 1205	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0.00	
16.3	Seperation, Difference in Softening Point (°C)	IS : 15462: 2019	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0.00	
16.4	Elastic Recovery at 15°c	IS : 15462: 2019	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0.00	
(XVI). Emulsion (SS-1)																
17.1	Viscosity @ 25°c	IS : 8887:2004	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	
17.2	Water Content	IS : 8887:2004	As Required	0	0	0	0	0	0	0	0	0	0	0	0	
17.3	Prime coat	IS : 8887:2004	3 test / Day	0	0	0	0	0	0	0	0	0	0	0	0.00	
(XVII). Emulsion (RS-1)																
18.1	Viscosity @ 50°c	IS : 8887:2004	1 Test Per Lot	0	0	0	0	0	0	0	0	0	0	0	0	
18.2	Water Content	IS : 8887:2004	As Required	0	0	0	0	0	0	0	0	0	0	0	0	
18.3	Tack Coat	IS : 8887:2004	3 test / Day	0	0	0	0	0	0	0	0	0	0	0	0.00	
(XVIII). Lean Concrete (DLC)		MIX DESIGN	MoRTH&H-600													
13.1	Gradation	Table 600-1	1 test / day	11	11	0	4	4	0	15	15	0	1	1	0	25.00
13.2	Field Compaction Test	IS : 2720 (P-28)	1 Set(3 pit) of tests / 2000 sqm.	0	0	0	12	12	0	12	12	0	2	2	0	16.67
13.3	Proctor test (MDD & OMC)	IS : 2720 (P-8)	As required	2	2	0	0	0	0	2	2	0	0	0	0	#DIV/0!
13.4	Aggregate Impact Value (A.I.V)	IS : 2386 (P-4)	As required	2	2	0	0	0	0	2	2	0	0	0	0	#DIV/0!
13.5	Flakiness & Elongation (Fl & El)	IS : 2386 (P-1)	As required	2	2	0	0	0	0	2	2	0	0	0	0	#DIV/0!
13.6	Water Absorption	IS : 2386 (P-3)	As required	1	1	0	0	0	0	1	1	0	0	0	0	#DIV/0!
13.7	Moisture correction	IS : 2386 (P-3)	1 test / Day	2	2	0	4	4	0	6	6	0	1	1	0	25.00
13.8	Compressive Strength (07 day's)	IS : 516	07 days/ Each Day 5 Cube's	9	9	0	2	2	0	11	11	0	1	1	0	50.00
(XIX). Pavement Quality Concrete (PQC)		MIX DESIGN	MoRTH&H-600													
14.1	Gradation	Table 600-1	1 Test / Day	20	20	0	0	0	0	20	20	0	0	0	0	#DIV/0!
14.2	Aggregate Impact Value (A.I.V)	IS : 2386 (P-4)	As Required	2	2	0	0	0	0	2	2	0	0	0	0	#DIV/0!
14.3	Flakiness 7 Elongation (Fl & El)	IS : 2386 (P-1)	As Required	1	1	0	0	0	0	1	1	0	0	0	0	#DIV/0!
14.4	Water Absorption	IS : 2386 (P-3)	As Required	1	1	0	0	0	0	1	1	0	0	0	0	#DIV/0!
14.5	Slump Test	IS : 1199	1 Test Each Dumper	0	0	0	0	0	0	0	0	0	0	0	0	0.00
14.6	Compressive Strength (07 day's)	IS : 516	Compressive Strength (07 day's)	6	6	0	0	0	0	6	6	0	0	0	0	#DIV/0!
14.7	Compressive Strength (28 day's)	IS : 516		6	6	0	0	0	0	6	6	0	0	0	0	#DIV/0!
14.8	Flexural Strength (07 day's)	IS : 516	As per Frequency 02 Beam's /150 Cum (Min. 6 Beam's)	6	6	0	0	0	0	6	6	0	0	0	0	#DIV/0!
14.9	Flexural Strength (28 day's)	IS : 516		6	6	0	0	0	0	6	6	0	0	0	0	#DIV/0!

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

THIRD PARTY TESTS (NABL ACCREDITED LABORATORY)															
(XX). Course Aggregates															
18.1	Gradation	IS: 2386 (P-1)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
18.2	Fl & El	IS: 2386 (P-1)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
18.3	Aggregate Impact Value	IS: 2386 (P-4)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
18.4	Specific Gravity	IS: 2386 (P-3)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
18.5	Water Absorption	IS: 2386 (P-3)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
18.6	Deleterious Content	IS: 2386 (P-1)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
18.7	L.A.V.	IS: 2386 (P-4)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
18.8	Alkali Aggregate Reactivity	IS: 2386 (P-7)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
18.9	Soundness	IS: 2386 (P-5)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
18.10	Petrographic Examination	IS: 2386 (P-8)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
18.11	Stone Polished Value	BS-812 (P-114)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
(XXI). Fine Aggregates															
19.1	Gradation	IS: 383	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
19.2	Specific Gravity	IS: 2386 (P-3)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
19.3	Water Absorption	IS: 2386 (P-3)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
19.4	Deleterious Content	IS: 2386 (P-1)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
19.5	Silt Content	IS: 2386 (P-4)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
19.6	Alkali Aggregate Reactivity	IS: 2386 (P-7)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
19.7	Soundness	IS: 2386 (P-5)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
19.8	Organic Impurities	IS: 2386 (P-8)	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
19.9	Fineness Modulus	IS: 383	1 Test / Source	2	2	0	0	0	0	2	2	0	0	0	0.00
(XXII). TMT Bar's (Steel)															
20.1	Physical properties	IS: 1786	< 10mm - 1 sample/25 MT, 10-16mm - 1 sample/35 MT,	6	6	0	0	0	0	6	6	0	0	0	0.00
20.2	Chemical properties	IS: 1786	> 16mm - 1 sample/45 MT	6	6	0	0	0	0	6	6	0	0	0	0.00
20.3	Factory Visit	IS: 1786	Elegant Steel Jointly	1	1	0	1	1	0	2	2	0	1	1	100.00
(XXIII). Construction Water															
21.1	Suitability for construction	IS: 456	1 Test Per Source / As Required	1	1	0	0	0	0	1	1	0	0	0	0.00
(XXIV). Chemical Admixture															
22.1	Physical & Chemical properties	IS: 9103	1 Test/ Per Lot	2	2	0	0	0	0	2	2	0	0	0	0.00
(XXV). Cement (OPC-53 Grade)															
23.1	Physical & Chemical properties	IS: 8112	1 Test / Source	3	3	0	0	0	0	3	3	0	0	0	0.00
(XXVI). Soil - Borrow Area															
24.1	Mechanical	IS: 2720 (P-39)	1 Test / Source	0	0	0	0	0	0	0	0	0	0	0	0.00
(XXVII). NP-4 Hume Pipe Test															
25.1	600 MM	IS: 458	1 test per Lot / of 50 Pipes	0	0	0	0	0	0	0	0	0	0	0	0.00
(XXVIII). Bitumen (Emulsion)															
26.1	Bitumen Emulsion SS-1	IS: 8887	1 Test/ Per Lot	0	0	0	0	0	0	0	0	0	0	0	0.00
26.2	Bitumen Emulsion RS-1	IS: 8887	1 Test/ Per Lot	0	0	0	0	0	0	0	0	0	0	0	0.00
(XXIX). Bitumen (VG-40)															
27.1	Bitumen VG-40	IS: 73	1 Test/ Per Lot	0	0	0	0	0	0	0	0	0	0	0	0.00
(XXX). Bitumen (PMB)															
28.1	Bitumen PMB	IS: 15462-2019	1 Test/ Per Lot	0	0	0	0	0	0	0	0	0	0	0	0.00
(XXXI). Curing Compound															
29.1	Physical & Chemical properties	ASTM C309	1 Test/ Per Lot	0	0	0	0	0	0	0	0	0	0	0	0.00

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

10.3.6 Lab Equipment List

LAB EQUIPMENT FOR ASSAM PKG-07			
SINO.	Description of Goods		Quantity
1	COA RSE SIEVES	45 C M DIA-GI-75.0 M M	2.0 No s
2	COA RSE SIEVES	45 C M DIA-GI-63.0 M M	2.0 No s
3	COA RSE SIEVES	45 C M DIA-GI-53.0 M M	2.0 No s
4	COA RSE SIEVES	45 C M DIA-GI-50.0 M M	2.0 No s
5	COA RSE SIEVES	45 C M DIA-GI-45.0 M M	2.0 No s
6	COA RSE SIEVES	45 C M DIA-GI-40.0 M M	2.0 No s
7	COA RSE SIEVES	45 C M DIA-GI-37.5 M M	2.0 No s
8	COA RSE SIEVES	45 C M DIA-GI-31.5 M M	2.0 No s
9	COA RSE SIEVES	45 C M DIA-GI-25.0 M M	2.0 No s
10	COA RSE SIEVES	45 C M DIA-GI-26.5 M M	2.0 No s
11	COA RSE SIEVES	45 C M DIA-GI-22.4 M M	2.0 No s
12	COA RSE SIEVES	45 C M DIA-GI-20.0 M M	2.0 No s
13	COA RSE SIEVES	45 C M DIA-GI-19.0 M M	2.0 No s
14	COA RSE SIEVES	45 C M DIA-GI-16.0 M M	2.0 No s
15	COA RSE SIEVES	45 C M DIA-GI-14.0 M M	2.0 No s
16	COA RSE SIEVES	45 C M DIA-GI-13.20 M M	2.0 No s
17	COA RSE SIEVES	45 C M DIA-GI-12.50 M M	2.0 No s
18	COA RSE SIEVES	45 C M DIA-GI-11.20 M M	2.0 No s
19	COA RSE SIEVES	45 C M DIA-GI-10.00 M M	2.0 No s
20	COA RSE SIEVES	45 C M DIA-GI-9.5 M M	2.0 No s
21	COA RSE SIEVES	45 C M DIA-GI-6.7 M M	2.0 No s
22	COA RSE SIEVES	45 C M DIA-GI-6.3 M M	2.0 No s
23	COA RSE SIEVES	45 C M DIA-GI-5.6 M M	2.0 No s
24	COA RSE SIEVES	45 C M DIA-GI-4.75 M M	2.0 No s
25	COA RSE SIEVES	45 C M DIA-GI-2.8 M M	2.0 No s
26	COA RSE SIEVES	45 C M DIA-GI-2.36 M M	2.0 No s
27	COA RSE SIEVES	45 C M DIA-GI-1.18 M M	2.0 No s
28	Lid & Pan	45 C M DIA-GI F r a m e -450 M M	2.0 No s
29	FINE SIEVES	20 C M DIA-B R A S S -10 M M	2.0 No s
30	FINE SIEVES	20 C M DIA-B R A S S -6.3 M M	1.0 No s
31	FINE SIEVES	20 C M DIA-B R A S S -5.6 M M	2.0 No s
32	FINE SIEVES	20 C M DIA-B R A S S -5.0 M M	1.0 No s
33	FINE SIEVES	20 C M DIA-B R A S S -4.75 M M	2.0 No s
34	FINE SIEVES	20 C M DIA-B R A S S -3.35 M M	1.0 No s
35	FINE SIEVES	20 C M DIA-B R A S S -2.80 M M	2.0 No s
36	FINE SIEVES	20 C M DIA-B R A S S -2.36 M M	4.0 No s
37	FINE SIEVES	20 C M DIA-B R A S S -2.0 M M	2.0 No s
38	FINE SIEVES	20 C M DIA-B R A S S -1.4 M M	2.0 No s
39	FINE SIEVES	20 C M DIA-B R A S S -1.7 M M	2.0 No s
40	FINE SIEVES	20 C M DIA-B R A S S -1.18 M M	2.0 No s
41	FINE SIEVES	20 C M DIA-B R A S S -1.0 0 M M	2.0 No s
42	FINE SIEVES	20 C M DIA-B R A S S -0.850 M M	2.0 No s
43	FINE SIEVES	20 C M DIA-B R A S S -0.7 10 M M	2.0 No s
44	FINE SIEVES	20 C M DIA-B R A S S -0.600 M M	4.0 No s
45	FINE SIEVES	20 C M DIA-B R A S S -0.500 M M	2.0 No s
46	FINE SIEVES	20 C M DIA-B R A S S -0.425 M M	2.0 No s
47	FINE SIEVES	20 C M DIA-B R A S S -0.355 M M	1.0 No s
48	FINE SIEVES	20 C M DIA-B R A S S -0.300 M M	4.0 No s
49	FINE SIEVES	20 C M DIA-B R A S S -0.2 12 M M	2.0 No s
50	FINE SIEVES	20 C M DIA-B R A S S -0.180 M M	2.0 No s

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

51	FINE SIEVES	20 CM DIA-B RASS-0.150 MM	4.0 No s
52	FINE SIEVES	20 CM DIA-B RASS-0.125 MM	2.0 No s
53	FINE SIEVES	20 CM DIA-B RASS-0.090 MM	2.0 No s
54	FINE SIEVES	20 CM DIA-B RASS-0.075 MM	5.0 No s
55	FINE SIEVES	20 CM DIA-B RASS-0.045 MM	2.0 No s
56	Lid & Pan	20 C M DIA-B R A S S F r a m e -200 M	2.0 No s
57	Ele. Weight. B alance	50 Kg	3.0 No s
58	Ele. Weight. B alance	30 Kg	3.0 No s
59	Ele. Weight. B alance	15 Kg	2.0 No s
60	Ele. Weight. B alance	10 Kg	2.0 No s
61	Precision Ele. B alance	0.6 Kg	2.0 No s
62	Hot Oven Air	90*60*60 c m	1.0 No s
63	Length gauge		2.0 No s
64	flackiness Gauge		2.0 No s
65	A IV Machine		1.0 No s
66	Picno meter Bottle		2.0 No s
67	Vibrating Machine with Digital Timer & Mo uld		1.0 No s
68	Vicat Appratus Needle		1.0 No s
69	Glass Plate	450*450*8 m m	1.0 No s
70	Cube Mould	15 c m	80.0 No s
71	Cube Mould	7.06 c m	18.0 No s
72	Cube Mould	10 c m	18.0 No s
73	Slump Test with Tamping Rod		6.0 No s
74	Water Bath For Soundness		1.0 No s
75	Le-Chatlier Mould	s e t o f 6	1.0 No s
76	Gauging Trow el	150 m m	4.0 No s
77	Concrete Mixer		1.0 No s
78	Vibrating Table	100*100 cm	1.0 No s
79	MDD Mould	Standard 100 m m	4.0 No s
80	MDD Mould	M o d i f i e d 150 m m	2.0 No s
81	CBR Rammer	2.6kg	1.0 No s
82	CBR Rammer	4.89kg	4.0 No s
83	LL Device Hand Operated		1.0 No s
84	Cone Penetrometer		1.0 No s
85	Evapo rating B asin	150 m m	2.0 No s
86	CBR Load Frame		1.0 No s
87	CBR Mould Mild with collar & Base Plate	150 m m	24.0 No s
88	Surcharge weight	Annular (2.5 kg)	24.0 No s
89	Surcharge weight	Slo t t e d (2.5 kg)	24.0 No s
90	Perfo rated P late		24.0 No s
91	Spacer Disk		2.0 No s
92	Straight Edge	300 m m	2.0 No s
93	PL appratus		2.0 No s
94	RMM Digital w.t. B alance		4.0 No s
95	Sand Po uring Cylinder	100 m m	2.0 No s
96	Tray fo r Sand P ouring Cylinder		2.0 No s
97	Container for Sand Po uring Cylinder		2.0 No s
98	Sand Po uring Cylinder	150 m m	1.0 No s
99	Tray fo r Sand P ouring Cylinder		1.0 No s
100	Container for Sand Po uring Cylinder		1.0 No s

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

101	Sand Pouring Cylinder	200 m m	2.0 No s
102	Tray for Sand Pouring Cylinder		2.0 No s
103	Container for Sand Pouring Cylinder		2.0 No s
104	Moisture Cane	50m m	50.0 No s
105	Moisture Cane	75m m	70.0 No s
106	Moisture Cane	100m m	70.0 No s
107	Calcium carbide	500 gm.	10 B o ttle
108	Proving Ring	25KN	2.0 No s
109	Proving Ring	50KN	2.0 No s
110	Dial Gauge	0.01*25m m	4.0 No s
111	Measuring Tape	5 M etre	2.0 No s
112	Measuring Tape	30 M etre	2.0 No s
113	Stop watch		2.0 No s
114	Standard Sand (Grade-1)	25 Kg	5 B ags
115	Standard Sand (Grade-2)	25 Kg	5 B ags
116	Standard Sand (Grade-3)	25 Kg	5 B ags
117	Enamel Tray	600*450*50	6.0 No s
118	Enamel Tray	250mm	20.0 No s
119	GI Tray	1000*1000*100	2.0 No s
120	Enamel Tray	300*250*40	6.0 No s
121	Filter Paper for CBR	150 mm	10 P acket
122	Rubber Mallet		4.0 No s
123	Nylon Hammer		2.0 No s
124	Filter Paper for Marshall Test	100 mm	10 P acket
125	Measuring Cylinder B orosill	100 ml	20.0 No s
126	Measuring Cylinder P lastic	250 m l	2.0 No s
127	M easuring Cylinder Glass	250 m l	2.0 No s
128	Measuring Cylinder P lastic	500 m l	2.0 No s
129	Measuring Cylinder P lastic	1000 ml	2.0 No s
130	Vernier Caliver	300 m m	1.0 No s
131	Digital Thermo meter	Pen Type	2.0 No s
132	Rain Gauge		1.0 No s
133	Gas Stove Single Burner		2.0 No s
134	Hammer w ith Handle	500 gm.	4.0 No s
135	Chiesel	25*300 m m	4.0 No s
136	Density Spoon		4.0 No s
137	Finishing Trow el		10.0 No s
138	Mashinory Trow el		10.0 No s
139	Spade		2.0 No s
140	Shovel		2.0 No s
141	Round Hot Plate		1.0 No s
142	Wash B o ttle P lastic	500 m l	1.0 No s
143	Wash Bottle Plastic	1000 ml	1.0 No s
144	Ghamela GI		2.0 No s
145	Hydrometer	SG=1.0-1.5	2.0 No s
146	Density Hydrometer	SG=0.80-0.85	2.0 No s
147	Hand Gloves		5.0 No s
148	Hand Gloves Rubber		5.0 No s
149	Scoop		4.0 No s
150	Measuring Scoop	1000 ml	2.0 No s

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

151	Spatula		4.0 No s
152	Pneumatic Scooter Wheel	4.18 Cft	1.0 No s
153	Beam Mould	10*10*50 c m	9.0 No s
154	Cylindrical Mould	150*300 mm	3.0 No s
155	Marsh Cone Funnel		2.0 No s
156	PH Meter		2.0 No s
157	TDS Meter		2.0 No s
158	Hot Air Oven Digital	24*24 Inc h	1.0 No s
159	Hot Air Oven Thermostat	18*18 Inch	1.0 No s
160	Buoyancy Balance Apparatus		1.0 No s
161	Specific Gravity Apparatus		1.0Nos
162	Rebound Hammer		1.0Nos
163	DLC Hammer		1.0Nos

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

11.1 Outward Letter

Sr. No.	Letter No.	Date	Subject	To
1.	MKCIL/ASSAM/PKG-07/625	05-03-26	Reply and Refutation of Notice for Execution of Short-Term Maintenance Works at "Risk & Cost" of the Concessionaire	GM (NHIDCL)
2.	MKCIL/ASSAM/PKG-07/626	05-03-26	Submission of Company Profile & Credential of Ms FOSROC for Source Approval of Grouting Material (Cebex 100 etc.) for PSC Girder	TL (TASPL)
3.	MKCIL/ASSAM/PKG-07/627	06-03-26	Re-Submission of Payment Milestone-IV (4th) along with all mandatory supporting documents	TL (TASPL)
4.	MKCIL/ASSAM/PKG-07/628	06-03-26	Submission of Monthly Progress Report for the month of February-2026.	TL (TASPL)
5.	MKCIL/ASSAM/PKG-07/632	10-03-26	Reg- Reimbursement of 50% of IE Expenses	R.O., NHIDCL
6.	MKCIL/ASSAM/PKG-07/636	14-03-26	BOOK	
7.	MKCIL/ASSAM/PKG-07/637	14-03-26	Request for Release of Performance Security under Clause 9.3. of Concession Agreement	TL (TASPL)
8.	MKCIL/ASSAM/PKG-07/642	19-03-26	Notifying of the Force Majeure events u/d clause 28.5 Duty to Report Force Majeure Event of the Concession Agreement	TL (TASPL)
9.	MKCIL/ASSAM/PKG-07/644	21-03-26	Regarding Submission of Design and Drawing	TL (TASPL)

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

			for MNB at Ch. 00+742 (1x20.0m)	
10.	MKCIL/ASSAM/PKG-07/646	23-03-26	Reg. Submission of Payment Milestone-V (5th)	TL (TASPL)
11.	MKCIL/ASSAM/PKG-07/649	26-03-26	Reg:Submission of Company Profile & Credential of M/s IOCL for Source Approval of Bitumen (VG-40 & VG-30)".	TL (TASPL)
12.	MKCIL/ASSAM/PKG-07/650	26-03-26	Reg:Submission of test report of Borrow Area Soil for Approval to be used in Embankment/Subgrade	TL (TASPL)
13.	MKCIL/ASSAM/PKG-07/651	26-03-26	Notifying of the "Intimation of Force Majeure (Non-Political Event) under Clause 28.2 of Article 28 – Impact of Unseasonal Rainfall"	TL (TASPL)
14.	MKCIL/ASSAM/PKG-07/652	26-03-26	Engagement of TPIA(Third-Party Inspection Agency) for Welding and NDT for ROB CH.4+624 /Railway Km.193+800	TL (TASPL)
15.	MKCIL/ASSAM/PKG-07/653	26-03-26	Maintenance and repairing of existing highways during construction period	TL (TASPL)
16.	MKCIL/ASSAM/PKG-07/654	27-03-26	Permission required for Commencement of Construction Activities in Border Area (Including Tree Cutting, Utility Shifting work etc.)	GM (NHIDCL)
17.	MKCIL/ASSAM/PKG-07/655	27-03-26	Request for Grant of Priority Status and Issuance of Necessary Directions for Ensuring	GM (NHIDCL)

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

			Uninterrupted Supply of Diesel, Petrol and LPG for Project Execution	
18.	MKCIL/ASSAM/PKG-07/658	28-03-26	Submission of Cement Grout Mix Design	TL (TASPL)

11.2 Inward Letter (NHIDCL & TASPL)

Sr. No.	Letter No.	Date	Subject	From
1	TASPL-MAV/NH-37/MKCIL/2026/March/173	09-03-26	Submission of Detailed Cost Estimate along with design & drawing oTO MKCIL Letter No. 173 Submission of Detailed Cost Eastimate along with design & drawing.	TASPL
2	TASPL-MAV/NH-37/MKCIL/2026/March/174	10-03-26	Non-Compliance for ungraded Granular sub base 2+00 to 2+130 LHS	TASPL
3	TASPL-MAV/NH-37/MKCIL/2026/March/175	10-03-26	Source Approval of LRPC CableHT Strands of M/s Usha Martin for PSC Girder Works	TASPL
4	TASPL-MAV/NH-37/PMU/2026/March/176	12-03-26	Submission of Chainage Wise Details of Approval P&P Verses Tender drawing (DPR) and Verification of the FRL	TASPL
5	TASPL-MAV/NH-37/MKCIL/2026/March/177	11-03-26	Reg Installation of OGF Geogrid of Pavement foundation stabilization	TASPL
6	TASPL-MAV/NH-37/MKCIL/2026/March/178	11-03-26	Source Approval of HT Strand wire of M/s Tata Steel brand for PSC Girder Works	TASPL
7	TASPL-MAV/NH-37/MKCIL/2026/March/179	12-03-26	Payment during Construction period on Achievement of Payment Milestone-IV	TASPL
8	TASPL-MAV/NH-37/PMU/2026/March/180	14-03-26	Submission of Monthly Inspection Report for the month of February- 2026	TASPL
9	TASPL-MAV/NH-37/MKCIL/2026/March/181	14-03-26	Source Approval of Steel – M/s OCL Iron & Steel limited (GOVVINDA Brand TMT Bar) (On- principle)	TASPL
10	TASPL-MAV/NH-37/MKCIL/2026/March/183	18-03-26	Release of Performance Security under Clause 9.3. of Concession Agreement	TASPL
11	NHIDCL/PMU-Karimganj/IE/Pkg-7/2026-27/664	19-03-26	Reminder for submission of chainage wise details of Cutting & Filling Quantity of approved and to be approved PNP and Verification of FRL	NHIDCL (PMU-Karimganj)

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-12

NON-CONFORMANCE REPORT

Sl. No.	NCR Letter reference no.	Date	NCR No.	Subject	Closure By letter No.	Date	Remarks
1	TAPSL-MAV/NH-37/MKCIL/2025/OCT/53	05.08.2025	1	Non-Compliance with Safety Norms at Ch. 12+800 to 13+500 (LHS).”	MKCIL/ASSAM/ PKG-07/336	22.08.2025	
2	TAPSL-MAV/NH-37/MKCIL/2025/OCT/91	10.10.2025	2	Non-Compliance with Safety Norms at Ch. 12+300 to 12+500 (LHS).”	MKCIL/ASSAM/ PKG-7/409	14.10.2025	

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

**CHAPTER-13
WEATHER REPORT**

Sl. no.	Date	Temperature (In °c)		Humidity (In %)		Rainfall (mm)	Weather Condition	Remarks
		Maximum	Minimum	Maximum	Minimum			
1	01-03-26	29.4	22.6	62.0	43.0	0.00	Sunny	
2	02-03-26	24.2	22.1	72.0	62.0	0.00	Sunny	
3	03-03-26	24.0	22.2	67.0	60.0	0.00	Sunny	
4	04-03-26	24.1	21.9	63.0	57.0	0.00	Sunny	
5	05-03-26	26.1	23.8	63.0	54.0	0.00	Sunny	
6	06-03-26	26.1	24.5	67.0	54.0	0.00	Sunny	
7	07-03-26	25.7	23.8	65.0	57.0	0.00	Sunny	
8	08-03-26	26.0	24.7	71.0	63.0	0.00	Sunny	
9	09-03-26	26.7	24.2	71.0	61.0	0.00	Sunny	
10	10-03-26	26.1	24.3	70.0	62.0	0.00	Sunny	
11	11-03-26	26.7	25.7	70.0	61.0	0.00	Sunny	
12	12-03-26	27.0	24.2	71.0	65.0	64.40	Rainy	
13	13-03-26	23.6	22.8	77.0	73.0	34.00	Rainy	
14	14-03-26	23.1	21.6	75.0	71.0	75.20	Rainy	
15	15-03-26	22.4	21.2	77.0	76.0	133.20	Rainy	
16	16-03-26	22.1	21.3	72.0	69.0	48.40	Rainy	
17	17-03-26	24.3	23.1	75.0	71.0	0.00	Sunny	
18	18-03-26	25.0	22.8	73.0	69.0	0.00	Sunny	
19	19-03-26	25.3	23.3	71.0	68.0	0.00	Sunny	
20	20-03-26	24.0	22.5	72.0	68.0	6.00	Rainy	
21	21-03-26	24.0	23.0	72.0	69.0	20.00	Rainy	
22	22-03-26	23.9	22.3	73.0	69.0	0.00	Sunny	
23	23-03-26	23.8	22.2	72.0	66.0	0.00	Sunny	
24	24-03-26	23.8	22.3	74.0	67.0	0.00	Sunny	
25	25-03-26	23.6	22.4	73.0	66.0	0.00	Sunny	
26	26-03-26	23.8	22.6	72.0	67.0	0.00	Sunny	
27	27-03-26	24.9	24.3	70.0	60.0	0.00	Sunny	
28	28-03-26	23.9	22.5	75.0	70.0	49.20	Rainy	
29	29-03-26	25	23.8	76.0	72.0	27.40	Rainy	
30	30-03-26	25.9	24.2	76.0	74.0	10.80	Rainy	
31	31-03-26	27.1	24.9	78.0	75.0	0.00	Sunny	

Rainfall Data				
Sr.no.	Description	Total Rainfall	Up to previous month	This month
1	Rainfall	8435.7	7967.1	468.60

The maximum & minimum weather records are summarized below:

TEMPERATURE/ RAINFALL PERIOD: 1 st March, 2026 to 31 th March, 2026				
Temperature		Rainfall		
Maximum (in °C)	Minimum (in °C)	Maximum (in mm)	Minimum (in mm)	Total Days
29.4	21.2	133.2	6.00	10

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

**CHAPTER-14
ACCIDENT REPORT**

NIL

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-15


ROAD MAINTENANCE & SAFETY REPORT

The Traffic Safety Arrangements during the execution of works is being carried out by the Concessionaire for safe movement of vehicles on the project highway. The Concessionaire has provided sufficient road signs, temporary barriers, gunny bags filled with soil with reflective stickers etc. at the construction sites.

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.

CHAPTER-16

PROJECT PROGRESS PHOTOGRAPHS



GSB TOP ROLLING WORK IN PROGRESS AT CH. 13+000 LHS



DLC TOP ROLLING WORK IN PROGRESS Ch- 13+200 To 13+260

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.



GEOCOMPOSITE FIXING CH- 00+213 At BOX CULVERT



BOX CULVERT ERECTION IN PROGRESS At Ch- 03+418

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.



MJB- A2 ABUTMENT SHAFT FINAL LIFT CONCRETE POURING IN PROGRESS Ch-00+526



ROB- A2 ABUTMENT SHAFT 1ST LIFT CONCRETE POURING CH-04+624

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.



SVUP- 3RD LIFT A1&A2 CONCRETE POURING IN PROGRESS Ch- 03+728



MJB- A1 ABUTMENT CAP CONCRETE POURING CH-00+526

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.



GIRDER CONCRETE POURING CH-05+332 At MJB



TOE WALL CONCRETE POURING At CH- 00+450 LHS

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.



CLIENT INSPECTION FOR GEOGRID FIXING GSB LAYING 2+000 TO 2+100 LHS



FDD TESTING FOR SUB-GRADE TOP LAYER CH- 01+800 TO 01+960

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.



GSB GRADATION TESTING



ROB- P2 PILE CHIPPING WORK AT CH-04+624

4-L of NH 37 from design Ch 0+020 on NH-8 near Karimganj to design Chainage 14+380 near Sutarkandi (Spur Connectivity to Indo/Bangladesh Border) Silchar-Churaibari Pkg-7 in the State of Assam on HAM mode.



LIQUID LIMIT TEST OF GSB SAMPLE