

**MONTHLY PROGRESS REPORT OF NOVEMBER-2024**

**Name of work**

**Up-gradation & 4 laning of Poanta Saheb- Ballupur sec. of NH-72 in Uttarakhand state under NH(o) on HAM pkg-II Medinipur to Ballupur from CH 18.700 To CH 44.800.**



**Name of Client**

**National Highways Authority of India**

**Name of Independent Engineer**

**M/s URS Scott Wilson India Pvt. Ltd. In JV with the Lion Engineering Consultant Pvt Ltd.**

**Name of Concessionaire**

**M/s MKC Kedarnathji Poanta Saheb Highways Pvt. Ltd.**

# INDEX

| Chapter no. | Description   |   |
|-------------|---|---|
| 1           | <u><a href="#">Maps Showing project Location</a></u>          |   |
|             | 1.1   | Location of Work state in india         |
|             | 1.2   | Location of project in state            |
| 2           | <u><a href="#">Executive Summary</a></u>                      |   |
|             | 2.1   | Introduction                            |
|             | 2.2   | Scope of the project                    |
|             | 2.3   | Salient features of the contract        |
| 3           | <u><a href="#">Progress of the work</a></u>                   |   |
|             | 3.1   | Physical progress                       |
|             | 3.2   | Work done status of highway & Structure |
|             | 3.3   | Strip chart of structure                |
|             | 3.4   | Strip chart of Highway Works            |
|             | 3.5   | Utility shifting                        |
|             | 3.6   | Change of scope                         |
|             | 3.7   | Extension of time                       |
| 4           | <u><a href="#">Status of approval</a></u>                     |   |
|             | 4.1   | Status of drawing approval              |
| 5           | <u><a href="#">Critical issues and hindrance</a></u>          |   |
|             | 5.1   | Hindrance in the work                   |
|             | 5.2   | list of issues                          |
|             | 5.3   | Procurement of the site                 |
| 6           | <u><a href="#">Mobilization Status</a></u>                    |   |
|             | 6.1   | List of personnel deployment            |
|             | 6.2   | Mobilization of plants & machinery      |
|             | 6.3   | Mobilization of lab equipments          |
| 7           | <u><a href="#">Quality control test conducted summary</a></u> |   |
|             | 7.1   | Quality control test conducted summary  |
| 8           | <u><a href="#">Correspondence</a></u>                         |   |
|             | 8.1   | Summary of correspondence letters       |
| 9           | <u><a href="#">Weather report</a></u>                         |   |
|             | 9.1   | Summary of weather report               |
| 10          | <u><a href="#">Site visit and meetings</a></u>                |   |
|             | 10.1  | Details of site visit and meetings      |
| 11          | <u><a href="#">Site photographs</a></u>                       |   |
|             | 11.1  | Site photographs                        |

# Maps Showing project Location


1.1

Location of Work state in india



## 1.2

## Location of project in state



# *Executive Summary*

The site of the Four-lane Project Highway comprises the Medinipur-Ballupur Section of NH-72.

It starts at km 30.690 of Shimla bypass road (Design Ch 18.700 km) and ends at (km 148.025 of NH-72 (Design Ch 44.800 km) in Dehradun district of Uttarakhand state. The section of existing NH-72 between km 113.400 (Dharmawala Chowk) to km 143.275 (Prem Nagar) is proposed to be bypassed by greenfield alignment

## 2.2

## Scope of the project

|    |                             |           |
|----|-----------------------------|-----------|
| 1  | Total Length of the Project | 26.1 Km   |
| 2  | Major Junctions             | 02 Nos    |
| 3  | Minor Junctions             | 58 Nos    |
| 4  | Box Culverts                | 15 Nos    |
| 5  | Pipe Culverts               | 58 Nos    |
| 6  | Minor Bridges               | 19 Nos    |
| 7  | VUP / LVUP                  | 06 Nos    |
| 8  | Major Bridge                | 1 Nos     |
| 9  | VOP                         | 01 Nos    |
| 10 | FOB                         | 03 Nos    |
| 11 | Bus bay                     | 08 Nos    |
| 12 | Service Road ( both side)   | 20.484 Km |
| 13 | Drain (both side)           | 30.02 Km  |



**2.3****Salient features of the contract**

|                                       |   |                    |      |
|---------------------------------------|---|--------------------|------|
| Name of Client                        | National Highway Authority of India   |                    |      |
| Name of Contractor                    | MKC Infrastructure Limited  |                    |      |
| Name of Concessionaire                | MKC Poanta – Saheb Dehradun Kedarnathji Highways Private Limited                      |                    |      |
| Name of Independent engineer          | M/S URS Scott Wilson India Pvt. Ltd in JV with Lion Engineering Consultants Pvt. Ltd. |                    |      |
| Name of Safety consultant             | Chaitanya Projects Consultancy Pvt. Ltd.  |                    |      |
| Contract Limits                       | From Medinipur CH 18.7 to Ballupur CH 44.8  |                    |      |
| Contract Length                       | 26.21 Km  |                    |      |
| Milestones                            | Mile stone-I  | 18th July-2023     | 20%  |
|                                       | Mile stone-II   | 14th January-2024  | 35%  |
|                                       | Mile stone-III  | 12th July-2024     | 75%  |
|                                       | Mile stone-IV   | 17th february-2025 | 100% |
| Letter of Acceptance Date             | 30th May-2022   |                    |      |
| Date of Signing of contract agreement | 14th July-2022  |                    |      |
| Commencement Date                     | 18th February-2023  |                    |      |
| Project Duration                      | 730 days  |                    |      |
| Schedule Completion Date              | 17th February-2025  |                    |      |
| Bid Project cost                      | ₹ 5,16,56,00,000.00   |                    |      |
| Updated Bid Project Cost              | ₹ 5,37,22,24,000.00   |                    |      |

# *Progress of the work*

## 3.1

## Physical progress

|                               |  |
|-------------------------------|--|
| <b>Project :</b>              | Up-gradation & Four Laning of Poanta Saheb-Ballupur Section of NH-72 in the State of Uttarakhand under NH (O) on Hybrid Annuity Mode. Package-II: Medinipur to Ballupur (Dehradun) from Design Ch. 18.700 to Ch. 44.800. |
| <b>Client :</b>               | National Highway Authority of India  |
| <b>Independent Engineer :</b> | URS Scott Wilson India Private Limited in Joint Venture with Lion Engineering Consultants Pvt. Ltd.  |
| <b>HAM Concessionaire :</b>   | M/s MKC- Poanta-Saheb Dehradun Kedarnathji Ji Highway Private Limited  |

**Total Contract Price** 5,16,56,00,000

| Item  | Stage for measurement of Physical Progress | Unit | Qty.        | Amount       | Weightage in % age | Physical Progress as per Annexure-I of Schedule-G | Weightage of Completed work in % |
|---|--|------|-------------|--------------|--------------------|---|----------------------------------|
| Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding Slip/ Service roads) | A-Widening & Strengthening of              |      |             |              |                    |   |                                  |
|   | (1) Earthwork upto top of Sub-grade        | Km   | 4.50        | 16361543.33  | 0.32%              | 4.5   | 0.32%                            |
|   | (2) Granular work (Sub-base,               |      |             |              |                    |   |                                  |
|   | (a) CTSB/GSB                               | Km   | 4.50        | 21553385.78  | 0.42%              | 4.5   | 0.42%                            |
|   | (b) WMM                                    | Km   | 4.50        | 41505832.80  | 0.80%              | 4.5   | 0.80%                            |
|   | (3) Shoulders                              | Km   | 9.00        | 2971864.40   | 0.06%              | 9   | 0.06%                            |
|   | (4) Bituminous Work                        |      |             |              |                    |   |                                  |
|   | (a) DBM                                    | Km   | 4.50        | 23207725.35  | 0.45%              | 4.5   | 0.45%                            |
|   | (b) BC                                     | Km   | 4.50        | 24305590.88  | 0.47%              | 4.5   | 0.47%                            |
|   | B-New 4 Lane Realignment/Bypass            |      |             |              |                    |   |                                  |
|   | (1) Earthwork upto top of Sub-grade        | Km   | 41.56       | 805887112.76 | 15.60%             | 39.69   | 14.90%                           |
|   | (2) Granular work (Sub-base,               |      |             |              |                    |   |                                  |
|   | (a) CTSB / GSB                             | Km   | 41.56       | 219083230.31 | 4.24%              | 38.66   | 3.95%                            |
|   | (b) WMM                                    | Km   | 41.56       | 370137914.57 | 7.17%              | 29.1  | 5.02%                            |
|   | (3) Shoulders                              | Km   | 41.56       | 33188279.25  | 0.64%              |   |                                  |
|   | (4) Bituminous Work                        |      |             |              |                    |   |                                  |
|   | (a) DBM                                    | Km   | 41.56       | 208434264.66 | 4.04%              | 27.846  | 2.70%                            |
|   | (b) BC                                     | Km   | 41.56       | 226138688.23 | 4.38%              |   |                                  |
|   | C- New Culverts, Minor Bridges,            |      |             |              |                    |   |                                  |
|   | 1) Culverts                                | No.  | 73.00       | 154175319.31 | 2.98%              | 67  | 2.74%                            |
|   | 2) Minor Bridge                            |      |             |              |                    |   |                                  |
|   | a) Foundation                              | No.  | 19.00       | 267262947.46 | 5.17%              | 19  | 5.17%                            |
|   | b) Sub-Structure                           | No.  | 19.00       | 233855079.03 | 4.53%              | 19  | 4.53%                            |
|   | c) Super-Structure (including Crash        | No.  | 19.00       | 167039342.17 | 3.23%              | 19  | 3.23%                            |
|   | 3) Grade seprated structures               |      |             |              |                    |   |                                  |
|   | i) Foundation                              | No.  | 6.00        | 115773880.88 | 2.24%              | 5.5   | 2.05%                            |
|   | ii) Sub-Structure                          | No.  | 6.00        | 101302145.77 | 1.96%              | 5   | 1.63%                            |
|   | iii) Super-Structure (including Crash      | No.  | 6.00        | 72358675.55  | 1.40%              | 5   | 1.17%                            |
|   | b) Overpasses                              |      |             |              |                    |   |                                  |
|   | i) Foundation                              | No.  | 1.00        | 18846910.84  | 0.36%              |   |                                  |
| ii) Sub-Structure   | No.  | 1.00 | 16491046.99 | 0.32%        |                    |   |                                  |

| Item                                   | Stage for measurement of Physical Progress | Unit     | Qty.        | Amount       | Weightage in % age | Physical Progress as per Annexure-I of Schedule-G | Weightage of Completed work in % |
|--|--|----------|-------------|--------------|--------------------|---|----------------------------------|
|  | iii) Super-Structure (including Crash      | No.      | 1.00        | 11779319.28  | 0.23%              |   |                                  |
|  | d) Foot Over Bridge                        | No.      | 3.00        | 27129384.98  | 0.53%              |   |                                  |
| Major Bridge works and ROB / RUB       | C) New Major Bridges                       |          |             |              | 0.00%              |   |                                  |
|  | 1) Foundation                              |          |             |              | 0.00%              |   |                                  |
|  | a) Open Foundation                         | No.      | 1.00        | 108539227.81 | 2.10%              | 1   | 2.10%                            |
|  | 2) Sub-Structure                           | No.      | 1.00        | 94971824.34  | 1.84%              | 1   | 1.84%                            |
|  | 3) Super-Structure (including Crash        | No.      | 1.00        | 67837017.38  | 1.31%              | 1   | 1.31%                            |
| Structure (Elevated                    | 4) Reinforced Earth Wall (includes         | Sq.m     | 27201.50    | 328923283.49 | 6.37%              | 25850   | 6.05%                            |
| Electrical and Public Health Utilities | EHT Line                                   | Km       | 0.34        | 4486146.46   | 0.09%              |   |                                  |
|  | EHT Crossing                               | No.      | 2.00        | 15926636.19  | 0.31%              |   |                                  |
|  | HT/LT Lines (including                     | Km       | 3.28        | 7931062.20   | 0.15%              | 2.32  | 0.11%                            |
|  | HT/LT Crossings                            | No.      | 43.00       | 46476333.59  | 0.90%              | 43  | 0.90%                            |
|  | Water Pipeline                             | Km       | 3.47        | 2704171.86   | 0.05%              | 3.47  | 0.05%                            |
|  | Water Pipeline Crossings                   | No.      | 28.00       | 19547849.31  | 0.38%              | 28  | 0.38%                            |
| Other Works                            | i) - Service Road/ Slip Road               | Km       | 20.48       | 562762835.69 | 10.89%             | 4.505   | 2.40%                            |
|  | iii) Road Side Drain                       | Km       | 30.02       | 205461080.75 | 3.98%              | 14.29   | 1.89%                            |
|  | iv) - Road signs,markings, Km              |          |             |              |                    |   |                                  |
|  | (a) Road signs,markings, Km                | Km       | 26.10       | 41277719.41  | 0.80%              |   |                                  |
|  | (d) Concrete Crash Barrier/W Beam          | Km       | 8.61        | 46479789.69  | 0.90%              | 8.61  | 0.90%                            |
|  | v) - Project Facilities                    |          |             |              |                    |   |                                  |
|  | (a) Bus Bays                               | No.      | 8.00        | 5302600.92   | 0.10%              | 4   | 0.05%                            |
|  | (b) Truck Lay Bays                         | No.      | 0.00        |              |                    |   |                                  |
|  | (c) Rest Area / Wayside Amenities          | No.      | 1.00        | 2947720.34   | 0.06%              |   |                                  |
|  | vii) - Road Side Plantation and            | Km       | 26.10       | 10721108.26  | 0.21%              |   |                                  |
|  | viii) - Protection Work                    |          |             |              |                    |   |                                  |
|  | (a) Boulder Pitching on Slopes             | Km       | 5.22        | 6308189.92   | 0.12%              | 5.6   | 0.13%                            |
|  | (b) Toe Wall / Retaining Wall              | Km       | 17.69       | 241438506.52 | 4.67%              | 6.719   | 1.78%                            |
|  | (a) Major Junctions                        | No.      | 2.00        | 43305395.72  | 0.84%              |   |                                  |
|  | (b) Minor Junctions                        | No.      | 58.00       | 10989583.92  | 0.21%              |   |                                  |
|  | (c) Street Lightning                       | Km       | 26.10       | 25589783.02  | 0.50%              |   |                                  |
|  | (e)ATMS, HTMS, Traffic Aid Posts,          | Km       | 26.10       | 36542155.89  | 0.71%              |   |                                  |
| (f) Paver block flooring               | Sqm  | 27867.00 | 50340492.75 | 0.97%        |                    |   |                                  |
| <b>Total</b>                           |  |          |             |              | <b>100.00%</b>     |   | <b>69.50%</b>                    |

| Item  | Stage for measurement of Physical Progress | Unit                     | Qty.                  | Amount                       | Weightage in % age | Physical Progress as per Annexure-I of Schedule-G | Weightage of Completed work in % |
|-------|--|--------------------------|-----------------------|------------------------------|--------------------|---|----------------------------------|
| SR NO | MONTH                                      | WORKDONE AMOUNT IN (Cr.) | PHYSICAL PROGRESS (%) | CUMULATIVE PHYSICAL PROGRESS |                    |   |                                  |
|       |  |                          | Project Cost          | 516.56                       |                    |   |                                  |
| 1     | FEBRUARY                                   | 0                        | 0.00%                 | 0.00%                        |                    |   |                                  |
| 2     | MARCH                                      | 2.61                     | 0.51%                 | 0.51%                        |                    |   |                                  |
| 3     | APRIL                                      | 4.54                     | 0.88%                 | 1.38%                        |                    |   |                                  |
| 4     | MAY  | 11.66                    | 2.26%                 | 3.64%                        |                    |   |                                  |
| 5     | JUNE                                       | 11.4                     | 2.21%                 | 5.85%                        |                    |   |                                  |
| 6     | JULY                                       | 1.81                     | 0.35%                 | 6.20%                        |                    |   |                                  |
| 7     | AUGUST                                     | 2.59                     | 0.50%                 | 6.70%                        |                    |   |                                  |
| 8     | SEPTEMBER                                  | 8.83                     | 1.71%                 | 8.41%                        |                    |   |                                  |
| 9     | OCTOBER                                    | 18.80                    | 3.64%                 | 12.05%                       |                    |   |                                  |
| 10    | November                                   | 45.36                    | 8.78%                 | 20.83%                       |                    |   |                                  |
| 11    | December                                   | 17.15                    | 3.32%                 | 24.15%                       |                    |   |                                  |
| 12    | January                                    | 30.27                    | 5.86%                 | 30.01%                       |                    |   |                                  |
| 13    | February                                   | 29.86                    | 5.78%                 | 35.79%                       |                    |   |                                  |
| 14    | March                                      | 31.30                    | 6.06%                 | 41.85%                       |                    |   |                                  |
| 15    | April                                      | 11.62                    | 2.25%                 | 44.10%                       |                    |   |                                  |
| 16    | MAY  | 23.81                    | 4.61%                 | 48.71%                       |                    |   |                                  |
| 17    | June                                       | 23.87                    | 4.62%                 | 53.33%                       |                    |   |                                  |
| 18    | July                                       | 9.37                     | 1.81%                 | 55.14%                       |                    |   |                                  |
| 19    | August                                     | 8.37                     | 1.62%                 | 56.77%                       |                    |   |                                  |
| 20    | September                                  | 15.15                    | 2.93%                 | 59.70%                       |                    |   |                                  |
| 21    | October                                    | 14.83                    | 2.87%                 | 62.57%                       |                    |   |                                  |
| 22    | November                                   | 35.80                    | 6.93%                 | 69.50%                       |                    |   |                                  |
| TOTAL |  | 359.011                  | 69.50%                |                              |                    |   |                                  |

\* Amount is calculated as per Schedule-G

### 3.2

### Work done status of highway & Structure

| Highway   |                  |      |      |       |           |             |              |               |
|-----------|------------------|------|------|-------|-----------|-------------|--------------|---------------|
| Sr no.    | Work description | Side | Unit | Scope | Completed | In progress | Balance      | % of Balance  |
| 1         | C & G            | LHS  | KMS  | 26.1  | 25.4      | 0           | 0.7          | 2.68%         |
| 2         |                  | RHS  | KMS  | 26.1  | 25.4      | 0           | 0.7          | 2.68%         |
| 3         | Earthwork        | LHS  | KMS  | 26.1  | 23.9      | 1.5         | 0.7          | 2.68%         |
| 4         |                  | RHS  | KMS  | 26.1  | 23.9      | 1.5         | 0.7          | 2.68%         |
| 5         | Sub Grade        | LHS  | KMS  | 26.1  | 24.345    | 1.4         | 0.36         | 1.36%         |
| 6         |                  | RHS  | KMS  | 26.1  | 24.345    | 1.4         | 0.36         | 1.36%         |
| 7         | GSB              | LHS  | KMS  | 26.1  | 23.83     | 1.9         | 0.37         | 1.42%         |
| 8         |                  | RHS  | KMS  | 26.1  | 23.83     | 1.9         | 0.37         | 1.42%         |
| 9         | WMM              | LHS  | KMS  | 26.1  | 19.05     | 1           | 6.05         | 23.18%        |
| 10        |                  | RHS  | KMS  | 26.1  | 19.05     | 1           | 6.05         | 23.18%        |
| 11        | DBM              | LHS  | KMS  | 26.1  | 18.423    |             | 7.677        | 29.41%        |
| 12        |                  | RHS  | KMS  | 26.1  | 18.423    |             | 7.677        | 29.41%        |
| 13        | BC               | LHS  | KMS  | 26.1  | 4.5       |             | 21.6         | 82.76%        |
| 14        |                  | RHS  | KMS  | 26.1  | 4.5       |             | 21.6         | 82.76%        |
| Structure |                  |      |      |       |           |             |              |               |
| Sr no.    | Work description | Side | Unit | Scope | Completed | In progress | Yet to start | % of Progress |
| 1         | Pipe culverts    |      | Nos  | 58    | 57        | 1           | 0            | 100.00%       |
| 2         | Box culverts     |      | Nos  | 15    | 11        | 0           | 4            | 73.33%        |
| 3         | Minor Bridges    |      | Nos  | 19    | 19        | 0           | 0            | 100.00%       |
| 4         | VUP              |      | Nos  | 3     | 2         | 1           | 0            | 100.00%       |
| 5         | LVUP             |      | Nos  | 3     | 3         | 0           | 0            | 100.00%       |
| 6         | Major bridge     |      | Nos  | 1     | 1         | 0           | 0            | 100.00%       |
| 7         | VOP              |      | Nos  | 1     | 0         | 0           | 1            | 0.00%         |
| 8         | FOB              |      | Nos  | 3     | 0         | 0           | 3            | 0.00%         |

## Strip chart showing the status of BOX Culverts

| Sr no.         | Chainage |        | SPAN    | Activity Status(BHS) |      |      |               |               |               |               |            |      |      |
|----------------|----------|--------|---------|----------------------|------|------|---------------|---------------|---------------|---------------|------------|------|------|
|                | Schedule | Design |         | Excavation           | PCC  | Raft | Bottom Haunch | Wall 1st Lift | Wall 2nd Lift | Wall 3rd Lift | Top Haunch | Slab |      |
| 1              | 19+080   |        | 1X6.0 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 2              | 21+108   |        | 1X6.0 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 3              | 21+283   |        | 1X6.0 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 4              | 21+408   | 31+370 | 1X6.0 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 5              | 22+554   |        | 1X6.0 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 6              | 25+973   | 25+992 | 1X6.0 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 7              | 26+612   | 26+612 | 1X6.0 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 8              | 26+794   | 26+804 | 1X6.0 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 9              | 31+005   | 27+770 | 1X6.0 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 10             | 35+575   | 27+068 | 1X4.0 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 11             | 39+070   | 27+400 | 1X6.0 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 12             | 40+052   |        | 1X2.0 M |                      |      |      |               |               |               |               |            |      |      |
| 13             | 41+923   |        | 1X2.0 M |                      |      |      |               |               |               |               |            |      |      |
| 14             | 43+998   |        | 1X2.0 M |                      |      |      |               |               |               |               |            |      |      |
| 15             | 44+191   |        | 1X2.0 M |                      |      |      |               |               |               |               |            |      |      |
| TOTAL SCOPE    |          |        |         | 15                   | 15   | 15   | 15            | 15            | 15            | 15            | 15         | 15   | 15   |
| WORK COMPLETED |          |        |         | 11                   | 11   | 11   | 11            | 11            | 11            | 11            | 11         | 11   | 11   |
| BALANCE        |          |        |         | 4                    | 4    | 4    | 4             | 4             | 4             | 4             | 4          | 4    | 4    |

### Strip chart showing the status of Hume pipe culverts

| Sr. no. | Chainage |        | Dia. (m) | Drawing Status |   | Activity Status(Both Side) |      |      |             |               |                    |                    |                    |          |
|---------|----------|--------|----------|----------------|---|----------------------------|------|------|-------------|---------------|--------------------|--------------------|--------------------|----------|
|         | Schedule | Design |          |                |   | Excavation                 | GSB  | PCC  | Pipe Laying | Head wall PCC | Head wall 1st lift | Head wall 2nd lift | Head wall 3rd lift | Encasing |
| 1       | 19+250   | 19+250 | 1.2      |                | 1 | DONE                       |      | NA   | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 2       | 20+205   | 20+205 | 1.2      |                | 1 | DONE                       |      | NA   | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 3       | 20+360   | 20+360 | 1.2      |                | 1 | DONE                       |      | NA   | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 4       | 20+438   | 20+438 | 1.2      |                | 1 | DONE                       |      | NA   | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 5       | 20+468   | 20+468 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 6       | 21+945   | 21+945 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 7       | 22+083   | 22+080 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 8       | 22+160   | 22+160 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 9       | 22+214   | 22+214 | 1.2      |                | 1 | DONE                       | DONE | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 10      | 22+339   | 22+339 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 11      | 22+769   | 22+769 | 1.2      |                | 1 | DONE                       |      | NA   | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 12      | 22+807   | 22+802 | 1.2      |                | 1 | DONE                       |      | NA   | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 13      | 23+201   | 23+197 | 1.2      |                | 1 | DONE                       | NA   | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 14      | 23+414   | 23+440 | 1.2      |                | 1 | DONE                       | NA   | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 15      | 23+566   | 23+565 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 16      | 23+932   | 23+932 | 1.2      |                | 1 | DONE                       | NA   | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 17      | 24+147   | 24+145 | 1.2      |                | 1 | DONE                       | NA   | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 18      | 24+511   | 24+507 | 1.2      |                | 1 | DONE                       | DONE | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 19      | 24+820   | 24+817 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 20      | 24+878   | 24+878 | 1.2      |                | 1 | DONE                       | DONE | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 21      | 25+150   | 25+150 | 1.2      |                |   | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | NA       |
| 22      | 26+366   | 26+366 | 1.2      |                | 1 | DONE                       | DONE | NA   | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 23      | 27+243   | 27+237 | 1.2      |                | 1 | DONE                       | NA   | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 24      | 27+358   | 27+358 | 1.2      |                | 1 | DONE                       | DONE | NA   | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 25      | 27+452   | 27+446 | 1.2      |                | 1 | DONE                       | NA   | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 26      | 27+959   | 27+959 | 1.2      |                | 1 | DONE                       | DONE | NA   | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 27      | 28+295   | 19+900 | 1.2      |                | 1 | DONE                       | NA   | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | NA       |
| 28      | 28+384   | 28+381 | 1.2      |                | 1 | DONE                       | NA   | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 29      | 28+581   | 28+579 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 30      | 28+619   | 28+618 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 31      | 29+476   | 29+476 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 32      | 30+097   | 30+093 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 33      | 30+460   | 31+150 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 34      | 30+661   | 30+661 | 1.2      |                | 1 | DONE                       | NA   | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 35      | 30+838   | 30+838 | 1.2      |                | 1 | DONE                       | DONE | NA   | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 36      | 30+928   | 30+928 | 1.2      |                | 1 | DONE                       | DONE | NA   | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 37      | 31+781   | 31+781 | 1.2      |                |   | DONE                       | DONE | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 38      | 31+962   | 31+962 | 1.2      |                | 1 | DONE                       |      | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | NA       |
| 39      | 32+059   | 32+059 | 1.2      |                | 1 | DONE                       | DONE | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | NA       |



| Sr. no.        | Chainage |        | Dia. (m) | Drawing Status |   | Activity Status(Both Side) |     |      |             |               |                    |                    |                    |          |
|----------------|----------|--------|----------|----------------|---|----------------------------|-----|------|-------------|---------------|--------------------|--------------------|--------------------|----------|
|                | Schedule | Design |          |                |   | Excavation                 | GSB | PCC  | Pipe Laying | Head wall PCC | Head wall 1st lift | Head wall 2nd lift | Head wall 3rd lift | Encasing |
| 40             | 32+115   | 32+115 | 1.2      |                | 1 | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 41             | 32+178   | 32+178 | 1.2      |                | 1 | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 42             | 32+228   | 32+228 | 1.2      |                | 1 | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 43             | 32+291   | 32+291 | 1.2      |                | 1 | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 44             | 32+434   | 32+434 | 1.2      |                |   | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 45             | 33+439   | 33+439 | 1.2      |                | 1 | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 46             | 33+600   | 33+600 | 1.2      |                | 1 | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 47             | 34+062   | 34+062 | 1.2      |                |   | DONE                       | NA  | DONE | WIP         | WIP           | WIP                | WIP                | WIP                |          |
| 48             | 34+352   | 34+352 | 1.2      |                | 1 | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 49             | 35+153   | 35+153 | 1.2      |                | 1 | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 50             | 36+577   | 36+577 | 1.2      |                | 1 | DONE                       |     | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 51             | 37+014   | 36+990 | 1.2      |                | 1 | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 52             | 37+460   | 37+460 | 1.2      |                | 1 | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 53             | 37+540   | 37+585 | 1.2      |                | 1 | DONE                       | NA  | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 54             | 37+840   | 37+840 | 1.2      |                | 1 | DONE                       |     | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 55             | 38+175   | 38+175 | 1.2      |                | 1 | DONE                       |     | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 56             | 38+750   | 38+750 | 1.2      |                | 1 | DONE                       |     | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 57             | 38+850   | 38+850 | 1.2      |                | 1 | DONE                       |     | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| 58             | 39+219   | 39+219 | 1.2      |                | 1 | DONE                       |     | DONE | DONE        | DONE          | DONE               | DONE               | DONE               | DONE     |
| TOTAL SCOPE    |          |        |          |                |   | 58                         | 10  | 58   | 58          | 58            | 58                 | 58                 | 58                 | 53       |
| WORK COMPLETED |          |        |          |                |   | 58                         | 10  | 47   | 57          | 57            | 57                 | 57                 | 57                 | 53       |
| BALANCE        |          |        |          |                |   | 0                          | 0   | 11   | 1           | 1             | 1                  | 1                  | 1                  | 0        |

### Strip chart showing the status of Minor /Major Bridges


| Sr no.         | Chainage |        | SPAN   | Activity Status(BHS) |      |      |               |               |               |               |            |      |      |
|----------------|----------|--------|--------|----------------------|------|------|---------------|---------------|---------------|---------------|------------|------|------|
|                | Schedule | Design |        | Excavation           | PCC  | Raft | Bottom Haunch | Wall 1st Lift | Wall 2nd Lift | Wall 3rd Lift | Top Haunch | Slab |      |
| 1              | 19+297   | 19+298 | 3X8 M  | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 2              | 20+163   | 20+163 | 2X10 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 3              | 20+820   | 20+816 | 2X10 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 4              | 21+610   | 21+610 | 2X10 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 5              | 21+762   | 21+762 | 3X8 M  | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 6              | 22+972   | 22+973 | 3X8 M  | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 7              | 24+090   | 23+974 | 3X8 M  | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 8              | 24+377   | 24+355 | 2X10 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 9              | 25+320   | 25+316 | 3X8 M  | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 10             | 25+815   | 25+811 | 1X10 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 11             | 26+487   | 26+480 | 3X8 M  | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 12             | 27+042   | 27+040 | 2X8 M  | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 13             | 27+741   | 27+736 | 3X10 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 14             | 28+122   | 28+122 | 2X10 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 15             | 28+222   | 28+222 | 5X10 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 16             | 29+174   | 29+171 | 2X8 M  | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 17             | 29+659   | 29+652 | 2X8 M  | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 18             | 30+300   | 30+305 | 5X10 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 19             | 31+745   | 31+740 | 3X10 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| 20             | 33+033   | 33+033 | 3X35 M | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE | DONE |
| TOTAL SCOPE    |          |        |        | 20                   | 20   | 20   | 20            | 20            | 20            | 20            | 20         | 20   | 20   |
| WORK COMPLETED |          |        |        | 20                   | 20   | 20   | 20            | 20            | 20            | 20            | 20         | 20   | 20   |
| BALANCE        |          |        |        | 0                    | 0    | 0    | 0             | 0             | 0             | 0             | 0          | 0    | 0    |

**Strip chart showing the status of Grade separated structures**

| Sr no.         | Chainage |        | Length | Activity Status(BHS) |      |      |               |               |               |               |            |      |
|----------------|----------|--------|--------|----------------------|------|------|---------------|---------------|---------------|---------------|------------|------|
|                | Schedule | Design |        | Excavation           | PCC  | Raft | Bottom Haunch | Wall 1st Lift | Wall 2nd Lift | Wall 3rd Lift | Top Haunch | Slab |
| 1              | 22+598   | 22+596 | 70     | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE |
| 2              | 28+285   | 28+285 | 12     | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE |
| 3              | 30+259   | 30+259 | 12     | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE |
| 4              | 31+691   | 31+678 | 70     | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE |
| 5              | 39+493   | 39+500 | 12     | DONE                 | DONE | DONE | DONE          | DONE          | DONE          | DONE          | DONE       | DONE |
| 6              | 39+740   | 39+720 | 16     |                      |      |      |               |               |               |               |            |      |
| 7              | 40+063   | 40+042 | 72.5   | WIP                  | WIP  | WIP  |               | WIP           |               |               |            |      |
| TOTAL SCOPE    |          |        |        | 7                    | 7    | 7    | 7             | 7             | 7             | 7             | 7          | 7    |
| WORK COMPLETED |          |        |        | 5                    | 5    | 5    | 5             | 5             | 5             | 5             | 5          | 5    |
| BALANCE        |          |        |        | 2                    | 2    | 2    | 2             | 2             | 2             | 2             | 2          | 2    |


**3.4**

**Strip chart of Highway Works**




### 3.4

### Strip chart of Highway Works



**3.4**

**Strip chart of Highway Works**









**3.4**

**Strip chart of Highway Works**

| BC           | LHS |        |        |        |        |
|--------------|-----|--------|--------|--------|--------|
| DBM          |     |        |        |        |        |
| WMM TOP      |     |        |        |        |        |
| GSB TOP      |     |        |        |        |        |
| SUBGRADE TOP |     |        |        |        |        |
| SUBGRADE 1st |     |        |        |        |        |
| EMB TOP      |     |        |        |        |        |
| EMB 50 %     |     |        |        |        |        |
| C&G          |     |        |        |        |        |
| KM.          |     | 44+650 | 44+700 | 44+750 | 44+800 |
| C&G          | RHS |        |        |        |        |
| EMB 50 %     |     |        |        |        |        |
| EMB TOP      |     |        |        |        |        |
| SUBGRADE 1st |     |        |        |        |        |
| SUBGRADE TOP |     |        |        |        |        |
| GSB TOP      |     |        |        |        |        |
| WMM TOP      |     |        |        |        |        |
| DBM          |     |        |        |        |        |
| BC           |     |        |        |        |        |

**3.5****Utility shifting****Stament showing the work done of the utilty shifting**

| <b>S.No</b> | <b>Chainage</b> | <b>Line Name</b> | <b>Status</b> | <b>Division</b> | <b>Remarks</b> |
|-------------|-----------------|------------------|---------------|-----------------|----------------|
| 1           | 19+320          | 11 KV            | Complete      | Herbatpur       |                |
| 2           | 22+586          | LT Line          | Complete      | Herbatpur       |                |
| 3           | 22+720          | 11 KV            | Complete      | Herbatpur       |                |
| 4           | 23+350          | 11 KV            | Complete      | Herbatpur       |                |
| 5           | 25+250          | 11 KV            | Complete      | Herbatpur       |                |
| 6           | 26+150          | LT Line          | Complete      | Herbatpur       |                |
| 7           | 26+900          | LT Line          | Complete      | Ganeshpur       |                |
| 8           | 27+700          | 11 KV            | Complete      | Ganeshpur       |                |
| 9           | 27+720          | LT Line          | Complete      | Ganeshpur       |                |
| 10          | 28+060          | 11 KV            | Complete      | Ganeshpur       |                |
| 11          | 28+325          | LT Line          | Complete      | Ganeshpur       |                |
| 12          | 28+450          | LT Line          | Complete      | Ganeshpur       |                |
| 13          | 28+850          | LT Line          | Complete      | Ganeshpur       |                |
| 14          | 28+565          | 11 KV            | Complete      | Ganeshpur       |                |
| 15          | 28+750          | LT Line          | Complete      | Ganeshpur       |                |
| 16          | 28+900          | LT Line          | Complete      | Ganeshpur       |                |
| 17          | 29+100          | LT Line          | Complete      | Ganeshpur       |                |
| 18          | 29+100          | 11 KV            | Complete      | Ganeshpur       |                |
| 19          | 29+174          | 11 KV            | Complete      | Ganeshpur       |                |
| 20          | 29+800          | LT Line          | Complete      | Ganeshpur       |                |
| 21          | 31+150          | LT Line          | Complete      | Ganeshpur       |                |
| 22          | 31+350          | LT Line          | Complete      | Ganeshpur       |                |
| 23          | 31+360          | LT Line          | Complete      | Ganeshpur       |                |
| 24          | 31+370          | 11 KV            | Complete      | Ganeshpur       |                |
| 25          | 31+500          | LT Line          | Complete      | Ganeshpur       |                |
| 26          | 31+800          | LT Line          | Complete      | Ganeshpur       |                |
| 27          | 32+500          | LT Line          | Complete      | Ganeshpur       |                |
| 28          | 33+650          | 11 KV            | Complete      | Ganeshpur       |                |
| 29          | 34+000          | LT Line          | Complete      | Ganeshpur       |                |
| 30          | 34+200          | 11 KV            | Complete      | Ganeshpur       |                |
| 31          | 34+450          | 11 KV            | Complete      | Ganeshpur       |                |
| 32          | 35+800          | LT Line          | Complete      | Ganeshpur       |                |
| 33          | 35+850          | LT Line          | Complete      | Ganeshpur       |                |
| 34          | 36+400          | LT Line          | Complete      | Mohanpur        |                |
| 35          | 36+500          | LT Line          | Complete      | Mohanpur        |                |
| 36          | 36+660          | LT Line          | Complete      | Mohanpur        |                |
| 37          | 35+820          | 11 KV            | Complete      | Ganeshpur       |                |
| 38          | 36+200          | LT Line          | Complete      | Mohanpur        |                |
| 39          | 37+035          | LT Line          | Complete      | Mohanpur        |                |
| 40          | 37+200          | LT Line          | Complete      | Mohanpur        |                |
| 41          | 37+550          | LT Line          | Complete      | Mohanpur        |                |
| 42          | 38+250          | 11 KV            | Complete      | Mohanpur        |                |
| 43          | 38+925          | LT Line          | Complete      | Mohanpur        |                |

## 3.6

## Change of scope

- 1.0 During site inspection of RO-Uttarakhand on dated-05.12.2023 it was suggested to provide underpasses where BT road was crossing at two locations and it was suggested to prepare cos proposal and submit it for review
  
- 2.0 The concessionaire has submitted the cos proposal on dated-08.12.2023 as per instruction of authority to submit the cos proposal within 07 days after inspection of RO-Uttarakhand
  
- 3.0 After reviewing the cos proposal IE raised some observations and concessionaire resubmitted after compliances, Further the IE has submitted a comprehensive COS proposal to the authority for necessary action ahead on dated-21.02.2024
  
- 4.0 The IN-principle approval is obtained from NHAI HQ on dated-09.05.2024
  
- 5.0 The discount @27.36 % is imposed on SOR rates which is not acceptable to the concessionaire
  
- 6.0 Final COS is approved on dated-09.08.2024

## 3.7

## Extension of time

- 1.0 The concessionaire has submitted the proposal for time extension of 139 days on dated-06.11.2023
- 2.0 Further IE raised some observation in submitted proposal and compliances is done by the concessionaire and after it IE has submitted the Proposal of interim EOT (88 Days) to Authority on dated-23.12.2023
- 3.0 In continuation of above a letter is received from authority and advised to submit full and final extension of time if deemed necessary , at a later stage. As II milestone has been achieved with in time

# *Status of approval*

## 4.1

## Status of drawing approval

| Sr no                       | Schedule Chainage | Design Chainage | Size    | GAD | RD | Submitted | Approved  | Pending for submission | Pending for approval |
|-----------------------------|-------------------|-----------------|---------|-----|----|-----------|-----------|------------------------|----------------------|
| <b>BOX Culverts</b>         |                   |                 |         |     |    |           |           |                        |                      |
| 1                           |                   | 19+180          | 1X6.0 M |     |    | 1         | 1         | 0                      | 0                    |
| 2                           |                   | 21+108          | 1X6.0 M |     |    | 1         | 1         | 0                      | 0                    |
| 3                           |                   | 21+283          | 1X6.0 M |     |    | 1         | 1         | 0                      | 0                    |
| 4                           |                   | 21+408          | 1X6.0 M |     |    | 1         | 1         | 0                      | 0                    |
| 5                           |                   | 21+610          | 1X6.0 M |     |    | 1         | 1         | 0                      | 0                    |
| 6                           | 25+992            | 25+973          | 1X6.0 M | R1  | R0 | 1         | 1         | 0                      | 0                    |
| 7                           | 26+612            | 26+612          | 1X6.0 M | R1  | R1 | 1         | 1         | 0                      | 0                    |
| 8                           | 26+794            | 26+794          | 1X6.0 M | R1  | R1 | 1         | 1         | 0                      | 0                    |
| 9                           | 31+005            | 31+005          | 1X6.0 M | R3  | R1 | 1         | 1         | 0                      | 0                    |
| 10                          | 35+575            | 35+575          | 1X4.0 M | R0  | R0 | 1         | 1         | 0                      | 0                    |
| 11                          |                   | 39+070          | 1X6.0 M |     |    | 1         | 1         | 0                      | 0                    |
| 12                          |                   | 40+052          | 1X2.0 M |     |    | 0         | 0         | 1                      | 0                    |
| 13                          |                   | 41+923          | 1X2.0 M |     |    | 1         | 1         | 0                      | 0                    |
| 14                          |                   | 43+998          | 1X2.0 M |     |    | 1         | 1         | 0                      | 0                    |
| 15                          |                   | 44+191          | 1X2.0 M |     |    | 1         | 1         | 0                      | 0                    |
| <b>Total of BOX Culvert</b> |                   |                 |         |     |    | <b>14</b> | <b>14</b> | <b>1</b>               | <b>0</b>             |
| <b>Hume pipe culverts</b>   |                   |                 |         |     |    |           |           |                        |                      |
| 1                           | 19+250            | 19+250          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 2                           | 20+205            | 20+205          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 3                           | 20+360            | 20+360          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 4                           | 20+438            | 20+438          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 5                           | 20+468            | 20+468          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 6                           | 21+945            | 21+945          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 7                           | 22+083            | 22+080          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 8                           | 22+160            | 22+160          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 9                           | 22+214            | 22+214          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 10                          | 22+339            | 22+339          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 11                          | 22+769            | 22+769          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 12                          | 22+807            | 22+802          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 13                          | 23+201            | 23+197          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 14                          | 23+414            | 23+440          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 15                          | 23+566            | 23+565          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 16                          | 23+932            | 23+932          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 17                          | 24+147            | 24+145          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |
| 18                          | 24+511            | 24+507          | 1.2     |     |    | 1         | 1         | 0                      | 0                    |

| Sr no | Schedule Chainage | Design Chainage | Size | GAD | RD | Submitted | Approved | Pending for submission | Pending for approval |
|-------|-------------------|-----------------|------|-----|----|-----------|----------|------------------------|----------------------|
| 19    | 24+820            | 24+817          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 20    | 24+878            | 24+878          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 21    | 25+150            | 25+150          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 22    | 26+366            | 26+366          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 23    | 27+243            | 27+237          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 24    | 27+358            | 27+358          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 25    | 27+452            | 27+446          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 26    | 27+959            | 27+959          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 27    | 28+295            | 28+300          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 28    | 28+384            | 28+381          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 29    | 28+581            | 28+579          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 30    | 28+619            | 28+618          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 31    | 29+476            | 29+476          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 32    | 30+097            | 30+093          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 33    | 30+460            | 30+460          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 34    | 30+661            | 30+661          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 35    | 30+838            | 30+838          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 36    | 30+928            | 30+928          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 37    | 31+781            | 31+781          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 38    | 31+962            | 31+962          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 39    | 32+059            | 32+059          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 40    | 32+115            | 32+115          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 41    | 32+178            | 32+178          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 42    | 32+228            | 32+228          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 43    | 32+291            | 32+291          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 44    | 32+434            | 32+434          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 45    | 33+439            | 33+439          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 46    | 33+600            | 33+600          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 47    | 34+062            | 34+062          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 48    | 34+352            | 34+352          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 49    | 35+153            | 35+153          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 50    | 36+577            | 36+577          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 51    | 37+014            | 37+014          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 52    | 37+460            | 37+460          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 53    | 37+540            | 37+540          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 54    | 37+840            | 37+840          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |
| 55    | 38+175            | 38+175          | 1.2  |     |    | 1         | 1        | 0                      | 0                    |

| Sr no                               | Schedule Chainage | Design Chainage | Size   | GAD | RD | Submitted | Approved  | Pending for submission | Pending for approval |
|-------------------------------------|-------------------|-----------------|--------|-----|----|-----------|-----------|------------------------|----------------------|
| 56                                  | 38+750            | 38+750          | 1.2    |     |    | 1         | 1         | 0                      | 0                    |
| 57                                  | 38+850            | 38+850          | 1.2    |     |    | 1         | 1         | 0                      | 0                    |
| 58                                  | 39+219            | 39+219          | 1.2    |     |    | 1         | 1         | 0                      | 0                    |
| <b>Total of hume pipe culvert</b>   |                   |                 |        |     |    | <b>58</b> | <b>58</b> | <b>0</b>               | <b>0</b>             |
| <b>Minor /Major Bridges</b>         |                   |                 |        |     |    |           |           |                        |                      |
| 1                                   | 19+297            | 19+298          | 3X8 M  | R2  | R3 | 1         | 1         | 0                      | 0                    |
| 2                                   | 20+163            | 20+163          | 2X10 M | R3  | R3 | 1         | 1         | 0                      | 0                    |
| 3                                   | 20+820            | 20+816          | 2X10 M | R0  | R1 | 1         | 1         | 0                      | 0                    |
| 4                                   | 21+762            | 21+762          | 3X8 M  | R3  | R3 | 1         | 1         | 0                      | 0                    |
| 5                                   | 22+554            | 22+554          | 1X10 M |     |    | 1         | 1         | 0                      | 0                    |
| 6                                   | 22+972            | 22+973          | 3X8 M  |     |    | 1         | 1         | 0                      | 0                    |
| 7                                   | 24+090            | 23+974          | 3X8 M  | R3  | R3 | 1         | 1         | 0                      | 0                    |
| 8                                   | 24+377            | 24+355          | 2X10 M | R1  | R1 | 1         | 1         | 0                      | 0                    |
| 9                                   | 25+320            | 25+316          | 3X8 M  | R4  | R3 | 1         | 1         | 0                      | 0                    |
| 10                                  | 25+815            | 25+811          | 1X10 M | R2  | R2 | 1         | 1         | 0                      | 0                    |
| 11                                  | 26+487            | 26+480          | 3X8 M  | R3  | R3 | 1         | 1         | 0                      | 0                    |
| 12                                  | 27+042            | 27+040          | 2X8 M  | R2  | R2 | 1         | 1         | 0                      | 0                    |
| 13                                  | 27+741            | 27+736          | 3X10 M | R3  | R3 | 1         | 1         | 0                      | 0                    |
| 14                                  | 28+122            | 28+122          | 2X10 M |     |    | 1         | 1         | 0                      | 0                    |
| 15                                  | 28+222            | 28+222          | 5X10 M | R1  | R1 | 1         | 1         | 0                      | 0                    |
| 16                                  | 29+174            | 29+171          | 2X8 M  | R2  | R2 | 1         | 1         | 0                      | 0                    |
| 17                                  | 29+659            | 29+652          | 2X8 M  | R2  | R2 | 1         | 1         | 0                      | 0                    |
| 18                                  | 30+300            | 30+305          | 5X10 M | R2  | R2 | 1         | 1         | 0                      | 0                    |
| 19                                  | 31+745            | 31+740          | 3X10 M | R2  | R2 | 1         | 1         | 0                      | 0                    |
| 20                                  | 33+033            | 33+033          | 3X35 M |     |    | 1         | 1         | 0                      | 0                    |
| <b>Total of minor/major bridges</b> |                   |                 |        |     |    | <b>20</b> | <b>20</b> | <b>0</b>               | <b>0</b>             |
| <b>Grade separated structures</b>   |                   |                 |        |     |    |           |           |                        |                      |
| 1                                   | 22+598            | 22+596          | 70     |     |    | 1         | 1         | 0                      | 0                    |
| 2                                   | 28+285            | 28+285          | 12     |     |    | 1         | 1         | 0                      | 0                    |
| 3                                   | 30+259            | 30+259          | 12     |     |    | 1         | 1         | 0                      | 0                    |
| 4                                   | 31+691            | 31+678          | 70     |     |    | 1         | 1         | 0                      | 0                    |
| 5                                   | 39+493            | 39+500          | 12     |     |    | 1         | 1         | 0                      | 0                    |
| 6                                   | 39+740            | 39+720          | 16     |     |    | 1         | 1         | 0                      | 0                    |
| 7                                   | 40+063            | 40+042          | 72.5   |     |    | 1         | 1         | 0                      | 0                    |
| <b>Total of GSS</b>                 |                   |                 |        |     |    | <b>7</b>  | <b>7</b>  | <b>0</b>               | <b>0</b>             |



# *Critical issues and hindrance*

**5.1****Hindrance in the work**

| Sr.No                 | Location |        | Remarks            |
|-----------------------|----------|--------|--------------------|
|                       | From     | To     |                    |
| 1                     | 31+280   | 31+300 | Non payment issues |
| 2                     | 31+400   | 31+480 | Non payment issues |
| 3                     | 31+770   | 31+850 | Non payment issues |
| 4                     | 33+650   | 33+680 | Non payment issues |
| 5                     | 34+040   | 34+350 | Non payment issues |
| 6                     | 34+520   | 34+770 | Non payment issues |
| 7                     | 39+000   | 39+120 | Non payment issues |
| 8                     | 40+100   | 40+350 | Non payment issues |
| <b>Total in Metre</b> |          |        |                    |



Ch. 31280 to 31300 RHS , Drain & Service Road Work



Ch. 31400 to 31480 RHS , Drain & Service Road Work



Ch. 31770 to 31850 BHS, Highway Work



Ch. 33650 to 33680 LHS, Drain & Service Road Work



Ch. 34040 to 34350 BHS, Highway Work



Ch. 34520 to 34770 LHS, MCW & Service Road Work



Ch. 39000 to 39120 BHS, Highway Work



Ch. 40100 to 40350 LHS , Highway Work



Ch. 40100 to 40350 LHS , Highway Work

**As per Clause No. 10.3.1**

On and after signing the memorandum referred in Clause 10.3.1, and until the Transfer Date, the Concessionaire shall maintain a round the clock vigil over the site and shall ensure and procure that no encroachment thereon takes place, and in the event of any encroachment or occupation on any part thereof, the Concessionaire shall report such encroachment or occupation forthwith to the Authority and undertake its removal at its cost and expenses.

It is pertinent to state that since October 2023 till date, in spite of Concessionaire's & Authority's repeated instructions GAIL Gas Limited executing the pipeline works, which is illegal under the afore mentioned Contract provisions. Till date, owing to your illegal execution of works, the Concessionaire has suffered damages/ extra works to the tune of INR 2.25 Crores.



# *Mobilization Status*

## 6.1

List of personnel deployment

| Sr No                       | Departement        | Name                  | Designation         |
|-----------------------------|--------------------|-----------------------|---------------------|
| <b>Concessioniare Staff</b> |                    |                       |                     |
| 1                           | Key Role           | Om Prakash Bhadoriya  | PM                  |
| 2                           | Billing & Planning | Lokesh Kumar Saraswat | Project Coordinator |
| 3                           |                    | Jignesh Chouhan       | Engineer            |
| 4                           |                    | Hemanth Tak           | Engineer            |
| 5                           | Structure          | Lalit Sharma          | Sr. Engineer        |
| 6                           | Highway            | Raman Kumar           | Sr. Engineer        |
| 7                           | QA/QC              | Ram Kumar Yadav       | Asst.Manager        |
| <b>EPC Contractor Staff</b> |                    |                       |                     |
| 1                           | Billing & Planning | Soumitra Maity        | Engineer            |
| 2                           |                    | Surya Pratap Singh    | Engineer            |
| 3                           | Structure          | Binay kr Mishra       | Engineer            |
| 4                           |                    | Rohit Kumar           | Engineer            |
| 5                           |                    | Ankur kumar           | Engineer            |
| 6                           |                    | Patel Komal Kumar     | Engineer            |
| 7                           |                    | Lokesh Solanki        | Engineer            |
| 8                           |                    | Sonu Kumar            | Engineer            |
| 9                           |                    | Santosh Bharrdwaj     | Jr.Engineer         |
| 10                          |                    | Ankur Mall            | Engineer            |
| 11                          |                    | Saurabh Tiwari        | Engineer            |
| 12                          |                    | Avneesh Chaudhary     | Engineer            |
| 13                          |                    | Sailesh Kumar         | Engineer            |
| 14                          |                    | Nishant Gupta         | Engineer            |
| 15                          |                    | Shubh Kumar           | Jr. Engineer        |
| 16                          |                    | Rishikesh             | Engineer            |
| 17                          |                    | Satyam                | Engineer            |
| 18                          |                    | Sanju                 | Engineer            |
| 19                          |                    | Balram                | Engineer            |
| 20                          | QA/QC              | Sudhanshu Kumar       | Jr. Engineer        |
| 21                          |                    | Rijayant Saini        | Jr. Engineer        |
| 22                          | Survey             | Ashok Kumar Sharma    | Dy.Manager          |
| 23                          |                    | Manish Kumar          | Engineer            |
| 24                          |                    | Shivam Singh          | Surveyor            |
| 25                          |                    | Bindeshwar Mahto      | Surveyor            |
| 26                          |                    | Satya Singh           | Surveyor            |
| 27                          |                    | Shivjeet Singh        | Surveyor            |
| 28                          |                    | Sumit Yadav           | Asst.Surveyor       |
| 29                          |                    | Avanish Rai           | Sr.Engineer         |
| 30                          |                    | Rahul Kr.Mishra       | Sr.Engineer         |
| 31                          |                    | Jai Vardhan Tiwari    | Engineer            |
| 32                          |                    | Irfan Ansari          | Engineer            |
| 33                          |                    | Gajendra Singh        | Engineer            |
| 34                          |                    | Debjyoti Kundu        | Engineer            |

| Sr No | Departement        | Name                       | Designation         |                     |
|-------|--------------------|----------------------------|---------------------|---------------------|
| 35    | Highway            | Bitan Banerjee             | Engineer            |                     |
| 36    |                    | Nishant Kumar Singh        | Jr. Engineer        |                     |
| 37    |                    | Naveen Shah                | Jr. Engineer        |                     |
| 38    |                    | Shailendra Singh Bhadoriya | Foreman             |                     |
| 39    |                    | Bijendra Kumar Singh       | Supervisor          |                     |
| 40    |                    | Yogendra Singh             | Supervisor          |                     |
| 41    |                    | Vishnu Singh               | Jr.Engineer         |                     |
| 42    |                    | Rahul Singh                | Supervisor          |                     |
| 43    |                    | Avad Kishor Jadon          | Supervisor          |                     |
| 44    |                    | Satendra Singh             | Supervisor          |                     |
| 45    |                    | Aman Singh                 | Supervisor          |                     |
| 46    |                    | Kuldeep Singh              | Supervisor          |                     |
| 47    |                    | Prashant Singh             | Supervisor          |                     |
| 48    |                    | Bharat Kumar               | Supervisor          |                     |
| 49    |                    | Sujeet Kumar               | Supervisor RE Wall  |                     |
| 50    |                    | Arjun Singh Jadoun         | Supervisor RE Wall  |                     |
| 51    |                    | Rohit Kumar Singh          | Supervisor          |                     |
| 52    |                    | Mechanical                 | Girish Yadav        | Project Coordinator |
| 53    |                    |                            | Pankaj Sharma       | Engineer            |
| 54    |                    |                            | Manish Singh Theiya | Senior Foreman      |
| 55    | Ajeet Kumar Sharma |                            | SAP Executive       |                     |
| 56    | Nanak Chand        |                            | Supervisor          |                     |
| 57    | Sunil Kumar        |                            | Supervisor          |                     |
| 58    | Himanshu           |                            | Supervisor          |                     |
| 59    | Dharmendra Kumar   |                            | Supervisor          |                     |
| 60    | Satish Yadav       |                            | Supervisor          |                     |
| 61    | Banti              |                            | Supervisor          |                     |
| 62    | HR                 | Ashutosh Upadhyay          | Asst. Manager       |                     |
| 63    |                    | Roshan Kumar               | Executive           |                     |
| 64    |                    | Patel Kundan Kumar         | Executive           |                     |
| 65    | Liaison            | Ravi Shankar               | Manager             |                     |
| 66    | Account            | Hariom Shrivastav          | Executive           |                     |
| 67    |                    | Patel Pratik Kumar         | Jr.Executive        |                     |
| 68    | IT                 | Praveen Singh              | Executive           |                     |
| 69    | SAFETY             | Shubham Pandey             | Executive           |                     |
| 70    | Store              | Pavan Vyas                 | Manager             |                     |
| 71    |                    | Sawan Sharma               | Asst.Manager        |                     |
| 72    |                    | Harsh Vardhan Panday       | Executive           |                     |
| 73    |                    | Vipul Sharma               | Jr. Executive       |                     |
| 74    |                    | Gyanendr Singh             | Executive           |                     |
| 75    |                    | Priyanshu Yadav            | Supervisor          |                     |
| 76    |                    | Bhaskar Kumar              | Crusher Supervisor  |                     |
| 77    |                    | Aakash Kumar               | W/B Operator        |                     |
| 78    |                    | Parmeshwar                 | W/B Operator        |                     |
| 79    |                    | Ambrish Singh              | W/B Operator        |                     |
| 80    |                    | Rahul Kumar                | W/B Operator        |                     |
| 81    |                    |                            | Udayveer Singh      | Sr.Lab Technician   |

| Sr No | Departement                  | Name               | Designation    |
|-------|------------------------------|--------------------|----------------|
| 82    | QA/QC Technician<br>& Helper | Sandeep Kumar      | Lab Technician |
| 83    |                              | Ramnivash Dhakad   | Lab Technician |
| 84    |                              | Ravi Prakash Singh | Lab Technician |
| 85    |                              | Aditya Dhakar      | Lab Technician |
| 86    |                              | Santosh Baghel     | Lab Technician |
| 87    |                              | Arun Dhakad        | Lab Technician |
| 88    |                              | Raj Kumar          | Lab Technician |
| 89    |                              | Vishal Singh Rana  | Lab Helper     |
| 90    |                              | Rohit Kumar        | Lab Helper     |
| 91    |                              | Amit Kestwal       | Lab Helper     |
| 92    |                              | Viranshu           | Lab Helper     |
| 93    |                              | Manvendra Singh    | Lab Helper     |
| 94    |                              | Sandeep Napit      | Lab Helper     |
| 95    |                              | Chandan Kumar      | Lab Helper     |
| 96    |                              | Suneel kumar       | Lab Helper     |
| 97    |                              | Sandeep jaiswal    | Lab Helper     |
| 98    |                              |                    | Sanjay Kumar   |
| 99    | Kuldeep Yadav                |                    | LMV Driver     |
| 100   | Soban Singh                  |                    | LMV Driver     |
| 101   | Pradeep                      |                    | LMV Driver     |
| 102   | Uttam Singh                  |                    | LMV Driver     |
| 103   | Raja Ram                     |                    | LMV Driver     |
| 104   | Govind Yadav                 |                    | LMV Driver     |
| 105   | Awanish Yadav                |                    | LMV Driver     |
| 106   | Dalendra Singh               |                    | LMV Driver     |
| 107   | Parvej Khan                  |                    | LMV Driver     |
| 108   | Jagalal kol                  |                    | LMV Driver     |
| 109   | Ramesh Singh                 |                    | LMV Driver     |
| 110   | Om Kumar                     |                    | HMV Driver     |
| 111   | Ashok Kumar                  |                    | HMV Driver     |
| 112   | Samarpal                     |                    | HMV Driver     |
| 113   | Gorelal Kol                  |                    | HMV Driver     |
| 114   | Narsingh Shukla              |                    | HMV Driver     |
| 115   | Mahipal                      |                    | HMV Driver     |
| 116   | Rajesh Yadav                 |                    | HMV Driver     |
| 117   | kuldeep Singh                |                    | HMV Driver     |
| 118   | Devendra Singh               |                    | HMV Driver     |
| 119   | Shiv Singh                   |                    | HMV Driver     |
| 120   | Shankar Singh                |                    | HMV Driver     |
| 121   | Shahadat Ali                 |                    | HMV Driver     |
| 122   | Sandeep Kumar                |                    | HMV Driver     |
| 123   | Shebendra Singh              |                    | HMV Driver     |
| 124   | Hitendra                     |                    | HMV Driver     |
| 125   | Savan Baral                  |                    | HMV Driver     |
| 126   | Ramlakhan Prajapati          |                    | HMV Driver     |




| Sr No | Departement | Name                    | Designation |
|-------|-------------|-------------------------|-------------|
| 127   |             | Sukhlal kol             | HMV Driver  |
| 128   |             | Mo. Shabbeer Khan       | HMV Driver  |
| 129   |             | Mohd Jamiruddin         | HMV Driver  |
| 130   |             | Rajesh Kori             | HMV Driver  |
| 131   |             | Rajiv kumar Kori        | HMV Driver  |
| 132   |             | Ajay Prakash Kori       | HMV Driver  |
| 133   |             | Pradeep kori            | HMV Driver  |
| 134   |             | Brijesh kori            | HMV Driver  |
| 135   |             | Puneet kumar pandey     | HMV Driver  |
| 136   |             | Sanjeet Paswan          | HMV Driver  |
| 137   |             | Arabind Kori            | HMV Driver  |
| 138   |             | Sunil Kori              | HMV Driver  |
| 139   |             | Ankit                   | HMV Driver  |
| 140   |             | Pradeep Kumar           | HMV Driver  |
| 141   |             | Raghuveer               | HMV Driver  |
| 142   |             | VIMLESH KUMAR YADAV     | HMV Driver  |
| 143   |             | VIRESH KUMAR            | HMV Driver  |
| 144   |             | Vinay Kori              | HMV Driver  |
| 145   |             | Natwar Singh            | HMV Driver  |
| 146   |             | Vinod Tevatiya          | HMV Driver  |
| 147   |             | Naresh Singh            | HMV Driver  |
| 148   |             | Sandip Kumar            | HMV Driver  |
| 149   |             | Ramesh Gautam           | HMV Driver  |
| 150   |             | Keshav Singh            | HMV Driver  |
| 151   |             | Girvar Singh            | HMV Driver  |
| 152   |             | Deepak Singh            | HMV Driver  |
| 153   |             | Vikas                   | HMV Driver  |
| 154   |             | Ravindra Singh Kandari  | HMV Driver  |
| 155   |             | Ranjeet Yadav           | HMV Driver  |
| 156   |             | Pradeep Singh           | HMV Driver  |
| 157   |             | Ram Subhash             | HMV Driver  |
| 158   |             | Asharam                 | TM Driver   |
| 159   |             | Padam Singh             | TM Driver   |
| 160   |             | Lalit Singh             | TM Driver   |
| 161   |             | Sandeep Singh           | TM Driver   |
| 162   |             | Sanjay Paswan           | TM Driver   |
| 163   |             | Amresh Singh            | TM Driver   |
| 164   |             | Baleshwar Prasad Tiwari | TM Driver   |
| 165   |             | Gabbar Singh            | TM Driver   |
| 166   |             | Shobhit Juyal           | TM Driver   |
| 167   |             | Ashok Kumar Kori        | TM Driver   |
| 168   |             | Suresh kumar Kori       | TM Driver   |

| Sr No | Departement      | Name                 | Designation            |
|-------|------------------|----------------------|------------------------|
| 169   | Other            | Rampati Kori         | TM Driver              |
| 170   |                  | Dharmendra Singh     | TM Driver              |
| 171   |                  | Vishnu Yadav         | Boom Placer opt        |
| 172   |                  | Raj kumar            | Boom Placer opt        |
| 173   |                  | Virender Kumar Patel | Excavator Operator     |
| 174   |                  | Ramesh Kumar         | Excavator Operator     |
| 175   |                  | Sham Singh           | Excavator Operator     |
| 176   |                  | Ajay Kumar Patel     | Excavator Operator     |
| 177   |                  | Jagdish Singh        | Excavator Operator     |
| 178   |                  | Ramesh Kumar Kori    | Excavator Operator     |
| 179   |                  | Dharmraj Tiwari      | Excavator Operator     |
| 180   |                  | Premlal Kori         | Excavator Operator     |
| 181   |                  | Manish Kumar         | Excavator Operator     |
| 182   |                  | Sunil Kumar Rawat    | Grader Operator        |
| 183   |                  | Puneet Kumar         | Grader Operator        |
| 184   |                  | Deepak Kumar         | Grader Operator        |
| 185   |                  | Anil Kumar Patel     | Grader Operator        |
| 186   |                  | Kuldip Singh         | Grader Operator        |
| 187   |                  | Vinod Shah           | Grader Operator        |
| 188   |                  | Vikash Babu          | Roller opt             |
| 189   |                  | Shiromani Singh      | Roller opt             |
| 190   |                  | Anuraj Patel         | Roller opt             |
| 191   |                  | Sharwan Kumar Pal    | Tandom Operator        |
| 192   |                  | Chhohan kori         | Roller opt             |
| 193   |                  | CHANDRA PAL SINGH    | ROLLER OPERATOR        |
| 194   |                  | ISHPAL SINGH         | TANDEM ROLLER OPERATOR |
| 195   |                  | Govind               | Tandom Operator        |
| 196   |                  | Dhanraj Prasad       | JCB Operator           |
| 197   |                  | Keshwar Bhagat       | JCB Operator           |
| 198   |                  | Raj Bahor Kori       | JCB Operator           |
| 199   |                  | Om Prakash Pandit    | Wheel Loader Opt       |
| 200   | Raj kumar        | Wheel Loader Opt     |                        |
| 201   | Sukhwinder Singh | Wheel Loader Opt     |                        |
| 202   | Parveen Kumar    | Wheel Loader Opt     |                        |
| 203   | Babloo Kushwaha  | Wheel Loader Opt     |                        |
| 204   | Vijendra Chauhan | Wheel Loader Opt     |                        |
| 205   | Pankaj           | Wheel Loader Opt     |                        |
| 206   | Chandan Kumar    | Paver Operator       |                        |
| 207   | Laltesh Kumar    | Paver Operator       |                        |
| 208   | Vishal           | Screed Operator      |                        |
| 209   | Rambhadur        | Screed Operator      |                        |
| 210   | Devendra Dwivedi | PTR Operator         |                        |

| <b>Sr No</b> | <b>Departement</b> | <b>Name</b>              | <b>Designation</b>    |
|--------------|--------------------|--------------------------|-----------------------|
| 211          |                    | Pappu                    | Electrician           |
| 212          |                    | Premjeet Pandit          | Electrician           |
| 213          |                    | Vinod kr. Gupta          | Auto Electrician      |
| 214          |                    | Sudhir Singh             | Auto Electrician      |
| 215          |                    | Rishikesh                | Mechanic              |
| 216          |                    | Mr. Injar Khan           | Mechanic              |
| 217          |                    | Sanju                    | Hydra Operator        |
| 218          |                    | Dharmendra Kumar         | Hydra Operator        |
| 219          |                    | Vishwajeet Kumar Singh   | RMC Plant Operator    |
| 220          |                    | Ankit Kumar              | RMC Plant Operator    |
| 221          |                    | Puspendra                | WMM Plant Operator    |
| 222          |                    | Bablu                    | WMM Plant Operator    |
| 223          |                    | Chhotu Bhadauriya        | Tyre Fitter           |
| 224          |                    | Manish Kumar Vishwakarma | Asst.Tyre Fitter      |
| 225          |                    | Aman                     | Tyre Fitter           |
| 226          |                    | Sumit Vishwakarma        | Tyre Fitter           |
| 227          |                    | Irfan Khan               | Kamani Fitter         |
| 228          |                    | Brijesh Gupta            | Welder                |
| 229          |                    | Sunil Kumar Chauhan      | Welder                |
| 230          |                    | Pintu Kumar              | Power Screen Operator |
| 231          |                    | Arjun                    | RMC Plant Helper      |
| 232          |                    | Jabir                    | Plumber               |
| 233          |                    | Ankit Kumar              | Plant Helper          |
| 234          |                    | Chandan Kumar            | Workshop Helper       |
| 235          |                    | Rahul                    | Plant Helper          |
| 236          |                    | Sanjay                   | Plant Helper          |
| 237          |                    | Vishwakarma Kumar Mahto  | Mech. Workshop Helper |
| 238          |                    | Deepak Kumar             | WMM Plant Helper      |
| 239          |                    | Arvind Kumar             | WMM Plant Helper      |
| 240          |                    | Vipin Kumar Rawat        | Browser Helper        |
| 241          |                    | Mhaveer Singh            | Workshop Helper       |
| 242          |                    | Santosh Kumar            | Helper                |
| 243          |                    | Pawan Sharma             | Helper                |
| 244          |                    | Subhash kumar Bhagat     | Workshop Helper       |
| 245          |                    | Rajlal Maurya            | Workshop Helper       |
| 246          |                    | Satyam Sen               | Paver Helper          |
| 247          |                    | Ayush Sen                | Paver Helper          |
| 248          |                    | Jay Prakash Pal          | Paver Helper          |
| 249          |                    | AMIT VISHWAKARMA         | Workshop Helper       |
| 250          |                    | Roshan Kumar             | Plant Helper          |
| 251          |                    | Vishal Singh Rana        | Lab Helper            |
| 252          |                    | Amit Kestwal             | Lab Helper            |

| <b>Sr No</b> | <b>Departement</b> | <b>Name</b>        | <b>Designation</b> |
|--------------|--------------------|--------------------|--------------------|
| 253          |                    | Viranshu           | Lab Helper         |
| 254          |                    | Manvendra Singh    | Lab Helper         |
| 255          |                    | Suneel kumar       | Lab Helper         |
| 256          |                    | Sandeep jaiswal    | Lab Helper         |
| 257          |                    | Nitin Kumar        | Office Boy         |
| 258          |                    | Subash Kumar       | Helper             |
| 259          |                    | Shivam             | Sweeper            |
| 260          |                    | Sanjay Kumar       | Sweeper            |
| 261          |                    | Amit Kumar         | Office Boy         |
| 262          |                    | Durgesh            | Survey Helper      |
| 263          |                    | Vinit Kumar        | Survey Helper      |
| 264          |                    | Sumit              | Survey Helper      |
| 265          |                    | Sukhbeer Kumar Sen | Survey Helper      |

PROJECT ORGANIZATION CHART



**6.2****Mobilization of plants & machinery**

| <b>Sr. No</b> | <b>Item Description</b>                       | <b>Unit</b>  | <b>Nos</b> |
|---------------|---|--------------|------------|
| 1             | Hydraulic Excavator (20 Ton)                  | Nos.         | 9          |
| 2             | Dumpers (25 Ton)                              | Nos.         | 30         |
| 3             | Backhoe Loader                                | Nos.         | 5          |
| 4             | Wheel Loader                                  | Nos.         | 4          |
| 5             | Motor Grader                                  | Nos.         | 4          |
| 6             | Crane /Hydra                                  | Nos.         | 1          |
| 7             | Baby Roller                                   | Nos.         | 1          |
| 8             | Soil Compactor                                | Nos.         | 5          |
| 9             | Tandam Roller                                 | Nos.         | 3          |
| 10            | Transit Mixers                                | Nos.         | 9          |
| 11            | Water Tanker                                  | Nos.         | 8          |
| 12            | Trailer                                       | Nos.         | 1          |
| 13            | Weigh Bridge                                  | Nos.         | 2          |
| 14            | Utility Vehicles                              | Nos.         | 6          |
| 15            | Track Mounted Jaw Crusher 250 TPH             | Nos.         | 2          |
| 16            | Track Mounted Cone Crusher 250 TPH            | Nos.         | 2          |
| 17            | Track Mounted Screen Crusher 250 TPH          | Nos.         | 1          |
| 18            | Concrete Batching Plant (45 Cum)              | Nos.         | 2          |
| 19            | Venus Mobile Concrete Batching Plant (18 Cum) | Nos.         | 1          |
| 20            | Bitumen Browser 8KI                           | Nos.         | 1          |
| 21            | WMM Plant                                     | Nos.         | 1          |
| 22            | HM Plant                                      | Nos.         | 1          |
| 23            | Screening Plant                               | Nos.         | 1          |
| 24            | RE Block Plant                                | Nos.         | 1          |
| 25            | DG Sets                                       | Nos.         | 11         |
| 26            | Diesel Tanker                                 | Nos.         | 3          |
| 27            | Bike  | Nos.         | 7          |
| 28            | LMV   | Nos.         | 8          |
| 29            | Boom Placer                                   | Nos.         | 1          |
| 30            | Silo 150 MT                                   | Nos.         | 4          |
| 31            | Concrete Bucket (0.5 cum)                     | Nos.         | 1          |
| 32            | Tractor with Trolly                           | Nos.         | 5          |
| 33            | Tractor Tanker 4KL                            | Nos.         | 2          |
| 34            | Mud Pump 25HP                                 | Nos.         | 6          |
| 35            | Fork Lift                                     | Nos.         | 1          |
| 36            | Tower Light                                   | Nos.         | 2          |
| 37            | Kerb Laying Machine                           | Nos.         | 1          |
| 38            | Air Compressor                                | Nos.         | 1          |
| 39            | Mechanical Broomer with Air Compressor        | Nos.         | 1          |
| 40            | WMM Paver                                     | Nos.         | 2          |
| 41            | DBM Paver                                     | Nos.         | 1          |
|               |   | <b>Total</b> | <b>158</b> |

## 6.3

## Mobilization of lab equipments

| Sr no   | Description  | Nos | Remarks |
|---|--|-----|---------|
| 1   | Hot air Oven 60cm X 60 cmX 60 cm,                                    | 2   |         |
| 2   | Hot plate 200mm dia (1500 watt)                                      | 2   |         |
| <b>MDD/OMC</b>  |  |     |         |
| 3   | Proctor Mould (2250 cc)  | 2   |         |
| 4   | Proctor Mould (1000 cc)  | 2   |         |
| 5   | Modified Proctor Rammer( 4.89 kg capacity )                          | 6   |         |
| 6   | Modified procter hammer 2.6 Kg capacity                              | 2   |         |
| 7   | 150 mm Steel Spatula with wooden handle for Proctor (Big)            | 8   |         |
| 8   | Straight Edge (300mm)  | 2   |         |
| 9   | Hammer (Rubber Malet)  | 2   |         |
| <b>CBR test</b>   |  |     |         |
| 10  | CBR Testing Machine - With plunger                                   | 1   |         |
| 11  | CBR Mould (Assumption: Everyday 4 CBR samples ( 12 moulds))          | 30  |         |
| 12  | Brass perforated plate   | 30  |         |
| 13  | Surcharge weight 147mm dia 2.5 kg wt. (Annular)                      | 30  |         |
| 14  | Surcharge weight 147mm dia 2.5 kg wt. (slotted)                      | 30  |         |
| 15  | Speacer disc   | 30  |         |
| 16  | Dial Gauge ( min 25mm )  | 10  |         |
| 17  | Proving Ring - 50 KN capacity  | 2   |         |
| 18  | Soaking Tank for CBR Moulds ( 6 CBR molds)                           | 1   |         |
| <b>LL/PL</b>  |  |     |         |
| 19  | Cassagrande Apparatus with grooving tools ( Hand operated )          | 2   |         |
| 20  | 100 mm Steel Spatula with wooden handle for LL & PL (Small)          | 4   |         |
| 21  | Glass PL Rod (3mm thickness)   | 4   |         |
| 22  | Ground Glass Plate with rounded edge 600*600*10mm                    | 4   |         |
| 23  | Cone Penetrometer for soil   | 2   |         |
| 24  | China clay Bowl  | 7   |         |
| <b>FSI</b>  |  |     |         |
| 25  | Measuring cylinder 100 ml Capacity (Glass Make Borocil) for FSI test | 20  |         |
| <b>NDT Test</b>   |  |     |         |
| 26  | Rebound Hammer   | 1   |         |
| <b>FDD</b>  |  |     |         |
| 27  | Sand Pouring Cylinder (100 mm dia)                                   | 2   |         |
| 28  | Tray for 10 cm dia   | 2   |         |
| 29  | Calibrating Container 100 mm dia                                     | 100 |         |
| 30  | Sand Pouring Cylinder (150 mm)                                       | 2   |         |
| 31  | Tray for 150 mm dia  | 2   |         |
| 32  | Calibrating Container 150 mm dia                                     | 2   |         |
| 33  | Sand Pouring Cylinder (200 mm)                                       | 2   |         |
| 34  | Tray for 200 mm dia  | 2   |         |
| 35  | Calibrating Container 200 mm dia                                     | 2   |         |
| 36  | Rapid moisture meters  | 5   |         |
| 37  | Calcium Carbide 500 gm pkt   | 10  |         |
| <b>B. List of Lab Equipment for concrete Laboratory (Structural</b> |  |     |         |
| <b>FI &amp; EI</b>  |  |     |         |
| 38  | Flakiness Gauge  | 2   |         |

| Sr no   | Description  | Nos | Remarks                       |
|---|--|-----|-------------------------------|
| 39  | Elongation gauge   | 2   |                               |
| <b>AIV</b>  |  |     |                               |
| 40  | AIV Apparatus( full set)   | 1   |                               |
| <b>Crushing value</b>   |  |     |                               |
| 41  | Crushing value apparartus  | 1   |                               |
| <b>Bulk Density</b>   |  |     |                               |
| 42  | Bulk density cylinder capacity of <b>3 Ltr</b>   | 1   |                               |
| 43  | Bulk density cylinder capacity of <b>15 Ltr</b>  | 1   |                               |
| 44  | Bulk density cylinder capacity of <b>30 Ltr</b>  | 1   |                               |
| 45  | Tamping Rod of 16mmØ and 60cm long   | 6   |                               |
| <b>Sp.Gravity &amp; WA</b>  |  |     |                               |
| 46  | Specific gravity for coarse aggregate complete set up  | 1   |                               |
| 47  | Electronic Weighing balance of 10 kg capacity  | 1   |                               |
| 48  | Specific gravity Pycnometer capaity of 1 LTR (FA)  | 2   |                               |
| <b>Consistency,Initial &amp; Final Setting time,soundness of cement</b>       |  |     |                               |
| 49  | Vicat Apparatus with plunger and Initial&Final setting time needles  | 2   |                               |
| 50  | Gauging Trowel   | 6   |                               |
| 51  | Lee chatlier Apparatus   | 5   |                               |
| 52  | Constant Temp. Bath  | 1   |                               |
| <b>Compressive strength of cement mortar</b>                                  |  |     |                               |
| 53  | Mortar cube vibrating machine  | 1   |                               |
| 54  | Mortar cube moulds ( <b>70.6mm x 70.6mm x 70.6mm</b> )   | 18  |                               |
| 55  | Standard sand (Grade1,2 & 3) 25 kg each  | 9   |                               |
| <b>Compressive strength of concrete</b>                                       |  |     |                               |
| 56  | Concrete cube Moulds ( <b>150mm x 150mm x 150mm</b> )  | 84  | 150-Cast Iron , 150 - Plastic |
| 57  | Vibrating table for cube casting (1mX1m)   | 1   |                               |
| 58  | Compression testing Machine- <b>2000 KN</b>  | 1   |                               |
| 59  | Tamping Rod of 16mmØ and 60cm long   | 6   |                               |
| 60  | Cube moulds ( <b>100mmx100mmX100mm</b> )   | 12  |                               |
| 61  | Concrete mixer - (Tilting Drum Mixer)  | 1   |                               |
| 62  | Mason Trowel Big   | 10  |                               |
| <b>Slump test</b>   |  |     |                               |
| 63  | Slump cone with rod (Sets)   | 6   |                               |
| 64  | Steel ruler,30cm long  | 8   |                               |
| 65  | Sampling Scoop ( 2.5 Kg capacity)  | 4   |                               |
| 66  | Sampling Scoop ( 1.0 Kg capacity)  | 4   |                               |
| <b>C. List of Lab Equipment for Bitumen and Bitumen Mixes</b>                 |  |     |                               |
| 67  | Specific gravity bottle 50ml   | 5   |                               |
| 68  | Core cutting machine with 100 mm and 150 mm dia.<br>Diamond Cutting Bit (100mm & 150mm) Machine -1<br>Core bits - each 2 | 1   |                               |
| 69  | Filter Paper, 100 mm dia (Packet) & 150mm dia (packet)   | 10  |                               |
| <b>C. IS Sieves for Soil,GSB,WMM,DBM,BC,cement,Fly ash,Filter media etc.,</b> |  |     |                               |
| <b>Brass Sieve 200 mm Dia</b>   |  |     |                               |
| 70  | Brass Sieve 4.75 mm  | 2   |                               |
| 71  | Brass Sieve 2.36 mm  | 2   |                               |
| 72  | Brass Sieve 2.00 mm  | 1   |                               |
| 73  | Brass Sieve 1.40 mm  | 1   |                               |
| 74  | Brass Sieve 1.18 mm  | 1   |                               |
| 75  | Brass Sieve 1.00 mm  | 2   |                               |
| 76  | Brass Sieve 850 mic.   | 1   |                               |
| 77  | Brass Sieve 710 mic.   | 1   |                               |



| <u>Sr no</u>                                     | <u>Description</u>                              | <u>Nos</u> | <u>Remarks</u> |
|--|---|------------|----------------|
| 78   | Brass Sieve 600 mic.                            | 1          |                |
| 79   | Brass Sieve 425 mic.                            | 1          |                |
| 80   | Brass Sieve 300 mic.                            | 2          |                |
| 81   | Brass Sieve 180 mic.                            | 1          |                |
| 82   | Brass Sieve 150 mic.                            | 2          |                |
| 83   | Brass Sieve 90 mic.                             | 2          |                |
| 84   | Brass Sieve 75 mic.                             | 2          |                |
| 85   | Brass Sieve 45 mic.                             | 2          |                |
| <b>GI Sieve 450 mm Dia</b>                       |   |            |                |
| 86   | GI Sieve 75 mm                                  | 2          |                |
| 87   | GI Sieve 63 mm                                  | 1          |                |
| 88   | GI Sieve 53 mm                                  | 1          |                |
| 89   | GI Sieve 45 mm                                  | 3          |                |
| 90   | GI Sieve 40 mm                                  | 1          |                |
| 91   | GI Sieve 37.5 mm                                | 2          |                |
| 92   | GI Sieve 31.5 mm                                | 2          |                |
| 93   | GI Sieve 26.5 mm                                | 2          |                |
| 94   | GI Sieve 25 mm                                  | 1          |                |
| 95   | GI Sieve 22.4 mm                                | 1          |                |
| 96   | GI Sieve 20 mm                                  | 2          |                |
| 97   | GI Sieve 19 mm                                  | 1          |                |
| 98   | GI Sieve 16 mm                                  | 1          |                |
| 99   | GI Sieve 13.2 mm                                | 1          |                |
| 100  | GI Sieve 12.5 mm                                | 1          |                |
| 101  | GI Sieve 11.2 mm                                | 2          |                |
| 102  | GI Sieve 10 mm                                  | 2          |                |
| 103  | GI Sieve 9.5 mm                                 | 2          |                |
| 104  | GI Sieve 6.3 mm                                 | 1          |                |
| 105  | GI Sieve 5.6 mm                                 | 1          |                |
| 106  | GI Sieve 4.75 mm                                | 1          |                |
| 107  | GI Sieve 2.36 mm                                | 2          |                |
| 108  | GI Lid and Pan                                  | 0          |                |
| <b>Common items</b>                              |   |            |                |
| 109  | Vernier Caliper-300mm (Digital)                 | 1          |                |
| 110  | Electronic Weighing Balance (30 Kg) , 1gm       | 2          |                |
| 111  | Electronic Weighing Balance (10 Kg) 0.5 gm      | 1          |                |
| 112  | Electronic Weighing Balance (600G) , 0.01gm     | 2          |                |
| 113  | Measuring cylinder of 1000ml capacity( Plastic) | 2          |                |
| 114  | Measuring cylinder of 500ml capacity( Plastic)  | 2          |                |
| 115  | Hydrometer (0.8 to 0.9)                         | 3          |                |
| 116  | Rain gauge -                                    | 1          |                |
| 117  | Digital Thermometer ( 0 to 250° C) - Pen type   | 5          |                |
| 118  | Iron hammer                                     | 4          |                |
| 119  | Lab Programme display board (white board)       | 1          |                |
| 120  | Measuring tape steel 30 mtr                     | 1          |                |
| 121  | Measuring tape steel 5 mtr                      | 1          |                |
| 122  | Spades  | 2          |                |
| 123  | Pick axes                                       | 2          |                |
| 124  | Sampling Scoop                                  | 4          |                |
| <b>For calibration of HMP and Batching palnt</b> |   |            |                |
| 125  | Standard Iron weights 20kg                      | 1          |                |
| 126  | Standard Iron weights 10 kg                     | 1          |                |
| 127  | Standard Iron weights 5 kg                      | 1          |                |
| 128  | Standard Iron weights 2 kg                      | 1          |                |

| <u>Sr no</u>  | <u>Description</u>                 | <u>Nos</u> | <u>Remarks</u> |
|---|------------------------------------|------------|----------------|
| 129   | Standard Iron weights 1 kg         | 1          |                |
| 130   | Standard Iron weights 500 gms      | 1          |                |
| 131   | Standard Iron weights 200gms       | 1          |                |
| 132   | Standard Iron weights 100gms       | 1          |                |
| <b>D. List of Lab Equipment for Bitumen and Bitumen Mixes</b> |                                    |            |                |
| 133   | Measuring Cylinder Glass 100ml     | 16         |                |
| 134   | Proving Ring - 30 KN               | 2          |                |
| 135   | Dial Gauge 25mm                    | 6          |                |
| 136   | Stop Watch Digital                 | 2          |                |
| 137   | Softening Point App. (Ring & Ball) | 1          |                |
| 138   | Standard Penetrometre Digital      | 1          |                |
| 139   | Say Bolt Visco Metre               | 1          |                |
| 140   | Bitumen Extractor Electrical       | 1          |                |
| 141   | Bitumen Extractor Manual           | 1          |                |
| 142   | Ductility Machine                  | 1          |                |
| 143   | Marshal Pedestal 100mm             | 1          |                |
| 144   | Marshal Rammer 100mm Dia           | 4          |                |
| 145   | Marshal Pedestal 150mm             | 1          |                |
| 146   | Marshal Rammer 150mm Dia           | 4          |                |
| 147   | Marshal Stability Machine          | 1          |                |
| 148   | Marshal Mould 100 mm Dia           | 30         |                |
| 149   | Marshal Mould 150 mm Dia           | 30         |                |
| 150   | Viscosity Bath                     | 1          |                |
| 151   | Viscosity Glass Tube 6no.          | 1          |                |
| 152   | Viscosity Glass Tube 12no.         | 1          |                |
| 153   | Rotary Vaccum Pump                 | 1          |                |
| 154   | GMM Flask 2000 ML                  | 1          |                |
| 155   | GMM Flask 5000 ML                  | 1          |                |
| 156   | Silicon Oil                        | 20         |                |
| 157   | Water Bath                         | 1          |                |
| 158   | S.G. Bottle 50 ml                  | 4          |                |
| 159   | Thin Film Oven                     | 1          |                |
| 160   | Core Bit 100 MM                    | 4          |                |
| 161   | Core Bit 150 MM                    | 4          |                |
| 162   | Flash & Fire Point App.            | 1          |                |
| 163   | M. Cylinder 250 ML Glass           | 4          |                |
| 164   | M. Cylinder 500 ML Glass           | 4          |                |
| 165   | M. Cylinder 1000 ML Glass          | 2          |                |
| 166   | Funnel                             | 4          |                |
| 167   | Glass Thermometre                  | 5          |                |
| 168   | Maximum & Minimum Thermometre      | 1          |                |
| 169   | Circular Tray                      | 15         |                |
| 170   | G.I Tray 300 X 300 mm              | 6          |                |
| 171   | Gloves (Rbber)                     | 10         |                |
| 172   | Hot Mix Gloves                     | 10         |                |
| 173   | Wash Bottle                        | 5          |                |
| 174   | Scoop                              | 12         |                |
| 175   | Spatula 100 mm                     | 6          |                |
| 176   | Thickness Gauge 6"                 | 4          |                |
| 177   | Thickness Gauge 12"                | 4          |                |
| 178   | Vernier Calliper Digital 150 mm    | 1          |                |
| 179   | Digital Thermometer Pen Type       | 10         |                |
| 180   | Digital Thermometer                | 2          |                |
| 181   | Spirit Level                       | 1          |                |

| <u>Sr no</u> | <u>Description</u>          | <u>Nos</u> | <u>Remarks</u> |
|--------------|-----------------------------|------------|----------------|
| 182          | Lazer Thermometer           | 2          |                |
| 183          | Filter Paper 110 mm         | 15         |                |
| 184          | Filter Paper 150 mm         | 15         |                |
| 185          | Filter Paper 240 mm         | 15         |                |
| 186          | M. Cylinder 1000 ML Plastic | 2          |                |
| 187          | M. Cylinder 500 ML Plastic  | 2          |                |
| 188          | Borosil                     | 4          |                |
| 189          | Breacking Head              | 2          |                |
| 190          | Glass Funnel                | 4          |                |
| 191          | Glass Plate                 | 2          |                |

*Quality control test*  
*conducted summary*

| Sl.No    | Type of Test                                | Frequency                      | Test method     | No of test Required during Month | No. of Test conducted up to previous months |       |      | No. of Test conducted During Month |      |      | No. of Test conducted up to this months |       |      | No. of Test conducted by Independent Engineer |                 |         | Remarks |
|----------|---|--------------------------------|-----------------|----------------------------------|---|-------|------|------------------------------------|------|------|---|-------|------|---|-----------------|---------|---------|
|          |   |                                |                 |                                  | Conducted                                   | Pass  | Fail | Conducted                          | Pass | Fail | Conducted                               | Pass  | Fail | During month                                  | Upto last month | To date |         |
| <b>A</b> | <b>OGL</b>                                  |                                |                 |                                  |   |       |      |                                    |      |      |   |       |      |   |                 |         |         |
| i)       | Grain Size Analysis                         | 2 tests for 3000 cu.m of soil  | IS 2720 Part-4  | 0                                | 80  | 80    | 0    | 0                                  | 0    | 0    | 80                                      | 80    | 0    | 0   | 21              | 21      |         |
| ii)      | Atterberg Limits (LL & PL)                  | 2 tests for 3000 cu.m of soil  | IS 2720 Part-5  | 0                                | 80  | 80    | 0    | 0                                  | 0    | 0    | 80                                      | 80    | 0    | 0   | 21              | 21      |         |
| iii)     | Proctor Test(MDD & OMC)                     | 2 tests for 3000 cu.m of soil  | IS 2720 Part-8  | 0                                | 80  | 80    | 0    | 0                                  | 0    | 0    | 80                                      | 80    | 0    | 0   | 21              | 21      |         |
| iv)      | Free Swell Index (FSI)                      | 2 tests for 3000 cu.m of soil  | IS 2720 Part-40 | 0                                | 80  | 80    | 0    | 0                                  | 0    | 0    | 80                                      | 80    | 0    | 0   | 21              | 21      |         |
| v)       | CBR Test                                    | 1 test for 3000 m <sup>3</sup> | AASHTO T 193    | 0                                | 43  | 43    | 0    | 0                                  | 0    | 0    | 43                                      | 43    | 0    | 0   | 15              | 15      |         |
| <b>B</b> | <b>Borrow Area</b>                          |                                |                 |                                  |   |       |      |                                    |      |      |   |       |      |   |                 |         |         |
| i)       | Grain Size Analysis                         | 2 tests for 3000 cu.m of soil  | IS 2720 Part-4  | 56                               | 1000  | 1000  | 0    | 56                                 | 56   | 0    | 1056                                    | 1056  | 0    | 13  | 342             | 355     |         |
| ii)      | Atterberg Limits (LL & PL)                  | 2 tests for 3000 cu.m of soil  | IS 2720 Part-5  | 56                               | 1000  | 1000  | 0    | 56                                 | 56   | 0    | 1056                                    | 1056  | 0    | 13  | 342             | 355     |         |
| iii)     | Proctor Test(MDD & OMC)                     | 2 tests for 3000 cu.m of soil  | IS 2720 Part-8  | 56                               | 1000  | 1000  | 0    | 56                                 | 56   | 0    | 1056                                    | 1056  | 0    | 13  | 342             | 355     |         |
| iv)      | Free Swell Index (FSI)                      | 2 tests for 3000 cu.m of soil  | IS 2720 Part-40 | 56                               | 1000  | 1000  | 0    | 56                                 | 56   | 0    | 1056                                    | 1056  | 0    | 13  | 342             | 355     |         |
| v)       | CBR Test for SG                             | 1 test for 3000 m <sup>3</sup> | AASHTO T 193    | 29                               | 500   | 500   | 0    | 29                                 | 29   | 0    | 529                                     | 529   | 0    | 4   | 116             | 120     |         |
| <b>C</b> | <b>Cutting Soil for Emb/Subgrade</b>        |                                |                 |                                  |   |       |      |                                    |      |      |   |       |      |   |                 |         |         |
| i)       | Grain Size Analysis                         | 2 tests for 3000 cu.m of soil  | IS 2720 Part-4  | 3                                | 204   | 201   | 3    | 3                                  | 3    | 0    | 207                                     | 204   | 3    | 1   | 57              | 58      |         |
| ii)      | Atterberg Limits (LL & PL)                  | 2 tests for 3000 cu.m of soil  | IS 2720 Part-5  | 3                                | 204   | 201   | 3    | 3                                  | 3    | 0    | 207                                     | 204   | 3    | 1   | 57              | 58      |         |
| iii)     | Proctor Test(MDD & OMC)                     | 2 tests for 3000 cu.m of soil  | IS 2720 Part-8  | 3                                | 204   | 201   | 3    | 3                                  | 3    | 0    | 207                                     | 204   | 3    | 1   | 57              | 58      |         |
| iv)      | Free Swell Index (FSI)                      | 2 tests for 3000 cu.m of soil  | IS 2720 Part-40 | 3                                | 204   | 201   | 3    | 3                                  | 3    | 0    | 207                                     | 204   | 3    | 1   | 57              | 58      |         |
| vi)      | CBR Test for SG                             | 1 test for 3000 m <sup>3</sup> | AASHTO T 193    | 2                                | 100   | 98    | 2    | 2                                  | 2    | 0    | 102                                     | 100   | 2    | 1   | 24              | 25      |         |
| <b>D</b> | <b>Field Compaction Test(FDD)</b>           |                                |                 |                                  |   |       |      |                                    |      |      |   |       |      |   |                 |         |         |
| i)       | Compaction Test for OGL (m <sup>2</sup> )   | 1 set/ 3000 sqm                | IS 2720 Part-28 | 0                                | 1632  | 1501  | 131  | 0                                  | 0    | 0    | 1632                                    | 1501  | 131  | 0   | 131             | 131     |         |
| ii)      | Compaction Control for Embankment           | 1 set/3000 sqm                 | IS 2720 Part-28 | 1125                             | 23090                                       | 21686 | 1404 | 1125                               | 1105 | 20   | 24215                                   | 22791 | 1424 | 168   | 1901            | 2069    |         |
| iii)     | Compaction Control for Sub Grade            | 1 Test/2000 sqm                | IS 2720 Part-28 | 90                               | 6886  | 6360  | 526  | 90                                 | 85   | 5    | 6976                                    | 6445  | 531  | 11  | 763             | 774     |         |
| iv)      | Compaction Control for GSB                  | 1 set/1000 sqm                 | IS 2720 Part-28 | 53                               | 1273  | 1190  | 83   | 53                                 | 48   | 5    | 1326                                    | 1238  | 88   | 8   | 196             | 204     |         |
| v)       | Compaction Control for WMM                  | 1 set/1000 sqm                 | IS 2720 Part-28 | 241                              | 639   | 557   | 82   | 241                                | 221  | 20   | 880                                     | 778   | 102  | 32  | 162             | 194     |         |
| vi)      | Compaction Control for RE Wall              |                                | IS 2720 Part-28 | 45                               | 1744  | 1641  | 103  | 45                                 | 39   | 6    | 1789                                    | 1680  | 109  | 13  | 295             | 308     |         |
| <b>E</b> | <b>For Granular Subbase (m<sup>3</sup>)</b> |                                |                 |                                  |   |       |      |                                    |      |      |   |       |      |   |                 |         |         |
| i)       | Gradation                                   | One test per 400 cu.m          | IS 2386 Part-1  | 9                                | 319   | 319   | 0    | 9                                  | 9    | 0    | 328                                     | 328   | 0    | 2   | 108             | 110     |         |
| ii)      | Atterberg Limits (LL & PL)                  | One test per 400 cu.m          | IS 2720 Part-5  | 9                                | 319   | 319   | 0    | 9                                  | 9    | 0    | 328                                     | 328   | 0    | 2   | 105             | 107     |         |
| iii)     | Proctor Test(MDD & OMC)                     | As Required                    | IS 2720 Part-8  | 0                                | 35  | 35    | 0    | 0                                  | 0    | 0    | 35                                      | 35    | 0    | 5   | 11              | 16      |         |
| iv)      | CBR Test in soaked condition                | As Required                    | IS 2720 Part-28 | 0                                | 3   | 3     | 0    | 0                                  | 0    | 0    | 3                                       | 3     | 0    | 2   | 3               | 5       |         |
| v)       | Water Absorption                            | As required                    | IS 2386 Part-3  | 0                                | 1   | 1     | 0    | 0                                  | 0    | 0    | 1                                       | 1     | 0    | 0   | 1               | 1       |         |
| vi)      | Ten percent Fines Value                     | Source Approval/when required  | IS 2386 Part-4  | 0                                | 0   | 0     | 0    | 0                                  | 0    | 0    | 0                                       | 0     | 0    | 0   | 0               | 0       |         |

| Sl.No    | Type of Test  | Frequency   | Test method                           | No of test Required during Month | No. of Test conducted up to previous months |      |      | No. of Test conducted During Month |      |      | No. of Test conducted up to this months |      |      | No. of Test conducted by Independent Engineer |                 |         | Remarks |
|----------|---|---|---------------------------------------|----------------------------------|---|------|------|------------------------------------|------|------|---|------|------|---|-----------------|---------|---------|
|          |   |   |                                       |                                  | Conducted                                   | Pass | Fail | Conducted                          | Pass | Fail | Conducted                               | Pass | Fail | During month                                  | Upto last month | To date |         |
| <b>F</b> | <b>For Wet mix Macadam (m<sup>3</sup>)</b>            |   |                                       |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
| i)       | Gradation   | One test per 200 cu.m of aggregate  | IS 2386 Part-1                        | 67                               | 187   | 181  | 6    | 67                                 | 67   | 0    | 254                                     | 248  | 6    | 8   | 61              | 69      |         |
| ii)      | Atterberg Limits (LL & PL)                            | One test per 200 cu.m of aggregate  | IS 2720 Part-5                        | 67                               | 187   | 187  | 0    | 67                                 | 67   | 0    | 254                                     | 254  | 0    | 8   | 65              | 73      |         |
| iii)     | Proctor Test(MDD & OMC)                               | As Required   | IS 2720 Part-8                        | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| iv)      | Aggregate Impact Value(AIV)                           | One test per 1000 cu.m of aggregate   | IS 2386 Part-4                        | 14                               | 38  | 38   | 0    | 14                                 | 14   | 0    | 52                                      | 52   | 0    | 6   | 18              | 24      |         |
| v)       | FI & EI   | One set of three tests per 500 Cum  | IS 2386 Part-1                        | 27                               | 70  | 70   | 0    | 27                                 | 27   | 0    | 97                                      | 97   | 0    | 8   | 33              | 41      |         |
| vi)      | Water absorption of Aggregate                         | Source Approval/when required   | IS 2386 Part-3                        | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| <b>G</b> | <b>For Prime Coat/ Tack Coat</b>                      |   |                                       |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
| i)       | Quality of binder                                     | Number of samples per lot and tests as per IS:73, IS:217 and IS:8887 as applicable            |                                       | 4                                | 18  | 18   | 0    | 4                                  | 4    | 0    | 22                                      | 22   | 0    | 1   | 8               | 9       |         |
| ii)      | Binder temperature for application                    | At regular close intervals  |                                       | 15                               | 0   | 0    | 0    | 15                                 | 15   | 0    | 0                                       | 0    | 0    | 6   | 7               | 13      |         |
| iii)     | Rate of Spread of Binder/Prime coat (m <sup>2</sup> ) | Three tests per day   | IRC SP 11                             | 30                               | 103   | 103  | 0    | 30                                 | 30   | 0    | 133                                     | 133  | 0    | 11  | 41              | 52      |         |
| iv)      | Rate of Spread of Binder/Tack coat (m <sup>2</sup> )  | Three tests per day   | IRC SP 11                             | 30                               | 103   | 103  | 0    | 30                                 | 30   | 0    | 133                                     | 133  | 0    | 11  | 41              | 52      |         |
| <b>H</b> | <b>Bitumen (VG)</b>                                   |   |                                       |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
| i)       | Penetration Test (Lot)                                | Each lot 1 test   | IS 1203                               | 16                               | 55  | 55   | 0    | 16                                 | 16   | 0    | 71                                      | 71   | 0    | 5   | 9               | 19      |         |
| ii)      | Softening Point (Lot)                                 | Each lot 1 test   | IS 1205                               | 16                               | 55  | 55   | 0    | 16                                 | 16   | 0    | 71                                      | 71   | 0    | 5   | 19              | 24      |         |
| <b>i</b> | <b>Modified Bitumen (CRMB)</b>                        |   |                                       |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
| i)       | Penetration Test (Lot)                                | Each lot 1 test   | IS 1203                               | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| ii)      | Softening Point (Lot)                                 | Each lot 1 test   | IS 1205                               | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| iii)     | Elastic Recovery Test (Lot)                           | Each lot 1 test   | IRC:SP:53                             | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| <b>I</b> | <b>Special Grade Bitumen</b>                          |   |                                       |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
| i)       | Penetration Test (Lot)                                | Each lot 1 test   | IS 1203                               | 0                                | 5   | 5    | 0    | 0                                  | 0    | 0    | 5                                       | 5    | 0    | 0   | 2               | 2       |         |
| ii)      | Softening Point (Lot)                                 | Each lot 1 test   | IS 1205                               | 0                                | 5   | 5    | 0    | 0                                  | 0    | 0    | 5                                       | 5    | 0    | 0   | 2               | 2       |         |
| <b>J</b> | <b>Bituminous Macadam (M<sup>3</sup>)</b>             |   |                                       |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
| i)       | Quality of binder                                     | Number of samples per lot and tests as per IS:73, IS:217 and IS:8887 as applicable            | IS:73, IS:217 & IS:8887 as applicable | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| ii)      | Aggregate Impact Value/Los Angles Abrasion Value      | One test per 200 cu.m of each source and whenever there is change in the quality of aggregate | IS 2386 Part-4                        | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| iii)     | Combined Flakiness and Elongation Indices             | One test per 350 cu.m for each source   | IS 2386 Part-1                        | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| iv)      | Stripping Value                                       | One test of each source and whenever there is change in the quality of aggregate              | IS: 6241                              | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| v)       | Water absorption of Aggregates                        | One test of each source and whenever there is change in the quality of aggregate              | IS 2386 Part-3                        | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| vi)      | Water Sensitivity of mix                              | One test of each source and whenever there is change in the quality of aggregate              | ASHTO 283                             | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| vii)     | Grading of aggregate                                  | Two tests per day   |                                       | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| viii)    | Soundness(Magnesium Sulphate/Sodium Sulphate)         | One test for each source and whenever there is change in the quality of aggregate             | IS:2386 Part-5                        | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| ix)      | Percentage of fractured faces                         | One test per 100 cu.m of aggregate  |                                       | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| x)       | Binder Content  | Two tests per day per plant   | ASTM D 2172                           | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |

| Sl.No    | Type of Test  | Frequency   | Test method                           | No of test Required during Month | No. of Test conducted up to previous months |      |      | No. of Test conducted During Month |      |      | No. of Test conducted up to this months |      |      | No. of Test conducted by Independent Engineer |                 |         | Remarks |
|----------|---|---|---------------------------------------|----------------------------------|---|------|------|------------------------------------|------|------|---|------|------|---|-----------------|---------|---------|
|          |   |   |                                       |                                  | Conducted                                   | Pass | Fail | Conducted                          | Pass | Fail | Conducted                               | Pass | Fail | During month                                  | Upto last month | To date |         |
| xi)      | Control of temperature of binder and aggregate for mix and of the mix at the time of laying and rolling | At regular intervals  |                                       | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xii)     | Density of Compacted Layer  | One test per 700 sq.m area  | AASHTO T 166                          | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xiii)    | Rate of Spread of Mixed Material  | At regular intervals  |                                       | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xiv)     | Mix Grading (dry)   | Each 400 tones of mix   | MoRT&H T4                             | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| <b>K</b> | <b>Dense Bituminous Macadam</b>   |   |                                       |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
| i)       | Quality of binder   | Number of samples per lot and tests as per IS:73, or IRC:SP:53, IS:15462  | IS:73, IS:217 & IS:8887 as applicable | 10                               | 36  | 36   | 0    | 10                                 | 10   | 0    | 46                                      | 46   | 0    | 4   | 12              | 16      |         |
| ii)      | Aggregate Impact Value/Los Angles Abrasion Value  | One test per 350 cu.m of aggregate for each source and whenever there is change in the quality of aggregate                                   | IS 2386 Part-IV                       | 8                                | 39  | 39   | 0    | 8                                  | 8    | 0    | 47                                      | 47   | 0    | 3   | 14              | 17      |         |
| iii)     | Combined Flakiness and Elongation Indices   | One test per 350 cu.m of aggregate for each source and whenever there is change in the quality of aggregate                                   | IS 2386 Part-I                        | 8                                | 39  | 39   | 0    | 8                                  | 8    | 0    | 47                                      | 47   | 0    | 3   | 17              | 20      |         |
| iv)      | Soundness test (Sodium or Magnesium Sulphate test)  | One test for each source and whenever there is change in the quality of aggregate   | IS 2386 Part-V                        | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| v)       | Water absorption of Aggregate   | One test for each source and whenever there is change in the quality of aggregate   | IS 2386 Part-III                      | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| vi)      | Sand equivalent test  | One test for each source and whenever there is change in the quality of aggregate   |                                       | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| vii)     | Plasticity Index  | One test for each source and whenever there is change in the quality of aggregate   |                                       | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| viii)    | Polished stone value  | One test for each source and whenever there is change in the quality of aggregate   | IS:2386 Part-IV                       | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| ix)      | Percentage of fractured face  | One test per 350 cu.m of aggregate when crushed gravel is used  | ASTM D 5821, IS: 2386 - Part 1        | 8                                | 0   | 0    | 0    | 8                                  | 8    | 0    | 8                                       | 8    | 0    | 3   | 0               | 3       |         |
| x)       | Mix grading   | One set for individual constituent and mixed aggregate from dryer for each 400 tonnes of mix subject to two tests per day per plant           |                                       | 16                               | 63  | 63   | 0    | 16                                 | 16   | 0    | 79                                      | 79   | 0    | 5   | 30              | 35      |         |
| xi)      | Stability and voids analysis of mix including theoretical maximum specific of loose mix                 | Three tests for stability, flow value, density and void contents for each 400 tonnes of mix subject to minimum of two tests per day per plant |                                       | 16                               | 60  | 60   | 0    | 16                                 | 16   | 0    | 76                                      | 76   | 0    | 6   | 11              | 17      |         |
| xii)     | Moisture Susceptibility of mix (AASHTO T283)  | One test for each mix whenever there is change in the quality or source of coarse of fine aggregate   | ASHTO 283                             | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xiii)    | Temperature of binder in boiler, aggregate in dryer and mix at the time of laying and                   | At regular intervals  |                                       | 0                                | 56  | 56   | 0    | 0                                  | 0    | 0    | 56                                      | 56   | 0    | 5   | 24              | 29      |         |
| xiv)     | Binder Content  | One set for each 400 tonnes of mix subject to minimum of two tests per day per plant  | MS-2, ASTM D 5581                     | 16                               | 97  | 97   | 0    | 16                                 | 16   | 0    | 113                                     | 113  | 0    | 5   | 30              | 35      |         |
| xv)      | Rate of spread of mix material  | After every 5th truck load  |                                       | 31                               | 98  | 98   | 0    | 31                                 | 31   | 0    | 129                                     | 129  | 0    | 11  | 37              | 48      |         |
| xvi)     | Density of Compacted Layer  | One test per 700 sq.m area  | AASHTO T 166                          | 10                               | 269   | 269  | 0    | 10                                 | 10   | 0    | 279                                     | 279  | 0    | 3   | 108             | 111     |         |
| xvii)    | Stripping Value of Aggregate  | Source Approval/when required   | IS: 6241                              | 0                                | 2   | 2    | 0    | 0                                  | 0    | 0    | 2                                       | 2    | 0    | 0   | 1               | 1       |         |
| xviii)   | with sodium sulphate  | Source Approval/when required   | -                                     | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |

| Sl.No    | Type of Test  | Frequency   | Test method         | No of test Required during Month | No. of Test conducted up to previous months |      |      | No. of Test conducted During Month |      |      | No. of Test conducted up to this months |      |      | No. of Test conducted by Independent Engineer |                 |         | Remarks |
|----------|---|---|---------------------|----------------------------------|---|------|------|------------------------------------|------|------|---|------|------|---|-----------------|---------|---------|
|          |   |   |                     |                                  | Conducted                                   | Pass | Fail | Conducted                          | Pass | Fail | Conducted                               | Pass | Fail | During month                                  | Upto last month | To date |         |
| xix)     | with magnesium sulphate   | Source Approval/when required   | -                   | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xx)      | SG/Water absorption of Aggregate  | Source Approval/when required   | IS 2386 Part-3      | 0                                | 2   | 2    | 0    | 0                                  | 0    | 0    | 2                                       | 2    | 0    | 0   | 1               | 1       |         |
| xxi)     | Mix Grading (dry)   | Each 400 tones of mix   | MoRT&H Table 500-10 | 16                               | 64  | 64   | 0    | 16                                 | 16   | 0    | 80                                      | 80   | 0    | 7   | 18              | 25      |         |
| xxii)    | Stability of mix  | Each 400 tones of mix   | ASTM D 1559         | 16                               | 66  | 66   | 0    | 16                                 | 16   | 0    | 82                                      | 82   | 0    | 7   | 19              | 26      |         |
| <b>L</b> | <b>Bituminous Concrete (M<sup>3</sup>)</b>  |   |                     |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
| i)       | Quality of binder   | Number of samples per lot and tests as per IS:73, or IRC:SP:53, IS:15462  |                     | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| ii)      | Aggregate Impact Value/Los Angles Abrasion Value  | One test per 350 cu.m of aggregate for each source and whenever there is change in the quality of aggregate                                   | IS 2386 Part-IV     | 7                                | 3   | 3    | 0    | 7                                  | 7    | 0    | 10                                      | 10   | 0    | 3   | 2               | 5       |         |
| iii)     | Flakiness and Elongation Index  | One test per 350 cu.m of aggregate for each source and whenever there is change in the quality of aggregate                                   | IS 2386 Part-I      | 7                                | 3   | 3    | 0    | 7                                  | 7    | 0    | 10                                      | 10   | 0    | 3   | 2               | 5       |         |
| iv)      | Soundness test (Sodium or Magnesium Sulphate test)                                      | One test for each source and whenever there is change in the quality of aggregate   | IS 2386 Part-V      | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| v)       | Water absorption of Aggregate   | One test for each source and whenever there is change in the quality of aggregate   | IS:2386 Part-III    | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| vi)      | Sand equivalent test  | One test for each source and whenever there is change in the quality of aggregate   |                     | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| vii)     | Plasticity Index  | One test for each source and whenever there is change in the quality of aggregate   |                     | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| viii)    | Polished stone value  | One test for each source and whenever there is change in the quality of aggregate   | IS:2386 Part-IV     | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| ix)      | Percentage of fractured face  | One test per 350 cu.m of aggregate when crushed gravel is used  |                     | 7                                | 0   | 0    | 0    | 7                                  | 7    | 0    | 7                                       | 7    | 0    | 3   | 0               | 3       |         |
| x)       | Mix grading   | One set for individual constituent and mixed aggregate from dryer for each 400 tonnes of mix subject to two tests per day per plant           |                     | 6                                | 5   | 5    | 0    | 6                                  | 6    | 0    | 11                                      | 11   | 0    | 2   | 4               | 6       |         |
| xi)      | Stability and voids analysis of mix including theoretical maximum specific of loose mix | Three tests for stability, flow value, density and void contents for each 400 tonnes of mix subject to minimum of two tests per day per plant | AASHTO T 245        | 6                                | 0   | 0    | 0    | 6                                  | 6    | 0    | 6                                       | 6    | 0    | 2   | 0               | 2       |         |
| xii)     | Moisture Susceptibility of mix (AASHTO T283)  | One test for each mix whenever there is change in the quality or source of coarse of fine aggregate   | ASHTO 283           | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xiii)    | Temperature of binder in boiler, aggregate in dryer and mix at the time of laying and   | At regular intervals  |                     | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xiv)     | Binder Content  | One set for each 400 tonnes of mix subject to minimum of two tests per day per plant  | ASTM D 2172         | 6                                | 5   | 5    | 0    | 6                                  | 6    | 0    | 11                                      | 11   | 0    | 2   | 4               | 6       |         |
| xv)      | Rate of spread of mix material  | After every 5th truck load  |                     | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xvi)     | Density of Compacted Layer  | One test per 700 sq.m area  | AASHTO T 166        | 0                                | 18  | 18   | 0    | 0                                  | 0    | 0    | 18                                      | 18   | 0    | 0   | 6               | 6       |         |
| xvii)    | Stripping Value of Aggregate  | Source Approval/when required   | IS 6241             | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xviii)   | with sodium sulphate  | Source Approval/when required   | -                   | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xix)     | with magnesium sulphate   | Source Approval/when required   | -                   | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xx)      | SG/Water absorption of Aggregate  | Source Approval/when required   | IS 2386 Part-3      | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| xxi)     | Mix Grading (dry)   | Each 400 tones of mix   | MoRT&H T10          | 6                                | 5   | 5    | 0    | 6                                  | 6    | 0    | 11                                      | 11   | 0    | 2   | 6               | 8       |         |



| Sl.No | Type of Test  | Frequency   | Test method       | No of test Required during Month | No. of Test conducted up to previous months |      |      | No. of Test conducted During Month |      |      | No. of Test conducted up to this months |      |      | No. of Test conducted by Independent Engineer |                 |         | Remarks |
|-------|---|---|-------------------|----------------------------------|---|------|------|------------------------------------|------|------|---|------|------|---|-----------------|---------|---------|
|       |   |   |                   |                                  | Conducted                                   | Pass | Fail | Conducted                          | Pass | Fail | Conducted                               | Pass | Fail | During month                                  | Upto last month | To date |         |
| xxii) | Stability of mix                                      | Each 400 tones of mix   | ASTM D 1559       | 6                                | 0   | 0    | 0    | 6                                  | 6    | 0    | 6                                       | 6    | 0    | 2   | 0               | 2       |         |
| M     | Dry Lean Concrete (DLC)                               |   |                   |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
|       | Gradation of Aggregate (Individual /Combined)         | 1 Test/Day  | IS: 2386, Part 1  | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Strength of concrete                                  | 3 Samples/1000sqm   | IS:516            | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Field Compaction Test (By Sand Replacement Method)    | 3 density holes/2000sqm   | IS: 2720, Part 28 | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| N     | Pavement Quality Concrete (PQC)                       |   |                   |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
|       | Gradation of Aggregate (Individual /Combined)         | 1 Test/Day  | IS: 2386, Part 1  | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Deleterious Constituents                              | 1 Test/Source   | IS: 2386, Part 2  | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Water Absorption                                      | 1 Test/Source   | IS: 2386, Part 3  | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Moisture Content Test                                 | 1 Test/Day  | IS: 2386, Part 3  | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Los Angeles Abrasion Test                             | 1 Test/Source   | IS: 2386, Part 4  | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Combined Flakiness & Elongation                       | 1 Test/Week   | IS: 2386, Part 1  | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Sand Equivalent Test                                  | 1 Test/Source   | IS: 2720, Part 37 | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Soundness of aggregates                               | 1 Test/Source   | IS:2386,Part 5    | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Compressive Strength of Concrete                      | 2 cubes and 2 beams per 150 cu.m or part of or minimum 6 cubes an 6 beams (3 for 7days & 3 for 28 days) | IS: 516           | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Flexural Strength                                     |   | IS: 516           | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Core Strength   | As Required   | IS: 516           | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
|       | Workability of Concrete                               | One test for each load at both Batching plant site and paving site                                      | IS: 1199          | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| O     | Structural Concrete Work (M <sup>3</sup> )            |   |                   |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
| 1     | Cement  |   |                   |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
| i)    | Consistency   | for Every Batch/Lot   | IS 4301 Part-4    | 0                                | 123   | 123  | 0    | 20                                 | 20   | 0    | 143                                     | 143  | 0    | 6   | 44              | 50      |         |
| ii)   | Initial setting time & final setting time             | for Every Batch/Lot   | IS 4301 Part-5    | 0                                | 123   | 123  | 0    | 20                                 | 20   | 0    | 143                                     | 143  | 0    | 6   | 44              | 50      |         |
| iii)  | Fineness  | for Every Batch/Lot   | IS 4301 Part-1    | 0                                | 123   | 123  | 0    | 20                                 | 20   | 0    | 143                                     | 143  | 0    | 6   | 42              | 48      |         |
| iv)   | Compressive strength (3 Days)                         | for Every Batch/Lot   | IS 4301 Part-6    | 0                                | 108   | 108  | 0    | 7                                  | 7    | 0    | 115                                     | 115  | 0    | 2   | 25              | 27      |         |
| v)    | Compressive strength (7 Days)                         | for Every Batch/Lot   | IS 4301 Part-6    | 0                                | 111   | 111  | 0    | 5                                  | 5    | 0    | 116                                     | 116  | 0    | 2   | 26              | 28      |         |
| vi)   | Compressive strength (28 Days)                        | for Every Batch/Lot   | IS 4301 Part-6    | 0                                | 98  | 98   | 0    | 3                                  | 3    | 0    | 101                                     | 101  | 0    | 2   | 24              | 26      |         |
| 2     | Water   | Source Approval/when required   | IS 456            | 0                                | 0   | 0    | 0    | 0                                  | 0    | 0    | 0                                       | 0    | 0    | 0   | 0               | 0       |         |
| 3     | Steel Reinforcement                                   | Source Approval/when required   | IS                | 0                                | 10  | 10   | 0    | 0                                  | 0    | 0    | 10                                      | 10   | 0    | 0   | 4               | 4       |         |
| 4     | Admixture   | Source Approval/when required   | IS                | 0                                | 1   | 1    | 0    | 0                                  | 0    | 0    | 1                                       | 1    | 0    | 0   | 1               | 1       |         |
| 5     | Coarse & fine Aggregates :                            |   |                   |                                  |   |      |      |                                    |      |      |   |      |      |   |                 |         |         |
| i)    | Gradation Test for Coarse Aggregate                   | 1 Test / day  | IS 383            | 30                               | 514   | 514  | 0    | 30                                 | 30   | 0    | 544                                     | 544  | 0    | 10  | 223             | 233     |         |
| ii)   | Gradation Test for Fine Aggregate                     | 1 Test / day  | IS 383            | 30                               | 465   | 465  | 0    | 30                                 | 30   | 0    | 495                                     | 495  | 0    | 10  | 211             | 221     |         |
| iii)  | Flakiness Index                                       | 1 Test / week   | IS 2386 Part-1    | 30                               | 77  | 77   | 0    | 30                                 | 30   | 0    | 107                                     | 107  | 0    | 10  | 30              | 40      |         |
| iv)   | Aggregate Impact Value/Los Angles Abrasion Value      | 1 Test / week   | IS 2386 Part-4    | 30                               | 77  | 77   | 0    | 30                                 | 30   | 0    | 107                                     | 107  | 0    | 10  | 29              | 39      |         |
| v)    | Soundness Test  | Source Approval/when required   | IS 2386 Part-5    | 0                                | 1   | 1    | 0    | 0                                  | 0    | 0    | 1                                       | 1    | 0    | 0   | 0               | 0       |         |
| 6     | Concrete Compressive strength (7 Days) m <sup>3</sup> |   | IS 516            | 510                              | 6923  | 6923 | 0    | 510                                | 510  | 0    | 7433                                    | 7433 | 0    | 67  | 2959            | 3026    |         |

| Sl.No | Type of Test   | Frequency                | Test method     | No of test Required during Month | No. of Test conducted up to previous months |       |      | No. of Test conducted During Month |      |      | No. of Test conducted up to this months |       |      | No. of Test conducted by Independent Engineer |                 |         | Remarks |
|-------|--|--------------------------|-----------------|----------------------------------|---|-------|------|------------------------------------|------|------|---|-------|------|---|-----------------|---------|---------|
|       |  |                          |                 |                                  | Conducted                                   | Pass  | Fail | Conducted                          | Pass | Fail | Conducted                               | Pass  | Fail | During month                                  | Upto last month | To date |         |
| 7     | Concrete Compressive strength (28 Days) m <sup>3</sup> |                          | IS 516          | 1450                             | 10605                                       | 10605 | 0    | 1450                               | 1450 | 0    | 12055                                   | 12055 | 0    | 332   | 2959            | 3291    |         |
| P     | <b>Calibration</b>                                     |                          |                 |                                  |   |       |      |                                    |      |      |   |       |      |   |                 |         |         |
| i)    | Concrete Batching Plant (CP-0.5) RE Block              | One test for every year  | -               | 0                                | 3   | 3     | 0    | 0                                  | 0    | 0    | 3                                       | 3     | 0    | 0   | 5               | 5       |         |
| ii)   | Concrete Batching Plant (CP-45)                        | One test for every year  | -               | 0                                | 10  | 10    | 0    | 0                                  | 0    | 0    | 10                                      | 10    | 0    | 0   | 11              | 11      |         |
| iii)  | Sand pouring cylinder 150mm dia.                       | One test for every month | IS 2720 Part-28 | 1                                | 17  | 17    | 0    | 1                                  | 1    | 0    | 18                                      | 18    | 0    | 1   | 11              | 12      |         |
| iv)   | Sand pouring cylinder 200mm dia.                       | One test for every month | IS 2720 Part-28 | 1                                | 19  | 19    | 0    | 1                                  | 1    | 0    | 20                                      | 20    | 0    | 1   | 13              | 14      |         |
| v)    | Sand pouring cylinder 100mm dia.                       | One test for every month | IS 2720 Part-28 | 1                                | 10  | 10    | 0    | 1                                  | 1    | 0    | 11                                      | 11    | 0    | 1   | 7               | 8       |         |
| vi)   | Rapid moisture meter                                   | One test for every month | -               | 1                                | 3   | 3     | 0    | 1                                  | 1    | 0    | 4                                       | 4     | 0    | 1   | 1               | 2       |         |
| vii)  | Compressive testing machine 2000KN                     | One test for every year  | -               | 0                                | 2   | 2     | 0    | 0                                  | 0    | 0    | 2                                       | 2     | 0    | 0   | 0               | 0       |         |
| viii) | Flexural Testing Machine                               | One test for every year  | -               | 0                                | 0   | 0     | 0    | 0                                  | 0    | 0    | 0                                       | 0     | 0    | 0   | 0               | 0       |         |
| ix)   | Proving ring 50KN                                      | One test for every year  | -               | 0                                | 0   | 0     | 0    | 0                                  | 0    | 0    | 0                                       | 0     | 0    | 0   | 0               | 0       |         |
| x)    | Proving ring 30KN                                      | One test for every year  | -               | 0                                | 0   | 0     | 0    | 0                                  | 0    | 0    | 0                                       | 0     | 0    | 0   | 0               | 0       |         |
| xi)   | Proving ring 25KN                                      | One test for every year  | -               | 0                                | 0   | 0     | 0    | 0                                  | 0    | 0    | 0                                       | 0     | 0    | 0   | 0               | 0       |         |
| xii)  | WMM Plant 160TPH                                       | One test for every year  | -               | 0                                | 3   | 3     | 0    | 0                                  | 0    | 0    | 3                                       | 3     | 0    | 0   | 2               | 2       |         |
| xiii) | HM Plant 160TPH  | One test for every year  | -               | 0                                | 0   | 0     | 0    | 0                                  | 0    | 0    | 0                                       | 0     | 0    | 0   | 0               | 0       |         |
| xiv)  | Bitumen Sprayer  | One test for every year  | -               | 0                                | 0   | 0     | 0    | 0                                  | 0    | 0    | 0                                       | 0     | 0    | 0   | 0               | 0       |         |
| Total |  |                          |                 | 4415                             | 62902                                       | 60553 | 2349 | 4490                               | 4434 | 56   | 67377                                   | 64972 | 2405 | 921   | 12834           | 13760   |         |

# Correspondence

| Sr. No | Letter No                      | Subject   | To   | From   | Date       | Remarks |
|--------|--------------------------------|---|------|--|------------|---------|
| 1      | MKCIL/GNR/UK_PSB_P<br>KG-2/868 | Regarding Response on the submission of Credential and Company Profile of Ms TrafikSol ITS Technologies Limited.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 06.11.2024 |         |
| 2      | MKCIL/GNR/UK_PSB_P<br>KG-2/869 | Regarding Observation on submission of detailed drawing of street light for approval to this office.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 06.11.2024 |         |
| 3      | MKCIL/GNR/UK_PSB_P<br>KG-2/870 | Regarding Response on the submission of Traffic Medical Aid post & ATMS Control Room Ground floor, First floor and Terrace Floor Plan.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 06.11.2024 |         |
| 4      | MKCIL/GNR/UK_PSB_P<br>KG-2/871 | Regarding Submission of Structural Drawings.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 06.11.2024 |         |
| 5      | MKCIL/GNR/UK_PSB_P<br>KG-2/872 | Regarding Submission of Monthly Progress report for the month of October 2024 as per clause 13.1 of CA.   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 07.11.2024 |         |
| 6      | MKCIL/GNR/UK_PSB_P<br>KG-2/873 | Regarding Minutes of Meeting for progress review meeting held on 25.10.2024 in PIU Dehradun, NHAI, at 3:30 PM under Chairmanship of Project Director, NHAI, PIU-Vasant Vihar (Dehradun).  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 08.11.2024 |         |
| 7      | MKCIL/GNR/UK_PSB_P<br>KG-2/874 | Regarding Non compliance of Safety compliances in Project.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 08.11.2024 |         |
| 8      | MKCIL/GNR/UK_PSB_P<br>KG-2/875 | Regarding Request for Expedition of Estimates for EHT Line Shift at Chainage 39+990 Km.   | NHAI | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 08.11.2024 |         |
| 9      | MKCIL/GNR/UK_PSB_P<br>KG-2/876 | Regarding Repair of Potholes / uneven Earthen shoulder along the existing highway.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 08.11.2024 |         |
| 10     | MKCIL/GNR/UK_PSB_P<br>KG-2/877 | Regarding Use of Unsuitable Material at Chainage 39+200 to 39+500.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 09.11.2024 |         |
| 11     | MKCIL/GNR/UK_PSB_P<br>KG-2/878 | Regarding Closing of NCR-22.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 09.11.2024 |         |
| 12     | MKCIL/GNR/UK_PSB_P<br>KG-2/879 | Regarding Non-Compliances of safety norms.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 09.11.2024 |         |
| 13     | MKCIL/GNR/UK_PSB_P<br>KG-2/880 | Regarding Desist of work between 28+300 to 29+170 Km.   | NHAI | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 11.11.2024 |         |
| 14     | MKCIL/GNR/UK_PSB_P<br>KG-2/881 | Regarding Starting of work of EHT line shifting at chainage-39+420 km.  | NHAI | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 12.11.2024 |         |
| 15     | MKCIL/GNR/UK_PSB_P<br>KG-2/882 | Regarding submission of MR value and stone polish value test reports of BC Mix design for approval.   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 12.11.2024 |         |
| 16     | MKCIL/GNR/UK_PSB_P<br>KG-2/883 | Regarding Desist of work between 40+000 to 40+340 Km due to unavailability of land.   | NHAI | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 12.11.2024 |         |
| 17     | MKCIL/GNR/UK_PSB_P<br>KG-2/884 | Regarding Observation of details drawing of street lightning work.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 12.11.2024 |         |
| 18     | MKCIL/GNR/UK_PSB_P<br>KG-2/885 | Regarding Submission of COS proposal of Electric utility.   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 13.11.2024 |         |
| 19     | MKCIL/GNR/UK_PSB_P<br>KG-2/886 | Regarding Submission of COS proposal of box culvert at chainage-19+900.   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 13.11.2024 |         |
| 20     | MKCIL/GNR/UK_PSB_P<br>KG-2/887 | Regarding Repair of Potholes along the existing highway.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 14.11.2024 |         |
| 21     | MKCIL/GNR/UK_PSB_P<br>KG-2/888 | Regarding submission change of scope for signage /Road furniture work.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 18.11.2024 |         |
| 22     | MKCIL/GNR/UK_PSB_P<br>KG-2/889 | Regarding Submission of Change of Scope for Street Lightening work between 40+300 to 44+800 km.   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 20.11.2024 |         |
| 23     | MKCIL/GNR/UK_PSB_P<br>KG-2/890 | Regarding Site Inspection Note for the inspection done by PD, PIU-Vasant Vihar (Dehradun) on 07.11.2024.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 20.11.2024 |         |
| 24     | MKCIL/GNR/UK_PSB_P<br>KG-2/891 | Regarding Desist of work between 28+300 to 29+170 Km.   | NHAI | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 21.11.2024 |         |
| 25     | MKCIL/GNR/UK_PSB_P<br>KG-2/892 | जनपद देहरादून के अंतरगत चौहैत ब्लेक स्पॉट के निरीक्षण के संबंध में  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 21.11.2024 |         |
| 26     | MKCIL/GNR/UK_PSB_P<br>KG-2/893 | स्मार्ट सिटी के अंतरगत 49 जंक्शनो पर जेबरा क्रॉसिंग और स्पॉट लाइन निर्मित किए जाने के संबंध में   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 21.11.2024 |         |
| 27     | MKCIL/GNR/UK_PSB_P<br>KG-2/894 | REGARDING NOC CASE FOR ACCESS PERMISSION TO PROPOSED PRIVATE PROPERTY OF "SH. ABHISHEK BALONI AND OTHERS (FOR RESIDENTIAL COLONY)" ON NH- 72 (POANTA SAHIB TO DEHRADUN ROAD) AT KM. 20.400 (LHS), IN VILLAGE- JATOWALA, TEHSIL- VIKASNAGAR, DISTRICT- DEHRADUN (UKD). | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 23.11.2024 |         |
| 28     | MKCIL/GNR/UK_PSB_P<br>KG-2/895 | Regarding Submission of GSTR-3B & GSTR-1 copy for financial year-2024-25, Month- October.   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 23.11.2024 |         |
| 29     | MKCIL/GNR/UK_PSB_P<br>KG-2/896 | Regarding Disagreement with penalty and withheld amount against safety norms.   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 25.11.2024 |         |
| 30     | MKCIL/GNR/UK_PSB_P<br>KG-2/897 | Regarding Submission of Drone Videography & Ortho Images for the month of November 2024 as per Article 13.6.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji Highways Private Limited | 25.11.2024 |         |

| Sr. No | Letter No                      | Subject   | To   | From  | Date       | Remarks |
|--------|--------------------------------|---|------|---|------------|---------|
| 31     | MKCIL/GNR/UK_PSB_P<br>KG-2/898 | Regarding Submission of IPC-01 of COS work.   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji<br>Highways Private Limited | 25.11.2024 |         |
| 32     | MKCIL/GNR/UK_PSB_P<br>KG-2/899 | Regarding Submission of COS of street lightning<br>between 40+300 to 44+800 km.   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji<br>Highways Private Limited | 26.11.2024 |         |
| 33     | MKCIL/GNR/UK_PSB_P<br>KG-2/900 | Regarding Response on the submission of Credential<br>and Company Profile of Ms TrafikSol ITS<br>Technologies Limited.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji<br>Highways Private Limited | 26.11.2024 |         |
| 34     | MKCIL/GNR/UK_PSB_P<br>KG-2/901 | Regarding the making a small underpass in front of<br>the Doon Woods Global School, Prem Nagar,<br>Dehradun.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji<br>Highways Private Limited | 26.11.2024 |         |
| 35     | MKCIL/GNR/UK_PSB_P<br>KG-2/902 | नवनिर्माणधीन NH पौंटा-देहरादून पर R 33+150 से R<br>33+100 के मध्य निवासरत क्षेत्रीय जनता एवं CBSE स्कूल<br>की समस्याओं के निराकरण के सम्बन्ध में                                | IE   | MKC Poanta - Saheb Dehradun Kedarnathji<br>Highways Private Limited | 26.11.2024 |         |
| 36     | MKCIL/GNR/UK_PSB_P<br>KG-2/903 | Regarding Submission of Drawings of Junctions.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji<br>Highways Private Limited | 27.11.2024 |         |
| 37     | MKCIL/GNR/UK_PSB_P<br>KG-2/904 | Regarding Minutes of Inspection cum review meeing<br>held on 19.11.2024 under chairmanship of PD, PIU-<br>Vasant Vihar (Dehradun) for Paonta Saheb-Ballupur<br>Project (PKG-2). | NHAI | MKC Poanta - Saheb Dehradun Kedarnathji<br>Highways Private Limited | 27.11.2024 |         |
| 38     | MKCIL/GNR/UK_PSB_P<br>KG-2/905 | Regarding Minutes of progress review meeting held<br>on 22.11.2024 under chairmanship of PD, PIU Vasant<br>Vihar (Dehradun) for Paonta Saheb-Ballupur Project<br>(PKG-2).       | IE   | MKC Poanta - Saheb Dehradun Kedarnathji<br>Highways Private Limited | 28.11.2024 |         |
| 39     | MKCIL/GNR/UK_PSB_P<br>KG-2/906 | Regarding Submission of Revised Alignment Plan<br>with At Grade Junction at km 40+070.  | IE   | MKC Poanta - Saheb Dehradun Kedarnathji<br>Highways Private Limited | 28.11.2024 |         |
| 40     | MKCIL/GNR/UK_PSB_P<br>KG-2/907 | Regarding Request for Joint Measurement of<br>Completed Works for the VUP at Chainage 40+000.   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji<br>Highways Private Limited | 28.11.2024 |         |
| 41     | MKCIL/GNR/UK_PSB_P<br>KG-2/908 | Regarding Location of Foot Over Bridge.   | IE   | MKC Poanta - Saheb Dehradun Kedarnathji<br>Highways Private Limited | 28.11.2024 |         |

# *Weather report*

**9.1**

**Summary of weather report**

| SL. NO. | DATE       | TEMPERATURE |      | HUMIDITY |      | WEATHER | RAIN FALL (in mm) | Cum. Rain Fall Up To Till Month | REMARKS                    |
|---------|------------|-------------|------|----------|------|---------|-------------------|---------------------------------|----------------------------|
|         |            | MAX.        | MIN. | MAX.     | MIN. |         |                   |                                 |                            |
| 1       | 01-11-2024 | 30.2        | 8.8  | 51.8     | 31.4 | Sunny   | 0.00              | 1526.00                         | Cum. Rain Fall of the year |
| 2       | 02-11-2024 | 31.5        | 16.1 | 51.5     | 31.8 | Sunny   | 0                 | 1526.0                          |                            |
| 3       | 03-11-2024 | 30.8        | 17.2 | 48.2     | 31.1 | Sunny   | 0                 | 1526.0                          |                            |
| 4       | 04-11-2024 | 29.5        | 16.3 | 49       | 32.1 | Sunny   | 0                 | 1526.0                          |                            |
| 5       | 05-11-2024 | 28.7        | 17.3 | 50       | 33   | Sunny   | 0                 | 1526.0                          |                            |
| 6       | 06-11-2024 | 29.1        | 16.5 | 53       | 33.5 | Sunny   | 0                 | 1526.0                          |                            |
| 7       | 07-11-2024 | 29.8        | 16   | 50       | 32   | Sunny   | 0                 | 1526.0                          |                            |
| 8       | 08-11-2024 | 29.4        | 16.2 | 51       | 32.4 | Sunny   | 0                 | 1526.0                          |                            |
| 9       | 09-11-2024 | 28.4        | 17.4 | 52       | 33   | Sunny   | 0                 | 1526.0                          |                            |
| 10      | 10-11-2024 | 24.6        | 20.4 | 54       | 40   | Sunny   | 0                 | 1526.0                          |                            |
| 11      | 11-11-2024 | 26.4        | 17.1 | 51       | 38   | Sunny   | 0                 | 1526.0                          |                            |
| 12      | 12-11-2024 | 28.1        | 19.2 | 51       | 39   | Sunny   | 0                 | 1526.0                          |                            |
| 13      | 13-11-2024 | 28          | 18.5 | 52       | 38   | Sunny   | 0                 | 1526.0                          |                            |
| 14      | 14-11-2024 | 28.5        | 15.3 | 49       | 32   | Sunny   | 0                 | 1526.0                          |                            |
| 15      | 15-11-2024 | 28.4        | 15.2 | 49       | 33   | Sunny   | 0                 | 1526.0                          |                            |
| 16      | 16-11-2024 | 28.4        | 15.4 | 48       | 32   | Sunny   | 0                 | 1526.0                          |                            |
| 17      | 17-11-2024 | 28.1        | 15.3 | 47       | 32   | Sunny   | 0                 | 1526.0                          |                            |
| 18      | 18-11-2024 | 28.2        | 15.2 | 48       | 33   | Sunny   | 0                 | 1526.0                          |                            |
| 19      | 19-11-2024 | 28.2        | 15.3 | 47       | 31   | Sunny   | 0                 | 1526.0                          |                            |
| 20      | 20-11-2024 | 27.6        | 15.1 | 51       | 30   | Sunny   | 0                 | 1526.0                          |                            |
| 21      | 21-11-2024 | 27.1        | 15.4 | 50       | 31   | Sunny   | 0                 | 1526.0                          |                            |
| 22      | 22-11-2024 | 26.8        | 15.1 | 51       | 30   | Sunny   | 0                 | 1526.0                          |                            |
| 23      | 23-11-2024 | 22.6        | 14.2 | 50       | 32   | Sunny   | 0                 | 1526.0                          |                            |
| 24      | 24-11-2024 | 22.5        | 14.8 | 48       | 30   | Sunny   | 0                 | 1526.0                          |                            |
| 25      | 25-11-2024 | 23          | 15.1 | 47       | 30   | Sunny   | 0                 | 1526.0                          |                            |
| 26      | 26-11-2024 | 22.1        | 14.6 | 48       | 29   | Sunny   | 0                 | 1526.0                          |                            |
| 27      | 27-11-2024 | 23.5        | 14.2 | 47       | 30   | Sunny   | 0                 | 1526.0                          |                            |
| 28      | 28-11-2024 | 23.6        | 14   | 46       | 31   | Sunny   | 0                 | 1526.0                          |                            |
| 29      | 29-11-2024 | 24.2        | 14.3 | 45       | 32   | Sunny   | 0                 | 1526.0                          |                            |
| 30      | 30-11-2024 | 23.7        | 14.2 | 47       | 31   | Sunny   | 0                 | 1526.0                          |                            |

# *Site visit and meetings*



## 10.1

### Details of site visit and meetings

| Sr. No | Date       | Meeting & Visit                       |
|--------|------------|---------------------------------------|
| 1      | 07.11.2024 | Site visit of Authority along IE Team |
| 2      | 29.11.2024 | Site visit of Authority along IE Team |

# *Site photographs*



**Service Road BC Laying Work in Progress at Ch. 33+320 to 34+040 LHS**



**Service Road WMM Rolling Work in Progress at Ch. 36+920 to 37+060**



**BC Laying Work in Progress at Ch.40+750**



**BC Core Cutting with SPS & AQME Sir at Ch. 29+800**



**Service Road BC Laying Work in Progress at Ch. 29+800 RHS**



**DBM Laying Work in Progress at Ch.27+680 to 27+820 BHS**



**RE Wall Filter Media Pouring Work In Progress at Ch 22+750 LHS**



**Service Road WMM Rolling Work in Progress at Ch. 38+600 to 38+820 LHS**



**MJB Crash Barrier Casting Work in Progress at Ch. 33+033**



**MNB Slab Casting Work in Progress at Ch. 28+122**



**Retaining Wall Reinforcement Work in Progress at Ch. 39+780 to 39+800 RHS**



**Friction Slab Casting Work in Progress at Ch. 31+370 RHS**





**NJCB Casting Work in Progress at Ch. 30+705 to 30+716**



**Kerb Laying Work in Progress at Ch. 32+020 to 32+280 RHS Service Road**



**MNB Crash Barrier & Parapet Wall Reinforcement & Shuttering Work in Progress at Ch. 29+659**



**MJB Deck Slab Reinforcement Work in Progress at Ch-33+033(LHS)**



**PD Sir , Manager Tech and IE Team Site Visit at Ch. 39+500**



**MJB Slab Casting Work is Completed at Ch. 33+033 LHS**



**RE Wall Geo Grid Lenth Check by SPS Sir at Ch. 39+500**



**DBM Core Cutting with SPS & AQME Sir**



**Approach Slab Casting Work in Progress at Ch. 30+259 A2 LHS**



**Slope Protection Work in Progress at Ch. 25+850 to 25+880 LHS**



**BC Laying Work in Progress at Ch.41+880**



**PD Sir , NHA I & IE Team Site Visit at Ch. 36+300**

*Thanks*